

Construction Area Phasing

Construction will begin on State Route (SR) 89 on Monday, August 4, 2008. Construction will take place Monday through Friday, primarily during daytime hours. Some night and weekend work will take place to minimize traffic impacts.

Phase 1

- Construction of phase 1 is scheduled to begin on August 4, 2008 and anticipated to last through winter 2009.
- Construct roundabout at Road 4 South.
- A detour will be set up to allow workers adequate room to construct the roundabout.
- Widen lanes on the east side of SR 89 between Center Street and Road 4 South.
- Widen lanes on the west side of SR 89 south of Road 4 South.
- Install new 18 inch ductile iron water main.
- Night work will be required to install some portions of the water main.

Phase 1 work will be conducted on the east side of SR 89 between Center Street and Road 4 South and on the west side of SR 89 south of Road 4 South.

Phase 2

- Construction of phase 2 is anticipated to begin in winter 2009 and last through spring 2009.
- Widen lanes on west side of SR 89 between Center Street and Road 4 South.
- Widen lanes on east side of SR 89 south of Road 4 South.

Phase 2 work will be conducted on the west side of SR 89 between Center Street and Road 4 South and on the east side of SR 89 south of Road 4 South.

Phase 3

- Construction of phase 3 is anticipated to begin in spring 2009 and last through fall 2009.
- Install 48 inch stormdrain down the center of SR 89
- Complete construction of the raised median from Center Street to just south of Road 4 South.
- Detours will be set up to allow construction workers adequate room to complete the raised median.
- · Complete landscape work.

Phase 3 work will be conducted in the median from Center Street to just south of Road 4 South.

