

# Arizona Department of Transportation

## A+B Projects

Award Date	TRACS No.	Project Name	Daily Value	Time Est Cont	Time Exten	A Estimate Awarded	B Estimate Awarded	A+B Estimate Awarded	Days Used	Days Ahead of Schedule	Incentive Specified	Incentive Earned Maximum	# Bid	A Ranking	Low A Amount
15-May-98	H304601C	HOLBROOK TI	\$1,300.00	385		5,272,000.00	500,500.00	5,772,500.00				100,100.00			
				385	56	4,994,000.00	500,500.00	5,494,500.00	359	82	Yes	\$100,100.00	5	1	4,994,000.00
21-Aug-98	H461801C	CAMELBCK-GLENDALE, TI	\$20,000.00	225		12,561,300.00	4,500,000.00	17,061,300.00				660,000.00			
				225	0	11,465,727.50	4,500,000.00	15,965,727.50	192	33	Yes	\$900,000.00	4	2	10,572,103.80
18-Sep-98	H391201C	BROADWAY RD - UNIVERSITY AVE	\$2,700.00	120		2,005,002.00	324,000.00	2,329,002.00				0.00			
				120	0	3,031,785.00	324,000.00	3,355,785.00	120	0	No	N/A	1	1	3,031,785.00
18-Dec-98	H447801C	I-17, THOMAS RD - PEORIA AVE	\$16,000.00	609		69,565,450.00	9,744,000.00	79,309,450.00				0.00			
				609	0	79,729,000.00	9,744,000.00	89,473,000.00	603	6	No	N/A	3	1	79,729,000.00
02-Apr-99	H441301C	SR B8, AVENUE 3E - AVENUE 7E	\$3,000.00	100		1,349,147.60	300,000.00	1,649,147.60				-96,000.00			
				60	9	1,447,079.00	180,000.00	1,627,079.00	141	-72	Yes	\$36,000.00	3	2	1,330,480.20
20-Aug-99	H274101C	COTTONWOOD - CORNVILLE RD	\$4,800.00	210		4,417,910.44	1,008,000.00	5,425,910.44				148,800.00			
				200	0	4,494,190.12	960,000.00	5,454,190.12	169	31	Yes	\$192,000.00	5	1	4,494,190.12
01-Jun-00	H492101C	COUNTRY CLUB - GILBERT	\$10,000.00	585		66,817,000.00	5,850,000.00	72,667,000.00				0.00			
				525	53	53,744,831.47	5,250,000.00	58,994,831.47	572	6	No	N/A	7	1	53,744,831.47
09-Jun-00	H554301C	SCOTTSDALE RD & PRINCESS DR	\$10,000.00	270		6,838,360.00	2,700,000.00	9,538,360.00				150,000.00			
				255	26	6,258,908.92	2,550,000.00	8,808,908.92	266	15	Yes	\$510,000.00	10	1	6,258,908.92
05-Oct-00	H508701C	SANTAN/I-10, PH I, PECOS CNCTN	\$3,000.00	450		22,856,668.20	1,350,000.00	24,206,668.20				18,000.00			
				380	80	22,184,805.00	1,140,000.00	23,324,805.00	454	6	Yes	\$228,000.00	7	1	22,184,805.00
18-May-01	H537001C	US 60, JCT I-10 TO VAL VISTA	\$50,000.00	1100		239,285,800.00	55,000,000.00	294,285,800.00				0.00			
				737	42	184,292,800.00	36,850,000.00	221,142,800.00	779	0	No	N/A	4	1	184,292,800.00
13-Jul-01	H323002C	SCOTTSDALE RD - PIMA ROAD	\$14,400.00	450		22,900,956.00	6,480,000.00	29,380,956.00				662,400.00			
				230	15	24,537,697.00	3,312,000.00	27,849,697.00	199	46	Yes	\$662,400.00	6	2	23,398,004.90
17-Aug-01	H529901C	202L GILBERT RD - HIGLEY ROAD	\$20,000.00	600		50,900,000.00	12,000,000.00	62,900,000.00				0.00			
				353	84	46,835,302.58	7,060,000.00	53,895,302.58	437	0	No	N/A	6	1	46,835,302.58
12-Apr-02	H319003C	I-10 / I-19 INTERCHANGE	\$12,000.00	985		56,932,000.00	11,820,000.00	68,752,000.00				0.00			
				750	179	54,272,422.30	9,000,000.00	63,272,422.30	924	5	No	N/A	5	1	54,272,422.30
21-Jun-02	H515101C	56TH STREET - MCCLINTOCK DRIVE	\$17,000.00	466		39,668,000.00	7,922,000.00	47,590,000.00				0.00			
				245	29	38,376,899.01	4,165,000.00	42,541,899.01	274	0	No	N/A	6	1	38,376,899.01
17-Jan-03	H610001C	SR 51, JCT I-10 - SHEA BLVD	\$28,000.00	330		73,220,330.00	9,240,000.00	82,460,330.00				0.00			
				330	255	75,685,003.00	9,240,000.00	84,925,003.00	585	0	No	N/A	3	2	71,900,000.00

# Arizona Department of Transportation

## A+B Projects

Award Date	TRACS No.	Project Name	Daily Value	Time Est Cont	Time Exten	A Estimate Awarded	B Estimate Awarded	A+B Estimate Awarded	Days Used	Days Ahead of Schedule	Incentive Specified	Incentive Earned Maximum	# Bid	A Ranking	Low A Amount
20-Jun-03	H425601C	SR 264 @ SECOND MESA	\$2,200.00	155		3,257,758.00	341,000.00	3,598,758.00				-237,600.00			
				135	104	4,831,581.55	297,000.00	5,128,581.55	347	-108	No	N/A	3	1	4,831,581.55
17-Oct-03	H568603C	202L / US 60 TI, PHASE I	\$16,000.00	600		38,775,000.00	9,600,000.00	48,375,000.00				0.00			
				230	39	40,951,760.96	3,680,000.00	44,631,760.96	228	41	No	N/A	4	2	39,301,837.40
17-Sep-04	H510401C	DUVAL MINE ROAD TI	\$6,200.00	360		11,620,976.00	2,232,000.00	13,852,976.00				0.00			
				300	30	12,337,300.94	1,860,000.00	14,197,300.94	330	0	No	N/A	4	2	12,287,224.54
15-Sep-06	H643401C	PRINCE ROAD TO 29TH STREET	\$23,000.00	1300		176,940,000.00	29,900,000.00	206,840,000.00				0.00			
				1180	0	200,300,000.00	27,140,000.00	227,440,000.00	NC	NC	Yes	\$5,428,000.00	2	1	200,300,000.00
14-Nov-08	H687101C	I-10/SR 51 TO SR 101L	\$38,000.00	845		125,151,730.00	32,110,000.00	157,261,730.00				0.00			
				600	0	188,895,000.00	22,800,000.00	211,695,000.00	NC	NC	No	N/A	2	1	188,895,000.00