



# Pavement Design Report - May 2012



Route City	Beg MP End MP	CP	Project Name	Tracs # Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Report #
GGI	NY1E		JESSE HAYES ROAD	SH27901C HES-GGI-0(006)A	ROADWAY IMPROVEMENTS \$307 10	G	12/1/2009 K. Keita		
Designers Comments Consultant Design, Projects SB40001C and SH27901C have been combined under TRACs SB40001C. PROJ MGR: JEREZ PH: 712-7187									
GGI	RB1H		GATEWAY ENTRANCE US 60 MP 255.5	SL60401C TEA-GGI-0(200)B	GATEWAY ENTRANCE 10	G	T. Kamal		
Designers Comments Consultant Design PROJ MGR: GASSER PH: 712-4603									
GGI	VK1J		TONTO CREEK BRIDGE	SS71801C HPP-GGI-0(204)A	DESIGN BRIDGE APPROACHES \$2,690 13	G	8/1/2012 07/02/2012 A. Zareh	12/22/2011	11-88 LGR
Designers Comments Consultant Design PROJ MGR: DAVIDSON PH: 712:8534									
PPN	ZN1E		KELVIN BRIDGE - #8441	SB41001C BR-PPN-0-(169)	BRIDGE REPLACEMENT \$1,317 12	G	8/10/2011 07/29/2011 T. Kamal		
Designers Comments Consultant Design, Ricker Atkinson PROJ MGR: DAVIDSON PH: 712:8534									
SLW	JG1J		SCOTT RANCH ROAD	SS67301C HPP-SLW-0(200)A	BRIDGE AND APPROACHES 13	G	K. Ahmed	2/4/2011 5/12/2011	11-06 LGR
Designers Comments Consultant Design PROJ MGR: SNARR PH: 712-7025									

Route City	Beg MP	End MP	CP	Project Name	Tracs # Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Report #
60	220.00	220.1	PRSP	BOYCE THOMPSON STATE PARK	H684501C 060-D-508	CONSTRUCT ROAD \$1,400 12	G 321	6/15/2012 TBD C. Obispo	9/24/2007 2/14/2008	07-49 CDR
Designers Comments									PROJ MGR: MA	PH: 712-6660
60	230.00	230	EX1F	OAK FLAT - DEVIL'S CANYON	H581801C 060-D(211)A	CONSTRCT PASSING/CLIMBING LANE \$6,250 14	G 333	7/26/2013 08/23/2013 H. Rivas-Bernal		
Designers Comments									PROJ MGR: MA	PH: 712-6660
60	251.00	251.3	KU1L	US 60 AT HIGH STREET, GLOBE HIGH SCHOOL	H836901C 060-D(210)A	PEDESTRIAN HYBRID BEACON \$175 12	G	4/2/2012 03/01/2012 A. Zareh	10/18/2011	11-76
Designers Comments									PROJ MGR: FOLUCH	PH: 712-8116
60	251.80	255.8	OA1L	MCMILLAN WASH TO AIRPLANE FLAT	H837001C STP-060-D(209)A	PAVEMENT PRESERVATION (MICRO SURFACING) \$420 12	G 111	5/4/2012 04/16/2012 A. Zareh	10/12/2011	11-55
Designers Comments Design by Alex Galvez EIT.									PROJ MGR: MIAN	PH: 712-4061
60	336.00		MK1F	RESERVATION BOUNDARY-JCT SR 260	H611601C 060-E	WIDEN FROM 2 - 5 LANES	G			
Designers Comments									J. Demaree	
60	342.00		QP1C	SHOW LOW TO LITTLE MORMON LAKE	H510701C 060-E(212)A	WIDEN ROADWAY \$6,000 15	G 341	5/25/2050 TBD C. Obispo		
Designers Comments No activity in this project.									PROJ MGR: JEREZ	PH: 712-7187

Route City	Beg MP	End MP	CP	Project Name	Tracs # Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Report #
60	388.60	401.97	MO1J	JCT 180 - STATE LINE	H766901C STP-060-F(200)A	R & R 2.5" AC & CHIP SEAL \$5,900 11	G	12/3/2010 11/02/2010 A T. Kamal	1/19/2010 5/5/2010	09-73
Designers Comments									PROJ MGR: NABATY PH: 712-8034	
70	255.00	255	ME1K	US 70 MP 255 TO 272 ON SAN CARLOS RESERVATION	H802501C 070-A(208)A	SYSTEM ENHANCEMENT - OTHER ENHANCEMENTS	G	C. Obispo		
Designers Comments										
70	271.00	272	HB1G	SAN CARLOS RIVER BRIDGE #2910	H661401C BR-070-A(200)A	BRIDGE REPLACEMENT \$10,000 11	G 125	5/25/2050 11/10/2010 A K. Keita	5/11/2009 9/11/2009	To Koumou 9/8/08. 09-26
Designers Comments									PROJ MGR: BEVER PH: 712-8161	
70	275.00	275	AG1K	POINT OF PINES	H788201C 070-A(213)A	R&R 3" + AR-ACFC \$2,859 13	G 111	5/25/2050 TBD C. Obispo	12/28/2011 3/20/2012	10-82
Designers Comments									PROJ MGR: FRIEKH PH: 712-8553	
70	279.50	282.5	OM1L	HACKBERRY DRAW TO COTTON WOOD CANYON	H840501C STP-070-A(212)A	PAVEMENT PRESERVATION (DBL CHIP SEAL) \$300 12	G 111	5/4/2012 04/16/2012 A. Zareh	8/25/2011	11-62
Designers Comments									PROJ MGR: MIAN PH: 712-4061	
73	342.00	342	FF1G	WHITERIVER TO COAL MINE CANYON	H657801C 073-A(202)A	2" AC & ARFC \$4,239 13	G 111	5/25/2050 TBD T. Kamal		
Designers Comments Project moved to FY 2010. No Plans/Report submittal now. Draft initial design kept in pavement design folder for future use.									PROJ MGR: MATHUR PH: 712-7638	

Route City	Beg MP	End MP	CP	Project Name	Tracs # Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Report #
77	147.60	148.6	NH1L	DRIPPING SPRING BRIDGE #398	H832201C 077-A(207)A	SYSTEM PRESERVATION - ENGINEERING	G			
Designers Comments										
77	352.00	357	MP1J	SITGREAVES NF BOUNDRY-TAYLOR CITY LIMITS	H766801C 077-B(207)A	R & R 3" AC & FR \$4,516 12	G 111	3/30/2012 TBD H. Rivas-Bernal	6/14/2011 9/12/2011	10-113
Designers Comments										
PROJ MGR: MATHUR PH: 712-7638										
77	357.00	357	NL1J	TAYLOR CITY LIMITS - SNOWFLAKE	H766701C 077-B(206)A	R&R 3" AC & FR \$5,061 12	G 111	3/30/2012 TBD H. Rivas-Bernal	6/14/2011 9/12/2011	10-114
Designers Comments										
PROJ MGR: MATHUR PH: 712-7638										
180	338.00	347	MQ1J	BEAVER DAM - RANCH (EB & WB)	H752001C 180-B(204)A	3" CIPR & FR 12	G 113	5/25/2050 TBD T. Kamal	3/28/2011 7/6/2011	10-112
Designers Comments										
PROJ MGR: SHAPIRO PH: 712-7983										
180	415.90	415.9	UK1J	US 180 @ MP 415.9	H773101C STP-180-C(200)A	DRAINAGE IMPROVEMENTS \$400 12	G	6/22/2012 05/25/2012 A. Zareh	12/7/2011	11-86
Designers Comments										
PROJ MGR: MA PH: 712-6660										
188	253.90	256.8	OT1F	SR-188 @ MP 254	H620101C 188-A	REPAIR DRAINAGE FACILITIES \$0 09	G			A. Rana
Designers Comments No activity in this project.										
PROJ MGR: ANDAZOLA PH: 712-7629										

Route City	Beg MP	End MP	CP	Project Name	Tracs # Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Report #
260	317.20	317.2	HI1H	HEBER - SHOW LOW EB & WB	H770501C 260-B(202)A	CONSTRUCT PASSING LANES \$3,000 11	G 333	5/25/2050 TBD K. Keita	7/22/2010 9/14/2010	10-01
Designers Comments									PROJ MGR: JEREZ	PH: 712-7187
260	330.70	340.07	LQ1L	OLD US 160 TO JCT US 60	H835301C NH-260-B(215)A	PAVEMENT PRESERVATION MICRO-SURFACING \$1,100 12	G	2/1/2012 01/03/2012 C. Obispo	8/11/2011	11-54
Designers Comments									PROJ MGR: MIAN	PH: 712-4061
260	353.10	353.1	CK1J	SR 260 @ JCT WOODLAND LAKE ROAD	HX21501C 260-C	TRAFFIC SIGNAL CONSTRUCTION 09	G	9/25/2050 K. Ahmed	2/14/2008	08-08
Designers Comments									PROJ MGR: WARDE	PH: 712-7792
260	361.00	378.8	AD1K	MCNARY - SUNRISE TURNOFF	H788101C 260-C(207)B	RR 3" AC + FR \$8,615 13	G 111	5/25/2050 TBD T. Kamal		
Designers Comments									PROJ MGR: YAQUB	PH: 712-7644
260	383.00	385.7	HA1K	OLD YARD - GREER JCT SR 373	H794301C STP-260-C(202)A	MICRO SEAL \$250 11	G	5/25/2050 TBD A. Zareh	11/10/2009	
Designers Comments									PROJ MGR: MIAN	PH: 712-4061
260	394.00	394	CD1L	LITTLE COLORADO RIVER BR (STR # 416)	H826901C 260-C(204)A	SYSTEM PRESERVATION - MINOR BRIDGE REHABILITATION	G	T. Kamal		
Designers Comments										

Route City	Beg MP End	MP CP	Project Name	Tracs # Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Report #
------------	------------	-------	--------------	-------------------	---------------------------------	--------------	-----------------------------	--------------------	-----------------

277	322.60	MJ1F	SNOWFLAKE-WEST	H610501C	REALIGN SR 277 AND WIDEN HWY	G			
	336.1			277-A					

C. Obispo

Designers Comments

PROJ MGR: DARIUSH PH: 712-8427

999	0.00	GY1K	GLOBE DISTRICT WIDE FLUSH	H794101C	SYSTEM PRESERVATION - RESTORAT	G			
				STP-999-A(263)A					

Revised Final 7/26/2010

11/12/2009 10-68

A. Zareh

Designers Comments

PROJ MGR: MIAN PH: 712-4061

# The End