



Pavement Design Report - August 2010



Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
AJO			FO1K AJO HISTORIC DEPOT RESTORATION SR	SL65901C TEA-PPM-0(212)A	SYSTEM ENHANCEMENT- OTHER ENHAN	T	K. Ahmed		
Designers Comment			Consultant Design			PROJ MGR: CLARK PH:520-388-4252			
APJ			VE1K IRONWOOD DRIVE - 16TH AVE TO BROADWAY AVE	SS92701C APJ-0(200)A	ROAD RECONSTRUCTION	G	T. Kamal	07/28/2010	10-69 LGR
Designers Comment			Consultant Design						
APJ			DK1K IRONWOOD DRIVE - US 60 TO SOUTHER	SS74601C ARRA-APJ-0(200)	SYSTEM PRESERVATION - RESTORAT	M	A. Rana	12/11/2009 12/18/2009	09-108 LGR
Designers Comment			Consultant Design						
AVN			BE1K DYSART ROAD, I-10 TO INDIAN SCHO	SS75601C ARRA-AVN-0(206)	CAPACITY ADDITIONS - RECONSTRU	E	S. Haferkamp	12/24/2009 01/25/2010	09-123 LGR
Designers Comment			Consultant Design						
BIS			EO1K ARIZONA STREET	SS77501C STP-BIS-0(201)B	ROAD RECONSTRUCTION	S	K. Kiter		
Designers Comment			Consultant Design						

Route City	Beg MP	MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
BIS		Y11J		ARIZONA STREET BETWEEN COLE AND H	SL64201C TEA-BIS-0(200)A	MULIT-USE PATH	S				
Designers Comment	Consultant Design										
BKY		TU1J		PAVE DIRT SHOULDERS - VARIOUS LOCATIONS	SS70901C CM-BKY-0(201)A	PAVE DIRT SHOULDERS	E	09/01/2010	07/15/2010	10-51 LGR	
Designers Comment	Consultant Design										
	PROJ MGR: KNIGHTEN PH: 712:7615										
BKY		NN1J		PEDESTRIAN IMPROVEMENTS - 7TH ST AND EASON AVE	SS68501C CM-BKY-0(200)A	PEDESTRIAN IMPROVEMENT PROJECT	E	10/01/2010			
Designers Comment	Consultant Design										
	PROJ MGR: MILES PH: 712-8336										
BUL		DE1K		MIRACLE MILE (MOHAVE DR TO SHERRY	SS76501C ARRA-BUL-0(200)	SYSTEM PRESERVATION - RESTORAT	K		11/09/2009	09-94 LGR	
Designers Comment	Consultant Design										
CCH		AK1J		DAVIS ROAD	SS64201C HPS-CCH-0(200)A	SAFETY IMPROVEMENTS	S				
Designers Comment	Consultant Design										
	PROJ MGR: DICKSON PH: 712-8683										
CCN		CY1K		LAKE MARY ROAD	SS76401C ARRA-CCN-0(204)	PAVEMENT PRESERVATION	F		10/28/2009	09-89 LGR	
Designers Comment	Consultant Design										
	A. Zareh										

Route City	Beg MP End MP	MP CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
CCN		AO1J	PINEWOOD BLVD; WALAPAI RD TO NAT'	SL63101C TEA CCN-0(200)A	SYSTEM ENHANCEMENT - OTHER ENH	F	K. Kiter		
Designers Comment	Consultant Design		PROJ MGR: JESELNIK PH: 712-6685						
CCN		DJ1K	W. ROUTE 66 (RANCH RD. TO WOODY M)	SS76701C ARRA-CCN-0(205)	PAVEMENT PRESERVATION	F	T. Kamal	10/16/2009	09-59 LGR
Designers Comment	Consultant Design		PROJ MGR: HAKARI PH: 712-7468						
CFE		BY1K	CAVE CREEK ROAD: SCOPIA TRAIL TO	SS78301C ARRA-CFE-0(201)	REPAIR AND RESTORATION OF CAVE	E	S. Haferkamp	10/21/2009 12/01/2009	09-83 LGR
Designers Comment	Consultant Design, SS78701C has been combined into SS78301C.								
CHN		OG1G	DOBSON @ WARNER (PHASE 1 OF 2)	SS54901C CM-CHN-0(023)A	DUAL LEFT TURN/AUXILIARY LANES	E	J. Bari		
Designers Comment	Consultant Design		PROJ MGR: EDWARD PH: 712-8534						
CHN		TJ1J	CHANDLER BIKE LANES	SS67701C CM-CHN-0(201)	BIKE LANES AND TURN LANE	E	S. Haferkamp		
Designers Comment	Consultant Design		PROJ MGR: MILES PH: 712-8336						
CLG		MB1K	COOLIDGE AVENUE	SS87301C STP-CLG-0(200)A	DESIGN / RECONSTRUCTION	T	A. Rana	06/01/2011	
Designers Comment	Consultant Design		PROJ MGR: SNARR PH: 712-7025						

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
				HM1J FINNIE FLAT RD SIDEWALK	SL63301C	SIDEWALK AND LANDSCAPING	P			
CMV					TEA-CMV-0(201)A			K. Keita		
Designers Comment	Consultant Design								PROJ MGR: KNAPP	PH: 712-8628
				JC1K CAVE CREEK ROAD: SPUR CROSSING TO	SS85601C	PAVEMENT PRESERVATION	E		11/10/2009	
CVK					ARRA-CVK-0(201)A			S. Haferkamp	12/15/2009	09-92 LGR
Designers Comment	Consultant Design									
				CX1K MAIN STREET; US 60 TO SR 260	SS77201C	PAVEMENT PRESERVATION	G		11/12/2009	
EGR					ARRA-EGR-0(200)			A. Zareh	11/24/2009	09-95 LGR
Designers Comment	Consultant Design									
				UE1K EL MIRAGE RD - OLIVE AVE TO CACTUS RD MICROSEAL	SS92101C	PAVEMENT PRESERVATION	E			
ELM					ELM-0(203)			K. Ahmed	07/27/2010	10-66 LGR
Designers Comment	Consultant Design									
				AW1K VARIOUS LOCATIONS CITYWIDE	SS75101C	PAVEMENT PRESERVATION	E		12/22/2009	
ELM					ARRA-ELM-0(202)			T. Kamal	01/26/2010	09-112 LGR
Designers Comment	Consultant Design									
				PX1J RTE 66 E FUTS TRAIL COUNTRY CLUB	SL65201C	SHARED-USE PATHWAY	F			
FLA					TEA-FLA-0(201)A			A. Rana		
Designers Comment	Consultant Design								PROJ MGR: JESELNIK	PH: 712-6685

Route City	Beg MP	MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
FLA		PY1J		SAN FRANCISCO & BEAVER ST FROM RT	SL65101C TEA-FLA-0(200)A	SIDEWALKS AND LANDSCAPING	F				
Designers Comment	Consultant Design			PROJ MGR: JESELNIK PH: 712-6685							
FTH		VB1H		SHEA BLVD	SS64601C STP-FTH-0(200)A	ROADWAY WIDENING \$1,076 10	E	08/03/2009 K. Ahmed	05/12/2008 01/22/2009	08-32 LGR	
Designers Comment	Consultant Design			PROJ MGR: SNARR PH: 712-7025							
FTH		XN1H		FOUNTAIN HILLS BOULEVARD	SS66001C ARRA-FTH-0(202)A	SIDEWALK CONSTRUCTION \$354	E				
Designers Comment	Consultant Design			A. Zareh							
FTH		XB1H		SHEA BOULEVARD	SS45102C CM-FTH-0(000)A	CONSTRUCT BIKE LANE \$440 11	E	09/01/2010 A. Rana	07/14/2010 07/27/2010	10-50 LGR	
Designers Comment	Consultant Design			PROJ MGR: SNARR PH: 712-7025							
FTM	15	ZR1J		FT MCDOWELL PM-10 DUST CONTROL RO	SS69701C CM-FTM-0(200)A	PAVEMENT PROJECT	E				
Designers Comment	Consultant Design			C. Obispo							
GBD		JK1K		GILA BEND AIRPORT ON SR 85	SS85801C ARRA-GBD-0(203)A	CONST CARPOOL, TRANSIT, PARK &	E		01/06/2010 01/26/2010	09-120 LGR	
Designers Comment	Consultant Design			A. Rana							

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
GDY			NS1H CHANDLER HEIGHTS ROAD	SS55701C CM-GDY-0(011)A	PAVE DIRT ROAD \$256 09	E	08/25/2050 S. Haferkamp		
Designers Comment			Consultant Design			PROJ MGR: SNARR			PH: 712-7025
GDY			NU1H VAN BUREN @ BULLARD WASH	SS56001C GDY-0-417	BRIDGE APPROACHES \$746 10	E	08/25/2050 T. Kamal		Reviewed Initial DCR.
Designers Comment			Consultant Design			PROJ MGR: SNARR			PH: 712-7025
GDY			BT1K GOODYEAR - VARIOUS LOCATIONS CITY	SS75301C ARRA-GDY-0(202)	PAVEMENT PRESERVATION	E		12/21/2009 01/26/2010	09-117 LGR
Designers Comment			Consultant Design			J. Bari			
GDY			ZQ1F YUMA RD @ BULLARD WASH	SS54401C STP-GDY-0(008)A	CONST BOX CULVERTS \$746 11	Y	08/02/2010 K. Kiter	12/02/2009	09-104 LGR
Designers Comment			Consultant Design			PROJ MGR: SNARR			PH: 712-7025
GGH			YZ1G 8TH AVENUE SAFFORD BRIDGE/ R	SB41601C BR-GGH-0(007)A	BRIDGE REPLACEMENT \$13,947 09	G	03/02/2009 D. Harnanan		
Designers Comment			Consultant Design			PROJ MGR: MILES			PH: 712-8336
GGH			NH1G SAFFORD-BRYCE RD & SAFFORD LANDFI	SH27701C STP-GGH-0(006)A	PETERSON WASH CULVERT EXTENSIO \$1,374 10	S	10/01/2009 T. Kamal		Reviewed Initial DCR.
Designers Comment			Consultant Design			PROJ MGR: MILES			PH: 712-8336

Route City	Beg MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
GGI	RB1H		GATEWAY ENTRANCE US 60 MP 255.5	SL60401C TEA-GGI-0(200)B	GATEWAY ENTRANCE	G				
					10		T. Kamal			
Designers Comment			Consultant Design				PROJ MGR: GASSER PH: 712-4603			
GGI	NY1E		JESSE HAYES ROAD	SH27901C HES-GGI-0(006)A	ROADWAY IMPROVEMENTS	G	12/01/2009			
					\$307		K. Keita			
					10					
Designers Comment			Consultant Design, Projects SB40001C and SH27901C have been combined under TRACs SB40001C.				PROJ MGR: JEREZ PH: 712-7187			
GGI	PC1K		YOUNG ROAD	SS89501C PLH-GGI-0(206)A	ROAD RECONSTRUCTION	P		08/04/2010	10-73 LGR	
					\$674		A. Zareh			
Designers Comment			Consultant Design							
GGI	NZ1E		ICE HOUSE CANYON WASH BR #8193	SB40001C ARRA-GGI-0(005)A	BRIDGE REPLACEMENT	G		11/04/2009	09-88 LGR	
					\$98			12/08/2009		
					10	ARA	T. Kamal			
Designers Comment			Consultant Design, Projects SB40001C and SH27901C have been combined under TRACs SB40001C.				PROJ MGR: JEREZ PH: 712-7187			
GIL	BV1G		EASTERN CANAL, BASELINE-GUADALUPE	SS54601C CM-GIL-0(014)A	CONST MULTI USE PATH	E	12/01/2010		Reviewed Initial DCR.	
					\$550		T. Kamal			
					11					
Designers Comment			Consultant Design, Re-assigned to Jamie 5/19/2009.				PROJ MGR: SNARR PH: 712-7025			
GIL	OS1G		EASTERN CANAL (GUADALUPE-ELLIOT)	SS54701C CM-GIL-0(012)A	CONSTRUCT MULTI-USE PATH	E	08/02/2010			
					\$636					
					11		T. Kamal			
Designers Comment			Consultant Design, Combined with SS54801C.				PROJ MGR: SNARR PH: 712-7025			

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
GIL			CC1K GILBERT - VARIOUS LOCATIONS	SS78801C ARRA-GIL-0(203)	NOVA CHIP OVERLAYS- ARTERIAL R	E		10/22/2009 12/15/2009	09-76 LGR
Designers Comment Consultant Design									
GIL			OR1G EASTERN CANAL (ELLIOT TO WARNER)	SS54801C CM-GIL-0(013)A	CONSTRUCT MULTI-USE PATH \$500 11	E	08/02/2010 T. Kamal		PROJ MGR: SNARR PH: 712-7025
Designers Comment Consultant Design									
GIL			UZ1H GILBERT HERITAGE DISTRICT	SS64401C CM-GIL-0(200)A	PEDESTRIAN SIDEWALK, LANDSCAPE	E	07/01/2009 K. Keita		PROJ MGR: SNARR PH: 712-7025
Designers Comment Consultant Design, will bid with SL620 01C.									
GIL			YF1H GILBERT HERITAGE DISTRICT	SL62001C TEA-GIL-0(202)A	PEDESTRIAN IMPROVEMENTS	E	K. Keita		PROJ MGR: BANTA PH: 712-7906
Designers Comment Consultant Design, will bid with SS644 01C.									
GLB			OT1G GLOBE GTWY,PH2-HWY 60 @ HILL &OAK	SL50401C TEA-GLB-0(002)A	CONSTRUCT INTERSECTION ENHANCE	G	K. Kiter		PROJ MGR: GASSER PH: 712-4603
Designers Comment Consultant Design									
GLN			BR1K LITCHFIELD RD, MISSOURI TO NORTHE	SS75801C ARRA-GLN-0(212)	PAVEMENT PRESERVATION	E		12/22/2009 01/26/2010	09-119 LGR
Designers Comment Consultant Design									

Route City	Beg MP	MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
GLN		XN1J		SKUNK CREEK MULTIUSE PATH AT BEL	SS69001C CM-GLN-0(206)A	BIKE & PEDESTRIAN PATH CONSTRU	E				
Designers Comment	Consultant Design			PROJ MGR: MILES PH: 712-8336							
GLN		YD1J		SKUNK CREEK MULTI USE PATH AT UNI	SS69101C CM-GLN-0(207)A	BICYCLE AND PEDESTRIAN PATH	E				
Designers Comment	Consultant Design			PROJ MGR: MILES PH: 712-8336							
GLN		FR1H		51ST AVENUE & NORTHERN AVENUE	SH43101C HES-GLN-0(030)A	INTERSECTION IMPROVEMENTS	E	05/03/2010			
Designers Comment	Consultant Design			PROJ MGR: MILES PH: 712-8336							
GLN		VI1K		BELL ROAD - 59TH AVENUE TO 70TH AVENUE	SS92301C ARRA-GLN-0(233)A	PAVEMENT PRESERVATION	E		07/22/2010		10-55 LGR
Designers Comment	Consultant Design			PROJ MGR: MILES PH: 712-8336							
GLN		VH1K		BELL ROAD - 51ST AVENUE TO 59TH AVENUE	SS92201C ARRA-GLN-0(234)A	PAVEMENT PRESERVATION	E		07/22/2010		10-54 LGR
Designers Comment	Consultant Design			PROJ MGR: MILES PH: 712-8336							
GLN		VV1H		NEW RIVER BETWEEN NORTHERN AVENUE	SS65101C CM-GLN-0(202)	CONSTRUCT MULTI-USE PATH	E				
Designers Comment	Consultant Design			PROJ MGR: EDWARD PH: 712-8534							

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
	MA1H		63RD AVE / LOOP 101	SS59101C	CONSTRUCT MULTI-USE PATH AND B	E	01/04/2010	12/20/2007		
GLN				ARRA-GLN-0(033)A	\$6,116 10	ARA	C. Obispo		07-63 LGR	
Designers Comment	Consultant Design								PROJ MGR: MILES	PH: 712-8336

	YO1H		GRAND CANAL PEDESTRIAN PATHWAY	SL61901C	CONSTRUCT MULTI-USE PATHWAY	E				
GLN				TEA GLN-0(203)A			K. Keita			
Designers Comment	Consultant Design								PROJ MGR: BANTA	PH: 712-7906

	BQ1K		GLENDALE AVE, 51ST TO 66TH AVES	SS75001C	PRE-ENGINEER/DESIGN AND CONSTR	E		12/21/2009		
GLN				ARRA-GLN-0(211)			J. Bari	01/26/2010	09-115 LGR	
Designers Comment	Consultant Design									

	FP1H		51ST AVENUE & CAMELBACK AVENUE	SH43201C	INTERSECTION IMPROVMENTS	E	05/03/2010			
GLN				HES-GLN-0(031)A	\$400 10		K. Keita			
Designers Comment	Consultant Design								PROJ MGR: MILES	PH: 712-8336

	BI1K		GILA RIVER INDIAN COMMUNITY - VAR	SS82201C	PAVEMENT PRESERVATION	E		01/11/2010		
GRI				ARRA-GRI-0(200)			T. Kamal	01/19/2010	09-121 LGR	
Designers Comment	Consultant Design									

	CD1K		GUADALUPE - VARIOUS LOCATIONS	SS79001C	REPLACE EXISTING STREET LIGHTS	E		10/14/2009		
GUA				ARRA-GUA-0(200)			A. Zareh	12/23/2009	09-77 LGR	
Designers Comment	Consultant Design, SS79301C has been combined into SS79001C.									

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
GUA			KT1K CALLE GUADALUPE	SL67301C CM-GUA-0(204)A	ROADWAY ENHANCEMENT \$500 11	E	12/01/2010 A. Zareh		
Designers Comment			Consultant Design			PROJ MGR: SNARR PH: 712-7025			
GUA			KS1K GUADALUPE RD	SS86201C CM-GUA-0(202)A	ROADWAY RECONSTRUCTION \$500 11	E	12/01/2010 C. Obispo	06/30/2010 07/22/2010	10-47 LGR
Designers Comment			Consultant Design			PROJ MGR: SNARR PH: 712-7025			
ITO			DR1K SAN XAVIER RD: MISSION TO LOS REA	SS73801C ARRA-ITO-0(200)	PAVEMENT PRESERVATION	T	J. Bari		
Designers Comment			Consultant Design						
KNG			AS1J EASTERN PATHWAY - PHASE I	SL61601C TEA-KNG-0(200)A	CONSTRUCT PATHWAY	K	A. Zareh		
Designers Comment			Consultant Design						
KNG			DF1K BANK STREET	SS76601C ARRA-KNG-0(202)	PAVEMENT PRESERVATION	K	A. Zareh	10/26/2009	09-81 LGR
Designers Comment			Consultant Design						
LHV			OV1G MAGNOLIA DRIVE TO ACOMA BLVD	SL51201C TEA-LVH-0(003)A	CONSTRUCT MULTI-USE PATH \$1,263 08	K	09/03/2007 K. Kiter		
Designers Comment			Consultant Design			PROJ MGR: JESELNICK PH: 712-6685			

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
LLA				DC1K SALOME ROAD	SS76001C ARRA-LLA-0(201)	2" OVERLAY	Y		08/31/2009	09-55 LGR
Designers Comment	Consultant Design							S. Haferkamp	10/09/2009	PROJ MGR: HAKARI PH: 712-7468
LLA				FS1H OXBOW BRIDGE (CIBOLA BRIDGE)	SB41801C BR-LLA-0(008)A	CONSTRUCTION	Y			
Designers Comment	Consultant Design							K. Kiter		PROJ MGR: DICKSON PH: 712-8683
LPK				VL1K LITCHFIELD RD - WIGWAM BLVD TO CAMELBACK RD MUP	SS93601C LPK-0(202)A	PAVEMENT PRESERVATION	E			
Designers Comment	Consultant Design							K. Kiter		
LPK				BU1K LITCHFIELD PARK - VARIOUS LOCATIO	SS78401C ARRA-LPK-0(201)A	PAVEMENT PRESERVATION	E	03/02/2010		10-04 LGR
Designers Comment	Consultant Design							ARA K. Keita	01/27/2010	PROJ MGR: MILES PH: 712-8336
LPK				LB1H LITCHFIELD PK @ WIGWAM BLVD	SS60701C LPK-0(004)A	MULTI-USE PATH	E			
Designers Comment	Consultant Design							A. Rana		PROJ MGR: DICKSON PH: 712-8683
LPK				FZ1J PAVE UNPAVED ALLEYS	SS66601C CM-LPK-0(200)A	PAVING UNPAVED ALLEYS	E			
Designers Comment	Consultant Design							A. Zareh		PROJ MGR: DICKSON PH: 712-8683

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
MES			YA1E SOUTH CANAL	SS48502C MES-0(020)P	DESIGN MULTI-USE PATH \$220	E	09/25/2050 K. Keita		
Designers Comment			Consultant Design, RAM				PROJ MGR: SNARR		PH: 712-7025
MES			SU1F SOUTH CANAL	SS48501C CM-MES-0(020)A	DESIGN MULTI-USE PATH PH I \$1,652 07	E	08/25/2050 K. Kiter		
Designers Comment			Consultant Design, RAM				PROJ MGR: SNARR		PH: 712-7025
MES			MM1G CONSOLIDATED CANAL PHASE 3	SS51501C CM-MES-0(023)A	MULTI-USE PATH	E	08/25/2050 C. Obispo		
Designers Comment			Consultant Design				PROJ MGR: SNARR		PH: 712-7025
MMA			EM1H NORTHERN AVE US 60 TO L303	SS59301C STP-MMA-0(034)A	CONST INTERIM RDWY \$9,440	E	J. Bari		
Designers Comment			Consultant Design, Glendale. Comments on preliminary geotech and pavement design report sent 6/15/07.				PROJ MGR: DICKSON		PH: 712-8683
MMO			RB2A BEAVER DAM WASH BRIDGE	SE51801C ER-MMO-0(045)X	BRIDGE EVALUATION	F	08/09/2007 J. Demaree	07-47 LGR	
Designers Comment			Consultant Design				PROJ MGR: DICKSON		PH: 712-8683
MMO			DD1K NORTHERN AVENUE	SS76901C ARRA-MMO-0(203)	ASPHALT PAVEMENT REHABILITATIO	K	10/01/2009 A. Zareh	10/14/2009	09-71 LGR
Designers Comment			Consultant Design						

Route City	Beg MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
MRN		DS1K	TOWN OF MARANA-PP-RATTLESNK,TANG,	SS74201C ARRA-MRN-0(202)	PAVEMENT PRESERVATION	T		10/23/2009 01/27/2010	09-79 LGR	
Designers Comment			Consultant Design				PROJ MGR: CLARK PH:520-388-4252			
MRN		QN1K	MARANA ROAD OVERLAY	SS90001C ARRA-MRN-0(203)A	PAVEMENT PRESERVATION	T	K. Ahmed			
Designers Comment			Consultant Design							
NNA		NW1H	LONE PINE DAM ROAD	SS61501C PLH-NNA-0(011)A	CONST BRIDGE APPRCH / ROADS	G	10/01/2008	05/15/2008 08/05/2008	08-31 LGR	
Designers Comment			Consultant Design				PROJ MGR: SNARR PH: 712-7025			
NNA		CZ1K	BOURDON RANCH ROAD	SS76301C ARRA-NNA-0(200)	PAVEMENT PRESERVATION	G		11/04/2009 12/07/2009	09-91 LGR	
Designers Comment			Consultant Design				S. Haferkamp			
NOG		PB1G	TERRACE AVE FROM I-19 TO BORDER	SL52301C TEA-NOG-0(005)	SIDEWALK & LNDSCAPE IMPROVMNTS	T		09/29/2009	09-65 LGR	
Designers Comment			Consultant Design, Speedie & Associates				PROJ MGR: CANNON PH: 520-620-5428			
ORV		TA1K	LACANADA-LAMBERT TO NARANJA VISTOSO COMM LOOP	SS90801C ARRA-ORV-0(202)A	OVERLAY	T				
Designers Comment			Consultant Design				K. Ahmed			

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
ORV			DT1K TOWN OF ORO VALLEY - VARIOUS LOCA	SS74301C ARRA-ORV-0(201)	PAVEMENT PRESERVATION	T		10/21/2009 12/16/2009	09-78 LGR
Designers Comment			Consultant Design			PROJ MGR: CLARK PH:520-388-4252			
PAS			AQ1J VAT ITOM VOO'S PEDESTRIAN PATH	SL62701C TEA-PAS-0(200)	CONSTRUCT A PEDESTRIAN PATH	T		03/10/2009	09-25 LGR
Designers Comment			Consultant Design			PROJ MGR: CLARK PH:520-388-4252			
PAS			DO1K PASCUA YAQUI TRIBE-PP CALLE TORIM	SS74101C ARRA-PAS-0(201)	SYSTEM PRESERVATION-ENGINEERIN	T		09/28/2009 11/02/2009	09-67 LGR
Designers Comment			Consultant Design			PROJ MGR: CLARK PH:520-388-4252			
PEO			XB1J OLIVE AVENUE - UNDERPASS	SS72801C CM-PEO-0(204)A	NEW RIVER TRAIL UNDERPASS CONSTRUCTION	E	09/01/2010		
Designers Comment			Consultant Design			PROJ MGR: MILES PH: 712-8336			
PEO			XC1H 84TH AVENUE	SS65701C CM-PEO-0(201)A	STREETSCAPE	E	08/03/2009	11/02/2009	09-54 LGR
Designers Comment			Consultant Design			PROJ MGR: SNARR PH: 712-7025			
PEO			LC1H 91ST AVE & OLIVE AVE	SS60301C CM-PEO-0(009)A	INTERSECTION IMPROVEMENTS	E		05/01/2008	07-46 LGR
Designers Comment			Consultant Design			PROJ MGR: DICKSON PH: 712-8683			

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
PEO		AP1K		BEARDSLEY RD CONNECTION - EXTENTI	SS75501C ARRA-PEO-0(206)A	CONSTRUCT CONNECTOR	E				
				Designers Comment	Consultant Design			S. Haferkamp			
PEO		AN1K		BEARSLEY ROAD, LAKE PLEASANT TO	SS75401C ARRA-PEO-0(205)	PAVEMENT PRESERVATION	E		12/22/2009	01/26/2010	09-118 LGR
				Designers Comment	Consultant Design			J. Bari			
PHX		CQ1K		PHOENIX - VARIOUS LOCATIONS (NORTH AREA)	SS80901C ARRA-PHX-0(237)	PAVEMENT PRESERVATION	E				
				Designers Comment	Consultant Design			T. Kamal			
PHX		RB1J		ACDC AT 7TH AVE (BIKE UNDERPASS)	SS70501C CM-PHX-0(218)A	ACDC BIKE UNDERPASS	E	05/03/2010			
				Designers Comment	Consultant Design	\$175 10		C. Obispo			PROJ MGR: MILES PH: 712-8336
PHX		ZS1J		SALT RIVER PATHWAY - 24TH ST TO I	SS71501C CM-PHX-0(223)A	PATHWAY IMPROVEMENTS	E				
				Designers Comment	Consultant Design			C. Obispo			
PPM		SF1J		COTARO FAMS ROAD / MAGEE ROAD	SS69301C STP-PPM-0(209)A	ROAD WIDENING, REALIGNMENTS, I	T				
				Designers Comment	Consultant Design	\$3,425		J. Bari			

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
PPM		WZ1H		LA CANADA DRIVE-RIVER ROAD TO INA	SS63901C PPM-0(201)A	WIDEN TO 4 LANES	T				
	Designers Comment	Consultant Design									
PPM		DP1K		PIMA COUNTY PAVEMENT PRESERVATION	SS73901C ARRA-PPM-0(214)	PAVEMENT PRESERVATION	T				
	Designers Comment	Consultant Design									
PPM		DQ1K		PIMA COUNTY-SABINO CANYON	SS74001C ARRA-PPM-0(215)	PAVEMENT PRESERVATION	T				
	Designers Comment	Consultant Design									
PPM		MX1K		VALENCIA ROAD - WESTOVER TO CARDINAL	SS85701C HES-PPM-0(213)A	STREET LIGHTING, CURBS AND SIDEWALK	T				
	Designers Comment	Consultant Design									
PPM		LK1H		HOHOKIM SCHOOL - TETAKUSIM	SL55301C ARRA-PPM-0(161)	CNSTR SIDEWALKS	T	05/25/2050			
	Designers Comment	Consultant Design									
		PROJ MGR: CLARK PH:520-388-4252									
PPM		QX1J		MOUNTAIN TO FIRST AVENUES (URBAN PATHWAY)	SL63601C TEA-PPM-0(217)	MULTI-USE PATH	T				
	Designers Comment	Consultant Design									

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
PPN	ZN1E			KELVIN BRIDGE - #8441	SB41001C BR-PPN-0-(169)	BRIDGE REPLACEMENT \$1,317 11	G	12/01/2010 T. Kamal		
Designers Comment	Consultant Design, Ricker Atkinson								PROJ MGR: SNARR	PH: 712-7025
PPN	RY1H			KINGS RANCH ROAD PATHWAY	SL55701C PPN-0(037)	CONST MULTI-USE PATHWAY	T	C. Obispo		
Designers Comment	Consultant Design								PROJ MGR: GASSER	PH: 712-4603
PRV	DY1K			GLASSFORD HILL RD (LONG LOOK DR.	SS81001C ARRA-PRV-0(203)	SYSTEM PRESERVATION - RESTORAT	P		08/31/2009 09/02/2009	09-58 LGR
Designers Comment	Consultant Design							A. Zareh		PROJ MGR: HAKARI PH: 712-7468
PRV	RX1H			BISON LANE MULTI USE PATH	SL55801C TEA-PRV-0(004)	CONST MULTI-USE PATH	P	C. Obispo		
Designers Comment	Consultant Design								PROJ MGR: BANTA	PH: 712-7906
PVY	CH1K			PARADISE VALLEY - VARIOUS LOCATIO	SS80001C ARRA-PVY-0(202)	SYSTEM PRESERVATION - RESTORAT	E		11/13/2009 12/21/2009	09-96 LGR
Designers Comment	Consultant Design							S. Haferkamp		
QCR	CU1K			VARIOUS LOCATIONS ON RITTENHOUSE	SS81501C ARRA-QCR-0(205)	SYSTEM PRESERVATION - RESTORAT	E		12/17/2009	09-111 LGR
Designers Comment	Consultant Design, SS81401C has been combined into SS81501C.							K. Kiter		

Route City	Beg MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
QCR			KQ1H RIGGS RD, ELLSWORTH TO MERIDIAN	SS60501C STP-QCR-0(001)A	CONSTRUCT NEW RDWAY \$660 11	E	03/01/2011 J. Bari			
Designers Comment			Consultant Design. Comments on Initial DCR sent on 8/8/2006.				PROJ MGR: MILES PH: 712-8336			
QTZ			PR1G QUARTZSITE, PLYMOUTH ROAD	SL54601C TEA-QTZ-0(001)A	CONSTRUCT PATH & LANDSCAPING	Y		04/08/2010	10-31 K. Kiter	
Designers Comment			Consultant Design							
QTZ			PU1J QUAIL TRAIL BEAUTIFICATION	SL61401C TEA-QTZ-0(200)A	CONSTRUCT MUP AND LANDSCAPING	Y		04/08/2010	10-31 K. Kiter	
Designers Comment			Consultant Design							
SAF			FN1K 20TH AVE FROM RELATION TO US 70	SL65701C TEA-SAF-0(200)A	SYSTEM ENHANCEMENT- OTHER ENHAN	S			K. Ahmed	
Designers Comment			Consultant Design				PROJ MGR: CLARK PH:520-388-4252			
SAF			NS1K 14 AV HIGHLINE CANAL AND GRAVEYAR	SL68301C TEA-SAF-0(204)A	SYSTEM ENHANCEMENT - OTHER ENH	S			K. Ahmed	
Designers Comment			Consultant Design							
SAH			DU1K SAHUARITA-LA VILLITA, PIMA MINE,	SS74401C ARRA-SAH-0(201)	PAVEMENT PRESERVATION	T		10/09/2009 12/07/2009	09-75 LGR K. Kiter	
Designers Comment			Consultant Design				PROJ MGR: CLARK PH:520-388-4252			

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
SAH	VP1K		TOWN OF SAHUARITA	SS93001C	SYSTEM PRESERVATION - RESTORATION/REHAB/RES URFACE	T			
Designers Comment	Consultant Design			ARRA SAH 0(202)A			K. Ahmed		
SCT	QF1H		CRSSCUT CANAL-THOMAS-INDIAN SCHL	SL60201C	SYS ENHANC-OTHER ENHANCEMENTS	E	06/02/2008		
Designers Comment	Consultant Design			TEA-SCT-0(200)B	\$1,500 08		A. Zareh		PROJ MGR: JESELNIK PH: 712-6685
SCT	VR1K		SCOTTSDALE LOCAL AGENCY-WIDE: PAVT RECONSTRUCTION	SS93401C	SYSTEM PRESERVATION - RESTORATION/REHAB/RES URFACE	E		07/28/2010	10-65 LGR
Designers Comment	Consultant Design			ARRA-SCT-0(212)A			A. Rana		
SCT	XG1H		LEWIS STREET FRM MAIN LIBRARY TO	SS65001C	CONST BIKE LANES & PEDESTRIAN	E			
Designers Comment	Consultant Design			CM-SCT-0(202)			A. Zareh		PROJ MGR: EDWARD PH: 712-8534
SCT	VM1H		INDIAN BEND WASH; CHAP - JACK RDS	SS64801C	MULTI-USE PATHWAY	E	05/03/2010		
Designers Comment	Consultant Design			CM-SCT-0(201)A	\$494 10		T. Kamal		PROJ MGR: MILES PH: 712-8336
SCT	GL1A		AZ CANAL AT GOLDWATER UNDERPASS	SL39401C	CNST MULTI-USE PATH	E	10/01/2007		
Designers Comment	Consultant Design			TEA-SCT-0(203)A	\$626 08		K. Keita		PROJ MGR: JESELNIK PH: 712-6685

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
SLW				DB1K PENROD ROAD	SS77001C ARRA-SLW-0(201)	PAVEMENT PRESERVATION	G		12/03/2009 12/08/2009	09-103 LGR
Designers Comment Consultant Design										
SLW				JG1J SCOTT RANCH ROAD	SS67301C HPP-SLW-0(200)A	BRIDGE AND APPROACHES	G			
Designers Comment Consultant Design										
									PROJ MGR: SNARR	PH: 712-7025
SOM				HS1K US 96 BETWEEN SOMERTON AND BINGHA	SL64401C TEA-SOM-0(200)A	SYSTEM ENHANCEMENT- OTHER ENHAN	Y			
Designers Comment Consultant Design										
SRI				AT1K SRMPIC LOCAL AGENCY WIDE	SS82101C ARRA-SRI-0(200)	PAVEMENT PRESERVATION	E		11/03/2009 01/27/2010	09-90 LGR
Designers Comment Consultant Design										
STC				DM1K 29TH ST - 12 AVENUE TO RAILROAD T	SS75901C ARRA-STC-0(200)	PAVEMENT PRESERVATION	T		09/28/2009 11/02/2009	09-66 LGR
Designers Comment Consultant Design										
									PROJ MGR: CLARK	PH:520-388-4252
SUP				DV1K MAIN STREET RECONSTRUCTION	SS74901C ARRA-SUP-0(200)	SYSTEM PRESERVATION - RECONSTR	G		12/10/2009 12/29/2009	09-100 LGR
Designers Comment Consultant Design										

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
SUR		AQ1K		BELL RD-LAKE PLEASANT TO 83RD AVE	SS79101C ARRA-SUR-0(208)	PAVEMENT PRESERVATION & INSTAL	E		12/04/2009	12/21/2009	09-106 LGR
Designers Comment Consultant Design											
SUR		VL1J		WEST OF 219TH AVENUE	SS72001C CM-SUR-0(206)A	PAVE DIRT ROADS	E	11/01/2010			
Designers Comment Consultant Design											
									PROJ MGR: SNARR	PH: 712-7025	
SVS		KZ1J		CORONADO DRIVE BETWEEN CARMELITITA	SL62801C TEA-SVS-0(201)A	MULTI-USE PATH	S				
Designers Comment Consultant Design											
SVS		D11K		CHARLESTON RD	SS74501C ARRA-SVS-0(200)	CAPACITY ADDITIONS - MAJOR WID	T		01/21/2010	01/03/2010	10-02 LGR
Designers Comment Consultant Design											
SVS		LN1K		COLOMBO AV-GUILIO CESARE AV COCHISE.COLL-BUENA HS	SL66901C TEA-SVS-0(205)A	SHARED-USE PATH	S				
Designers Comment Consultant Design											
SVS		OK1K		FRY OVERLAY FROM BUFFALO SOLDIER TRAIL TO LENZNER	SS88801C SVS-0(208)A	PAVEMENT PRESERVATION	S				
Designers Comment Consultant Design											

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
SVS				RR1H SNYDER, AVENIDA DEL SOL - SR 92	SL60901C SVS-0(200)	MULTI-USE PATH	S				
Designers Comment	Consultant Design			PROJ MGR: CLARK PH:520-388-4252							
THR				MV1K REAY LANE GOLF COURSE RD TO CHURC	SL68401C TEA-THR-0(201)A	CONSTRUCT SHARED USE PATHWAY	S				
Designers Comment	Consultant Design			K. Kiter							
TMP				CW1K WESTERN CANAL BRIDGE REPACEMENT	SS81901C ARRA-TMP-0(211)	SYSTEM PRESERVATION - BRIDGE R	E		10/21/2009		
Designers Comment	Consultant Design			J. Bari 11/24/2009 09-82 LGR							
TMP				VN1K BROADWAY ROAD: MILL AVE TO EVERGREEN RD	SS93501C TMP-0(216)	PAVEMENT PRESERVATION	E		07/27/2010		
Designers Comment	Consultant Design			C. Obispo 10-53 LGR							
WBG				AV1K N. VULTURE RD-US 60 TO N TOWN	SS81101C ARRA-WBG-0(200)	PAVEMENT PRESERVATION	P		01/13/2009		
Designers Comment	Consultant Design			C. Obispo 02/04/2010 09-122 LGR							
WIN				AP1J WEST 3RD STREET (BUS I-40); HIPKOE	SL62901C TEA-WIN-0(200)A	TRANSPORTATION ENHANEMENT	H				
Designers Comment	Consultant Design			K. Kiter PROJ MGR: JESEJNIK PH: 712-6685							

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
WLX			RQ1H FT. GRANT RD CONNECTIVITY	SL61001C TEA-WLX-0(200)A	MUTIL-USE PATH	S	K. Kiter		
Designers Comment Consultant Design									
YTN			AX1K PEORIA AVENUE, 111TH AVENUE TO 11	SS79901C ARRA-YTN-0(200)	PAVEMENT PRESERVATION	E	S. Haferkamp	01/26/2010 02/09/2010	10-05 LGR
Designers Comment Consultant Design									
YUM			VO1J WEST WETLANDS BEAUTIFICATION	SL64301C TEA-YUM-0(202)A	PATHWAY AND LANDSCAPING	Y	A. Rana	10/08/2009	09-68 LGR
Designers Comment Consultant Design									
YUM			NW1K YUMA EAST WETLANDS SUP:QUECHAN DR. BRDG - AV 2E	SL68101C TEA-YUM-0(206)A	SHARED USE PATH/PARK	Y	K. Ahmed		
Designers Comment Consultant Design									
YUM			CJ1J YUMA MAIN CANAL PATHWAY EXTENSION	SL62501C TEA-YUM-0(201)A	PEDESTRIAN ENHANCEMENTS	Y	K. Ahmed	03/30/2010 04/19/2010	10-27 LGR
Designers Comment Consultant Design									
YUM			FM1K 8TH ST-4TH AV-COLO.RVR-AV 2E- YUMA	SL66801C TEA-YUM-0(205)A	SYSTEM ENHANCEMENT - OTHER ENH	Y	A. Rana		PROJ MGR: JOHNSON
Designers Comment Consultant Design									

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
YYU				PZ1G OLD US 80 @ RED TOP WASH	SB41501C	BRIDGE REPLACEMENT	Y	10/01/2009		
					ARRA-YYU-0(031)A	\$1,000			06/22/2009	09-36 LGR
						10	ARA	A. Rana		
Designers Comment Consultant Design, comments on stage V plans, specs and estimate were sent on 05/08/2008.										PROJ MGR: MILES PH: 712-8336
YYU				J11K COUNTY 14TH STREET AVENUE 3E TO A	SS86001C	OVERLAY, LEFT TURN LANES	Y		12/03/2009	
					ARRA-YYU-0(200)A				12/15/2009	09-107 LGR
								K. Ahmed		
Designers Comment Consultant Design										
YYV				GC1J CORNVILLE ROAD SR 89A TO WINDMILL	SL63401C	MULTI-USE PATH	F			
					TEA-YYV-0(200)A					
								A. Rana		
Designers Comment Consultant Design										PROJ MGR: JESELNIK PH: 712-6685
YYV				DA1K CORNVILLE ROAD	SS76801C	CAPACITY ADDITIONS - RECONSTRU	P		10/01/2009	
					ARRA-YYV-0(202)				10/14/2009	09-69 LGR
								A. Zareh		
Designers Comment Consultant Design										
YYV				TF1K PIONEER PARKWAY	SS91001C	PAVEMENT & GUARDRAIL IMPROVEMENTS	P			
					YYV-0(207)A					
								T. Kamal		
Designers Comment Consultant Design										
8	0.00		XL1J	STATE LINE TO FORTUNA	H779301C	PAVEMENT PRESERVATION	Y	05/25/2050	11/12/2009	
	13.7				008-A	\$17,069		TBD	02/08/2010	09-22
						11		K. Ahmed		
Designers Comment										PROJ MGR: COLLINS PH: 712-7980

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
8	14.30 15.3	H11K	I-8 FOOTHILLS BLVD TI	H795601C IM-008-A(209)A	MICRO SEAL \$204 10	Y	03/01/2010 K. Ahmed	10/28/2009	
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
8	15.00 21	E11E	I-8 @ TELEGRAPH PASS	H545301C IM-008-A(208)A	ROCKFALL CONTAINMENT / REALIGN \$4,700 10	Y 111	12/11/2009 12/10/2009 J. Demaree	01/16/2008	07-68
Designers Comment								PROJ MGR: MA PH: 712-6660	
8	115.00 121	FD1H	GILA BEND - 121.0	H682901C 008-A(203)B	RR 2" PL/5" TL & ARFC \$8,934 10	Y	05/25/2050 TBD J. Demaree	08/27/2008 12/26/2008	08-53
Designers Comment								PROJ MGR: MENDOZA PH: 712-8060	
8	121.00 134.8	OG1H	MP 121.00 - BIG HORN	H701601C 008-B(200)A	SYSTEM PRES - ENGINEERING \$17,000 10	Y	05/25/2050 TBD J. Demaree	04/09/2008 09/11/2008	08-19
Designers Comment								PROJ MGR: MENDOZA PH: 712-8060	
8	134.60 141.1	GC1K	BIG HORN TO FREEMAN ROAD	H791701C 008-B(202)	MICRO SEAL & CRACK SEAL \$1,800 10	Y	12/07/2009 11/30/2009 T. Kamal	08/13/2009	09-53
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
8	158.50 170	XM1J	MP 158.5 - BIANCO RD	H779201C IM-008-B(201)A	PAVEMENT PRESERVATION \$13,000 11	T	05/25/2050 06/28/2010 A. Rana	06/30/2009 09/15/2009	09-21
Designers Comment								PROJ MGR: COLLINS PH: 712-7980	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
8	177.00	178.1	KF1H	INTERSTATE I-8 EB, I-10 WB	H692601C HES-008-B(003)A	RAMP IMPROVEMENT \$85 10	T	04/12/2010 04/05/2010 J. Demaree	09/09/2008	08-55
Designers Comment									PROJ MGR: FOLUCH PH: 712-6619	
8 B	3.80	6.4	PP1K	CATALINA DRIVE TO AVENUE 3E	H809501C STP-B08-A(201)A	PAVEMENT PRESERVATION \$1,350 11	Y	05/25/2050 TBD K. Kiter		
Designers Comment Consultant Design									PROJ MGR: MIAN PH: 712-4061	
8 B	6.00	6.5	WN1G	BUSINESS 8 AND AVE 2 1/2 E	H673501C B08-A	DRAINAGE IMPROVEMENT \$400 10	Y	05/25/2050 TBD K. Kiter	10/02/2008	08-63
Designers Comment									PROJ MGR: HAKARI PH: 712-7468	
10	3.00		NN1F	EHRENBERG PORT OF ENTRY	H616101C 010-E	RECONSTRUCT EASTBOUND PORT OF ENTRY \$0 10	Y	09/25/2050 A. Rana		
Designers Comment Re-assigned from Dhan to Ashek 4/7/2009.									PROJ MGR: MELLGREN PH: 712-8629	
10	17.00	19	GK1K	QUARTZSITE T1	H792901C IM-010-A(203)A	PAVEMENT PRESERVATION \$650 10	Y	05/07/2010 05/03/2010 A. Rana	08/27/2009	09-56
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
10	52.00	52	NI1J	BOUSE WASH ROAD - GAS LINE ROAD (EB & WB)	H751101C 010-A	R&R 1/2" FR (TL) & R&R 4" AC & 1/2" AR-ACFC (PL) \$9,207 11	Y	05/25/2050 TBD K. Ahmed	10/01/2009 12/09/2009	09-64
Designers Comment									PROJ MGR: SHAPIRO PH: 712-7983	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
10	70.80	80	GD1K	COUNTY LINE TO HARQUAHALA VALLEY	H792101C 010-A(202)	MICRO SEAL AND CRACK SEAL \$2,250 10	Y	05/25/2050 TBD K. Ahmed	08/13/2009	
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
10	94.00	95	OT1J	I-10 @ MP 94 AND MP 103	H751701C 010-A	SYSTEM PRESERVATION - ENGINEER \$530 09	Y 111	05/25/2050 04/25/2050 J. Demaree	04/01/2008	
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
10	104.70	104.8	PT1J	HASSAYAMPA RIVER BRIDGES #1645 & 1646	H757201C 010-A(205)A	PA & FR FOR DECK REHAB \$7,000 10	Y	05/25/2050 TBD J. Bari	02/16/2010	10-11
Designers Comment									PROJ MGR: VIBOOLMATE PH: 712-8602	
10	105.00		FM1H	I-10/DESERT CREEK TI (PRIVATE FUNDS)	H683801X I-010-A-901	CONSTRUCT TI \$18,500 12	Y	02/25/2050 K. Keita		
Designers Comment									PROJ MGR: CARCERES PH: 712-8736	
10	113.00	125	JH1H	SR 85- SR 303 L	H687701C 010-B		E	J. Bari		
Designers Comment Consultant Design. Comments on 30% design sent on 6/21/06.									PROJ MGR: RILEY PH: 712-7643	
10	120.00	121	XV1H	VERRADO WAY TO SARIVAL AVE	H721101C ARRA-010-B(205)A	CONSTRUCT GENERAL PURPOSE LANE \$43,200 09	E	10/01/2008 09/22/2008 J. Bari	06/17/2008 10/09/2008	08-38 CDR
Designers Comment STAN project. 30% plans expected in August.									PROJ MGR: HUANG PH: 712-8695	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
10	124.70 124.8	SL1H	I-10 & COTTON LANE	HX20001C 010-B-NFA	SYS ENHNC-TRAFFIC MGT & ENGNRG \$300 08	M	05/25/2050 04/25/2050 J. Bari	10/11/2007	07-54	
Designers Comment			Consultant Design. (Parsons Brinkerhoff) Comments on 95% Plans sent on 6/18/07. Comments on 100% sent 10/10/2007.					PROJ MGR: TORTICE PH: 712-8276		
10	126.00 143	TO1H	SARIVAL AVE TO DYSART RD	H729601C 010-B	CONSTRUCT GPL (CITY ADVANCEMEN \$59,185 09	E 342	03/16/2009 02/17/2009 J. Bari	07/17/2008	Formerly H687801C 08-45 CDR	
Designers Comment			Consultant Design (HDR) Comments on Initial DCR sent on 12/8/2006.					PROJ MGR: HUANG PH: 712-8695		
10	129.00	DA1G	DYSART ROAD TI	H651001C 010-B-508	TI IMPROVEMENT	E	K. Keita			
Designers Comment			Consultant Design, RAM					PROJ MGR: MA PH: 712-6660		
10	131.00 131	IU1J	AVONDALE BLVD	H747201C 010-B(208)	TI IMPROVEMENTS \$2,660 10	E 342	05/25/2050 S. Haferkamp	02/18/2010 06/03/2010	01-09 CDR	
Designers Comment								PROJ MGR: HUANG PH: 712-8695		
10	133.00 133	GH1H	SR 101L (AGUA FRIA) TO I-17	H715501C 010-B	CONSTRUCT GENERAL PURPOSE LANES \$0 10	E	09/25/2050 K. Ahmed			
Designers Comment								PROJ MGR: HUANG PH: 712-8695		
10	186.70 199.9	CL1J	VAL VISTA ROAD TO EARLEY ROAD	H758501C 010-C	WIDEN ROADWAY \$53,000 11	T 341	05/25/2050 TBD J. Demaree	04/22/2010 06/17/2010	10-19	
Designers Comment								PROJ MGR: WILSON PH: 520-388-4263		

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
10	188.00 188.1	ML1H	VAL VISTA TI	H690501C 010-C	TRACK TIME TI/PVT DV 08	T	02/25/2050 T. Kamal			
Designers Comment			Consultant Design, privately funded TI.				PROJ MGR: RAINE PH: 520-388-4264			
10	199.00 211	TB1H	I-8 TO SR 87 TI	H710401C 010-D	CAPACITY ADDITIONS - ENGINRING 10	T	05/25/2050 TBD J. Demaree	03/05/2009 05/07/2009	09-17	
Designers Comment			This project includes H682801C.				PROJ MGR: WILSON PH: 520-388-4263			
10	200.00 208	FC1H	SUNLAND GIN - SUNSHINE BLVD	H682801C 010-D	EB2"RR PL 4"RR TL&ARFC,WB MILL \$5	T	J. Demaree			
Designers Comment			This project has been moved into H710401C.				PROJ MGR: NABATY PH: 712-8034			
10	208.80 213	SX1J	SR 87 TI TO TOWN OF PICACHO	H769601C 010-D	CAPACITY ADDITIONS - ENGINEERING 12	T	05/25/2050 TBD J. Demaree			
Designers Comment							PROJ MGR: WILSON PH: 520-388-4263			
10	213.00 218.7	SY1H	I-10 WIDENING SR87 TO PICACHO PEA	H710601C ARRA-010-D(204)A	CAPACITY ADDITIONS- ENGINEERING 10	T	05/25/2050 04/25/2050 D. Harnanan	04/09/2009	09-10	
Designers Comment							PROJ MGR: WILSON PH: 520-388-4263			
10	233.00 233	MC1H	I-10 TORTOLITA TI	H698001C 010-D	CONSTRUCT TI	T	D. Harnanan			
Designers Comment							PROJ MGR: WILSON PH: 520-388-4263			

Route City	Beg MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
10	239.00	MX1J	MP 239 TANGERINE I-10 MARANA, AZ	H746701X	TANGERINE ROAD TI RELOCATION	T		11/21/2008	
	239			010-B			A. Rana	02/26/2009	08-73 CDR
Designers Comment								Consultant Design	
								PROJ MGR: WILSON PH: 520-388-4263	
10	240.00	VC1E	I-10, TWIN PEAKS (LINDA VISTA TI)	H583801C	CST TI (PER LETTER OF INTENT)	T	05/25/2050	11/16/2006	
				STP-NH-010-D(201)	\$82,000		04/25/2050	05/12/2008	06-58-CDR
					09	341	K. Keita		
Designers Comment								PROJ MGR: WILSON PH: 520-388-4263	
10	247.00	QL1J	INA RD TO RUTHRAUFF RD	H758301C	RECONSTRUCTION FOR WIDENING	T	06/25/2050		Stage Deliverables Pilot.
	251.7			010-D	\$10,000		TBD		
					15		A. Rana		
Designers Comment								PROJ MGR: WILSON PH: 520-388-4263	
10	253.00	EM1G	RUTHRAUFF RD - PRINCE RD	H624101C	CONSTRUCT MAINLINE WIDENING TO 8 LANES	T	05/25/2050		
				010-D	\$126,668		TBD		
					11	342	D. Harnanan		
Designers Comment								Consultant Design	
								PROJ MGR: WILSON PH: 520-388-4263	
10	262.40	NF1J	KINO BLVD - VALENCIA ROAD (EB & WB)	H765801C	PAVEMENT PRESERVATION	T	05/25/2050		
	262			010-E(206)A	\$7,000		TBD	02/03/2010	09-105
					10		J. Demaree		
Designers Comment								PROJ MGR: COLLINS PH: 712-7980	
10	267.30	ND1K	WB FRONTAGE RD BETWEEN VALENCIA T	H805001C	PAVEMENT PRESERVATION	T			
	269.2			010-E					
Designers Comment								K. Ahmed	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
10	267.50 272	NE1K	I-10, VALENCIA TI - RITA RD.	H806501C IM-010-E(209)A	PAVEMENT PRESERVATION 10	T	05/28/2010 04/16/2010 A. Rana	03/25/2010	10-24
Designers Comment									PROJ MGR: COLLINS PH: 712-7980
10	270.00 271.1	NC1K	I-10 FRONTAGE ROADS, WILMOT - KOL	H806601C 010-E	PAVEMENT PRESERVATION	T	A. Rana		
Designers Comment									
10	276.00 281.5	NG1J	HOUGHTON RD - MOUNTAIN VIEW TI (E)	H751201C 010-E(205)A	PAVEMENT PRESERVATION \$5,000 10	T	05/25/2010 TBD A. Rana	11/24/2009	09-101
Designers Comment									PROJ MGR: COLLINS PH: 712-7980
10	281.50 296.2	NB1K	MOUNTAIN VIEW TI TO MARSH STATION TI I-10 EB,WB	H805201C IM-010-E(208)A	PAVEMENT PRESERVATION	T	05/28/2010 05/03/2010 J. Demaree	03/29/2010	10-26
Designers Comment									PROJ MGR: COLLINS PH: 712-7980
10	285.00 285	ZB1J	I-10 MP 285 TO MP 286	H720001C 010-E	SYSTEM ENHANCEMENT - ENGINEERI	T	A. Rana		
Designers Comment									
10	288.40 290.5	3WSP	CIENEGA CREEK - MARSH STATION PH1	H239001C ARRA-010-E(201)A	RAILROAD GRADE & DRAIN \$3,700 09	T	03/27/2009 02/20/2009 J. Demaree	05/24/2006 07/18/2006	06-06 CDR
Designers Comment Consultant Final Design Report received 06/26/2006. Consultant Revised Final review sent 12/04/2008.									PROJ MGR: ANDAZOLA PH: 712-7629

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
10	288.40	288.4	HY1G	CIENEGA CREEK-MARSH STATION PHASE III	H747301C 010-E	REMOVE RAIL & BRIDGE, CONST ML \$9,400 11	T 331	05/25/2050 TBD J. Demaree	03/04/2010 06/09/2010	10-16
Designers Comment									PROJ MGR: ANDAZOLA PH: 712-7629	
10	288.60		AR1B	PANTANO RR UP/CIENEGA CREEK SECTION	H239101C 10-5-(068)N	CONSTRUCT STRUCTURE \$10,000 09	S 331	09/25/2050 A. Zareh	01/29/2003	03-08
Designers Comment									PROJ MGR: ANDAZOLA PH: 712-7629	
10	300.20	302.4	CN1G	SR 90 TI	H650401C NH-010-E(200)N	RECONSTRUCT SR 90 TI AND ADD PASSING LANE \$48,000 10	S 333	05/25/2050 TBD C. Obispo	11/26/2008 04/20/2009	08-76
Designers Comment									PROJ MGR: MA PH: 712-6660	
10	328.00	336.2	MS1F	RED BIRD HILLS - WEST WILLCOX TI	H613401C 010-F(004)	RR(4" TL, 3" PL) + 1/2" ARFC \$3,080	S	09/25/2050 C. Obispo	04/19/2004 07/27/2004	04-27
Designers Comment									PROJ MGR: LEON PH: 712-7712	
10	367.80	368	ND1J	LUZEAN - SAN SIMON POE (WB)	H767401C IM-010-F(204)A	PAVEMENT PRESERVATION \$14,500 11	S 111	05/25/2050 06/28/2010 J. Demaree	06/29/2009 11/23/2009	09-38
Designers Comment									PROJ MGR: COLLINS PH: 712-7980	
10	384.00	391.2	YF1J	SAN SIMON - STATELINE	H779501C 010-F	PAVEMENT PRESERVATION	S	A. Rana	04/07/2010 05/27/2010	10-29
Designers Comment									PROJ MGR: SHAH PH: 712-7794	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
15	9.00	XQ1F	FARM ROAD TI	H638701C 015-A	CONSTRUCT NEW UNDERPASS \$3,625 13	F 341	05/25/2050 TBD A. Rana		Assign to Ashek 2/7/2008
Designers Comment									PROJ MGR: WALLACE PH: 928-779-7580
17	195.90 198.9	YZ1H	19TH, 15TH, 11TH, & 7TH AVE, 7TH & 16TH ST TI'S	H725501C IM-017-A(209)A	ASPHALT ROADWAY REPAIR \$1,650 10	E	05/25/2050 TBD T. Kamal	08/08/2008	08-47
Designers Comment									PROJ MGR: DROST PH: 712-6556
17	200.00 203	MC1J	I-10 TO INDIAN SCHOOL RD	H746501C 017-A	ROADWAY IMPROVEMENTS \$1,500 10	E 342	05/25/2050 TBD K. Keita	07/22/2009	09-35
Designers Comment									PROJ MGR: BAIZA PH: 712-4711
17	210.00 211.1	HI1G	I-17, GREENWAY - THUNDERBIRD	H660201C IM 017-A(016)	CONST PUMP STATION RENOVATIONS	E		12/06/2005 03/08/2006	05-67 CDR
Designers Comment Consultant Design									PROJ MGR: BEASLEY PH: 712-7645
17	215.00 215	JB1H	I-17, SR101L TO CAREFREE HIGHWAY	H688201C RAM 017-A	HIGHWAY WIDENING DESIGN	E			
Designers Comment Consultant Design, NCS Consultants, LLC. This project divided into phases. See H7061 01C and H7061 02C.									PROJ MGR: BEASLEY PH: 712-7645
17	217.10 217.1	FO1J	I-17, PINNACLE PEAK ROAD TI	H738201C 017-A	CAPACITY ADDITIONS - ENGINEERI	E			
Designers Comment									PROJ MGR: BEASLEY PH: 712-7645

Route City	Beg MP End MP	MP CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
17	218.00	EH1G	I-17, HAPPY VALLEY ROAD TI	H738301C	CAPACITY ADDITIONS - ENGINEERI	E			
	218.1			017-A			S. Haferkamp		
Designers Comment									PROJ MGR: BEASLEY PH: 712-7645
17	218.50	UQ1H	JOMAX ROAD TO CAREFREE HIGHWAY (S)	H706101C	DESIGN ROADWAY WIDENING	E	10/01/2007	03/29/2007	Previously H6882 01C
	224			017-A(203)N	\$129,000		09/28/2007	07/10/2007	07-09 CDR
					08		T. Kamal		
Designers Comment Consultant Design, AMEC									PROJ MGR: BEASLEY PH: 712-7645
17	221.90	SQ1H	DOVE VALLEY ROAD TI	H719701C	CONSTRUCT TI (CITY ADVANCEMENT	E	07/14/2008	02/27/2008	
	223			017-A-NFA	\$26,500		07/08/2008	05/22/2008	08-06 CDR
					09		S. Haferkamp		
Designers Comment Consultant Design. AMEC									PROJ MGR: CARCERES PH: 712-8736
17	239.00	DO1H	LITTLE SQUAW CRK BRIDGES NB & SB STR #968 & #2965	H676501C	BRIDGE DECK REHABILITATION & BRIDGE REPLACEMENT	P	04/01/2010	03/17/2010	
	239.76			017-A-(214)A	\$0		03/19/2010	04/15/2010	10-06
					10		S. Haferkamp		
Designers Comment									PROJ MGR: ALZUBI PH: 712-6739
17	261.00	GM1C	CORDES JCT TI	H426901C	RECONSTRUCT TI	P	05/25/2050	12/18/2008	
	264			IM-017-B(001)	\$51,725		TBD		08-46
					10	331	J. Demaree		
Designers Comment Design underway.									PROJ MGR: WALLACE PH: 928-779-7580

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
17	263.00	KW1K	CORDES JUNCTION - ORME TI	H800501C	SYSTEM PRESERVATION - RESTORATION/REHAB/RESURFACE	P	05/25/2050		
	269.2			IM-017-B(204)A	\$2,225 11		TBD T. Kamal	02/17/2010	10-07
Designers Comment								PROJ MGR: COLLINS PH: 712-7980	
17	280.00	QZ1H	I-17, MP 280 TO MP 285 SB	H702701C	CONSTRUCT SB CLIMBING LANE	P	05/25/2050	06/24/2010	
	285			017-B	10		TBD K. Keita		10-34 CDR
Designers Comment Consultant Design, AMEC								PROJ MGR: BEVER PH: 712-8161	
17	292.00	NA1J	GENERAL CROOK TI - SEDONA TI (NB & SB)	H766401C	R&R AC (5" TL & 3" PL) & FR	P			
	292			017-B			K. Keita		
Designers Comment									
17	292.93	MV1H	MCGUIREVILLE TI	H707201C	TRAFFIC INTERCHANGE IMPROVEMNT	P	06/01/2008	04/21/2008	
	293.62			017-B(002)A	\$10,000 08	331	05/30/2008 J. Demaree	05/16/2008	08-27 CDR
Designers Comment								PROJ MGR: DOESCHER PH: 712-7551	
17	293.00	GN1C	MCGUIREVILLE TI	H412301C	RECONSTRUCT TI	P	09/25/2050		
	294			017-B(002)	\$0 07		J. Demaree		
Designers Comment Consultant Design, Ninyo & Moore								PROJ MGR: ANDAZOLA PH: 712-7629	
17	296.00	MU1F	McGUIREVILLE REST AREA-YAVAPAI CTY LINE	H613601C	RR (4"TL, 3"PL) + RR ARFC	F	05/25/2050	07/02/2008	Revised Initial 7/2/08.
	311.1			IM-017-B(008)A	\$11,500 09	111	TBD K. Keita	09/23/2008	08-37
Designers Comment Revised Initial sent out 7/2/2008. Original Initial under 04-63 sent out 02/14/2005.								PROJ MGR: PENALOSA PH: 712-7788	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
17	305.00	305	ML1J	STONEMAN - COCONINO COUNTY LINE	H754701C 017-B	R & R 3" AC & FR 11	F	05/25/2050 TBD A. Rana	02/10/2009	09-18
Designers Comment									PROJ MGR: SHAPIRO PH: 712-7983	
17	311.70	323	WI1J	YAVAPAI COUNTY LINE - MUNDS PARK (SB)	H776501C IM-017-B(204)A	PAVEMENT PRESERVATION \$5,800 11	F 111	05/25/2050 TBD J. Demaree	01/05/2009	09-01
Designers Comment									PROJ MGR: COLLINS PH: 712-7980	
17	322.00		RE1E	MUNDS PARK TI	H630101C NH-017-B	DESIGN TRAFFIC INTERCHANGE \$16,000 11	F 331	07/30/2010 07/26/2010 J. Demaree	06/02/2009 03/04/2010	09-34
Designers Comment Consultant Design, DCR stage									PROJ MGR: WALLACE PH: 928-779-7580	
17	337.00	338	GG1K	AIRPORT ROAD TI #632	H788801C 017-B(209)A	BRIDGE AND APPROACH ROADWAY REPAIR \$340 11	F 122	05/25/2050 TBD J. Demaree	07/06/2010	10-48
Designers Comment									PROJ MGR: TANG PH: 712-8602	
17	340.00	340.4	SO1J	NORTH OF I-40	H768201C 017-B(205)A	1" MILL AND REPLACE \$220 10	F	04/01/2010 03/31/2010 A. Rana	09/02/2008	
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
19	4.90		QG1C	COUNTRY CLUB RD TO RUBY ROAD	H512701C 019-A	DESIGN FRONTAGE RD \$500 07	T 331	06/25/2050 TBD A. Rana		
Designers Comment Re-assigned to Ashek 4/15/2010.									PROJ MGR: STINE PH: 520-388-4260	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
19	5.00	6	QR1H	POTRERO TI SB RAMP UP # 1302	H706201C 019-A(204)	SUBSTRUCTURE WIDENING & SUPERS \$1,500 10	T	05/25/2050 TBD A. Rana	12/24/2008	08-74
Designers Comment									PROJ MGR: CHEN PH: 712-7771	
19	29.77	50.3	NF1K	ARIVACA RD - PIMA MINE RD	H805101C 019-A	PAVEMENT PRESERVATION 10	T	05/28/2010 04/16/2010 K. Ahmed	03/30/2010	10-28
Designers Comment									PROJ MGR: COLLINS PH: 712-7980	
19	34.70	34	EO1G	CANOA TI - CONTINENTAL TI	H719101C 019-A	CONST ROADWAY (NB FRONTAGE RD) \$6,300 10	T	02/25/2050 341 J. Demaree		
Designers Comment									PROJ MGR: WILSON PH: 520-388-4263	
19	39.00	39.5	SW1H	CONTINENTAL RD/I-19 BIKE & PED	H705001C TEA-019-A(200)A	SYS ENHNCMENT-OTHR ENHANCEMNTS \$525 10	T	05/25/2050 TBD K. Kiter	10/09/2008	08-64
Designers Comment									PROJ MGR: JOHNSON	
19	58.70		QK1C	VALENCIA RD TO AJO WAY (JCT SR 86)	H510501C 019-A	WIDEN ROADWAY \$66,385 14	T	05/25/2050 TBD K. Keita		
Designers Comment									PROJ MGR: RAINE PH: 520-388-4264	
40	0.00	2	MV1J	CA BORDER - MP 2 (EB & WB)	H766301C IM-040-A(205)A	PAVEMENT PRESERVATION \$4,769 11	K	05/25/2050 TBD K. Keita	01/12/2009	09-04
Designers Comment									PROJ MGR: COLLINS PH: 712-7980	

Route City	Beg MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
40	8.00	MW1J	JCT SR 95 - WALNUT CREEK (EB)	H766201C	PAVEMENT PRESERVATION	K	05/25/2050		
	8			IM-040-A(204)A	\$18,500		TBD	01/13/2009	08-87
					11		A. Zareh		
Designers Comment								PROJ MGR: COLLINS PH: 712-7980	
40	14.90	ZC1H	BUCK MOUNTIAN WASH EB #378	H727201C	BRIDGE DECK REHABILITATION	K	05/25/2050		
	15.9			040-A(206)	\$2,000		TBD	03/11/2008	08-14
					10		A. Zareh		
Designers Comment								PROJ MGR: BENTON PH: 712-6908	
40	21.00	FQ1J	FLAT TOP WASH BRIDGE EB #363	H727101C	BRIDGE REHABILITATION/REPLACEMENT	K			
	21			040-A					
							A. Zareh		
Designers Comment									
40	21.00	VO1H	MP 21 - WALNUT CREEK	H721201C	RR 5" TL & 3" PL & 2" AC ARFC	K	05/25/2050	11/08/2007	
	21			040-A(200)	\$11,526		TBD	04/23/2008	07-50
					10		T. Kamal		
Designers Comment								PROJ MGR: MATHUR PH: 712-7638	
40	46.55	BW1J	HOLY MOSES WASH - RATTLESNAKE WAS	H752901C	PAVEMENT PRESERVATION RR AC &	K	05/18/2009	12/12/2008	
	56.94			IM-040-A(203)A	\$10,700		05/06/2009	12/30/2008	08-57
					09		C. Obispo		
Designers Comment								PROJ MGR: COLLINS PH: 712-7980	
40	54.00	YA1H	KINGMAN CROSSING TI	H714701C	DESIGN AND CONSTRUCT TI	K			
	55			040-B					
							T. Kamal		
Designers Comment								PROJ MGR: WALLACE PH: 928-779-7580	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
40	56.50 56.6	EC1H	RANCHO SANTA FE PARKWAY TI	H681401C 040-B	CONSTRUCT NEW TI \$5,000 15	K 342	05/25/2050 TBD T. Kamal	06/06/2009 04/26/2010	09-24
Designers Comment								PROJ MGR: WALLACE PH: 928-779-7580	
40	66.50 66.5	QP1J	BLAKE RANCH RD TI	H751301C 040-B	TI IMPROVEMENTS	K	T. Kamal	11/04/2009	09-62
Designers Comment									
40	73.00 79.5	FG1H	PEACOCK WASH-SILVER SPRNGS ROAD TI-EB	H682401C IM-040-B(200)A	RR4"TL & 3"PL & ARFC \$3,690 11	K 111	05/25/2050 TBD T. Kamal	09/10/2007 06/26/2008	07-43
Designers Comment								PROJ MGR: GUVENEN PH: 712-7725	
40	85.90 86.9	FJ1J	WILLOW CREEK BRIDGE, WB #1769	H733001C 040-B	DECK REHABILITATION \$1,550 10	K 122	05/25/2050 TBD A. Zareh	03/14/2008	08-17
Designers Comment								PROJ MGR: BENTON PH: 712-6908	
40	123.00 139	AY1J	SELIGMAN - PINEVETA (EB)	H729501C IM-040-B(203)A	PAVEMENT PRESERVATION \$6,310 11	K	05/25/2050 04/20/2009 A C. Obispo	01/06/2009	08-84
Designers Comment								PROJ MGR: NAGHSHINEH PH: 712-7991	
40	184.00 214	QW1J	WEST OF BELLEMONT TI TO EAST OF W	H758601C 040-C	DCR + 30% PLANS	F	J. Demaree		Stage Deliverables Pilot.
Designers Comment								PROJ MGR: MANSOR PH: 712-6961	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
40	190.90 195	EZ1G	RIORDAN TO US 89A	H657101C 040-C	MILL/REPLACE W/AR- AC/AR-ACFC \$3,538	F	09/25/2050 J. Demaree	09/09/2005 10/27/2005	Combined with H636601C 05-47	
Designers Comment			Under contract, Fisher Sand and Gravel.				PROJ MGR: GUVENEN PH: 712-7725			
40	190.90 201	JB1K	RIORDAN RR OVERPASS - COUNTRY CLUB	H795801C IM 040-C(204)A	MINOR PAVEMENT PRESERVATION \$4,700 10	F	03/10/2010 03/03/2010 J. Demaree	10/14/2009	09-74	
Designers Comment							PROJ MGR: GALASKA PH: 712-7989			
40	205.00 208.8	EM1E	WALNUT CANYON (WB)	H545701C ARRA-040-D(018)A	RECONSTRUCT ROADWAY (REPROFILE) \$6,500 11	F 331	05/25/2050 04/25/2050 J. Demaree	09/28/2006 02/20/2007	06-29	
Designers Comment			Design underway. MPDR sent 06/20/06				PROJ MGR: WALLACE PH: 928-779-7580			
40	217.90 224.7	MM1J	COCONINO NTL FOREST BNDRY- BUFFALO RANGE (EB & WB)	H754801C 040-D	R & R 3" AC & FR \$2,241 11	F	05/25/2050 TBD J. Demaree	01/29/2009	09-15	
Designers Comment							PROJ MGR: MANSOR PH: 712-6961			
40	224.00 225.5	ZT1H	BABBITTS TANK BRIDGE EB #2514	H699801C BR-040-D(206)	BRIDGE REPLACEMENT \$1,947 10	F	02/01/2010 12/15/2009 A J. Demaree	01/14/2009	09-08	
Designers Comment							PROJ MGR: TANG PH:712-8602			
40	231.30 303.1	PZ1J	I-40, MP. 231.3 TO MP. 303.1	H756701C IM-040-D(202)	PAVEMENT PRESERVATION \$2,100 09	H	05/25/2050 04/25/2050 K. Kiter	08/26/2008		
Designers Comment							PROJ MGR: LI PH: 712-8661			

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
40	259.00 268	LA1K	MINNETONKA - EAST	H801301C IM-040-D(211)A	PAVEMENT PRESERVATION \$3,100 11	H	05/25/2050 06/01/2010 K. Kiter	02/25/2010 04/07/2010	10-10
Designers Comment								PROJ MGR: MISHLER PH: 712-8678	
40	278.00 279	QL1H	TANNER WASH BRIDGE WB #459	H706301C BR-040-D(205)	BRIDGE REPLACEMENT \$3,030 10	H	05/25/2050 TBD J. Demaree	02/12/2009	09-19
Designers Comment								PROJ MGR: XU	
40	280.00 330	IO1K	KEAMS CANYON TI OPS #903 & #904	H670701C 040-E	BRIDGE DECK REHABILITATION \$2,000 10	H	03/26/2010 04/21/2010 J. Demaree	02/23/2010	09-114
Designers Comment								PROJ MGR: HOSSAIN PH:712-8013	
40	282.00 290	MR1J	PERKINS VALLEY - HOLBROOK (EB & WB)	H757501C 040-D	R&R AC (3" TL & 2" PL) & FR 11	H	05/25/2050 A. Rana	07/14/2010	10-36
Designers Comment								PROJ MGR: GALASKA PH: 712-7989	
40	311.00 320	MS1J	PETRIFIED FOREST NATIONAL PARK- PINTA TI (EB&WB)	H757301C 040-E	R&R AC (5" TL & 4" PL) & 2" AC & FR 11	H	01/21/2011 12/28/2010 K. Ahmed	06/24/2010	10-33
Designers Comment								PROJ MGR: EGHBALI PH: 712-7155	
40	340.00 0	ZY1D	SANDERS PORT OF ENTRY	H552601C 040-E(001)	RECONSTRUCT POE \$11,850 13	H	05/25/2050 TBD D. Harnanan		
Designers Comment								PROJ MGR: MELLGREN PH: 712-7920	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
40 B	199.00	199.1	YD1H	SB 40 AT STEVE'S BLVD.	H722301C STP-B40-D(201)A	SYSTEM PRESERVATION - ENGINEERING \$240 11	F	05/25/2050 TBD K. Kiter	11/13/2008	08-72
Designers Comment										PROJ MGR: WALLACE PH: 928-779-7580
40 B	254.00	254	A11F	B-40 WB AT SR 87	HX11201C B40-E	SIGNAL \$0	H	J. Demaree	06/17/2010	09-45
Designers Comment										PROJ MGR: MONSON @ 6711
40 B	287.60	287.7	FR1K	MIDTOWN TI	H792401C STP-B40-G(201)A	PAVEMENT PRESERVATION \$150 10	H 112	03/15/2010 03/01/2010 J. Demaree	08/31/2009	
Designers Comment										PROJ MGR: MIAN PH: 712-4061
60	45.80	45.9	HB1J	US 60 AT VICKSBURG ROAD	H733501C 060-A(202)A	INTERSECTION IMPROVEMENT \$2,944 10	Y	05/25/2050 TBD A. Rana	06/24/2009	09-37
Designers Comment Kick off meeting scheduled for 07/14/2008.										PROJ MGR: FOLUCH PH: 712-6619
60	70.00	70	CW1J	ALAMO LAKE STATE PARK	H739001C 060-A	CONSTRUCT PARKING \$800 11	P 321	05/25/2050 TBD C. Obispo	07/14/2009	09-47
Designers Comment										PROJ MGR: MA PH: 712-6660
60	107.50	108.9	BM1J	VULTURE MINE RD TO LOS ALTOS DR	H732501C ARRA-060-A(204)A	MULTI-USE PATH \$908 11	P 325	05/25/2050 TBD C. Obispo		
Designers Comment										PROJ MGR: JESELNIAK PH: 712-6685

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
60	110.60	111.1	MW1H	US 60 MP 110.6 TO MP 111.13	H700601C 060-B-NFA	RESTORATION/REHAB/RESURFACE \$450 08	E	06/27/2008 04/25/2050 C. Obispo	01/31/2006	06-04
Designers Comment									PROJ MGR: WEEKS	PH: 712-8283
60	112.70	117.8	SY1J	WICKENBURG- SAN DOMINGO WASH	H757801C NH-060-B(203)	PAVEMENT PRESERVATION \$5,800 10	P	05/25/2050 TBD A. Zareh	01/20/2009	09-14
Designers Comment									PROJ MGR: SMITH	PH: 712-8482
60	117.80	128.7	WJ1J	SAN DOMINGO - WITTMANN	H776601C NH-060-B(202)A	PAVEMENT PRESERVATION \$9,000 10	P	05/25/2050 TBD S. Haferkamp	02/13/2009	09-20
Designers Comment									PROJ MGR: COLLINS	PH: 712-7980
60	138.00	149	GO1H	SR 303L TO 99TH AVE	H686601C ARRA-060-B(201)A	WIDEN ROADWAY \$45,000 10	E	09/02/2009 05/01/2009 A ARA S. Haferkamp	06/07/2007 05/14/2009	07-33 CDR
Designers Comment									PROJ MGR: ZAID	PH:712-8467
60	139.00	149	JJ1H	LOOP 303L TO LOOP 101L	H732701C HES-060-B(ATZ)	CAPACITY ADDITIONS - MAJOR WID \$0	E	S. Haferkamp		
Designers Comment										
60	148.90	148.9	GP1H	SR 101L (AGUA FRIA) - MCDOWELL RD	H732801C 060-B(204)	WIDEN ROADWAY \$21,300 11	E	05/25/2050 TBD 342 A. Zareh	05/13/2010	Assigned to Ali 5/5/10. 10-35 CDR
Designers Comment									PROJ MGR: ZAID	PH:712-8467

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
60	148.90	150.6	DP1H	99TH AVE - 83RD AVE (INCLUDING NE	H669001C ARRA-060-B(200)B	WIDEN ROADWAY AND BRIDGE \$11,200 09	E	04/15/2009 03/13/2009 S. Haferkamp	07/12/2007 02/06/2009	07-32 CDR
Designers Comment									PROJ MGR: ZAID PH:712-8467	
60	155.00	155	MK1J	47TH AVE - 57TH AVE (EB & WB)	H765501C 060-B	R&R 3.5" AC & FR	E		06/18/2010 07/09/2010	Assigned to Cal 5/12/10. 09-109 CDR
Designers Comment									C. Obispo	
60	185.00	186	ZD1J	US 60 AT GREENFIELD RD., BASELINE	H729901C 060-C	SYSTEM ENHANCEMENT - ENGINEERI	E			
Designers Comment See H6769 01C also.									PROJ MGR:CARCERES PH:712-8736	
60	185.00	185	ZP1G	GREENFIELD RD AT US60 TI	H676901C 060-C	WIDENING GREENFIELD ROAD	E			
Designers Comment See H7299 also. Re-assigned to Ali Zareh 4/13/2009.									PROJ MGR: LI PH: 712-7453	
60	189.00	194	HH1K	SOSSAMON ROAD TO MERIDIAN DRIVE - WB	H794701C STP-X60-C(201)A	CRACK FILL WITH RUBBER SEALANT \$90 10	E	02/25/2050 S. Haferkamp	10/21/2009	
Designers Comment This report also covers H7983 01C.									PROJ MGR: MIAN PH: 712-4061	
60	195.40	195.9	ZL1J	IRONWOOD DRIVE TI, MP 195.4	H785101C 060-C	SYSTEM ENHANCEMENT - ENGINEERI	E			
Designers Comment									PROJ MGR: GURROLA PH: 712-7687	

Route City	Beg MP End MP	MP CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
60	200.00 200	AF1K	SIPHON DRAW - FLORENCE JCT.	H786501C STP-060-C(205)A	PAVEMENT PRESERVATION 10	E	05/25/2050 TBD A. Zareh	01/12/2010	09-98
Designers Comment								PROJ MGR: COLLINS PH: 712-7980	
60	220.00 220.1	PRSP	BOYCE THOMPSON STATE PARK	H684501C 060-D-508	CONSTRUCT ROAD \$1,400 11	G 321	05/25/2050 TBD C. Obispo	09/24/2007 02/14/2008	07-49 CDR
Designers Comment								PROJ MGR: MA PH: 712-6660	
60	225.10 236.3	EC1K	SUPERIOR CITY LIMITS - GILA COUNTY LINE	H788901C STP-060-D(204)A	PAVEMENT PRESERVATION \$1,200 11	G	05/25/2050 C. Obispo	03/29/2010	
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
60	243.00 251.9	IG1J	US 60, MIAMI CITY LIMITS TO MCMIL	H743601C ARRA-060D(201)A	PAVEMENT PRESERVATION 09	G	03/02/2009 02/02/2009 J. Demaree	10/16/2008 12/18/2008	08-58
Designers Comment								PROJ MGR: COLLINS PH: 712-7980	
60	263.00 274.4	ET1H	RYAN'S WATER - TIMBER MOUNTAIN	H681801C 060-E	RR 3" & ARFC \$7,908 10	G	05/25/2050 TBD C. Obispo	01/09/2009	09-06
Designers Comment								PROJ MGR: GUVENEN PH: 712-7725	
60	304.00 309	ZB1H	FLYING V	H723501C 060-E	PAVEMENT PRESERVATION	G	T. Kamal		
Designers Comment								PROJ MGR: YAQUB PH: 712-7644	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
60	336.00	MK1F		RESERVATION BOUNDARY-JCT SR 260	H611601C 060-E	WIDEN FROM 2 - 5 LANES	S				
Designers Comment											
60	342.00	QP1C		SHOW LOW TO LITTLE MORMON LAKE	H510701C 060-E	WIDEN ROADWAY	G	05/25/2050			
Designers Comment No activity in this project.											
PROJ MGR: JEREZ PH: 712-7187											
60	389.00	MO1J		JCT 180 - STATE LINE	H766901C	R & R 2.5" AC & CHIP SEAL	G	12/03/2010	01/19/2010		
	402				STP-060-F(200)A	\$5,900		11/05/2010	05/05/2010	09-73	
Designers Comment											
PROJ MGR: NABATY PH: 712-8034											
61	359.40	UF1J		FLOY	H770301C	PAVEMENT PRESERVATION	G	05/07/2010			
	358.5				STP-061-A(200)A	\$190		03/15/2010	09/23/2008		
Designers Comment											
PROJ MGR: MIAN PH: 712-4061											
64	235.00	JS1H		TUSAYAN STREETS	H692701C	WIDEN ROADWAY - SAFTEY IMPROVEMENTS	F	05/25/2050	06/17/2010		
	236.1				064-A(202)	\$4,900			TBD	10-32	
Designers Comment											
PROJ MGR: WALLACE PH: 928-779-7580											
64	316.00	ZC1J		TUSAYAN, PHASE 2	H783201C	SIDEWALKS, SHARED USE PATHS & LANDSCAPING	F	05/25/2050	07/06/2010		
	236.03				064-A	\$996			TBD	10-46 CDR	
Designers Comment											
PROJ MGR: JENSEN PH:712-7109											

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
68	0.70	14.2	WL1K	MCCORMICK TO GOLDEN VALLEY	H819701C STP-068-A(201)A	DOUBLE CHIP SEAL \$1,741 11	K	05/25/2050 TBD C. Obispo	07/27/2010	10-61
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
69	276.00		FE1G	SR 69, POLAND JCT - HUMBOLDT	H657701C 069-A(200)A	PL/TL RR ARFC, TL RR 4" AC \$3,090 07	P	03/21/2007 12/29/06 A A. Zareh	09/14/2006 09/28/2006	06-42
Designers Comment									PROJ MGR: PENALOSA PH: 712-7788	
69	278.99	281	SW1J	HUMBOLDT- JCT 169	H769301C NH-069-A(207)A	SPOT PAVEMENT PRESERVATION	P		09/03/2008	
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
69	279.00	279	NC1J	HUMBOLDT - JCT SR 169 (NB & SB)	H766001C 069-A	R&R 3" AC(TL) & FR FULL WIDTH	P			
Designers Comment									C. Obispo	
69	288.30	289.3	GE1J	SR 69 GLASSFORD HILL PRESCOTT EA	H741001C STP-069-A(205)A	ROADWAY WIDENING \$1,060 09	P	05/25/2050 04/25/2050 S. Haferkamp	12/10/2008 01/09/2009	08-68
Designers Comment									PROJ MGR: STUMP PH: 928-759-2426	
69	290.00	290	VF1H	SUNDOG RANCH RD - SUNRISE BLVD	H712801C 069-A(201)A	MEDIAN BARRIER \$3,425 10	P	05/07/2010 05/10/2010 C. Obispo	07/20/2009	09-48
Designers Comment									PROJ MGR: REEVES PH:712-7980	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
70	256.00	259.4	CH1G	OLD WINKELMAN HIGHWAY AND BIA ROU	H645301C 070-A-NFA	INTERSECTION IMPROVEMENTS \$1,000 09	G	04/01/2009 03/09/2009 K. Keita	12/09/2008 02/26/2009	08-66
Designers Comment District Minor Project.									PROJ MGR: BEVER	PH: 712-8161
70	271.00	272	HB1G	SAN CARLOS RIVER BRIDGE #2910	H661401C BR-070-A(200)	BRIDGE REPLACEMENT \$10,000 11	G	05/25/2050 TBD K. Keita	05/11/2009 09/11/2009	To Koumou 9/8/08. 09-26
Designers Comment									PROJ MGR: BEVER	PH: 712-8161
70	292.00	294	XK1H	US 70 GILA RIVER BRIDGE AT BYLAS	H691001C 070-A	BRIDGE REPLACEMENT 11	S	08/06/2010 05/17/2010 J. Demaree	12/22/2009 06/15/2010	09-110
Designers Comment									PROJ MGR: ITTY	PH: 712-8718
70	335.60	340	LS1K	REAY LANE TO HOLLYWOOD ROAD	H802201C STP-070-A(206)A	PAVEMENT PRESERVATION \$1,137 11	S	02/25/2050 K. Keita	03/10/2010	
Designers Comment									PROJ MGR: MIAN	PH: 712-4061
70	340.00		QS1C	SAFFORD TO SOLOMON	H510901C 070-B	PA (WIDEN TO 4 LN, LT TURN LNS) \$2,000 11	S	06/25/2050 TBD K. Keita		
Designers Comment									PROJ MGR: RAINE	PH: 520-388-4264
70	341.30	343.1	FT1J	US 70, MONTIERTH LANE TO SAN SIMO	H739801C 070-B	PAVEMENT PRESERVATION 112	S	A. Rana	09/12/2007	Preventative Maintenance
Designers Comment									PROJ MGR: BARNES	PH: 712-4061

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
70	378.90	379.4	YJ1H	SANDRA DAY O'CONNOR WALKWAY (DUNCAN)	H723701C 070-B	SYSTEM ENHANCEMENT - OTHER ENHANCEMENTS \$225 11	S 325	05/25/2050 TBD K. Kiter		
Designers Comment									PROJ MGR: CLARK PH:520-388-4252	
72	13.20	14.4	JL1G	MP 13.27 - 14.49	H665501C STP-072-A(200)A	SHOULDERS & SLOPES \$1,500 11	Y 311	05/25/2050 TBD A. Rana	01/04/2008 04/04/2008	Assigned to Ashek 5/2007. 07-58
Designers Comment PA recommendations need to be checked once actual Geotechnical Report for this project is available. Initial due January 11, 2008, Final due February 22, 2008.									PROJ MGR: HAKARI PH: 712-8086	
73	342.00	342	FF1G	WHITERIVER TO COAL MINE CANYON	H657801C 073-A	2" AC & ARFC \$0 11	G 111	05/25/2050 TBD J. Bari		
Designers Comment Project moved to FY 2010. No Plans/Report submittal now. Draft initial design kept in pavement design folder for future use.									PROJ MGR: MATHUR PH: 712-7638	
73	350.30	357.7	XC1J	COTTONWOOD CANYON-HON DAH	H778001C STP-073-A(201)A	1/2" MILL AND REPLACE \$1,300 10	G	05/14/2010 03/31/2010 S. Haferkamp	02/13/2009	
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
74	0.10	22.3	ZZ1J	JCT 60 - PICACHO WASH TRAIL	H786001C 074-A	RR 3" AC + FR	P			
Designers Comment									T. Kamal	
74	13.00	16	GT1H	US 60 - 303L, MP 13 - MP 15 (EB)	H696101C 074-A(201)	CONSTRUCT PASSING LANE \$2,000 10	P 342	05/25/2050 TBD K. Ahmed	06/25/2009 12/14/2009	Assigned to Kamal 1/30/08 09-41
Designers Comment									PROJ MGR: ANDAZOLA PH: 712-7629	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
74	20.00 22.68	GU1H	US 60 TO SR 303L, MP 20 TO MP 22	H691201C 074-A	CONSTRUCT PASSING LANES \$4,090 09	P 342	05/25/2050 C. Obispo	09/12/2008 10/23/2008	08-50
Designers Comment								PROJ MGR: ANDAZOLA PH: 712-7629	
77	70.00 71.3	WO1G	ROGER ROAD TO RIVER ROAD	H672701C TEA-077-A(012)	CONSTRUCT SIDEWALK & BIKE LANE \$700 10	T	05/25/2050 TBD K. Kiter		
Designers Comment 60% review comments made.								PROJ MGR: CLARK PH:520-388-4252	
77	72.10 75.6	HF1J	SR 77, RIVER ROAD TO SUFFOLK DRIV	H724901C 077-A	PATH & BUS STOPIIMPROVEMENTS	T	K. Kiter		
Designers Comment								PROJ MGR: RAINE PH: 520-388-4264	
77	77.00	EN1E	CALLE CONCORDIA - TANGERINE RD	H545901C STP-077-A(010)B	WIDEN TO 6 LANES \$21,735 09	T	03/21/2008 04/01/2008 D. Harnanan		
Designers Comment Consultant Design, construction started 04/18/2008.								PROJ MGR: RAINE PH: 520-388-4264	
77	87.80 88	NH1J	PIMA/PINAL CL - ORACLE JCT (NB & SB)	H757901C 077-A	SB; R&R 2.5" AC(TL) & FULL WIDTH FR, NB; R&R FR \$5,793 11	T	05/25/2050 TBD J. Bari	11/24/2009	09-102
Designers Comment								PROJ MGR: COLLINS PH: 712-7980	
77	100.00 100	CY1J	ORACLE STATE PARK	H739101C 077-A	CONSTRUCT PARKING \$500 11	T 321	05/25/2050 TBD K. Kiter	12/08/2008	08-75
Designers Comment								PROJ MGR: MA PH: 712-6660	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
77	145.00 147	QT1C	SR 77, CHRISTMAS SEGMENT	H511101C STP-077-A(009)A	ROADWAY CONSTRUCTION \$19,000 08	G 331	06/02/2008 05/01/2008 S. Haferkamp	12/27/2007 02/07/2008	07-22
Designers Comment								PROJ MGR: BEVER	PH: 712-8161
77	352.00 355	DL1F	SHOW LOW-TAYLOR SR 77, MP352- MP355	H602201C S 077-B(012)	DISTRICT MINOR 11	T	T. Kamal	08/15/2005 10/24/2005	05-41
Designers Comment								PROJ MGR: JEREZ	PH: 712-7187
77	364.00 366.42	EO1E	MP 364 TO 372	H546001C 077-B	CONSTRUCT PASSING LANE \$7,744 10	H 333	05/25/2050 TBD J. Demaree	07/26/2007 09/05/2007	07-35
Designers Comment								PROJ MGR: WALLACE	PH: 928-779-7580
77	374.00 385	OJ1J	MP 374.38 AND MP 383.50	H753201C NH-077-B(201)A	CULVERT EXTENSION \$2,500 10	H 311	05/25/2050 TBD K. Kiter		
Designers Comment Provided borrow spec Aug 19, 2009 no design report requested.								PROJ MGR: GUVENEN	PH: 712-7725
77	379.20 379.3	FQ1K	WASHBOARD WASH	H792301C NH-077-B(202)A	2.5" MILL AND REPLACE \$110 10	H	05/25/2050 04/05/2010 K. Ahmed	08/10/2009	
Designers Comment								PROJ MGR: MIAN	PH: 712-4061
77	395.20 408.9	MT1J	JCT I-40 - NN BOUNDRY (NB & SB)	H765701C 077-C	R&R 3" AC & FR	H	J. Demaree	07/29/2010	10-56
Designers Comment									

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
78	169.00	LP1G	JAKE'S CORNER (REALIGNMENT)	H666901C 078-A	HIGHWAY REALIGNMENT \$515 10	S 311	05/14/2010 TBD D. Harnanan	01/30/2007 02/23/2007	07-06
Designers Comment								PROJ MGR: MA	PH: 712-6660
80	316.00 316	WS1H	TOMBSTONE COURTHOUSE STATE PARK	H718101C 080-A	CONSTRUCT PARKING \$425 12	S 321	05/25/2050 TBD J. Demaree		
Designers Comment								PROJ MGR: MA	PH: 712-6660
80	318.00 318	KS1H	TOMBSTONE TO JUNCTION SR 90	H574101C 080-A	EXTEND BOX CULVERTS \$3,222 11	S	05/25/2050 TBD J. Demaree		07-29
Designers Comment								PROJ MGR: RAINE	PH: 520-388-4264
80	343.40 348.4	HK1K	E-BISBEE TO DOUBLE ADOBE ROAD	H795001C NH-080-A(205)A	DOUBLE APPLICATION CHIP SEAL \$390 10	S	03/01/2010 A. Rana	10/29/2009	
Designers Comment								PROJ MGR: MIAN	PH: 712-4061
80	344.00	OX1F	BISBEE TRAFFIC CIRCLE	H640201C TEA 080-A(011)A	CONSTRUCTION	S	04/19/2007 C. Obispo		
Designers Comment								PROJ MGR: KNAPP	PH: 712-8628
80	356.00	CV1F	PAUL SPUR INTERSECTION	H607701C 080-A	INTERSECTION IMPROVEMENTS	S	 A. Rana		
Designers Comment Consultant Design, Unprogrammed. This project is on hold.								PROJ MGR: STINE	PH: 520-388-4260

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
80	368.00 378.51	FH1G	EAST OF DOUGLAS	H658001C STP-080-B(200)A	2 1/2" MILL, 3" AC REPLACE PLU \$5,000 10	S	03/02/2010 TBD K. Kiter	10/16/2008	08-26
Designers Comment Transferred to Kiter 9/24/2009.								PROJ MGR: MATHUR PH: 712-7638	
82	20.00 0.1	AR1E	PATAGONIA LAKE (SONOITA CREEK)	H718201C 082-A	CONSTRUCT ROAD \$550 11	T	05/25/2050 TBD J. Demaree		
Designers Comment								PROJ MGR: MA PH: 712-6660	
83	31.60 11.9	LP1J	JCT SR 82 (MP 31.6) TO MP 43.5	H747001C ARRA-083-A(201)A	PAVEMENT PRESERVATION \$2,750 09	T	12/01/2008 12/01/2008 D. Harnanan	03/04/2008	
Designers Comment								PROJ MGR: COLLINS PH: 712-7980	
83	44.00 45.5	UM1H	MP 44.0 TO MP 45.5	H705701C 083-A(200)A	SAFETY IMPRVMENTS / REALIGNMENT \$2,390 10	T	05/25/2050 TBD J. Demaree	11/05/2008 01/27/2009	08-51
Designers Comment								PROJ MGR: REEVES PH: 712-7980	
83	45.52 58.58	NG1K	I-10 - COUNTY LINE	H806701C STP-083-A(203)A	PAVEMENT PRESERVATION 10	T	05/28/2010 04/16/2010 J. Demaree	03/30/2010	10-25
Designers Comment								PROJ MGR: COLLINS PH: 712-7980	
84	166.50 172.7	PJ1K	MP 166.5 TO MP 172.7	H808901C 084-A	PAVEMENT PRESERVATION 10	T		06/29/2010	10-45
Designers Comment								K. Kiter	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
85	42.30	57.8	MY1K	AJO - NATIONAL MONUMENT	H804901C STP-085-A(202)A	SYSTEM PRESERVATION - ENGINEERING 10	T	05/28/2010 04/16/2010 K. Kiter	03/30/2010	10-20
Designers Comment										PROJ MGR: COLLINS PH: 712-7980
85	80.10	81.1	IO1J	LUKEVILLE PORT OF ENTRY MODIFICATIONS	H745001C 085-A	REMOVE MEDIAN & ADD TWO LANES \$1,500 08	T	05/25/2050 TBD K. Kiter	01/08/2009	09-03
Designers Comment										PROJ MGR: PEREZ PH: 712-8048
85	120.30	121	AJ1G	SR 85 AT GILA BEND	H640701C 085-B(203)A	CONSTRUCT ROADWAY \$9,100 10	Y	05/25/2050 TBD A. Rana	03/12/2010 05/05/2010	10-18
Designers Comment										PROJ MGR: MATHEW PH: 712-6548
85	142.60	144.2	GL1K	KOMATKE RD TO BUCKEYE HILLS REC RD	H793001C 085-B	PAVEMENT PRESERVATION \$295 10	Y	06/04/2010 04/28/2010 K. Kiter	08/17/2009	
Designers Comment Revised report issued 08/20/2009.										PROJ MGR: MIAN PH: 712-4061
85	148.00	153.5	MC1G	HAZEN RD - BROADWAY RD (MAIN LINE)	H760201C 085-B	RECONSTRUCT & WIDEN \$0 10	Y	09/25/2050 K. Keita	10/01/2009	Stage Deliverables Pilot. 09-30 CDR
Designers Comment Assigned to Koumou 07/15/2010.										PROJ MGR: MATHEW PH: 712-6548
85	152.00	154.5	WW1G	SOUTHERN AVE TO I-10	H595514C 085-B	CONSTRUCT ROADWAY \$18,298 09	E	05/25/2050 TBD S. Haferkamp	01/24/2008 10/06/2008	07-39
Designers Comment										PROJ MGR: MATHEW PH: 712-6548

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
85	153.80	155.4	YT1J	SR85 / I-10 TI RAMPS	H783401C NH-085-B(201)A	PAVEMENT PRESERVATION \$750 11	E	05/25/2050 TBD A. Zareh	05/12/2009	
Designers Comment										PROJ MGR: MIAN PH: 712-4061
86	80.00	105.3	MZ1K	MP 80 -105.3	H804801C STP-086-A(207)A	SYSTEM PRESERVATION - ENGINEERING 10	T	05/28/2010 04/16/2010 K. Kiter	03/30/2010	10-21
Designers Comment										PROJ MGR: COLLINS PH: 712-7980
86	137.10	141.1	ES1G	SAN PEDRO ROAD SEGMENT	H740301C 086-A	WIDEN ROADWAY TO 40' \$15,100 11	T	05/25/2050 TBD K. Ahmed	03/08/2010 07/01/2010	10-17 CDR
Designers Comment										PROJ MGR: STINE PH: 520-388-4260
86	141.10	145	QY1C	MP 141.1 TO RESERVATION BOUNDARY	H713701C 086-A	CONSTRUCT ROADWAY WIDENING \$1,300 10	T	05/25/2050 TBD J. Demaree	05/23/2008 03/04/2009	08-20
Designers Comment										PROJ MGR: STINE PH: 520-388-4260
86	145.00	148.3	FI1G	RESERVATION BOUNDRY TO BRAWLY WASH	H658101C 086-A	3" AC & SC (POLY) 10	T	09/25/2050 J. Demaree	06/30/2008 12/23/2008	08-01
Designers Comment See H543401C also.										PROJ MGR: LEON PH: 712-7712
87	134.00	134	AU1K	HUNT HIGHWAY TO SR 287	H789601C 087-A	SAFETY IMPROVEMENTS 10	T	A. Rana		
Designers Comment										

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #			
87	160.90	161.8	QS1K	CHANDLER HEIGHTS - RIGGS RD	H814801C 087-A	SYSTEM PRESERVATION - RESTORATION/REHAB/RESURFACE	E		06/15/2010	10-42	A. Zareh	PROJ MGR: MIAN PH: 712-4061	
Designers Comment													
87	204.30	209.7	YH1G	NEW FOUR PEAKS RD TO DOS S RANCH	H678201C 087-B(205)A	CLIMBING LANE AND SHOULDER WID \$21,172	E	05/25/2050	12/30/2009	09-57	TBD	PROJ MGR: GORMAN PH: 712-8736	
Designers Comment													
87	230.60	230.9	ZT1J	SR 87 (SB), MP 230.63 TO 230.91	H789301C HSIP-087-B(204)A	SAFETY IMPROVEMENT \$650	P	05/25/2050	07/14/2009	09-43	TBD	J. Demaree	PROJ MGR: MISHLER PH: 712-8678
Designers Comment													
87	231.70	235.8	WL1J	ORD MINE - JCT. SR 188	H776801C NH-087-B(203)A	PAVEMENT PRESERVATION \$2,500	P	05/25/2050	01/09/2009	08-85	TBD	T. Kamal	PROJ MGR: COLLINS PH: 712-7980
Designers Comment													
87	254.00	254	ZJ1H	INTERSECTION OF SR 87 AND AIRPORT ROAD	H730401C 087-C(202)A	CONSTRUCT A ROUNDABOUT \$1,600	P	04/23/2010	04/07/2009	08-81	04/09/2010	T. Kamal	PROJ MGR: ANDAZOLA PH: 712-7629
Designers Comment													
87	255.00		UQ1F	SR-87, MP 255	H588901C ARRA-087-C(002)A	SHOULDER WIDENING, LEFT TRN LN	P	05/25/2050	06/15/2007	07-10	04/25/2050	D. Harnanan	PROJ MGR: REEVES PH: 712-7980
Designers Comment													

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
87	263.00 263	TQ1H	TONTO NATURAL BRIDGE	H718301C 087-C	CONSTRUCT NEW ROAD \$675 11	P 321	05/25/2050 TBD S. Haferkamp	12/28/2009 03/10/2010	09-113
Designers Comment								PROJ MGR: MA	PH: 712-6660
87	267.00 273.3	EY1H	PINE - RIM	H683201C STP-087-C(200)A	PAVEMENT PRESERVATION \$3,750 10	P	01/04/2010 TBD K. Ahmed	09/10/2008 10/06/2008	08-56
Designers Comment								PROJ MGR: COLLINS	PH: 712-7980
87	343.50 346	IC1K	LITTLE COLORADO	H795901C STP-087-D(200)A	DOUBLE CHIP SEAL \$212 10	H	03/01/2010 J. Demaree	10/26/2009	
Designers Comment								PROJ MGR: MIAN	PH: 712-4061
87	346.00 364	MU1J	SAND DUNES - NN BOUNDRY (NB & SB)	H765601C 087-D	R&R 3" AC & FR	H	K. Ahmed		
Designers Comment									
87	346.00 346	A6SP	HOMOLOVI RUINS STATE PARK	H717901C 087-D	CONSTRUCT ROAD \$1,025 14	H 321	05/25/2050 TBD K. Kiter	08/13/2008 12/18/2008	08-48
Designers Comment								PROJ MGR: MA	PH: 712-6660
87	362.00 364	TP1J	SR 87, MP 362-364	H767901C 087-D	MINOR PAVEMENT PRESERVATION	H 112	K. Kiter	09/15/2008	
Designers Comment								PROJ MGR: MIAN	PH: 712-4061

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
87	364.00 364	AA1K	NAVAJO NATION BOUNDARY-DRAW WASH	H786101C 087-D	2.5" AC + SC	H	A. Rana		
Designers Comment									
87	400.00 400.1	CC1J	SR 87, POLACCA WASH	H733101C 087-D	BOX CULVERT REPLACEMENT AT MP	H	K. Ahmed		
Designers Comment									
89	283.00 295	FK1G	PEEPLES VALLEY YARD TO WILHOIT	H658301C STP-089-A(200)A	SPOT 3" RR & ARFC \$4,800 11	P	05/25/2050 TBD K. Ahmed	06/30/2006 04/28/2008	06-24
Designers Comment									
								PROJ MGR: MENDOZA PH: 712-8060	
89	288.00 289.2	EE1E	SR-89 @ KIRKLAND JCT / WAGNER RD	H543501C 089-A-201	CST RT & LT TURN LNS, SHOULDER 12	P	10/21/2011 09/16/2011 C. Obispo	02/13/2006 04/13/2007	05-43
Designers Comment									
								PROJ MGR: MA PH: 712-6660	
89	297.90 302	HJ1K	PRESCOTT TO WILHOIT	H794901C STP-089-A(203)A	MICRO SEAL \$380 10	P	03/01/2010 C. Obispo	11/12/2009	
Designers Comment									
								PROJ MGR: MIAN PH: 712-4061	
89	308.48 309.33	MG1J	WHITE SPAR	H755301C STP-089-A(201)A	ROADWAY WIDENING AND ENHANCEMENT \$3,721 11	P	05/25/2050 TBD 325 C. Obispo	10/21/2009	09-49
Designers Comment									
								PROJ MGR: COLLINS PH: 712-7980	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
89	313.00	313.78	CM1G	GRANITE CREEK BRIDGE #2869	H648401C 089-B-(200)A	BRIDGE REPLACEMENT \$6,600 09	P	05/25/2050 05/25/2050 T. Kamal	08/07/2006 02/25/2008	06-15
Designers Comment									PROJ MGR: VIBOOLMATE PH: 712-8602	
89	353.00	353	MA1K	SR89, LITTLE HELL CANYON	H801501C 089-B	DAM REPAIR	K	T. Kamal		
Designers Comment										
89	426.00		FL1G	FOREST BOUNDARY-LENOX PARK	H653101C 089-C	DRAINAGE IMPROVEMENTS	F	A. Rana		
Designers Comment Upon contact, PM informed that the project has been discontinued.									PROJ MGR: BEVER PH: 712-8161	
89	452.00	455	QQ1H	US 89, MP 450-457 NB	H705601C 089-C	PASSING LANES	F	11/01/2011 J. Demaree		
Designers Comment									PROJ MGR: GALASKA PH: 712-7989	
89	480.00		RB1C	JCT 160 - GAP	H515901C 089-D	EXTEND BOX CULVERTS/CMPS	F	A. Rana		
Designers Comment No activity in this project.										
89	495.00	503.8	ES1H	THE GAP - CEDAR RIDGE TP	H682701C 089-D(200)A	SHOULDER WIDENING \$10,500 10	F	04/15/2010 04/05/2010 A. Rana	08/05/2008 01/13/2009	08-34
Designers Comment Initial Material Design Report is due on 08/01/2008.									PROJ MGR: FRIEKH PH: 712-8553	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
89	547.00	547.3	KA1H	PAGE REST AREA	H649801C 089-E-501	CONST CHARGES \$2,125 07	F	06/01/2007 03/27/2007 J. Demaree	04/17/2007	07-21 CDR	
Designers Comment				Consultant Design, Olson Associates				PROJ MGR:MERRICK PH:928-774-1799			
89	549.00	566	LV1K	HOUSE ROCK VALLEY TO WINTER RD	H802601C STP-A89-C(201)A	PAVEMENT PRESERVATION \$1,717 11	F	02/25/2050 S. Haferkamp	02/24/2010		
Designers Comment								PROJ MGR: MIAN PH: 712-4061			
89 A	318.00	320	UR1B	MP 318 - MP 320	H722401C A89-A	CONSTRUCT TI \$0 10	P	02/25/2050 K. Keita			
Designers Comment				Consultant Design (AMEC), Precott City will advertise and administer.				PROJ MGR: DOESCHER PH: 712-7551			
89 A	323.00	326.3	WH1J	VIEWPOINT TI	H727601C A89-A(202)A	CONSTRUCT TI \$18,729 10	P	05/25/2050 TBD 341 T. Kamal	02/04/2010 04/19/2010	09-61	
Designers Comment								PROJ MGR: DOESCHER PH: 712-7551			
89 A	331.00	337.5	FV1K	FAIN ROAD TO FOREST SERVICE ROAD	H792701C STP-A89-A(201)A	MILL AND REPLACE AR-ACFC \$1,140 10	P	03/15/2010 03/01/2010 S. Haferkamp	08/26/2009		
Designers Comment				Addendum #1 issued 10/01/2009.				PROJ MGR: MIAN PH: 712-4061			
89 A	334.00	334.19	O1E	MINGUS WEST CURVE	H571801C HES-A89-A(200)A	CURVE REALIGNMENT \$606 10	P	02/10/2010 01/11/2010 T. Kamal	01/28/2004 07/20/2004	03-106	
Designers Comment								PROJ MGR: MA PH: 712-6660			

Route City	Beg MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
89 A	336.50	QT1K	SUMMIT TO JEROME	H814901C	SYSTEM PRESERVATION - RESTORATION/REHAB/RESURFACE	P			
	342.6			A89-A				05/27/2010	10-39
							C. Obispo		
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
89 A	343.70	WT1G	JEROME CITY LIMIT SLIDE	H674101C ER A89-A(005)	EMERGENCY REPAIRS	P		01/10/2005	05-03
							T. Kamal		
Designers Comment									
89 A	367.00	IT1J	SR 89A, SEDONA SHADOWS	H755401C	INTERSECTION IMPROVEMENTS	F	05/25/2050		
	367			A89-A			TBD		
					11		K. Ahmed		
Designers Comment								PROJ MGR: WALLACE PH: 928-779-7580	
89 A	371.00	MN1J	WEST SEDONA (NB & SB)	H756001C	R & R 2.5" AC & FR (ADD ADA RAMPS)	F	05/25/2050	02/23/2010	
	374.2			A89-B(205)A	\$300		TBD	06/03/2010	10-14
					11		A. Rana		
Designers Comment								PROJ MGR: LEON PH: 712-7712	
89 A	371.00	VG1H	DRY CREEK TO AIRPORT ROAD	H713001C	HIGHWAY LIGHTING & TRAFFIC SIGNAL	K	05/25/2050		
	373.2			A89-B	\$2,000		TBD	04/20/2009	09-28
					11		K. Kiter		
Designers Comment								PROJ MGR: KAR PH: 712-6857	
89 A	373.10	IH1J	SR 89A JCT AIRPORT ROAD	HX21901C	INTERSECTION IMPROVEMENT	F	05/25/2050		
	373.1			A89-B	\$740		TBD	02/20/2008	08-09
					10		J. Demaree		
Designers Comment								PROJ MGR: HASSAN PH: 712-7868	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
89 A	399.00	399.38	IV1A	AIRPORT ROAD TI (JW POWELL BLVD)	H413401C A89-B(002)	CONSTRUCT INTERSECTION IMPR \$6,250 13	F 331	05/25/2050 TBD J. Demaree	05/21/2003	Assigned to Jim 2/7/2008 03-30
Designers Comment									PROJ MGR: WALLACE PH: 928-779-7580	
89 A	566.00	582.2	GX1K	HOUSE ROCK TO UTAH STATE LINE	H794001C STP-A89-C(200)A	DOUBLE APPLICATION CHIP SEAL \$1,064 10	F	03/01/2010 J. Demaree	10/27/2009	
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
90	311.80	311.9	MR1K	BABOCAMARI RIVER BRIDGE	H804201C NH-090-A(202)	PAVEMENT PRESERVATION \$70 10	S	06/07/2010 05/24/2010 C. Obispo	02/22/2010	
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
90	323.50	325.6	DJ1G	CENTRAL AVE TO MOSON RD, E OF SIERRA VISTA	H655501C 090-A	WIDEN TO 5 LANES \$5,000 13	S 311	05/25/2050 TBD J. Demaree		
Designers Comment									PROJ MGR: RAINE PH: 520-388-4264	
90	328.60	328.6	DJ1F	SAN PEDRO BRIDGE	H600501C BR-STP-090-A(201)	BRIDGE REPLACEMENT \$4,600 11	S 125	05/25/2050 TBD K. Kiter	10/08/2009 04/21/2010	09-60
Designers Comment									PROJ MGR: STINE PH: 520-388-4260	
92	324.30	325.25	LC1J	CANYON DE FLORES-GLENN RD/KACHINA	H716701C 092-A-NFA	SYSTEM ENHANCEMENT - ENGINEERING 10	S	05/25/2050 TBD K. Kiter	11/04/2009	09-72
Designers Comment									PROJ MGR: FRIEKH PH: 712-8553	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
92	328.30 328.06	KH1C	CARR CANYON RD - HUNTER CANYON	H459601C STP-092-A(001)	WIDEN TO 4 LANES WITH LT TURNS \$16,842 08	S 331	05/25/2050 04/25/2050 C. Obispo	03/12/2007 08/06/2007	07-18
Designers Comment This went out originally as report # 02-130.									PROJ MGR: RAINE PH: 520-388-4264
93	0.00	AX1E	HOOVER DAM BRIDGE	H395501C 093-A	CONSTRUCT NEW BRIDGE \$4,000 10	K 351	02/25/2050 A. Zareh		Includes H395502C
Designers Comment									PROJ MGR: DARIUSH PH: 712-8427
93	1.00 18	SD1E	HOOVER DAM TO MP 17	H534701C NH-093-A(200)N	DESIGN ROADWAY, PH 1 \$107,300 08	K 331	06/02/2008 06/06/2008 J. Demaree	10/20/2007 03/19/2008	07-44
Designers Comment									PROJ MGR: DOESCHER PH: 712-7551
93	63.80 72.6	NH1K	GRAND VIEW - RANCH ROAD	H805401C STP-093-A(202)A	SYSTEM ENHANCEMENT - ENGINEERING 10	K	05/28/2010 04/16/2010 C. Obispo	04/01/2010	10-23
Designers Comment									PROJ MGR: MISHLER PH: 712-8678
93	101.80 104.1	LE1G	ANTELOPE WASH	H738801C 093-B	CONSTRUCT 4-LANE DIVIDED HIGHWAY \$20,000 14	K 341	05/25/2050 TBD T. Kamal	06/24/2009 07/08/2010	08-28
Designers Comment									PROJ MGR: DOESCHER PH: 712-7551
93	104.10 106.55	HC1H	SB RANCH ROAD	H738901C ARRA-093B(201)A	CONSTRUCT PARALLEL ROADWAY \$5,875 11	K 341	05/25/2050 03/02/2009 A T. Kamal	11/12/2008 01/26/2009	08-29
Designers Comment									PROJ MGR: DOESCHER PH: 712-7551

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
93	108.00 112.1	JV1J	US 93, SB WAGON BOW RANCH	H743901C 093-B	CONSTRUCT ROAD \$22,274 11	K	05/25/2050 06/03/2010 A S. Haferkamp	05/05/2009 05/29/2009	Stage Deliverables Pilot. 09-31
Designers Comment								PROJ MGR: DOESCHER PH: 712-7551	
93	113.00 116.4	JU1J	US 93, SB DELUGE WASH	H743801C 093-B(202)A	PARALLEL ROADWAY \$22,800 11	K	05/25/2050 06/10/2010 A S. Haferkamp	06/30/2009 10/14/2009	09-33
Designers Comment								PROJ MGR: DOESCHER PH: 712-7551	
93	193.00	WK1G	WICKENBURG-SR89 - INTERIM BYPASS	H673101C 093-B		P	A. Zareh		
Designers Comment								PROJ MGR: DOESCHER PH: 712-7551	
95	0.60 1.2	MO1K	US95, 'A' ST TO JUAN SANCHEZ BLVD, SAN LUIS	H801701C 095-A	ROAD & PEDESTRIAN ENHANCEMENTS	Y	K. Kiter		
Designers Comment									
95	19.00 28	LC1K	SIDEWALK CONSTRUCTION ON US 95 AN	H797801C 095-A(202)	SYSTEM ENHANCEMENT - OTHER ENH \$75 10	Y	04/01/2010 TBD K. Kiter		
Designers Comment Consultant Design								PROJ MGR: MELLGREN PH: 712-8629	
95	23.80 24.66	PT1H	ARIZONA AVE TO YUMA PALMS PKWY	H705301C ARRA-095-A(201)A	RECONSTRUCT ROADWAY \$12,820 08	Y	02/25/2050 J. Demaree	03/26/2009	09-27
Designers Comment Project went out as 008 YU 002 H7053 01C 16th Street Widening.								PROJ MGR: JEREZ PH: 712-7187	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
95	32.00	AA1C	AVENUE 9E TO ABURDEEN ROAD	H459901C	RECONSTRUCT FORTUNA WASH BRIDGE & WIDEN ROADWAY	Y	05/25/2050		
	47			063-1	\$20,000		TBD		
					12	341	K. Ahmed		
Designers Comment									PROJ MGR: HAKARI PH: 712-7468
95	38.00	DP1G	WELLTON MOHAWK CANAL BRIDGE #343	H651801C 095-B-308	BRIDGE REHAB	Y	05/25/2050		
					10		TBD		
							K. Keita		
Designers Comment									PROJ MGR: JEREZ PH: 712-7187
95	42.00	AT1J	US 95 MP 42 TO MP 66	H702201C	CAPACITY ADDITIONS - ENGINEERI	Y			
	66			STP-095-B(AVQ)					
							K. Ahmed		
Designers Comment									PROJ MGR: WOLLASTON
95	54.00	NJ1J	9 MILE LONG MP 54, CASTLE DOME	H751001C	3" AC & 1/2" AR-ACFC	Y		11/16/2009	
	63			095-B					09-93
							K. Ahmed		
Designers Comment									PROJ MGR: MENDOZA PH: 712-8060
95	82.00	GK1J	YUMA PROVING GROUND TO QUARTZSITE	H752601C	INTERSECTION IMROVEMENTS	Y	05/25/2050	03/11/2010	
	82			095-B(204)A			TBD	04/07/2010	10-15
					10		K. Kiter		
Designers Comment									PROJ MGR: MA PH: 712-6660
95	96.00	NK1J	CRYSTAL HILL RD TO JCT I10 NB &SB	H749501C	3" AC & 1/2" AR-ACFC	Y	11/18/2011	07/02/2010	
	104			095-B			10/17/2011		10-44
					12		K. Ahmed		
Designers Comment									PROJ MGR: PULEO PH: 712-7992

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
95	109.10	110.6	OK1J	MP 109.10 TO 110.5 (QUARTZSITE)	H750201C 095-C	LANDSCAPE, IRRIGATION AND SITE FURNISHINGS \$445 11	Y 325	05/25/2050 TBD A. Rana		
Designers Comment										PROJ MGR: CLARK PH:520-388-4252
95	131.70	142.7	JK1G	MP 131.7 - 142.7	H665601C NH-095-C(205)	SHOULDER IMPROVEMENTS \$1,700 11	Y	05/25/2050 TBD K. Keita	03/14/2008 03/28/2008	Assigned to Keita 2/1/07. 08-16
Designers Comment										PROJ MGR: HAKARI PH: 712-8086
95	143.90	144.1	MP1K	PARKER-WEST CALIFORNIA AVENUE	H798601C 095-C	ROADWAY & SIDEWALK ENHANCEMENT	Y			K. Kiter
Designers Comment										
95	156.60	157.1	JJ1G	SR 95, HOLIDAY HARBOUR	H638001C NH-095-C(202)A	WIDENING AND DRAINAGE IMPROVEMENTS \$4,221 10	Y	06/30/2010 09/07/2009 A K. Keita	05/02/2007 02/13/2008	06-70
Designers Comment										PROJ MGR: MA PH: 712-6660
95	160.90	161.9	YK1J	SR 95 MILEPOST 160.9	H779401C 095-C	INTERSECTION IMPROVEMENTS	Y		04/22/2010	10-30
Designers Comment										A. Rana PROJ MGR: MANSOR PH: 712-6961
95	190.00	190	QN1F	NORTH OF LAKE HAVASU CITY	H451101C 095-C	DESIGN PASSING LANE \$0 11	K 333	05/25/2050 TBD K. Keita		
Designers Comment										PROJ MGR: ANDAZOLA PH: 712-7629

Route City	Beg MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
95	230.00	WU1H	WILLOW DRIVE TO KING STREET	H718401C	ROADWAY WIDENING & DRAINAGE IMPROVEMENT	K	05/25/2050	06/13/2008	
	236.1			095-D	\$1,100		TBD	08/27/2008	08-39
					11		K. Kiter		
Designers Comment SR 95 Joy Lane project was seperated from H7184, H7773 was created and AC (Misc.Str.) item added as supplement to H7184, as per project PM 2/17/2009.								PROJ MGR: DOESCHER PH: 712-7551	
95	238.50	IL1K	SR 95 @ JOY LANE	H777301C	DRAINAGE IMPROVEMENTS	K	05/25/2050		
	238.1			095-D	\$400		TBD		
					11		K. Kiter		
Designers Comment See the Design Report for H718401C SR 95 Willow to King.								PROJ MGR: DOESCHER PH: 712-7551	
95	244.00	MZ1J	BRIDGE TO MARINA	H767001C	R & R 2" AC	K	07/01/2009		
	249.9			STP-095-D(200)A				01/11/2009	08-83
					10		T. Kamal		
Designers Comment								PROJ MGR: COLLINS PH: 712-7980	
95	245.30	GF1H	SR 95 @ CLUBHOUSE DR	HX17901C	TRAFFIC SIGNAL	K	05/25/2050		
	247			095-D-NFA	\$450		04/25/2050	08/14/2007	07-42
					08		C. Obispo		
Designers Comment								PROJ MGR: YOUSSEF PH: 712-7647	
101	L 0.00	SI1E	I-10 TO VAN BUREN STREET	H726701C	WIDEN ROADWAY	E	05/25/2050	06/24/2009	
	0			ARRA-101-A(203)	\$3,553		TBD	09/14/2009	09-39
					10	ARA	S. Haferkamp		
Designers Comment								PROJ MGR: HUANG PH: 712-8695	
101	L 7.00	XW1F	101 N/B RAMP GLEN	H606601C		E			
				101-A					
							K. Keita		
Designers Comment									

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
101 L	8.00	11	WD1J	NORTHERN AVENUE - GRAND AVE, SB	H748801C 101-A(206)	ROADWAY IMPROVEMENTS/AUXILIARY \$3,000 10	E 342	01/04/2010 11/30/2009 S. Haferkamp	01/21/2009	09-12
Designers Comment									PROJ MGR: MCCALLY PH: 712-7646	
101 L	8.00	9	PR1J	SR101L, NORTHERN - OLIVE AVENUE	H754901C 101-A	FRONTAGE ROAD	E	K. Keita		
Designers Comment									PROJ MGR: MCCALLY PH: 712-7646	
101 I	9.30	9.5	KH1H	OLIVE AVE	H693901C 101-A	TI IMPROVEMENTS \$3,000 10	E 342	02/01/2010 01/04/2010 K. Keita	06/29/2009	09-40
Designers Comment									PROJ MGR: MCCALLY PH: 712-7646	
101 L	11.00	11.1	WQ1H	SR 101L @ UNION HILLS DRIVE	H717001C 101-A	CAPACITY ADDITIONS - ENGINEERI	E		08/26/2008 01/29/2009	08-52 CDR
Designers Comment Bid as single project with H7076 01C.										
101 L	16.00	18	UR1H	SR 101L, BEADSLEY CONNECTOR	H707601C 101-A	SYSTEM ENHANCEMENT- ENGINEERING	E		08/26/2008 01/29/2009	08-52 CDR
Designers Comment Consultant Design (Carter Burgess) comments on 30% design sent 8/11/2006. Re-assigned to Sharon Haferkamp 5/13/08. Bid as single project with H7170 01C.									PROJ MGR: MCCALLY PH: 712-7646	
101 L	20.00	21.89	WE1J	SR 101L, 51ST AVENUE - 35TH AVENU	H748901C 101-B	ADD AUXILARY LANE \$3,000 10	E	01/04/2010 11/30/2009 S. Haferkamp	01/21/2009	09-13
Designers Comment									PROJ MGR: MCCALLY PH: 712-7646	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
101 L	23.00	51	MB1J	PIMA FWY. (PRINCESS DRIVE - 202L	H687401C 101-B	GENERAL PURPOSE LANES	E				
								K. Keita			
Designers Comment								PROJ MGR: MCCALLY PH: 712-7646			
101 L	34.00	35	FK1H	SCOTTSDALE RD TO HAYDEN RD	H683601C 101-B-508	CONST N. FRONTG RD	E				
						\$5,200					
								D. Harnanan			
Designers Comment								Consultant Design PROJ MGR: MCCALLY PH: 712-7646			
101 L	35.50	42.5	DN1H	PIMA FROM 90TH ST-HAYDEN RD	H680201C 101-B	WIDENING,C&G,DRAINAGE, SIGNALS	E				
						\$0					
								A. Zareh			
Designers Comment								PROJ MGR: MCCALLY PH: 712-7646			
101 L	42.00	43	KX1J	SR 101L, 90TH ST TO VIA DE VENTURA	H726001C ER-101-B(200)A	CAPACITY ADDITIONS - ENGINEERING	E	05/25/2050			
						\$253					
						10		A. Zareh			
Designers Comment								PROJ MGR: CAIRNS PH: 712-4691			
101 L	47.00	47.3	MU1H	CHAPARRAL ROAD TI	H701101C 101-B	ADD LEFT LANES AT TI	E	05/25/2050			
						\$939		TBD	08/20/2009	09-46	
						10	342	K. Keita			
Designers Comment								Re-assigned to Koumou 06/11/2009. PROJ MGR: GORMAN PH: 712-8736			
143	0.00	0	FC1J	SR 143 / SKY HARBOR BLVD TI	H752801C 143-A	TRAFFIC INTERCHANGE IMPROVEMENTS	E	05/25/2050	11/06/2008		
						\$35,100		TBD	02/04/2010	08-71 CDR	
						10	342	S. Haferkamp			
Designers Comment								PROJ MGR: GORMAN PH: 712-8736			

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
160	349.00 350	UL1H	JCT NAVAJO ROUTE 16	H709101C 160-A	CONSTRUCT TURN LANES \$700 11	F 311	05/25/2050 TBD J. Demaree	10/14/2009 06/21/2010	09-44
Designers Comment								PROJ MGR: WALLACE PH: 928-779-7580	
160	375.20 376.85	RJ1C	JCT SR 564 - TSEGI, PH I	H512001C 160-A	CONST DUAL PASSING LNS \$2,250 11	H 333	05/25/2050 TBD A. Rana		
Designers Comment								PROJ MGR: WALLACE PH: 928-779-7580	
160	402.00	FO1G	JCT N 59 TO DENNEHOTSO	H658501C ARRA-160-B(200)A	3" COLD RECYCLE & ARFC 10	H	12/01/2009 11/02/2009 A. Rana	06/26/2008 10/09/2008	08-33
Designers Comment This Project will bid with H635601C.								PROJ MGR: SHAPIRO PH: 712-7983	
160	452.00 452	FP1G	RED MESA TO TEEC NOS POS	H658601C 160-B(201)	3" AC & AR-ACFC OL \$8,200 10	H	04/06/2010 01/04/2010 A K. Ahmed	08/08/2008 10/02/2008	08-41
Designers Comment								PROJ MGR: SHAPIRO PH: 712-7983	
160	460.00	EP1F	TEEC NOS POS HILL WB	H603701C 160-B	PASSING LANES	H	K. Kiter		
Designers Comment								PROJ MGR: WALLACE PH: 928-779-7580	
160	465.00 465	ZX1H	TEEC NOS PEC POE	H678601C 160-B	WEIGHT SCALE STATION / PARKING	H	D. Harnanan		
Designers Comment See H730903C.									

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
160	465.10	LJ1J	TEEC NOS POS PORT OF ENTRY	H730903C	INSTALL TRUCK AXEL SCALE & OTHER ROAD IMPROVEMENTS	H	09/25/2050		
	465.4			160-B	\$0			01/13/2009	08-67
					10	162	D. Harnanan		
Designers Comment								PROJ MGR: MELLGREN PH: 712-8629	
163	395.30	O11H	US 163 AT KAYENTA SCHOOL	HX19101C	TRAFFIC SIGNAL INSTALLATION	H	05/25/2050		
	395.5			163-A(200)	\$512		TBD	08/19/2008	08-54
					10		A. Zareh		
Designers Comment								PROJ MGR: HASSAN PH: 712-7868	
169	0.00	TS1F	AGUA FRIA RIVER BRIDGE #2897	H635101C	PA - SCOUR RETROFIT	P	12/03/2007	01/03/2007	
	1			169-A(200)B	\$4,454		04/25/2050	03/01/2007	06-63
					08		J. Demaree		
Designers Comment								PROJ MGR: MIRTALAEI	
177	137.00	GZ1K	WINKELMAN TO SUPERIOR	H794201C	DOUBLE APPLICATION CHIP SEAL	G	03/01/2010		
	155.2			STP-177-A(203)A	\$1,257			11/10/2009	
					10		A. Zareh		
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
177	163.00	KD1H	SR 177, MP 163.80- 164.40	H692101C	CURVE RE-ALIGNMENT	G	05/25/2050	02/20/2008	
	163.5			HES-177-A(003)A	\$5,250		07/26/2010	09/10/2008	08-05
					11		T. Kamal		
Designers Comment								PROJ MGR: FOLUCH PH: 712-6619	
179	310.10	LL1C	NORTH FOREST BOUNDARY-SEDONA	H341403C	CONSTRUCT ROADWAY	F	06/29/2007	06/28/2006	
	312.1			179-A(002)	\$51,810		04/09/2007		06-30 CDR
					07		D. Harnanan		
Designers Comment Consultant Design, DMJM HARRIS								PROJ MGR: BURKHALTER PH: 774-1799	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
180	216.00 216.1	WE1G	US 180 @ FOREST AVE	HX17101C 180-A-503	CONSTRUCT TRAFFIC SIGNAL	F		08/14/2006	06-39
Designers Comment								PROJ MGR: LUNA PH:712-7371	
180	347.00 358.2	FQ1G	RANCH TO JCT 61	H658701C STP-180-B(200)A	SYS PRES- RESTORE/REHAB/RESRFC	G	07/01/2009 TBD J. Demaree	12/14/2007 03/14/2008	07-61
Designers Comment								PROJ MGR: COLLINS PH: 712-7980	
188	253.90 256.8	OT1F	SR-188 @ MP 254	H620101C 188-A	REPAIR DRAINAGE FACILITIES \$0 09	G	A. Rana		
Designers Comment No activity in this project.								PROJ MGR: ANDAZOLA PH: 712-7629	
191	0.00 1	XH1J	PAN AMERICAN AVENUE, DOUGLAS	H776201C 191-N	SYSTEM ENHANCEMENT - ENGINEERI	S	K. Ahmed		
Designers Comment									
191	5.00 25.5	FY1K	GLENN ROAD TO ELFRIDA	H791601C STP-191-A(201)A	DOUBLE CHIP SEAL \$1,150 10	S	05/25/2050 04/05/2010 A. Rana	08/07/2009	09-51
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
191	62.00	FF1C	COCHISE UPRR OP #2530	H416501C 191-A	BRIDGE REPLACEMENT. \$0 10	S	09/25/2050 125 K. Ahmed	03/01/2007	07-16
Designers Comment Geotech design has not been finalized. This will govern schedule.								PROJ MGR: STINE PH: 520-388-4260	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
191	87.40 91.4	OL1E	JCT I-10 - BOWIE SPUR	H581601C 191-B	3" AC + ARFC \$1,077	S	09/25/2050 A. Zareh		01-68
Designers Comment			PROJ MGR: MICKELSON PH:5206205456						
191	87.90 95.4	SK1E	DIAL WASH TO TEN RANCH (SEG II)	H503704C 191-B	CONSTRUCT PARALLEL ROADWAY \$11,900 13	S 341	05/25/2050 TBD J. Bari	04/05/2006 06/05/2006	06-13
Designers Comment			Comments on 95% design sent on 10/17/2006. PROJ MGR: RAINE PH: 520-388-4264						
191	100.70 104.6	NA1K	MP 100.7 104.6 (SEGMENT V)	H503707C 191-B	SYSTEM ENHANCEMENT- ENGINEERING 10	S	09/25/2050 J. Demaree		
Designers Comment			PROJ MGR: RAINE PH: 520-388-4264						
191	131.00 137	FZ1K	US 70 TO BACK COUNTRY BYWAY	H792201C STP-191-C(207)	PAVEMENT PRESERVATION \$760 10	S 112	06/01/2010 05/03/2010 J. Demaree	08/13/2009	
Designers Comment			PROJ MGR: MIAN PH: 712-4061						
191	160.00 163.65	NE1J	OLD SAFFORD RD - HILL STREET (NB & SB)	H766501C 191-C	MILL 5/8" & FR 11	S	01/03/2011 12/03/2010 K. Ahmed	02/01/2010 04/08/2010	10-03
Designers Comment			PROJ MGR: NABATY PH: 712-8034						
191	163.00 164	CU1H	SAN FRANCISCO RIVER BR #2904	H670801C 191-C	BRIDGE REPLACEMENT \$4,800 10	S 125	12/01/2009 11/30/2009 K. Kiter	12/18/2008	08-78
Designers Comment			PROJ MGR: ALZUBI PH: 712-6739						

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
191	163.90 164.4	XQ1J	CLIFTON SIDEWALKS BMP 164	H779701C 191-C	SYSTEM ENHANCEMENT - OTHER ENHANCEMENTS	S	A. Rana		
Designers Comment									
191	169.00 171	NO1J	US 191 REALIGNMENT	H745101C 191-C	SYSTEM PRESERVATION	S	K. Ahmed		
Designers Comment									
191	173.00 174.1	HN1H	US 191, UPPER CHASE CREEK	H681501C 191-C	ROAD REALIGNMENT	S	T. Kamal	10/18/2005	05-58 CDR
Designers Comment									
								PROJ MGR: WILSON PH: 520-388-4263	
191	175.20 175.3	SE1J	LOWER SWITCHBACK RUBBLE WALLS	H709701C 191-C	SYSTEM PRESERVATION - ENGINEER	S	K. Kiter	01/14/2010	09-99
Designers Comment									
191	344.60 367.45	CV1E	WITCH WELL - SANDERS	H589501C 191-D(001)	PAVEMENT PRESERVATION \$8,069 11	H 111	05/25/2050 TBD K. Kiter	07/23/2001	01-63
Designers Comment Revised Final 3 sent 1/30/09.									
								PROJ MGR: NABATY PH: 712-8034	
191	367.00 368	LV1C	NAHATA' DZIL ROAD - SANDERS TI	H436001C 191-D	RECONSTRUCT 3 BRIDGES AND RDWY \$16,782 13	H 331	05/25/2050 TBD A. Rana	09/15/2003	10-49 CDR
Designers Comment Consultant Design, Ninyo & Moore, Assigned to Ashek Rana 12/17/2008. Original Initial review went out as 02-58 CDR 09/15/2003.									
								PROJ MGR: MELLGREN PH: 712-8629	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
191	374.00	385.5	EU1H	JCT I-40 MP 385	H681901C STP-191-E(201)A	PAVEMENT PRESERVATION \$6,600 10	H	05/25/2050 TBD K. Ahmed	06/16/2008 12/24/2008	08-36
Designers Comment									PROJ MGR: GUVENEN PH: 712-7725	
191	390.00	391.5	G11F	WIDE RUINS	H602501C HSIP-191-E-(203)A	CLIMBING LANE \$2,400 10	H 311	05/25/2050 TBD K. Kiter	08/09/2004 07/12/2005	95% comments made. 04-30
Designers Comment									PROJ MGR: WALLACE PH: 928-779-7580	
191	417.50	419.5	AJ1C	BURNSIDE JUNCTION - NORTH	H451801C STP-191-E(200)A	ROADWAY WIDENING \$14,300 09	H 331	05/25/2050 04/25/2050 D. Harnanan	09/09/2008 02/20/2009	07-66
Designers Comment									PROJ MGR: WALLACE PH: 928-779-7580	
191	446.00	447	EB1E	CHINLE SOUTH	H543801C 191-E	ROADWAY WIDENING \$2,375 13	H 341	05/25/2050 TBD K. Ahmed	04/20/2009	08-80
Designers Comment									PROJ MGR: WALLACE PH: 928-779-7580	
195	9.10		SF1F	AVENUE B TO COUNTY 14TH STREET	H577405C STP-CBI-900-A(055)	CST 4 LANE DIVIDED HWY, PH A \$56,025 08	Y 341	06/02/2008 05/26/2008 A C. Obispo	02/22/2008 04/08/2008	08-02
Designers Comment Scope and budget of H577404C combined with this project.									PROJ MGR: JEREZ PH: 712-7187	
202 L	0.00	0	FB1J	I-10/SR51 TI - SR101L	H687101C 202-A(AQN)	DESIGN-BUILD ROADWAY WIDENING \$0 11	E 342	09/25/2050 K. Ahmed	04/10/2009	Assigned to Kamal 1/15/08 09-30 CDR
Designers Comment No activity at this time.									PROJ MGR: RILEY PH:712-7196	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
202 L	9.10	10.1	YM1F	L202 @ L101 & L101 FROM MCKELLIPS - L202	H641501C 202-A	AUX. LANES \$2,993	E				
Designers Comment											
202 L	9.80	9.8	HZ1H	SR-101L TO GILBERT RD	H705801C 202-B(201)B	CONSTRUCT HOV LANES \$33,000 09	E	11/06/2008 09/30/2008 A A. Rana	04/14/2008 08/13/2008	08-21 CDR	
Designers Comment Consultant Design. Comments on the Initial Material Design Report, Stage III plans and specials were sent on 04/04/2008. PROJ MGR: MCCALLY PH: 712-7646											
202 L	16.60	54.6	JB1J	SR 202L HOV LANES, GILBERT ROAD T	H745701C 202-B	DCR / ES	E			Assigned to Jim 5/5/10.	
Designers Comment											
202 L	30.50		NA1G	US 60 - BASELINE ROAD	H578401C RAM 202-B-504	CONSTRUCT ROADWAY \$17,491	E				
Designers Comment PROJ MGR: WARREN PH: 712-8695											
238	31.80	44.25	AC1K	91ST AVENUE - JCT SR 347	H786201C STP-238-A(200)A	PAVEMENT PRESERVATION 11	T	06/27/2011 05/27/2011 K. Ahmed			
Designers Comment PROJ MGR: NABATY PH: 712-8034											
260	228.00	0	IB1E	FOSSILL CREEK RD INTERSECTION	H551001C S 260-A-500	CST LT & RT TURN LNS, SHOULDER \$0	Y		10/12/2001 02/04/2002	01-95	
Designers Comment PROJ MGR: GUANA PH: 712-7187											

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
260	258.00 274	LY1C	LION SPRINGS SECTION	H542901C 260-B	DESIGN (ROADWAY) \$1,300 09	P 341	09/25/2050 A. Zareh		
Designers Comment								PROJ MGR: BEVER	PH: 712-8161
260	262.90 267.4	RG1B	LITTLE GREEN VALLEY	H469901C NH-260-B(201)B	RECONSTRUCT ROADWAY \$38,000 09	P 341	05/25/2050 04/25/2050 J. Bari	03/11/2002 04/23/2008	02-01
Designers Comment VA study complete. New design team has been formed on 9/25/2006. Active project.								PROJ MGR: BEVER	PH: 712-8161
260	269.00 273	RH1B	DOUBTFUL CANYON SECTION	H469801C 260-B	RECONSTRUCT ROADWAY & CONSTRUCTION WATER \$41,625 10	P 341	05/25/2050 TBD K. Keita	12/28/2009 05/12/2010	09-32
Designers Comment								PROJ MGR: BEVER	PH: 712-8161
260	282.50 302.7	LR1K	WOODS CANYON LAKE TO HEBER	H802101C STP-260-B(206)A	DOUBLE CHIP SEAL \$1,972 11	P	05/25/2050 TBD K. Keita	03/10/2010	
Designers Comment								PROJ MGR: MIAN	PH: 712-4061
260	317.20 317.2	HI1H	HEBER - SHOW LOW EB & WB	H770501C 260-B(202)B	CONSTRUCT PASSING LANES \$3,000 11	G 333	05/25/2050 TBD K. Keita	07/22/2010	10-01
Designers Comment								PROJ MGR: JEREZ	PH: 712-7187
260	338.10 338.2	WG1J R	CLARK ROAD AT JCT OF OLD LINDEN	HX22701C 260-B	SYSTEM ENHANCEMENT - ENGINEERI	G		10/14/2009	09-80
Designers Comment								T. Kamal	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
260	350.00	350.6	OV1F	SR 260 PORTER MTN RD - WOODLAND R	H621401C TEA-260-C(003)A	LANDSCAPING,IRRIGATION & PEDES \$481 09	G	05/25/2050 TBD A. Zareh		
Designers Comment									PROJ MGR: GASSER	PH: 712-4603
260	353.10	353.1	CK1J	SR 260 @ JCT WOODLAND LAKE ROAD	HX21501C 260-C	TRAFFIC SIGNAL CONSTRUCTION 09	G	09/25/2050 K. Ahmed	02/14/2008	08-08
Designers Comment									PROJ MGR: WARDE	PH: 712-7792
260	354.00	356	VC1K	MCCOY AVENUE TO RIM ROAD	H818401C 260-C	PAVEMENT PRESERVATION	G	T. Kamal		
Designers Comment									PROJ MGR: MIAN	PH: 712-4061
260	383.00	385.7	HA1K	OLD YARD - GREER JCT SR 373	H794301C STP-260-C(202)A	MICRO SEAL \$250 11	G	05/25/2050 TBD A. Zareh	11/10/2009	
Designers Comment									PROJ MGR: MIAN	PH: 712-4061
260	385.00	398	ZL1H	SR 260 FROM GREER TO RODEO GROUND	H726101C 260-C(200)A	3" RR & ARFC \$5,103 10	G	05/25/2050 11/05/2009 A T. Kamal	06/16/2009 09/10/2009	08-59
Designers Comment									PROJ MGR: SALEHI	PH: 712-7637
264	359.50	361.3	XD1J	COCONINO-NAVAJO COUNTY LINE	H778101C STP-264-A(200)A	2" OVERLAY & DOUBLE CHIP SEAL \$750 10	H	05/25/2050 04/05/2010 K. Kiter	01/29/2009	
Designers Comment									PROJ MGR: MIAN	PH: 712-4061

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
264	382.50 383.2	FS1K	SECOND MESA	H792501C STP-264-A(202)A	PAVEMENT PRESERVATION \$315 10	H	04/01/2010 03/15/2010 K. Kiter	08/13/2009	
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
264	388.70 392.6	ER1E	POLACCA STREETS	H546501C 264-A	WIDEN, CURB, GUTTER, SIDEWALK \$8,096	H	J. Bari		
Designers Comment Project not scheduled. No activity at this time.									
264	402.00	BX1G	KEAMS CANYON TRADING POST	H647401C 264-A	RECONST ROADWAY	H	K. Kiter		
Designers Comment								PROJ MGR: WALLACE PH: 928-779-7580	
264	403.00 412	VV1K	KEAMS CANYON TO BIA 06	H818701C 264-A	SYSTEM PRESERVATION - RESTORATION/REHAB/RES URFACE \$673 11	H	05/25/2050 TBD K. Kiter	07/13/2010	10-52
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
264	418.20 426	VU1K	BASHBITO VALLEY TO STEAMBOAT	H818601C STP-264-A(210)A	MICRO SEAL \$569 11	H	05/25/2050 TBD K. Ahmed	07/27/2010	10-60
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
264	438.80 440.8	QR1K	TSE LA NII TO GANADAO HS	H814701C 264-A	SYSTEM PRESERVATION - RESTORATION/REHAB/RES URFACE	H	K. Kiter	06/09/2010	10-37
Designers Comment								PROJ MGR: MIAN PH: 712-4061	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
264	446.00 0	XX1G	GANADO WASH BRIDGE	H676801C 264-A	BRIDGE REPLMNT RWY \$0	H				
Designers Comment							K. Kiter			PROJ MGR: WALLACE PH: 928-779-7580
264	465.50 476	HB1K	SUMMIT TO NEW MEXICO STATE LINE	H794401C STP-264-A(203)A	FLUSH / FOG COAT \$425 10	H	03/01/2010		10/28/2009	
Designers Comment							J. Demaree			PROJ MGR: MIAN PH: 712-4061
277	322.60 336.1	MJ1F	SNOWFLAKE-WEST	H610501C 277-A	REALIGN SR 277 AND WIDEN HWY	G				
Designers Comment							C. Obispo			PROJ MGR: DARIUSH PH: 712-8427
287	137.50 137.7	PB1H	SR 287 & ATTAWAY ROAD	HX19401C 287-B	INSTALL TRAFFIC SIGNAL \$175 07	T	02/25/2050		10/03/2006	06-48
Designers Comment							J. Demaree			PROJ MGR: RASHID PH: 712-7602
303 L	0.00 0	DJ1J	I-10/303L TI, PHASE I (I-10 REALIGNMENT)	H713901C 303-A	CONSTRUCT TI \$250,000 11	E	03/11/2011 02/11/2011		12/23/2008	Assigned to Ashek 5/5/10. 08-69 CDR
Designers Comment Consultant Design										PROJ MGR: PROSNIER
303 L	4.00 6	AZ1K	SR303L: THOMAS ROAD TO CAMELBACK ROAD	H787201C 303-A	CONSTRUCT NEW ROADWAY \$74,600 12	E	05/25/2050			Assigned to Ashek 5/5/10.
Designers Comment Consultant Design							342 A. Rana			PROJ MGR: MCCALLY PH: 712-7646

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
303 L	5.20	12.2	DL1J	THOMAS RD - PEORIA AVE	H713801C 303-A	CAPACITY ADDITIONS - ENGINEERI	E		04/23/2008	08-15 CDR	
Designers Comment				Consultant Design				PROJ MGR: BEASLEY PH: 712-7645			
303 L	6.00	8	BA1K	CAMELBACK ROAD TO GLENDALE AVENUE	H787301C 303-A	CAPACITY ADDITIONS - ENGINEERING \$65,300 13	E 342	05/25/2050 TBD K. Ahmed		Assigned to Kamal 5/5/10.	
Designers Comment				Consultant Design				PROJ MGR: HUANG PH: 712-8695			
303 L	12.20	16.2	VR1H	PEORIA AVENUE TO BELL ROAD	H714001C 303-A	CAPACITY ADDITIONS	E		05/02/2007	07-26 CDR	
Designers Comment				Consultant Design, Parsons Brinkeroff				PROJ MGR: BEASLEY PH: 712-7645			
303 L	13.00	13	BV1J	SR 303L, CACTUS ROAD TI	H723901C 303-A	NEW FACILITIES - ENGINEERING	E		07/14/2008 10/27/2008	08-43 CDR	
Designers Comment				Consultant Design, Ninyo and Moore. Includes H724001C and H724101C				PROJ MGR: ZAID PH:712-8467			
303 L	14.00	14	XY1H	SR303L, WADDELL ROAD TI	H724101C 303-A	CONSTRUCT CROSSROAD IMPROVEMENTS \$9,200 08	E	09/25/2050	07/14/2008 10/27/2008	08-43 CDR	
Designers Comment				Consultant Design, Ninyo and Moore. Included inside of H723901C report.				PROJ MGR: DELLEO PH: 712-7215			
303 L	16.00	16	XX1H	BELL RD TI	H724001C 303-A	CONSTRUCT TI \$11,000 08	E	09/25/2050	07/14/2008 10/27/2008	08-43 CDR	
Designers Comment				Consultant Design, Ninyo and Moore. Included inside of H723901C report.				PROJ MGR: DELLEO PH: 712-7215			

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
303 L	25.00	32.1	HJ1H	HAPPY VALLEY PARKWAY TO LAKE PLEA	H715601C 303-A-NFA	CONSTRUCT INTERIM ROADWAY \$162,000 09	E 342	09/12/2008 08/25/2008 S. Haferkamp	06/24/2008 09/15/2008	08-30 CDR	
Designers Comment				Consultant Design, AMEC. Includes H760801C. A portion of H715601C was moved to H715701C to balance earthwork.					PROJ MGR: DELLEO PH: 712-7215		
303 L	109.00	112	BB1K	GLENDALE AVENUE TO PEORIA AVENUE	H787401C 303-A	CAPACITY ADDITIONS - ENGINEERING \$116,500 11	E 342	05/25/2050 TBD K. Ahmed		Assigned to Kamal 5/5/10.	
Designers Comment				Consultant Design					PROJ MGR: MATHEW PH: 712-6548		
303 L	112.00	114	BC1K	PEORIA AVENUE TO WADDELL ROAD	H787501C 303-A	CAPACITY ADDITIONS - ENGINEERING 10	E	06/30/2010 10/04/2010 T. Kamal		Assigned to Jaimie 5/5/10	
Designers Comment				Consultant Design					PROJ MGR: PROSNIER		
303 L	114.00	116	BD1K	WADDELL ROAD TO MOUNTAIN VIEW ROAD	H787601C 303-A	CAPACITY ADDITIONS - ENGINEERING 11	E	10/30/2010 10/25/2010 T. Kamal		Assigned to Jaimie 5/5/10	
Designers Comment				Consultant Design					PROJ MGR: ZAID PH:712-8467		
303 L	130.00	137.8	AZ1J	LAKE PLEASANT PARKWAY TO I-17	H715701C STP-303-A-(200)A	CONSTRUCT NEW ROADWAY \$147,500 09	E 342	01/02/2009 12/02/2008 S. Haferkamp	09/24/2008 12/17/2008	08-60 CDR	
Designers Comment				Consultant Design bid with H760701C. A portion of H715601C was moved to H715701C to balance earthwork.					PROJ MGR: ZAID PH:712-8467		
347	161.00	165	OY1J	SR 347 @ BMP 161 AND BMP 165	H755201C 347-A	\$0	T 112		04/23/2008		
Designers Comment									PROJ MGR: MIAN PH: 712-4061		

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
347	175.00	XS1H	SR 347 AT SR 238 SIDEWALKS	H722901C	SYSTEM ENHANCEMENT - OTHER ENH	T			
	175.6			347-A			A. Rana		
Designers Comment									PROJ MGR: GASSER PH: 712-4603
366	118.60	TN1C	SWIFT TRAIL	H706701C	DRAINAGE GEOMETRY IMPROVEMENT	S			
	141.2			366-A	\$0		J. Demaree	07/29/2009	09-50
Designers Comment									PROJ MGR: RAINE PH: 520-388-4264
387	0.00	LT1K	NORTH OF SR 84	H802301C	PAVEMENT PRESERVATION	T	05/25/2050		
	3			STP-387-A(272)A	\$378		TBD	03/09/2010	
					11		C. Obispo		
Designers Comment									PROJ MGR: MIAN PH: 712-4061
802	0.00	WN1H	WILLIAMS GATEWAY FREEWAY	H686701C	NEW FREEWAY CONSTRUCTION	M			
	0			802-A			K. Keita		
Designers Comment									
888	0.00	JG1H	SR85-SR202L	H687601C	STUDY	E			
	24			999-A			J. Bari		
Designers Comment Consultant Design (HDR) Initial Design is scheduled for June 2008.									PROJ MGR: BAIZA PH: 712-4711
888	0.00	LQ1K	PHOENIX DISTRICT WIDE	H802001C	MICRO SEAL	M	05/25/2050		
	0			STP-888-A(206)A	\$1,132		TBD	02/16/2010	
					11		S. Haferkamp		
Designers Comment									PROJ MGR: MIAN PH: 712-4061

Route City	Beg MP End MP	MP CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
888	0.00 0	SZ1J	MAG REGIONAL FREEWAY SYSTEM	H752501C 888-A-NFA	NOISE MITIGATION \$15,600 11	E	05/25/2050 TBD S. Haferkamp	03/15/2010	10-22
Designers Comment								PROJ MGR: PROSNIER	
888	0.00 5.7	WN1K	US 60 MP143.44-145.96, 149.23-0, L101 MP 58-57, 58	H819901C STP-888-A(210)A	SYSTEM PRESERVATION - RESTORATION/REHAB/RES URFACE	M	A. Zareh		
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
888	0.00 0	HT1K	THROUGHOUT MARICOPA COUNTY	H793301C 888-A	SYSTEM ENHANCEMENT - SAFETY IMPROVEMENTS	M	K. Keita		
Designers Comment									
999	0.00 0.1	AF1J	NACO POE TRUCK AXLE SCALE PROJECT	H687602C 999-A	TRUCK AXLE SCALE & TRAFFIC SIG	S	D. Harnanan		
Designers Comment See H730902C.								PROJ MGR: MELLGREN PH: 712-8629	
999	0.00 999	HV1H	SAN LUIS II PORT OF ENTRY	H686201C CBI-999-A(051)X	CONSTRUCTION \$10,780 08	Y	06/02/2008 04/14/2008 A D. Harnanan	02/13/2008 05/02/2008	08-07
Designers Comment								PROJ MGR: MELLGREN PH: 712-8629	
999	0.00 0	YQ1J	SOUTHEAST ARIZONA MICRO SEALS	H782701C ARRA-999-A(238)A	SYSTEM PRESERVATION - RESTORAT			05/26/2009	
Designers Comment								PROJ MGR: SUGIYAMA PH: 712-6883	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #	
999	0.00	QV1K	I-8 EB, MP 175.5-175.8 & I-19 MP 16-17.6 AT TUCSON	H816301C	SYSTEM PRESERVATION - RESTORATION/REHAB/RESURFACE	T				
	1.9			999-A			A. Rana	05/20/2010	10-40	
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
999	0.00	QU1K	I-10 & I-8 AT YUMA DISTRICT	H815001C	SYSTEM PRESERVATION - RESTORATION/REHAB/RESURFACE	Y				
	2.2			999-A			K. Ahmed	05/26/2010		
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
999	0.00	MV1E	VMS STATEWIDE NW ARIZONA PH 5B	H517407C N-900-0-586	INSTALL & DESIGN VMS	F	09/25/2050			
					\$1,090		A. Zareh	06/22/2004	04-46	
Designers Comment									PROJ MGR: BARKER PH: 712-4281	
999	0.00	NR1J	NACO PORT OF ENTRY	H730902C	SYSTEM ENHANCEMENT - OTHER ENH	S				
	0			999-A			D. Harnanan			
Designers Comment									PROJ MGR: MELLGREN PH: 712-8629	
999	0.00	WM1K	YUMA DISTRICT WIDE	H819801C NH-999-A(299)A	CRACK SEAL	Y	05/25/2050			
	36.6				\$882		TBD	07/27/2010	10-59	
					11		K. Ahmed			
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
999	0.00	WK1K	HOLBROOK DISTRICT WIDE	H819601C STP-999-A(300)A	CRACK SEAL	H	05/25/2050			
	70.6				\$1,250		TBD	07/27/2010	10-58	
					11		A. Rana			
Designers Comment									PROJ MGR: MIAN PH: 712-4061	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
999	0.00	21.6	WJ1K	SAFFORD DISTRICT WIDE	H819501C STP-999-A(298)A	DOUBLE CHIP SEAL \$1,100 11	S	05/25/2050 TBD J. Demaree	07/26/2010	10-64
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
999	0.00	0	GW1K	FLAGSTAFF DISTRICT WIDE FLUSH	H793901C STP-999-A(262)A	SYSTEM PRESERVATION - RESTORAT F			11/18/2009	Revised Final 8/4/2010. 10-71
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
999	0.00	435.5	HC1K	HOLBROOK DISTRICT WIDE	H794501C STP-999-A(271)A	CRACK FILL \$590 10	H	02/25/2050 A. Rana	10/29/2009	
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
999	0.00	24.2	LY1K	YUMA DISTRICT WIDE	H802901C STP-999-A(275)A	PAVEMENT PRESERVATION \$1,980 11	Y	02/25/2050 T. Kamal	03/08/2010	
Designers Comment									PROJ MGR: MIAN PH: 712-4061	
999	0.00	17.8	LX1K	HOLBROOK DISTRICT WIDE	H802801C STP-999-A(274)A	SYSTEM PRESERVATION - RESTORAT H			03/08/2010	
Designers Comment This project suspended see H8186 and H8187.									PROJ MGR: MIAN PH: 712-4061	
999	0.00	17.5	VW1K	TUCSON DISTRICT WIDE	H818901C 999-A	SYSTEM PRESERVATION - RESTORATION/REHAB/RESURFACE T			07/27/2010	10-63
Designers Comment									PROJ MGR: MIAN PH: 712-4061	

Route City	Beg MP End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
999	0.00 0.5	HN1K	SAFFORD DISTRICT WIDE	H795201C STP-999-A(267)A	MICRO SEAL \$200 11	S	05/25/2050 TBD K. Ahmed	10/28/2009	
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
999	0.00 68.9	HO1K	SAFFORD DISTRICT WIDE FLUSH	H795301C STP-999-A(268)A	FLUSH / FOG COAT \$0 10	S	09/25/2050 K. Kiter	11/18/2009	
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
999	0.00 50.6	HP1K	YUMA DISTRICT WIDE FLUSH	H795401C STP-999-A(269)A	FLUSH / FOG COAT \$0 10	Y	09/25/2050 A. Rana	11/23/2009	
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
999	0.00 30.2	HL1K	YUMA DISTRICT WIDE	H795101C STP-999-A(270)A	CRACK FILL WITH RUBBER SEALANT \$213 10	Y	02/25/2050 K. Ahmed	10/28/2009	
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
999	0.00	GY1K	GLOBE DISTRICT WIDE FLUSH	H794101C STP-999-A(263)A	SYSTEM PRESERVATION - RESTORAT	G		Revised Final 7/26/2010 11/12/2009	10-68
Designers Comment								PROJ MGR: MIAN PH: 712-4061	
999	0.00 62	HM1K	PRESCOTT DISTRICT WIDE FLUSH	H794801C STP-999-A(265)A	FLUSH / FOG COAT \$907 10	P	03/01/2010 C. Obispo	11/13/2009	
Designers Comment								PROJ MGR: MIAN PH: 712-4061	

Route City	Beg MP	End MP	CP	Project Name	Tracs Project #	Activity Cost X 1000 Fiscal Yr.	Dist Funding	Bid Date Bid Ready Designer	Date Initial Final	Status Memo #
------------	--------	--------	----	--------------	-----------------	---------------------------------	--------------	-----------------------------	--------------------	---------------

999	0.00	10.1	HD1K	KINGMAN DISTRICT WIDE MICRO SEAL	H794601C STP-999-A(264)A	MICRO SEAL \$747 10	K	04/01/2010 03/31/2010 S. Haferkamp	10/27/2009	
-----	------	------	------	----------------------------------	-----------------------------	---------------------------	---	--	------------	--

Designers Comment

PROJ MGR: MIAN PH: 712-4061

999	0.00	14.7	LW1K	KINGMAN DISTRICT WIDE	H802701C STP-999-A(273)A	PAVEMENT PRESERVATION \$970 11	K	02/25/2050 C. Obispo	03/10/2010	
-----	------	------	------	-----------------------	-----------------------------	--------------------------------------	---	-------------------------	------------	--

Designers Comment

PROJ MGR: MIAN PH: 712-4061

The End