

**HOLBROOK DISTRICT**

**Active Project Status Report - Design**

**JANUARY 2012**

**DATA DATE: 01/06/2012**



**Arizona Department of Transportation  
Intermodal Transportation Division  
Program & Project Management**

**<http://www.azdot.gov/Highways/ppms/>**

**ARIZONA DEPARTMENT OF TRANSPORTATION  
INTERMODAL TRANSPORTATION DIVISION  
HIGHWAYS**

JANUARY 2012

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.  
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 01/06/2012 ) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.  
E-Mail us at: [PPMS\\_PPMS@azdot.gov](mailto:PPMS_PPMS@azdot.gov)

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 01/19/2012

## ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

### County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT  
GLOSSARY  
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

# Resource Allocation Categories

## **100 - SYSTEM PRESERVATION**

### **110 - PAVEMENT PRESERVATION**

111.00 - PAVEMENT PRESERVATION - STATEWIDE  
113.00 - PREVENTATIVE SURFACE TREATMENTS  
112.00 - MINOR PAVEMENT PRESERVATION - STATEWIDE  
114.00 - MAG REGIONWIDE RUBBERIZED ASPHALT

### **120 - BRIDGE PRESERVATION**

121.00 - EMERGENCY BRIDGE REPAIR  
122.00 - BRIDGE REPAIR  
123.00 - BRIDGE SCOUR PROTECTION  
124.00 - BRIDGE SEISMIC RETROFIT  
126.00 - BRIDGE INSPECTION & INVENTORY  
125.00 - BRIDGE REPLACEMENT & REHABILITATION  
125.90 - BRIDGE REPLACEMENT & REHABILITATION (LOCAL PROJECTS)

### **130 - SAFETY PROGRAM**

135.00 - GOVERNOR'S OFFICE OF HIGHWAY SAFETY  
131.00 - BLUNT END GUARDRAIL REPLACEMENT  
132.00 - HIGHWAY SAFETY IMPROVEMENT PROGRAM  
134.00 - HIGHWAY RAIL CROSSINGS  
133.00 - SLOPE MANAGEMENT PROGRAM  
132.01 - HIGH RISK RURAL ROADS  
132.02 - RAILWAY HIGHWAY CROSSING  
132.90 - HIGHWAY SAFETY IMPROVEMENT PROGRAM (LOCAL PROJECTS)

### **140 - PUBLIC TRANSIT**

141.00 - FLEX FUNDS, ELDERLY & DISABLED  
142.00 - FLEX FUNDS, RURAL & URBAN

### **150 - ROADSIDE FACILITIES**

153.00 - REST AREA PRESERVATION  
151.00 - REST AREA REHABILITATION  
152.00 - LANDSCAPING REHABILITATION

### **160 - OPERATIONAL FACILITIES**

161.00 - SIGNAL WAREHOUSE & RPMS  
163.00 - MECHANICAL, HARDWARE, SOFTWARE REPLACEMENT  
164.00 - SIGN REHABILITATION  
165.00 - EMERGENCY REPAIR PROJECTS  
162.00 - PORT OF ENTRY  
166.00 - MAINTENANCE (LANDSCAPE, LITTER & SWEEP)  
162.02 - COORDINATED BORDER INFRASTRUCTURE  
162.01 - PORTS OF ENTRY

## **200 - SYSTEM MANAGEMENT**

### **210 - DEVELOPMENT SUPPORT**

211.00 - DESIGN SUPPORT  
212.00 - UTILITIES SUPPORT  
214.00 - ENVIRONMENTAL SUPPORT  
215.00 - PLANNING SUPPORT  
217.00 - CONTRACT AUDITING  
218.00 - SCHEDULING SUPPORT  
213.00 - RIGHT OF WAY SUPPORT  
216.00 - BRIDGE SUPPORT  
211.01 - ENGINEERING TECHNICAL GROUP - STATEWIDE  
211.02 - ROADWAY GROUP - STATEWIDE  
211.03 - TRAFFIC GROUP - STATEWIDE  
211.04 - MATERIALS GROUP - STATEWIDE  
211.05 - PROJECT MANAGEMENT - STATEWIDE  
211.06 - SCOPING - STATEWIDE  
211.07 - DISTRICT MINOR PROJECTS - STATEWIDE  
214.01 - HAZARDOUS MATERIAL - STATEWIDE  
214.02 - ENVIRONMENTAL - ARCHAEOLOGICAL  
214.03 - PUBLIC HEARINGS - STATEWIDE  
214.04 - ENVIRONMENTAL - STATEWIDE (ON-CALL)  
214.05 - ENVIRONMENTAL - STATEWIDE (ARCHAEOLOGICAL STUDIES)  
212.01 - UTILITY RELOCATION - STATEWIDE  
213.01 - R/W PLANS - STATEWIDE  
215.01 - MATCH FOR FEDERAL FUNDS - STATEWIDE  
214.06 - STORM WATER PROTECTION  
215.02 - FRAMEWORK STUDIES  
214.07 - SYSTEM MANAGEMENT

### **220 - OPERATING SUPPORT**

221.00 - CIVIL RIGHTS OFFICE - TRAINING  
223.00 - OUTDOOR ADVERTISING CONTROL  
224.00 - PUBLIC INVOLVEMENT SUPPORT  
226.00 - SIB CAPITALIZATION  
227.00 - RISK MANAGEMENT INDEMNIFICATION  
228.00 - PROFESSIONAL AND OUTSIDE SERVICES  
222.00 - WORK ZONE SAFETY  
225.00 - PRIVATIZATION SUPPORT  
229.00 - PARTNERING SUPPORT  
221.01 - TRAINING, ITD TECHNICAL - STATEWIDE  
221.02 - TRAINING, NHI - STATEWIDE

### **230 - PROGRAM OPERATING CONTINGENCIES**

236.00 - FEDERAL TAX EVASION PROGRAM  
231.00 - DESIGN MODIFICATIONS CONTINGENCY  
232.00 - GENERAL CONTINGENCY  
233.00 - EMERGENCY PROJECTS CONTINGENCY  
234.00 - PROGRAM COST ADJUSTMENTS CONTINGENCY  
235.00 - RIGHT OF WAY ACQUISITION CONTINGENCY  
237.00 - ROADSIDE FACILITIES SUPPORT

## **300 - SYSTEM IMPROVEMENTS**

### **310 - MINOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS**

311.00 - DISTRICT MINOR PROJECTS  
312.00 - TRAFFIC SIGNALS  
313.00 - DISTRICT FORCE ACCOUNT

### **320 - ROADSIDE FACILITIES IMPROVEMENTS**

326.00 - NATIONAL RECREATIONAL TRAILS  
321.00 - STATE PARKS ROADS  
322.00 - NEW REST AREAS  
323.00 - NEW LANDSCAPING  
324.00 - SCENIC, HISTORIC & TOURIST SIGNS  
325.00 - ENHANCEMENT PROJECTS - STATEWIDE  
325.01 - CONTINGENCY (ADOT PROJECTS OF OPPORTUNITY)  
325.02 - ENHANCEMENT PROJECTS - STATEWIDE  
325.03 - ENHANCEMENT PROJECTS - LOCAL GOVERNMENT  
326.01 - RECREATIONAL TRAILS PROGRAM - STATE PARK MATCH  
327.00 - SAFE ROUTES TO SCHOOL  
328.00 - NEW PORT OF ENTRY  
329.00 - OFF-HIGHWAY IMPROVEMENT

### **330 - MAJOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS**

331.00 - SPOT CAPACITY AND OPERATIONAL IMPROVEMENTS  
332.00 - TRAFFIC INTERCHANGE PROGRAM  
333.00 - CLIMBING/PASSING LANE PROGRAM  
334.00 - ROUTE TURNBACK PROJECTS  
335.00 - ITS PROGRAM  
335.01 - RURAL ITS - STATEWIDE  
335.02 - RURAL ITS - STATEWIDE (PRESERVATION)  
336.00 - ROADSIDE IMPROVEMENTS

### **340 - CORRIDOR IMPROVEMENTS**

341.00 - RURAL CORRIDOR RECONSTRUCTION  
342.00 - URBAN CORRIDOR RECONSTRUCTION  
343.00 - RIGHT OF WAY - ACCESS CONTROL  
344.00 - SAFETY MANAGEMENT SYSTEM  
345.00 - FREEWAY SERVICE PATROLS  
346.00 - PARK AND RIDE CONSTRUCTION/IMPROVEMENTS  
342.01 - PAG REGIONWIDE

### **350 - HIGH PRIORITY PROJECTS**

351.00 - HIGH PRIORITY PROJECTS

---

*FY 2012*  
*HOLBROOK DISTRICT ADVERTISED PROJECTS*

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
125	ZY1H	40	NA	300.1	H700801C	LITHODENDRON WASH BRIDGES (STR #S 539-542,2057) SCOUR RETROFIT	09/20/2011	\$15,800
312	KA1G	191	AP	446.7	HX12001C	US 191 AT IR 102 CONSTRUCT TRAFFIC SIGNAL	10/07/2011	\$225

# PROJECTS ADDED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:		PROJECT COST:
RTE:	CO:	MP:	TYPE OF WORK:	(in thousands)
TRACS:		PROJECT MANAGER:	COMMENTS:	BID READY:

---

UA1J	STP -160-B(203)	ANIDO WASH		PROJECT ADDED BY THE
160	AP	455.0	BOX CULVERT EXTENSION/DRAINAGE IMPROVEMENTS	PRB.
H771301C	H	PROJ MGR: WALLACE PH: 928-779-7580		\$375
				MAY 12

# DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
QQ1K	40 AP 358.5 H8141S1D H \$1,000	LUPTON TI DCR AND ENVIRONMENTAL STUDIES PROJ MGR: WALLACE PH: 928-779-7580		2014

---

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			

**HOLBROOK DISTRICT**

*BID ADVERTISEMENT: TBD 14*

ZY1J	BIG LITHODENDRON-PETRIFIED FOREST NATL PARK	\$16,706	PRAKASH KAMDAR	
	RR(5"TL; 3" PL) + FR FW	111	602-712-7945	
40	AP 303.0 H			

*BID ADVERTISEMENT: MAY 12*

HX1L	CRAZY CREEK BRIDGE EB STR #674		ITTY ITTY	
	STORM REPAIR		602-712-8718	
40	AP 323.0 H			

*BID ADVERTISEMENT: TBD 15*

ZY1D	SANDERS PORT OF ENTRY	\$17,000	MICHAEL DENBLEYKER	CONSULTANT TEAM HAS BEEN SELECTED. HAVE BEGUN TO WORK WITH CONSULTANT TEAM TO DEFINE SCOPE AND NEGOTIATE FEES.
H552601C	RECONSTRUCT POE	331	602-689-6305	
40	AP 340.0 H 040-E(001)			

*BID ADVERTISEMENT: DESIGN 14*

QQ1K	LUPTON TI	\$1,000	GEORGE WALLACE	AGENCY AND PUBLIC MEETINGS TO BE HELD OCTOBER 27. MEETINGS HELD, GOOD TURNOUT FROM PUBLIC.PROJECT LIMITS EXPANDED TO LOOK AT ADDITIONAL LOCATIONS. NOW AN EA.
	DCR AND ENVIRONMENTAL STUDIES	211	928-779-7580	
40	AP 358.5 H			

*BID ADVERTISEMENT: TBD 12*

KF1L	WEST URBAN BOUNDRY TO SR 77	\$880	MAFIZ MIAN	
H831601C	PAVEMENT PRESERVATION	111	602-712-4061	
40B	NA 285.0 H			

*BID ADVERTISEMENT: JAN 15*

ZS1H	FIVE MILE DRAW BRIDGE #278		PE-SHEN YANG	
H728601C	DECK REHABILITATION		602-712-8606	
77	NA 366.5 H			

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:					GENERAL COMMENTS

**HOLBROOK DISTRICT**

*BID ADVERTISEMENT: TBD 12*

MT1J	JCT I-40 - NAVAJO NATION BOUNDRY (NB & SB)		\$6,088	HIREN SHAH	
H765701C	R&R 3" AC & FR		111	602-712-7794	
77	NA 395.0 H				

*BID ADVERTISEMENT: TBD 14*

A6SP	HOMOLOVI RUINS STATE PARK		\$1,025	EVELYN MA	WAITING FOR STATE PARK TO SUBMIT
H717901C	CONSTRUCT ROAD		321	602-712-6660	PRIORITY LIST OF ALL STATE PARK
87	NA 346.0 H				PROJECTS.

*BID ADVERTISEMENT: FEB 12*

MU1J	MP 346 TO MP 364		\$9,300	MEHRAN SALEHI	
H765601C	R&R 3" AC & FR		111	602-712-7637	
87	NA 346.0 H 087-D(203)A				

*BID ADVERTISEMENT: MAR 12*

IY1L	DRAW TO TES TOH WASH		\$2,000	MAFIZ MIAN	
H831701C	PAVEMENT PRESERVATION (ACFC)		111	602-712-4061	
87	NA 368.0 H STP -087-D(202)				

*BID ADVERTISEMENT: TBD 12*

RJ1C	JCT SR 564 - TSEGI, PH I		\$2,250	GEORGE WALLACE	
H512001C	CONST DUAL PASSING LNS		333	928-779-7580	
160	NA 375.2 H				

*BID ADVERTISEMENT: JUN 12*

UA1J	ANIDO WASH		\$375	GEORGE WALLACE	
H771301C	BOX CULVERT EXTENSION/DRAINAGE IMPROVEMENTS			928-779-7580	
160	AP 455.0 H STP -160-B(203)				



# INDEX

---

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
H									
ZY1J	40	AP	303.0			BIG LITHODENDRON-PETRIFIED FOREST NA	RR(5"TL; 3" PL) + FR FW	TBD FY 14	2014
HX1L	40	AP	323.0			CRAZY CREEK BRIDGE EB STR #674	STORM REPAIR	APR 12	2012
ZY1D	40	AP	340.0	H552601C		SANDERS PORT OF ENTRY	RECONSTRUCT POE	TBD FY 15	2015
QQ1K	40	AP	358.5			LUPTON TI	DCR AND ENVIRONMENTAL STUDIES	TBD FY 14	2014
KF1L	40B	NA	285.0	H831601C		WEST URBAN BOUNDRY TO SR 77	PAVEMENT PRESERVATION	TBD FY 12	2012
ZS1H	77	NA	366.5	H728601C		FIVE MILE DRAW BRIDGE #278	DECK REHABILITATION	JAN 13	2015
MT1J	77	NA	395.0	H765701C		JCT I-40 - NAVAJO NATION BOUNDRY (NB &	R&R 3" AC & FR	TBD FY 12	2012
A6SP	87	NA	346.0	H717901C		HOMOLOVI RUINS STATE PARK	CONSTRUCT ROAD	TBD FY 14	2014
MU1J	87	NA	346.0	H765601C		MP 346 TO MP 364	R&R 3" AC & FR	JAN 12	2012
IY1L	87	NA	368.0	H831701C	STP -087-D(202)A	DRAW TO TES TOH WASH	PAVEMENT PRESERVATION (ACFC)	FEB 12	2012
RJ1C	160	NA	375.2	H512001C		JCT SR 564 - TSEGI, PH I	CONST DUAL PASSING LNS	TBD FY 12	2012
UA1J	160	AP	455.0	H771301C	STP -160-B(203)	ANIDO WASH	BOX CULVERT EXTENSION/DRAINAGE IM	MAY 12	2012
LV1C	191	AP	367.0	H436001C		NAHATA' DZIL ROAD - SANDERS TI	RECONSTRUCT 3 BRIDGES AND RDWY	TBD FY 12	2012
EB1E	191	AP	446	H543801C		CHINLE SOUTH	ROADWAY WIDENING	TBD FY 13	2013
SK1K	191	AP	481.0	H813201C		ROUND ROCK - JCT. US 160	1/2" AR-ACFC	TBD FY 13	2013
RV1K	264	AP	426.0	H812001C		STEAMBOAT - BURNSIDE	3" OL & AR-ACFC	MAR 13	2014

**<http://www.azdot.gov/Highways/ppms/>**

---