

HOLBROOK DISTRICT

Active Project Status Report - Design

MARCH 2010

DATA DATE: 03/05/2010



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

MARCH 2010

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 03/05/2010) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.
E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 03/17/2010

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2010
HOLBROOK DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
125	QL1H	40	NA	277.9	H706301C	TANNER WASH BRIDGE WB #459 BRIDGE REPLACEMENT	12/22/2009	\$3,030
311	GI1F	191	AP	390.0	H602501C	WIDE RUINS CLIMBING LANE	01/07/2010	\$3,000
312	OI1H	163	NA	395.3	HX19101C	US 163 AT KAYENTA SCHOOL TRAFFIC SIGNAL INSTALLATION	12/31/2009	\$512

PROJECTS ADDED THIS MONTH

CPSID: PROJECT NUMBER: PROJECT NAME:
RTE: CO: MP: TYPE OF WORK: PROJECT COST:
TRACS: PROJECT MANAGER: COMMENTS: (in thousands) BID READY:

FS1K	STP -264-A(202)A	SECOND MESA	PROJECT ADDED BY THE	\$315	MAR 10
264	NA	382.5	PRB.		
H792501C	H	PROJ MGR: MIAN PH: 712-4061			

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID: PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	PROGRAM COST: (in thousands)	FY:
<u>FISCAL YEAR: 2010</u>				
IC1K STP -087-D(200)A 87 NA 343.5 H795901C H	LITTLE COLORADO DOUBLE CHIP SEAL PROJ MGR: MIAN PH: 712-4061	Procurement Project. Currently scheduled to be ready on 03/01/2010.	\$212	10
HB1K STP -264-A(203)A 264 AP 465.5 H794401C H	SUMMIT TO NEW MEXICO STATE LINE FLUSH / FOG COAT PROJ MGR: MIAN PH: 712-4061	Procurement Project. Currently scheduled to be ready on 03/01/2010.	\$425	10
HC1K STP -999-A(271)A 999 SW 0.0 H794501C H	HOLBROOK DISTRICT WIDE CRACK FILL PROJ MGR: MIAN PH: 712-4061	Procurement Project. Currently scheduled to be ready on 03/01/2010.	\$590	10
<u>FISCAL YEAR: 2011</u>				
GL1J 191 AP 448.0 H748601C H	CHINLE - MANY FARMS (PH I) REPLACE AND INSTALL FENCING AND CATTLE GUARDS PROJ MGR: WALLACE PH: 928-779-7580	Procurement Project	\$500	11

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

HOLBROOK DISTRICT

BID ADVERTISEMENT: TBD 10

VQ1J	HIPKOE-GOODWATER					\$1,150	HASINA LUNA	
H775501C	SIGN REHABILITATION						602-712-7371	
40	CN	247.0	H	040-D(203)A				

BID ADVERTISEMENT: MAY 10

LA1K	MINNETONKA - EAST						STEVE MISHLER	
H801301C	SYSTEM PRESERVATION - ENGINEERING						602-712-8678	
40	NA	259.0	H					

BID ADVERTISEMENT: TBD 10

XJ1J	JOSEPH CITY TI UPS, #1893, 1896, 1897					\$1,200	XUEFAN XU	
H757001C	BRIDGE DECK REHABILITATION						602-712-6264	
40	NA	277.1	H	040-D(208)				

BID ADVERTISEMENT: MAR 10

IO1K	KEAMS CANYON TI OPS #903 & #904					\$2,000	MOZAFFOR HOSSAIN	
H670701C	BRIDGE DECK REHABILITATION						602-712-8013	
40	NA	280.0	H					

BID ADVERTISEMENT: NOV 10

MS1J	PETRIFIED FOREST NATIONAL PARK-PINTA TI (EB&WB)						HASSAN EGHBALI	
H757301C	R&R AC (5" TL & 4" PL) & 2" AC & FR						602-712-7155	
40	NA	311.0	H					

BID ADVERTISEMENT: TBD 13

ZY1D	SANDERS PORT OF ENTRY					\$11,850	DAVE MELLGREN	IN PROCESS OF COMPLETING DESIGN CONCEPT AND ENVIRONMENTAL STUDY WITH THE NO BUILD OPTION.
H552601C	RECONSTRUCT POE					331	602-712-8629	
40	AP	340.0	H	040-E(001)				

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			GENERAL COMMENTS

HOLBROOK DISTRICT

BID ADVERTISEMENT: MAR 10

FR1K	MIDTOWN TI		MAFIZ MIAN	
H792401C	3" MILL AND REPLACE	\$150		
40B NA	287.6 H STP -B40-G(201)		602-712-4061	

BID ADVERTISEMENT: TBD 10

EO1E	MP 364 TO 372		GEORGE WALLACE	
H546001C	CONSTRUCT PASSING LANE	\$7,744		
77 NA	364.0 H 077-B	333	928-779-7580	

BID ADVERTISEMENT: TBD 10

OJ1J	MP 374.38 AND MP 383.50		HALDUN GUVENEN	
H753201C	CULVERT EXTENSION	\$2,500		
77 NA	374.0 H NH -077-B(201)	311	602-712-7725	

BID ADVERTISEMENT: TBD 10

FQ1K	WASHBOARD WASH		MAFIZ MIAN	
H792301C	2.5" MILL AND REPLACE	\$110		
77 NA	379.2 H NH -077-B(202)		602-712-4061	

BID ADVERTISEMENT: MAR 10

IC1K	LITTLE COLORADO		MAFIZ MIAN	PROCUREMENT PROJECT. CURRENTLY SCHEDULED TO BE READY ON 03/01/2010.
H795901C	DOUBLE CHIP SEAL	\$212		
87 NA	343.5 H STP -087-D(200)		602-712-4061	

BID ADVERTISEMENT: DEC 09

A6SP	HOMOLOVI RUINS STATE PARK		EVELYN MA	FINAL SUBMITTAL IS STILL UNDER DISCUSSION WITH STATE PARK.
H717901C	CONSTRUCT ROAD	\$1,025		
87 NA	346.0 H	321	602-712-6660	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

HOLBROOK DISTRICT

BID ADVERTISEMENT: TBD 11

RJ1C	JCT SR 564 - TSEGI, PH I	\$2,250	GEORGE WALLACE	
H512001C	CONST DUAL PASSING LNS	333	928-779-7580	
160 NA	375.2 H			

BID ADVERTISEMENT: FEB 10

FP1G	RED MESA TO TEEC NOS POS	\$8,200	YUMI SHAPIRO	
H658601C	3" AC & AR-ACFC OL		602-712-7983	
160 AP	452.0 H 160-B(201)			

BID ADVERTISEMENT: TBD 10

LJ1J	TEEC NOS POS PORT OF ENTRY	\$550	DAVE MELLGREN	FINAL PS&E IN C&S. ALL CLEARANCES
H730903C	INSTALL TRUCK AXEL SCALE & OTHER ROAD IMPROVEMENTS	162	602-712-8629	HAVE BEEN OBTAINED. AWAITING
160 AP	465.1 H			DIRECTION FROM ADOT MANAGEMENT TO
				EITHER GO AHEAD WITH PROJECT OR
				CANCEL IT.

BID ADVERTISEMENT: TBD 13

LV1C	NAHATA' DZIL ROAD - SANDERS TI	\$16,782	DAVE MELLGREN	WORKING ON FINAL PLANS. ENV
H436001C	RECONSTRUCT 3 BRIDGES AND RDWY	331	602-712-8629	CLEARANCE IS EXPECTED IN APRIL. THEN
191 AP	367.0 H			R/W ACQUISITION WILL BEGIN.

BID ADVERTISEMENT: TBD 10

EU1H	JCT I-40 MP 385	\$6,600	HALDUN GUVENEN	
H681901C	PAVEMENT PRESERVATION		602-712-7725	
191 AP	374.0 H STP -191-E(201)			

BID ADVERTISEMENT: TBD 13

EB1E	CHINLE SOUTH	\$2,375	GEORGE WALLACE	
H543801C	ROADWAY WIDENING	341	928-779-7580	
191 AP	446 H			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			GENERAL COMMENTS

HOLBROOK DISTRICT

BID ADVERTISEMENT: TBD 10

KA1G	US 191 AT IR 102			WALID WARDE
HX12001C	CNST TRAFFIC SIGNAL			602-712-7792
191 AP	446.0 H			

BID ADVERTISEMENT: IGA 11

GL1J	CHINLE - MANY FARMS (PH I)	\$500	GEORGE WALLACE	PROCUREMENT PROJECT
H748601C	REPLACE AND INSTALL FENCING AND CATTLE GUARDS	311	928-779-7580	
191 AP	448.0 H			

BID ADVERTISEMENT: TBD 11

ZQ1J	CHINLE TO MANY FARMS, PH II	\$800	GEORGE WALLACE	
	REMOVE & REPLACE FENCE, GATES & CATTLE GUARDS	311	928-779-7580	
191 AP	448.5 H			

BID ADVERTISEMENT: TBD 10

XD1J	COCONINO-NAVAJO COUNTY LINE	\$750	MAFIZ MIAN	
H778101C	2" OVERLAY & DOUBLE CHIP SEAL		602-712-4061	
264 NA	359.5 H STP -264-A(200)			

BID ADVERTISEMENT: APR 10

FS1K	SECOND MESA	\$315	MAFIZ MIAN	
H792501C	PAVEMENT PRESERVATION		602-712-4061	
264 NA	382.5 H STP -264-A(202)			

BID ADVERTISEMENT: MAR 10

HB1K	SUMMIT TO NEW MEXICO STATE LINE	\$425	MAFIZ MIAN	PROCUREMENT PROJECT. CURRENTLY SCHEDULED TO BE READY ON 03/01/2010.
H794401C	FLUSH / FOG COAT		602-712-4061	
264 AP	465.5 H STP -264-A(203)			

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
H									
VQ1J	40	CN	247.0	H775501C		HIPKOE-GOODWATER	SIGN REHABILITATION	TBD FY 10	2010
LA1K	40	NA	259.0	H801301C		MINNETONKA - EAST	SYSTEM PRESERVATION - ENGINEERING	APR 10	2010
XJ1J	40	NA	277.1	H757001C		JOSEPH CITY TI UPS, #1893, 1896, 1897	BRIDGE DECK REHABILITATION	TBD FY 10	2010
IO1K	40	NA	280.0	H670701C		KEAMS CANYON TI OPS #903 & #904	BRIDGE DECK REHABILITATION	MAY 10	2010
MS1J	40	NA	311.0	H757301C		PETRIFIED FOREST NATIONAL PARK-PINTA	R&R AC (5" TL & 4" PL) & 2" AC & FR	OCT 10	2011
ZY1D	40	AP	340.0	H552601C		SANDERS PORT OF ENTRY	RECONSTRUCT POE	TBD FY 13	2013
FR1K	40B	NA	287.6	H792401C	STP -B40-G(201)A	MIDTOWN TI	3" MILL AND REPLACE	MAR 10	2010
EO1E	77	NA	364.0	H546001C		MP 364 TO 372	CONSTRUCT PASSING LANE	TBD FY 10	2010
OJ1J	77	NA	374.0	H753201C	NH -077-B(201)A	MP 374.38 AND MP 383.50	CULVERT EXTENSION	TBD FY 10	2010
FQ1K	77	NA	379.2	H792301C	NH -077-B(202)A	WASHBOARD WASH	2.5" MILL AND REPLACE	FEB 10	2010
IC1K	87	NA	343.5	H795901C	STP -087-D(200)A	LITTLE COLORADO	DOUBLE CHIP SEAL	MAR 10	2010
A6SP	87	NA	346.0	H717901C		HOMOLOVI RUINS STATE PARK	CONSTRUCT ROAD	DEC 09	2010
RJ1C	160	NA	375.2	H512001C		JCT SR 564 - TSEGI, PH I	CONST DUAL PASSING LNS	TBD FY 11	2011
FP1G	160	AP	452.0	H658601C		RED MESA TO TEEC NOS POS	3" AC & AR-ACFC OL	JAN 10	2010
LJ1J	160	AP	465.1	H730903C		TEEC NOS POS PORT OF ENTRY	INSTALL TRUCK AXEL SCALE & OTHER R	TBD FY 10	2010
LV1C	191	AP	367.0	H436001C		NAHATA' DZIIL ROAD - SANDERS TI	RECONSTRUCT 3 BRIDGES AND RDWY	TBD FY 13	2013
EU1H	191	AP	374.0	H681901C	STP -191-E(201)A	JCT I-40 MP 385	PAVEMENT PRESERVATION	TBD FY 10	2010
EB1E	191	AP	446	H543801C		CHINLE SOUTH	ROADWAY WIDENING	TBD FY 13	2013
KA1G	191	AP	446.0	HX12001C		US 191 AT IR 102	CNST TRAFFIC SIGNAL	TBD FY 10	2010
GL1J	191	AP	448.0	H748601C		CHINLE - MANY FARMS (PH I)	REPLACE AND INSTALL FENCING AND C	IGA FY 11	2011
ZQ1J	191	AP	448.5			CHINLE TO MANY FARMS, PH II	REMOVE & REPLACE FENCE, GATES & C	TBD FY 11	2011
XD1J	264	NA	359.5	H778101C	STP -264-A(200)A	COCONINO-NAVAJO COUNTY LINE	2" OVERLAY & DOUBLE CHIP SEAL	MAR 10	2010
FS1K	264	NA	382.5	H792501C	STP -264-A(202)A	SECOND MESA	PAVEMENT PRESERVATION	MAR 10	2010
HB1K	264	AP	465.5	H794401C	STP -264-A(203)A	SUMMIT TO NEW MEXICO STATE LINE	FLUSH / FOG COAT	MAR 10	2010
WB1H	264	AP	474.5	H712101C		BLACK CREEK BRIDGE (STR # 624)	SCOUR RETROFIT	DEC 09	2010
HC1K	999	SW	0.0	H794501C	STP -999-A(271)A	HOLBROOK DISTRICT WIDE	CRACK FILL	IGA FY 10	2010

<http://www.azdot.gov/Highways/ppms/>
