

Active Project Status Report - Design

JANUARY 2012

DATA DATE: 01/06/2012



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS
JANUARY 2012**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 01/06/2012) are as follows:

Projects Advertised

Projects Added

~~Projects Deleted~~

Projects Rescheduled

Design Projects without Construction

~~Projects which Failed to Advertise~~

The main body of the report: This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows, JPA numbers are provided when available.

Index: This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.

E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

ACTIVE PROJECT STATUS REPORT

GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned BA -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

Resource Allocation Categories

100 - SYSTEM PRESERVATION

110 - PAVEMENT PRESERVATION

111.00 - PAVEMENT PRESERVATION - STATEWIDE
113.00 - PREVENTATIVE SURFACE TREATMENTS
112.00 - MINOR PAVEMENT PRESERVATION - STATEWIDE
114.00 - MAG REGIONWIDE RUBBERIZED ASPHALT

120 - BRIDGE PRESERVATION

121.00 - EMERGENCY BRIDGE REPAIR
122.00 - BRIDGE REPAIR
123.00 - BRIDGE SCOUR PROTECTION
124.00 - BRIDGE SEISMIC RETROFIT
126.00 - BRIDGE INSPECTION & INVENTORY
125.00 - BRIDGE REPLACEMENT & REHABILITATION
125.90 - BRIDGE REPLACEMENT & REHABILITATION (LOCAL PROJECTS)

130 - SAFETY PROGRAM

135.00 - GOVERNOR'S OFFICE OF HIGHWAY SAFETY
131.00 - BLUNT END GUARDRAIL REPLACEMENT
132.00 - HIGHWAY SAFETY IMPROVEMENT PROGRAM
134.00 - HIGHWAY RAIL CROSSINGS
133.00 - SLOPE MANAGEMENT PROGRAM
132.01 - HIGH RISK RURAL ROADS
132.02 - RAILWAY HIGHWAY CROSSING
132.90 - HIGHWAY SAFETY IMPROVEMENT PROGRAM (LOCAL PROJECTS)

140 - PUBLIC TRANSIT

141.00 - FLEX FUNDS, ELDERLY & DISABLED
142.00 - FLEX FUNDS, RURAL & URBAN

150 - ROADSIDE FACILITIES

153.00 - REST AREA PRESERVATION
151.00 - REST AREA REHABILITATION
152.00 - LANDSCAPING REHABILITATION

160 - OPERATIONAL FACILITIES

161.00 - SIGNAL WAREHOUSE & RPMS
163.00 - MECHANICAL, HARDWARE, SOFTWARE REPLACEMENT
164.00 - SIGN REHABILITATION
165.00 - EMERGENCY REPAIR PROJECTS
162.00 - PORT OF ENTRY
166.00 - MAINTENANCE (LANDSCAPE, LITTER & SWEEP)
162.02 - COORDINATED BORDER INFRASTRUCTURE
162.01 - PORTS OF ENTRY

200 - SYSTEM MANAGEMENT

210 - DEVELOPMENT SUPPORT

211.00 - DESIGN SUPPORT
212.00 - UTILITIES SUPPORT
214.00 - ENVIRONMENTAL SUPPORT
215.00 - PLANNING SUPPORT
217.00 - CONTRACT AUDITING
218.00 - SCHEDULING SUPPORT
213.00 - RIGHT OF WAY SUPPORT
216.00 - BRIDGE SUPPORT
211.01 - ENGINEERING TECHNICAL GROUP - STATEWIDE
211.02 - ROADWAY GROUP - STATEWIDE
211.03 - TRAFFIC GROUP - STATEWIDE
211.04 - MATERIALS GROUP - STATEWIDE
211.05 - PROJECT MANAGEMENT - STATEWIDE
211.06 - SCOPING - STATEWIDE
211.07 - DISTRICT MINOR PROJECTS - STATEWIDE
214.01 - HAZARDOUS MATERIAL - STATEWIDE
214.02 - ENVIRONMENTAL - ARCHAEOLOGICAL
214.03 - PUBLIC HEARINGS - STATEWIDE
214.04 - ENVIRONMENTAL - STATEWIDE (ON-CALL)
214.05 - ENVIRONMENTAL - STATEWIDE (ARCHAEOLOGICAL STUDIES)
212.01 - UTILITY RELOCATION - STATEWIDE
213.01 - R/W PLANS - STATEWIDE
215.01 - MATCH FOR FEDERAL FUNDS - STATEWIDE
214.06 - STORM WATER PROTECTION
215.02 - FRAMEWORK STUDIES
214.07 - SYSTEM MANAGEMENT

220 - OPERATING SUPPORT

221.00 - CIVIL RIGHTS OFFICE - TRAINING
223.00 - OUTDOOR ADVERTISING CONTROL
224.00 - PUBLIC INVOLVEMENT SUPPORT
226.00 - SIB CAPITALIZATION
227.00 - RISK MANAGEMENT INDEMNIFICATION
228.00 - PROFESSIONAL AND OUTSIDE SERVICES
222.00 - WORK ZONE SAFETY
225.00 - PRIVATIZATION SUPPORT
229.00 - PARTNERING SUPPORT
221.01 - TRAINING, ITD TECHNICAL - STATEWIDE
221.02 - TRAINING, NHI - STATEWIDE

230 - PROGRAM OPERATING CONTINGENCIES

236.00 - FEDERAL TAX EVASION PROGRAM
231.00 - DESIGN MODIFICATIONS CONTINGENCY
232.00 - GENERAL CONTINGENCY
233.00 - EMERGENCY PROJECTS CONTINGENCY
234.00 - PROGRAM COST ADJUSTMENTS CONTINGENCY
235.00 - RIGHT OF WAY ACQUISITION CONTINGENCY
237.00 - ROADSIDE FACILITIES SUPPORT

300 - SYSTEM IMPROVEMENTS

310 - MINOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

311.00 - DISTRICT MINOR PROJECTS
312.00 - TRAFFIC SIGNALS
313.00 - DISTRICT FORCE ACCOUNT

320 - ROADSIDE FACILITIES IMPROVEMENTS

326.00 - NATIONAL RECREATIONAL TRAILS
321.00 - STATE PARKS ROADS
322.00 - NEW REST AREAS
323.00 - NEW LANDSCAPING
324.00 - SCENIC, HISTORIC & TOURIST SIGNS
325.00 - ENHANCEMENT PROJECTS - STATEWIDE
325.01 - CONTINGENCY (ADOT PROJECTS OF OPPORTUNITY)
325.02 - ENHANCEMENT PROJECTS - STATEWIDE
325.03 - ENHANCEMENT PROJECTS - LOCAL GOVERNMENT
326.01 - RECREATIONAL TRAILS PROGRAM - STATE PARK MATCH
327.00 - SAFE ROUTES TO SCHOOL
328.00 - NEW PORT OF ENTRY
329.00 - OFF-HIGHWAY IMPROVEMENT

330 - MAJOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

331.00 - SPOT CAPACITY AND OPERATIONAL IMPROVEMENTS
332.00 - TRAFFIC INTERCHANGE PROGRAM
333.00 - CLIMBING/PASSING LANE PROGRAM
334.00 - ROUTE TURNBACK PROJECTS
335.00 - ITS PROGRAM
335.01 - RURAL ITS - STATEWIDE
335.02 - RURAL ITS - STATEWIDE (PRESERVATION)
336.00 - ROADSIDE IMPROVEMENTS

340 - CORRIDOR IMPROVEMENTS

341.00 - RURAL CORRIDOR RECONSTRUCTION
342.00 - URBAN CORRIDOR RECONSTRUCTION
343.00 - RIGHT OF WAY - ACCESS CONTROL
344.00 - SAFETY MANAGEMENT SYSTEM
345.00 - FREEWAY SERVICE PATROLS
346.00 - PARK AND RIDE CONSTRUCTION/IMPROVEMENTS
342.01 - PAG REGIONWIDE

350 - HIGH PRIORITY PROJECTS

351.00 - HIGH PRIORITY PROJECTS

PROJECTS ADVERTISED LAST REPORTING PERIOD

CPSID:	PROJECT NUMBER:	PROJECT NAME:	BID OPENING/ ACTUAL ADV DATES:	PROGRAM COST: (in thousands)	% DBE GOAL	CONTRACT LENGTH
RTE: CO: MP: TRACS:	PROJECT MANAGER:	TYPE OF WORK:				
VW1J 51	IM -051-A(201)A MA 7.0 H774801C	NORTHERN TO BELL SIGN REPLACEMENT PROJ MGR: HOANG PH: 602-712-6694	02/10/2012 01/06/2012	\$600	04%	150 CALENDAR DAYS
KL1L 71	STP -071-A(201)A YV 91.0 H836001C	MARICOPA COUNTY LINE TO CONGRESS JCT PAVEMENT PRESERVATION (DBL CHIP SEAL) PROJ MGR: MIAN PH: 712-4061	02/10/2012 01/12/2012	\$1,300	04%	55 WORKING DAYS
IL1K 95	STP -095-D(203)A MO 236.4 H777301C	SR 95 AT JOY LANE DRAINAGE IMPROVEMENTS PROJ MGR: DOESCHER PH: 712-7551	01/20/2012 12/16/2011	\$550	04%	60 WORKING DAYS
LE1K 160	STP -160-A(204)A CN 313.4 H798801C	US 160, JCT. US 89 - EAST SYSTEM ENHANCEMENT - ENGINEERING PROJ MGR: WALLACE PH: 928-779-7580	01/27/2012 12/22/2011	\$1,100	03%	100 WORKING DAYS
AZ1K 303L	NH -303-A(201)A MA 105.6 H787201C	SR303L: THOMAS ROAD TO CAMELBACK ROAD CONSTRUCT NEW ROADWAY PROJ MGR: MCCALLY PH: 712-7646	02/10/2012 12/21/2011	\$61,600	04%	450 CALENDAR DAYS
KS1L 999	NH -999-A(336)A SW 0.0 H836801C	BETWEEN CITY OF YUMA AND KINGMAN DISTRICT LINE PAVEMENT PRESERVATION (CRACK SEAL) PROJ MGR: MIAN PH: 712-4061	02/17/2012 01/13/2012	\$800	04%	35 WORKING DAYS
KO1L 999	STP -999-A(331)A PN 0.0 H836401C	PINAL COUNTY WIDE PAVEMENT PRESERVATION (CRACK SEAL) PROJ MGR: MIAN PH: 712-4061	01/09/2012	\$500	04%	30 WORKING DAYS

PROJECTS ADDED DURING THE LAST REPORTING PERIOD

CPSID:					PROJECT NAME:		PROJECT COST:	BID
PROJECT NUMBER:					TYPE OF WORK:		(in thousands)	READY
RTE: CO: MP: TRACS:					PROJECT MANAGER:	COMMENTS:		DATE:
ON1L	015-A(207)A				I-15, VIRGIN RIVER - STATE LINE	PROJECT ADDED BY THE PRB.	\$15,000	FEB 12
15	MO	13.4	H843501C		PAVEMENT PRESERVATION PROJ MGR: COLLINS PH: 712-7980			
SN1L	CBI -				CANOA RANCH REST AREA I-19 NB AND SB	PROJECT ADDED BY THE PRB.	\$2,248	IGA FY 12
19	SC	32.9			DESIGN INSTALLATION PROJ MGR: DENBLEYKER PH:689-6305			
RP1L	060-B(210)A				SR 101L - 71ST AVE	PROJECT ADDED BY THE PRB.	\$6,300	FEB 12
60	MA	149.0			ROADWAY IMPROVEMENTS PROJ MGR: ZAID PH:712-8467			
KU1L	060-D(210)A				US 60 AT HIGH STREET, GLOBE HIGH SCHOOL	PROJECT ADDED BY THE PRB.	\$175	MAR 12
60	GI	251.0	H836901C		PEDESTRIAN HYBRID BEACON PROJ MGR: FOLUCH PH: 712-8116			
GK1J	NH -095-B(204)A				US 95 @ MP 82 & 89.2	PROJECT ADDED BY THE PRB.	\$1,600	FEB 12
95	YU	82.0	H752601C		INTERSECTION IMPROVEMENTS PROJ MGR: MA PH: 712-6660			
LE1K	STP -160-A(204)A				US 160, JCT. US 89 - EAST	PROJECT ADVERTISED FOR BID.	\$1,100	NOV 11
160	CN	313.4	H798801C		SYSTEM ENHANCEMENT - ENGINEERING PROJ MGR: WALLACE PH: 928-779-7580			
UA1J	STP -160-B(203)				ANIDO WASH	PROJECT ADDED BY THE PRB.	\$375	MAY 12
160	AP	455.0	H771301C		BOX CULVERT EXTENSION/DRAINAGE IMPROVEMENTS PROJ MGR: WALLACE PH: 928-779-7580			

PROJECTS ADDED DURING THE LAST REPORTING PERIOD

CPSID:					PROJECT NAME:		PROJECT COST:	BID			
RTE:	CO:	MP:	TRACS:	PROJECT NUMBER:	TYPE OF WORK:	COMMENTS:	(in thousands)	READY			
RTE:	CO:	MP:	TRACS:	PROJECT NUMBER:	PROJECT MANAGER:			DATE:			
LQ1L	NH	-260-B(215)A		260	NA	331.9	H835301C	OLD US 160 TO JCT US 60 PAVEMENT PRESERVATION (MICRO-SURFACING) PROJ MGR: MIAN PH: 712-4061	PROJECT ADDED BY THE PRB.	\$1,100	JAN 12
KO1L	STP	-999-A(331)A		999	PN	0.0	H836401C	PINAL COUNTY WIDE PAVEMENT PRESERVATION (CRACK SEAL) PROJ MGR: MIAN PH: 712-4061	PROJECT ADVERTISED FOR BID.	\$500	DEC 11

PROJECTS RESCHEDULED DURING THE LAST REPORTING PERIOD

CPSID:	PROJECT NUMBER:	PROJECT NAME:		BID READY:	
RTE:	CO: MP: TRACS:	TYPE OF WORK:		<u>RESCHEDULED:</u>	
PROGRAM COST:	PROJECT MANAGER:		COMMENTS:	FROM:	TO:
IP1L	010-A(216)A	SR 85 - VERRADO (EB)			
10	MA 112.8 \$5,251	RR(4"TL, 3" PL) & FR PROJ MGR: KARIM PH: 712-6799	PROJECT RESCHEDULED BY THE PRB.	TBD FY 13	TBD FY 14
ZV1J	IM -010-F(215)A	EAST BENSON - JOHNSON ROAD (WB)			
10	CH 307.9 H788001C \$9,604	PAVEMENT PRESERVATION PROJ MGR: NABATY PH: 712-8034	PROJECT RESCHEDULED BY THE PRB.	NOV 11	FEB 12
YA1K	STP -017-A(223)A	SUNSET POINT RA			
17	YV 251.9 H821001C \$1,850	CONSTRUCTION OF WATER AND WASTE WATER SYSTEM PROJ MGR: AOUAD PH: 712-7949	PROJECT RESCHEDULED BY THE PRB.	APR 12	MAR 12
VW1J	IM -051-A(201)A	NORTHERN TO BELL			
51	MA 7.0 H774801C \$600	SIGN REPLACEMENT PROJ MGR: HOANG PH: 602-712-6694	PROJECT ADVERTISED FOR BID.	SEP 11	DEC 11
RR1K	089-D(203)A	MOENKOPI WASH - HIDDEN SPRINGS			
89	CN 476.6 H811601C \$7,278	2.5" AC OVERLAY AND 1/2" AR-ACFC PROJ MGR: KAMDAR PH: 712-7945	PROJECT RESCHEDULED BY THE PRB.	TBD FY 13	TBD FY 14
AH1K	089-D(202)A	GRAY SPOT WASH - NORTH RED HILL			
89	CN 510.0 \$6,045	3" AC + FR PROJ MGR: KAMDAR PH: 712-7945	PROJECT RESCHEDULED BY THE PRB.	TBD FY 12	TBD FY 13
IL1K	STP -095-D(203)A	SR 95 AT JOY LANE			
95	MO 236.4 H777301C \$550	DRAINAGE IMPROVEMENTS PROJ MGR: DOESCHER PH: 712-7551	PROJECT ADVERTISED FOR BID.	SEP 11	NOV 11
AI1K	191-A(203)A	COCHISE POWER PLANT - JCT I-10			
191	CH 61.5 H788301C \$3,687	RR 2" AC + 3" AC + FR PROJ MGR: SHAPIRO PH: 712-7983	PROJECT RESCHEDULED BY THE PRB.	TBD FY 12	TBD FY 14

PROJECTS RESCHEDULED DURING THE LAST REPORTING PERIOD

CPSID:	PROJECT NUMBER:	PROJECT NAME:	COMMENTS:	BID READY:
RTE:	CO: MP: TRACS:	TYPE OF WORK:		<u>RESCHEDULED:</u>
PROGRAM COST:	PROJECT MANAGER:			FROM: TO:
AZ1K	NH -303-A(201)A	SR303L: THOMAS ROAD TO CAMELBACK ROAD	PROJECT ADVERTISED FOR BID.	
303L	MA 105.6 H787201C	CONSTRUCT NEW ROADWAY		TBD FY 12 DEC 11
	\$61,600	PROJ MGR: MCCALLY PH: 712-7646		

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPSID:	PROJECT NUMBER:			PROJCT NAME:		<i>FUNDING START</i>	
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:			FISCAL
	DESIGN BUDGET:			PROJECT MANAGER:	COMMENTS:	DISTRICT:	YEAR:
CO1J				MARANA ROAD TO CORTARO ROAD		T	2015
10	PM	236.4		RECONSTRUCT & WIDEN FRONTAGE ROADS (DESIGN)			
		\$4,000		PROJ MGR: RAINE PH: 520-388-4264			
CP1J				KINO TI		T	2015
10	PM	262.5		DESIGN TRAFFIC INTERCHANGE			
		\$4,000		PROJ MGR: RAINE PH: 520-388-4264			
CQ1J				COUNTRY CLUB ROAD TI		T	2013
10	PM	264.0		CONSTRUCT NEW TRAFFIC INTERCHANGE			
		\$10,000		PROJ MGR: RAINE PH: 520-388-4264			
NN1L				I-15, VIRGIN RIVER BRIDGES		F	2012
15	MO	9.0	H834001D	SYSTEM PRESERVATION - ENGINEERING			
		\$3,000		PROJ MGR: WALLACE PH: 928-779-7580			
CU1J				ROCK SPRINGS TO CORDES JUNCTION		P	2014
17	YV	232.0		WIDEN ROADWAY			
		\$3,000		PROJ MGR: DOESCHER PH: 712-7551			
XF1H	STP -019-A-(AUP)			SAHUARITA TI		T	2012
19	PM	47.0		CONSTRUCT NEW TI			
		\$0		PROJ MGR: STINE PH: 520-388-4260			
QQ1K				LUPTON TI		H	2014
40	AP	358.5	H8141S1D	DCR AND ENVIRONMENTAL STUDIES			
		\$1,000		PROJ MGR: WALLACE PH: 928-779-7580			
TT1H				LINDSAY RD HALF INTERCHANGE		E	2012
60	MA	183.0		CONSTRUCT TI			
		\$8,000		PROJ MGR: GORMAN PH: 712-8736			

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPSID:	PROJECT NUMBER:	PROJECT NAME:					<i>FUNDING START</i>	
RTE:	CO: MP: TRACS:	TYPE OF WORK:			COMMENTS:	DISTRICT:	FISCAL	YEAR:
	DESIGN BUDGET:	PROJECT MANAGER:						
QS1C		SAFFORD TO SOLOMON				S	2011	
70	GH 340.0 H5109S1D \$2,000	PA (WIDEN TO 4 LN, LT TURN LNS PROJ MGR: RAINE PH: 520-388-4264						
GF1J		INDIAN ROUTE 15 INTERSECTION				T	2012	
86	PM 92.3 H715001D \$200	INTERSECTION IMPROVEMENTS (DESIGN) PROJ MGR: STINE PH: 520-388-4260						
K11L		TOWN OF SELLS TO FRESNAL				T	2012	
86	PM 115.8 H834801D \$770	SYSTEM PRESERVATION - ENGINEERING PROJ MGR: BRAUER PH: 520-388-4263						
FT1K		SAN ISIDRO INTERSECTION				T	2012	
86	PM 126.0 \$200	INTERSECTION IMPROVEMENTS (DESIGN) PROJ MGR: STINE PH: 520-388-4260						
EE1E	089-A(207)A	SR-89 @ KIRKLAND JCT / WAGNER RD				P	2012	
89	YV 288 H543501L	CST RT & LT TURN LNS, SHOULDER PROJ MGR: MA PH: 712-6660						
VB1J		SR 89 EXTENSION OF DRAINAGE FACILITIES				P	2012	
89	YV 289.0	SYSTEM ENHANCEMENT - ENGINEERING PROJ MGR: MA PH: 712-6660						
NSSP		RED ROCK STATE PARK				F	2013	
89A	YV 365.0 \$100	DESIGN PROJ MGR: MA PH: 712-6660						
WE1K		LAKE HAVASU STATE PARK PHASE I				K	2012	
95	MO 184.0 \$300	DESIGN PARKING LOT & BOAT LAUNCH RAMPS PROJ MGR: MA PH: 712-6660						

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPSID:	PROJECT NUMBER:	PROJECT NAME:							<i>FUNDING START</i>
RTE:	CO: MP: TRACS:	TYPE OF WORK:							FISCAL
	DESIGN BUDGET:	PROJECT MANAGER:				COMMENTS:		DISTRICT:	YEAR:
MG1E		SR 266 TO ARTESIA						S	2014
191	GH 100.7	DESIGN (PARALLEL ROADWAY)							
	\$2,000	PROJ MGR: RAINE PH: 520-388-4264							
UG1H		RURAL RD TO SR 101L						E	2011
202L	MA 0.0	DESIGN GPL							
	\$1,430	PROJ MGR: BEASLEY PH: 712-7645							
LY1C		LION SPRINGS SECTION						P	2016
260	GI 258.0	DESIGN (ROADWAY WIDENING)							
	\$2,500	PROJ MGR: DOESCHER PH: 712-7551							

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#						A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:		Project Cost:				Project Scheduler:				

BID READY: July 2011

087-A(202)A 87 PN 134.0 H789601C T 27

Bid Advertisement: August 2011

HUNT HIGHWAY TO SR 287

SAFETY IMPROVEMENTS

PROJ MGR: FOLUCH PH: 712-8116 H789601D

AU1K 111 132 \$8,945,000 Art Magana 602 712-7563

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AU1K>

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number: Route: CO: MP: TRACS: Dist: Length
Project Name:
Type of Work:
Project Manager Phone# TRACSD:
CPSID: Funding Codes: Project Cost: Project Scheduler:

A/C PreDesignComp: A/C Map/Survey: A/C Env Clr: A/C Stage I: Planned Bid Award
A/C Late Start Date: A/C Geo/Survey: A/C R/W Clr: A/C Stage II: Est. Const Duration
A/C Kick-Off: A/C Val Analysis: A/C U/R Clr: A/C Stage III:
A/C Mat Memo: A/C T/C Plans: A/C Stage IV:

Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments

BID READY: November 2011

19 PM 0.0 H774101C T 63.3

INTERNATIONAL LINE TO I-10, PHASE II
SIGN REPLACEMENT

PROJ MGR: RASHID PH: 712-7602

H774101D

VG1J \$2,200,000 Jeff Ross 602 712-7574

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VG1J>

Bid Advertisement: December 2011
DESIGN STAGE PS&E IS COMPLETE, THE PROJECT IS READY FOR ADVERTISEMENT AWAITING ENVIRONMENTAL CLEARANCE.

STP -095-D(203)A 95 MO 236.4 H777301C K 0.2

03/08/2010 A

Bid Advertisement: December 2011
ADV FOR BID

SR 95 AT JOY LANE

DRAINAGE IMPROVEMENTS

PROJ MGR: DOESCHER PH: 712-7551

H777301D

02/02/2009 A

09/29/2009 A

03/12/2010 A

IL1K 311 \$550,000 Vincent Abeyta 602 712-8764

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IL1K>

STP -160-A(204)A 160 CN 313.4 H798801C F 4.9

Bid Advertisement: December 2011
ADV FOR BID

US 160, JCT. US 89 - EAST

SYSTEM ENHANCEMENT - ENGINEERING

PROJ MGR: WALLACE PH: 928-779-7580

H7988S1D

LE1K 311 \$1,100,000 Dean Mees 602 712-8716

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LE1K>

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

BID READY: December 2011

17	YV	243.0	H799101C	P	0	04/09/2010	A	06/01/2012	02/17/2012	Bid Advertisement: January 2012
AGUA FRIA RIVER BRIDGES NB, SB										
SCOUR RETROFIT										
PROJ MGR: HASAN PH: 712-6908										
AM1L	123		\$410,000		Art Magana	602 712-7563				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AM1L
IM -051-A(201)A	51	MA	7.0	H774801C	E	7		10/17/2011	60 Days	Bid Advertisement: January 2012
NORTHERN TO BELL										
SIGN REPLACEMENT										
PROJ MGR: HOANG PH: 602-712-6694										
VW1J	164		\$600,000		Jeff Ross	602 712-7574		06/08/2012	12/07/2011	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VW1J
STP -071-A(201)A	71	YV	91.0	H836001C	P	17.4		06/08/2012		Bid Advertisement: January 2012
MARICOPA COUNTY LINE TO CONGRESS JCT										
PAVEMENT PRESERVATION (DBL CHIP SEAL)										
PROJ MGR: MIAN PH: 712-4061										
KL1L	111		\$1,300,000		Jason Hafner	602 712-8721				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KL1L
84	PN	166.5	H798901C	T	1	04/09/2010	A	04/06/2012	02/17/2012	Bid Advertisement: January 2012
SANTA ROSA WASH BRIDGE STR # 419										
SCOUR RETROFIT										
PROJ MGR: HASAN PH: 712-6908										
KY1K	123		\$410,000		Art Magana	602 712-7563		09/28/2012	60 Days	
089-A(206)A	89	YV	295.4	H799501C	P	1	04/09/2010	A	09/28/2012	Bid Advertisement: January 2012
WASH BRIDGE STR #104										
SCOUR RETROFIT										
PROJ MGR: HASAN PH: 712-6908										
VQ1K	123		\$90,000		Art Magana	602 712-7563		11/14/2011	10/28/2011	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VQ1K
092-A(201)A	92	CH	347.0	H799601C	S	1		11/01/2011	04/26/2012	Bid Advertisement: January 2012
BRIDGE STRUCTURE #199										
BRIDGE SCOUR RETROFIT										
PROJ MGR: FIALA PH: 712-7453										
LB1K	123		\$175,000		Art Magana	602 712-7563		12/02/2011	12/07/2011	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LB1K
01/30/2012										
09/30/2011										
03/23/2011										
06/04/2010										
08/12/2011										
07/01/2011										
10/25/2011										
01/13/2012										

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

BID READY: December 2011

95	LA	96.0	H749501C	Y	8				10/31/2011 A		Bid Advertisement: January 2012
CRYSTAL HILL RD TO JCT I10 NB & SB						07/23/2009 A			05/24/2011 A	12/18/2009 A	
3" AC & 1/2" AR-ACFC									07/20/2011 A	07/22/2010 A	
PROJ MGR: PULEO	PH: 712-7992		H7495S1D					03/01/2011 A	08/15/2011 A	04/29/2011 A	
NK1J	111		\$5,900,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NK1J
NH -303-A(201)A	303L	MA	105.6	H787201C	E	2.5	01/02/2006 A	05/14/2007 A	09/12/2011 A	08/17/2007 A	Bid Advertisement: December 2011
SR303L: THOMAS ROAD TO CAMELBACK ROAD						01/02/2007 A			03/28/2011 A	12/19/2011 A	01/25/2008 A
CONSTRUCT NEW ROADWAY									08/27/2010 A	08/31/2011 A	05/10/2010 A
PROJ MGR: MCCALLY	PH: 712-7646		H787201D					04/11/2011 A		11/01/2010 A	
AZ1K	342		\$61,600,000			Timothy Owens 602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AZ1K
NH -999-A(336)A	999	SW	0.0	H836801C	Y	45.5					Bid Advertisement: January 2012
BETWEEN CITY OF YUMA AND KINGMAN DISTRICT LINE											ADV FOR BID
PAVEMENT PRESERVATION (CRACK SEAL)											
PROJ MGR: MIAN	PH: 712-4061										
KS1L	111		\$800,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KS1L
STP -999-A(331)A	999	PN	0.0	H836401C	T	23.5					Bid Advertisement: January 2012
PINAL COUNTY WIDE											ADV FOR BID
PAVEMENT PRESERVATION (CRACK SEAL)											
PROJ MGR: MIAN	PH: 712-4061										
KO1L	111		\$500,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KO1L

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACS/D:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

BID READY: January 2012

40	CN	224.7	H785801C	F	5				01/20/2012		Bid Advertisement: February 2012
BUFFALO RANGE TI - TWO GUNS TI											
RR(5"TL; 3" PL) + FR											
PROJ MGR: PULEO PH: 712-7992 H7858S1D											
								10/20/2011 A	05/10/2012	01/30/2012	
ZX1J	111		\$7,190,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZX1J
NH -087-B(214)A	87	GI	250.9	HX17001C	P	0.1					Bid Advertisement: February 2012
SR87; GREEN VALLEY PARKWAY/BIA 101 IN PAYSON											
RELOCATE SIGNAL POLE											
PROJ MGR: WILHARDT-SMITH 712-7396											
RE1G	312		\$125,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RE1G
087-D(203)A	87	NA	346.0	H765601C	H	17.9			11/18/2011 A		03/30/2012 Bid Advertisement: February 2012
MP 346 TO MP 364											
R&R 3" AC & FR											
PROJ MGR: SALEHI PH: 712-7637 H7656S1D											
									03/14/2011 A	03/07/2011 A	150 Days
MU1J	111		\$9,300,000			Vincent Abeyta 602 712-8764			01/20/2012	06/09/2011 A	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MU1J
NH -260-B(215)A	260	NA	331.9	H835301C	G	8.2					Bid Advertisement: February 2012
OLD US 160 TO JCT US 60											
PAVEMENT PRESERVATION (MICRO-SURFACING)											
PROJ MGR: MIAN PH: 712-4061 H8353P1D											
LQ1L			\$1,100,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LQ1L
	347	PN	168.0	H810801C	T	6			11/28/2011 A		Bid Advertisement: February 2012
PAPAGO RD - EDISON RD											
RR 3" AC & FR											
PROJ MGR: PULEO PH: 712-7992 H8108S1D											
								07/21/2011 A	10/27/2011 A	09/23/2011 A	
RL1K	111		\$4,500,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RL1K
STP -999-A(335)A	999	MA	0.0	H836701C	Y	51.7					Bid Advertisement: February 2012
WEST AND SOUTH OF GILA BEND											
PAVEMENT PRESERVATION (CRACK SEAL)											
PROJ MGR: MIAN PH: 712-4061											
KR1L	111		\$1,600,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KR1L

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

BID READY: February 2012

86	PM	132.8	H801001C	T	4	10/01/2010 A		02/03/2012		04/20/2012	Bid Advertisement: March 2012
KITT PK ROAD SEGMENT											
ROADWAY WIDENING											
PROJ MGR: STINE	PH: 520-388-4260		H8010S1D			10/20/2010 A		04/30/2012	08/26/2011 A		60 Days
GY1H	341		\$600,000			Art Magana 602 712-7563		04/30/2012	02/17/2012		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GY1H
STP -087-D(202)A	87	NA	368.0	H831701C	H	17					Bid Advertisement: March 2012
DRAW TO TES TOH WASH											
PAVEMENT PRESERVATION (ACFC)											
PROJ MGR: MIAN	PH: 712-4061										
IY1L	111		\$2,000,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IY1L
NH -095-B(204)A	95	YU	82.0	H752601C	Y	0					Bid Advertisement: March 2012
US 95 @ MP 82 & 89.2											
INTERSECTION IMPROVEMENTS											
PROJ MGR: MA	PH: 712-6660							05/03/2011 A	03/08/2010 A	07/07/2010 A	EXPECT TO ADVERTISE THIS PROJECT IN FEBRUARY 2012.
									01/26/2011 A		
GK1J			\$1,600,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GK1J
NH -303-A(203)	303L	MA	109.6	H787401C	E	3					Bid Advertisement: March 2012
GLENDALE AVENUE TO PEORIA AVENUE											
CAPACITY ADDITIONS - ENGINEERING											
PROJ MGR: MATHEW	PH: 712-3062			H787401D				08/31/2011 A			
BB1K	342		\$124,400,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=BB1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number: Route: CO: MP: TRACS: Dist: Length
Project Name:
Type of Work:
Project Manager Phone# TRACSD:
CPSID: Funding Codes: Project Cost: Project Scheduler:

A/C PreDesignComp: A/C Map/Survey: A/C Env Clr: A/C Stage I: Planned Bid Award
A/C Late Start Date: A/C Geo/Survey: A/C R/W Clr: A/C Stage II: Est. Const Duration
A/C Kick-Off: A/C Val Analysis: A/C U/R Clr: A/C Stage III:
A/C Mat Memo: A/C T/C Plans: A/C Stage IV:

Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments

BID READY: March 2012

STP -017-A(223)A 17 YV 251.9 H821001C P 0

SUNSET POINT RA
CONSTRUCTION OF WATER AND WASTE WATER SYSTEM

PROJ MGR: AOUAD PH: 712-7949 H821001D

YA1K 151 \$1,850,000 Jeff Ross 602 712-7574

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YA1K>

40 MO 21.0 H727101C K 0 03/30/2011 A 01/27/2012

05/18/2012 Bid Advertisement: April 2012

FLAT TOP WASH BRIDGE EB #363

11/28/2011 A

30 Days

BRIDGE REHABILITATION/REPLACEMENT

03/30/2011 A

01/06/2012 A

09/09/2011 A

PROJ MGR: HOSSAIN PH: 712-8013

H727101D

03/28/2012

FQ1J 122 \$900,000 Art Magana 602 712-7563

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FQ1J>

060-D(210)A 60 GI 251.0 H836901C G 0.1

Bid Advertisement: April 2012

US 60 AT HIGH STREET, GLOBE HIGH SCHOOL

PEDESTRIAN HYBRID BEACON

PROJ MGR: FOLUCH PH: 712-8116

KU1L \$175,000 Art Magana 602 712-7563

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KU1L>

66 MO 57.1 H766101C K 0 02/24/2012

Bid Advertisement: April 2012

AIRWAY AVENUE TO MOHAVE AIRPORT DRIVE

12/07/2010 A

09/08/2011 A

06/24/2011 A

PAVEMENT PRESERVATION

01/05/2012 A

03/07/2012

PROJ MGR: NABATY PH: 712-8034

H7661S1D

10/19/2011 A

08/15/2012

07/03/2012

MY1J 111 \$5,082,000 Jason Hafner 602 712-8721

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MY1J>

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#	TRACSD:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

BID READY: April 2012

40	AP	323.0		H	0	12/05/2011 A		03/28/2012		05/18/2012	Bid Advertisement: May 2012*
CRAZY CREEK BRIDGE EB STR #674											
STORM REPAIR											
						12/05/2011 A		03/14/2012	12/22/2011 A		60 Days
PROJ MGR: ITTY	PH: 712-8718	H8311B1D						03/14/2012		02/23/2012	
HX1L	UNDEFINED		Art Magana 602 712-7563								https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HX1L

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

BID READY: May 2012

060-B(204)	60	MA	153.0	H732801C	E	9.2					Bid Advertisement: June 2012
71ST AVENUE TO MCDOWELL ROADWAY IMPROVEMENTS											
PROJ MGR: ZAID	PH:712-8467			H732801D							
GP1H	342			\$15,400,000			Vincent Abeyta 602 712-8764				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GP1H
STP -160-B(203)	160	AP	455.0	H771301C	H	0					Bid Advertisement: June 2012
ANIDO WASH BOX CULVERT EXTENSION/DRAINAGE IMPROVEMENTS											
PROJ MGR: WALLACE	PH: 928-779-7580			H771301D							
UA1J				\$375,000			Dean Mees 602 712-8716				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UA1J
	180	AP	415.7		G	0		04/13/2012			Bid Advertisement: June 2012*
US 180 @ MP 415											
								04/13/2012	09/30/2011 A		ROADWAY DESIGN IS WORKING ON THE 95% PLANS
INSTALL NEW DRAINAGE FACILITY											
PROJ MGR: MA	PH: 712-6660			H773101D				10/19/2011 A	04/06/2012	01/04/2012 A	
UK1J				UNDEFINED			Vincent Abeyta 602 712-8764	01/09/2012	02/08/2012		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UK1J

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

Fiscal Year 2012

8B	YU	0.0		Y	0.3						WORKING ON 30% REVIEW COMMENT RESOLUTIONS.
STATE LINE - FIRST STREET											
R & R 3" AC											
PROJ MGR: GUVENEN	PH: 712-7725			H7999S1D							12/19/2011 A
KI1K	111		\$623,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KI1K
10	MA	109.7		H800101C	Y	0.3					
SUN VALLEY PARKWAY TI											
R & R 3"											
PROJ MGR: ASHAYE	PH: 712-7997			H8001S1D							
KL1K	111		\$431,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KL1K
10	PN	199.3		H816801C	T	10.4					
I-8 TO SR 87											
ROADWAY WIDENING (AESTHETIC ENHANCEMENTS)											
PROJ MGR: WILSON	PH: 520-388-4263			H816801D							08/02/2010 A
VS1K	325		\$1,738,000			Lee Makler (602) 712-8579					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VS1K
10	PM	267.5		H806501C	T	4.5					* ON HOLD FOR FUNDING
I-10, VALENCIA TI - RITA RD.											
PAVEMENT PRESERVATION											
PROJ MGR: COLLINS	PH: 712-7980			H806501D							04/22/2010 A
NE1K			UNDEFINED			Lee Makler (602) 712-8579					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NE1K
10	PM	288.4			T	0					
CIENEGA CREEK-MARSH STATION PHASE II											
NEW RAILROAD TRACKS											
PROJ MGR: ANDAZOLA	PH: 712-7629										UPRR HAS COMPLETED CONSTRUCTION OF NEW TRACK ON NEW ALIGNMENT AND WILL BEGIN TESTING FOR 90 DAYS
HX1G	331		\$4,607,000			Timothy Owens 602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HX1G
10	PM	288.4		H747301C	T	0					
CIENEGA CREEK-MARSH STATION PHASE III											
REMOVE RAIL & BRIDGE, CONST ML											
PROJ MGR: ANDAZOLA	PH: 712-7629			H7473S1D			09/02/2009 A	03/02/2010 A	10/09/2009 A		STAGE IV (95%) PLANS SUBMITTED, ESTIMATE AT \$20 MILLION
HY1G	331		\$20,000,000			Timothy Owens 602 712-8657		04/30/2012	01/21/2010 A		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HY1G

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2012

17	MA	209.0	H822501C	E	0						PA IS COMPLETED. 60% SUBMITTED. COMMENT RESOLUTION HELD FOR 60%. REVISED SCHEDULE: 95% 1/19/12 100% 3/9/12 ADVERTISEMENT 5/1/12
ARIZONA CANAL - 101L											
CONSTRUCT FMS											
PROJ MGR: WARNICK PH: 712-4281											
H822501D											
TS1H			\$5,400,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TS1H
17	YV	291.5	H766401C	P	0						
MIDDLE VERDE TI - SR 179 TI (NB & SB)											
PAVEMENT PRESERVATION											
PROJ MGR: GALASKA PH: 712-7989											
H7664S1D											
NA1J	111		\$7,200,000			Jason Hafner 602 712-8721			07/05/2011 A		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NA1J
19	PM	29.0	H805101C	T	15.5						* ON HOLD FOR FUNDING
ARIVACA RD - PIMA MINE RD											
PAVEMENT PRESERVATION											
PROJ MGR: COLLINS PH: 712-7980											
H805101D											
NF1K			UNDEFINED			Lee Makler (602) 712-8579					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NF1K
40	CN	198.0		F	0.1						*
BUTLER AVE TI											
SYSTEM ENHANCEMENT-ENGINEERING											
PROJ MGR: WALLACE PH: 928-779-7580											
H7018S1D											
TA1H			UNDEFINED			Dean Mees 602 712-8716					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TA1H
40B	NA	285.0	H831601C	H	1.8						
WEST URBAN BOUNDRY TO SR 77											
PAVEMENT PRESERVATION											
PROJ MGR: MIAN PH: 712-4061											
KF1L	111		\$880,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KF1L
51	MA	5.7		E	9						DESIGN GIVEN TO THE ITS ONCALL; PARSONS BRINKERHOFF
GLENDALE TO LOOP 101											
CONSTRUCT FMS											
PROJ MGR: MARINO PH: 712:7803											
H823901D											
CV1J	335		\$2,000,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CV1J

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION

* ACTIVE PROJECT STATUS REPORT - DESIGN *

DATA DATE: 01/06/2012

PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2012

60	LA	70.0	H739001C	K	0		06/26/2008 A	04/30/2010 A		TBD	WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS.
ALAMO LAKE STATE PARK											
CONSTRUCT PARKING											
PROJ MGR: MA	PH: 712-6660		H739001D				04/10/2008 A	02/12/2009 A	09/05/2008 A		
							06/10/2008 A	08/19/2009 A	03/13/2009 A		
CW1J	321		\$800,000			Lee Makler (602) 712-8579	01/29/2010 A	06/25/2012	06/26/2009 A		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CW1J
60	PN	220.0	H684501C	G	0.1		08/11/2006 A	11/05/2007 A			WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS.
BOYCE THOMPSON STATE PARK											
CONSTRUCT ROAD											
PROJ MGR: MA	PH: 712-6660		H684501D				08/21/2007 A	06/29/2007 A	10/23/2006 A		
							10/15/2007 A	02/19/2009 A	05/18/2007 A		
PRSP	321		\$1,400,000			Lee Makler (602) 712-8579			09/11/2008 A		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PRSP
77	PN	100.0	H739101C	T	0		06/13/2008 A	06/16/2010 A	07/21/2008 A	TBD	WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS..
ORACLE STATE PARK											
CONSTRUCT PARKING											
PROJ MGR: MA	PH: 712-6660		H739101D				01/16/2008 A	04/28/2009 A	12/09/2008 A	60 Days	
								06/22/2009 A	02/27/2009 A		
CY1J	321		\$500,000			Lee Makler (602) 712-8579			06/24/2009 A		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CY1J
77	NA	352.0		G	0						
SITGREAVES NF BOUNDRY-TAYLOR CITY LIMITS											
R & R 3" AC & FR											
PROJ MGR: MATHUR	PH: 712-7638		H7668S1D								
MP1J	111		\$4,516,000			Art Magana 602 712-7563					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MP1J
77	NA	357.0		G	0						
TAYLOR CITY LIMITS - SNOWFLAKE											
R&R 3" AC & FR											
PROJ MGR: MATHUR	PH: 712-7638		H7667S1D								
NL1J	111		\$5,061,000			Art Magana 602 712-7563					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NL1J
77	NA	395.0	H765701C	H	0						
JCT I-40 - NAVAJO NATION BOUNDRY (NB & SB)											
R&R 3" AC & FR											
PROJ MGR: SHAH	PH: 712-7794		H7657S1D								
MT1J	111		\$6,088,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MT1J

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION

* ACTIVE PROJECT STATUS REPORT - DESIGN *

DATA DATE: 01/06/2012

PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2012

80	CH	316.0	H718101C	S	0		06/14/2007 A	02/11/2013	09/19/2007 A		WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS..
TOMBSTONE COURTHOUSE STATE PARK CONSTRUCT PARKING											
PROJ MGR: MA PH: 712-6660							05/17/2007 A	01/09/2012			
H718101D								02/02/2009 A	01/14/2008 A		
WS1H	321		\$425,000			Lee Makler (602) 712-8579			02/11/2009 A		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WS1H
82	SC	20.0	H718201C	T	0.1		07/18/2008 A	03/06/2009 A			WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS..
PATAGONIA LAKE (SONOITA CREEK) CONSTRUCT ROAD											
PROJ MGR: MA PH: 712-6660							05/31/2007 A	03/30/2012	08/22/2008 A		
H718201D								06/04/2012	02/21/2012		
AR1E	321		\$550,000			Lee Makler (602) 712-8579			05/03/2012		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AR1E
STP -083-A(203)A	83	PM	46.5	H806701C	T	12.1					* ON HOLD. NO FUNDING.
I-10 - COUNTY LINE PAVEMENT PRESERVATION											
PROJ MGR: COLLINS PH: 712-7980								03/31/2010 A			
H806701D									04/27/2010 A		
NG1K			UNDEFINED			Lee Makler (602) 712-8579					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NG1K
STP -085-A(202)A	85	PM	42.5	H804901C	T	15.3					* HOLDING AT 95%
AJO - NATIONAL MONUMENT SYSTEM PRESERVATION - ENGINEERING											
PROJ MGR: COLLINS PH: 712-7980								03/31/2010 A			
H804901D									04/27/2010 A		
MY1K			UNDEFINED			Lee Makler (602) 712-8579					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MY1K
STP -086-A(207)A	86	PM	80.0	H804801C	T	25.3					* HOLDING AT 95%
MP 80 - 105.3 SYSTEM PRESERVATION - ENGINEERING											
PROJ MGR: COLLINS PH: 712-7980								03/31/2010 A			
H804801D									04/27/2010 A		
MZ1K			UNDEFINED			Lee Makler (602) 712-8579					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MZ1K
87	MA	177.0		E	5.2						
JCT 202L - GILBERT RD RR AR-ACFC											
PROJ MGR: GALASKA PH: 712-7989											
H8111S1D											
RM1K	111		\$2,100,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RM1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2012

87	MA	218.0		E	6						SECURING FEDERAL FUNDING FOR DESIGN
SR 87 NB & SB MP 218 - MP 224											
PAVEMENT PRESERVATION											
PROJ MGR: COLLINS PH: 712-7980 H827201D											
GY1L			\$3,500,000		Timothy Owens 602 712-8657						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GY1L
87	GI	263.0	H718301C	P	0		10/25/2007 A	11/13/2009 A	11/01/2007 A	TBD	WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS.
TONTON NATURAL BRIDGE											
CONSTRUCT NEW ROAD											
PROJ MGR: MA PH: 712-6660 H718301D											
						02/27/2007 A	09/11/2009 A	07/16/2009 A	05/21/2009 A	40 Days	
									07/13/2009 A		
PROJ MGR: MA PH: 712-6660 H718301D											
TQ1H	321		\$675,000		Vincent Abeyta 602 712-8764				10/20/2009 A		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TQ1H
STP -089-A(201)A	89	YV	308.0	H755301C	P	0					TBD
WHITE SPAR RD											
ROADWAY WIDENING AND ENHANCEMENT											
PROJ MGR: COLLINS PH: 712-7980 H755301D											
MG1J	325		\$4,572,000		Art Magana 602 712-7563						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MG1J
TEA -089-B(205)A	89	YV	324.0	H810101C	P	2.7					
CHINO VALLEY											
CONSTRUCT SIDEWALKS AND LANDSCAPING											
PROJ MGR: MILES PH: 712-8336 H8101S1D											
								07/28/2010 A			
TD1K	325		\$1,519,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TD1K
90	CH	328.6	H600501C	S	0			09/06/2012	08/24/2009 A		
SAN PEDRO BR (STRUCTURE NO 2944)											
BRIDGE REPLACEMENT											
PROJ MGR: STINE PH: 520-388-4260 H600501D											
						05/11/2009 A	05/07/2010 A	10/04/2012			
								04/30/2010 A	02/01/2010 A		
PROJ MGR: STINE PH: 520-388-4260 H600501D											
DJ1F	125		\$4,600,000		Art Magana 602 712-7563			04/21/2010 A	03/14/2012		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DJ1F
HPP -093-B(209)	93	MO	139.0		K	0.2					12/2/2011: SCOPE IS ON HOLD UNTIL THE EMERGENCY REPAIR IS RESOLVED.
US 93, SB BURRO CREEK BRIDGE											
SYSTEM PRESERVATION - ENGINEERING											
PROJ MGR: DOESCHER PH: 712-7551 H835401D											
KK1L			\$801,000		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KK1L

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION

* ACTIVE PROJECT STATUS REPORT - DESIGN *

DATA DATE: 01/06/2012

PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:							
											Project Scheduler:

Fiscal Year 2012

95	YU	0.0	H800301C	Y	1.7						
INTERNATIONAL BORDER - JUAN SANCHEZ BLVD REMOVE 3", REPLACE 2.5" & ACFC PROJ MGR: MILES PH: 712-8336 H8003S1D											
KM1K	111		\$3,100,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KM1K
95	MO	190.0	H451101C	K	0	04/21/2004 A	08/26/2011 A	02/21/2012		04/08/2013	DESIGN HAS STARTED
LAKE HAVASU TO I-40 DESIGN CLIMBING LANE PROJ MGR: ANDAZOLA PH: 712-7629 H451101D											
QN1F	351		\$1,562,000		Timothy Owens 602 712-8657						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QN1F
160	NA	375.2	H512001C	H	1.6						
JCT SR 564 - TSEGI, PH I CONST DUAL PASSING LNS PROJ MGR: WALLACE PH: 928-779-7580 H5120S1D											
RJ1C	333		\$2,250,000		Dean Mees 602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RJ1C
180	AP	338.0	H752001C	G	8.6						*
BEAVER DAM - RANCH (EB & WB) 3" CIPR & FR PROJ MGR: SHAPIRO PH: 712-7983											
MQ1J	113		UNDEFINED		Timothy Owens 602 712-8657						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MQ1J
191	AP	367.0	H436001C	H	1.8						
NAHATA' DZIL ROAD - SANDERS TI RECONSTRUCT 3 BRIDGES AND RDWY PROJ MGR: JEREZ PH: 712-7187 H4360S1D											
LV1C	331		\$16,782,000		Dean Mees 602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LV1C
202L	MA	44.0		E	1						
LINDSAY ROAD TO GILBERT ROAD DESIGN & CONST MULTI-USE PATH PROJ MGR: MATHEW PH: 712-3062											
ST1H	342		\$500,000		Jason Hafner 602 712-8721						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ST1H

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2012

287	PM	111.8		T	3.9						
SR 287, MP 111.8 TO MP 115.6 IN CASA GRANDE ROADWAY IMPROVEMENT											
PROJ MGR: BRAUER PH: 520-388-4263 H793601D											
IF1L	334		\$3,828,000		Timothy Owens 602 712-8657					11/23/2011 A	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IF1L
303L	MA	112.0		E	0						TBD
PEORIA AVENUE TO WADDELL ROAD CONSTRUCT LANDSCAPE											
PROJ MGR: SALAZAR PH: 712-7357											
OD1L	342		\$2,400,000		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OD1L
303L	MA	114.0		E	4						TBD
WADDELL ROAD TO MOUNTAIN VEIW ROAD CONSTRUCT LANDSCAPE											
PROJ MGR: SALAZAR PH: 712-7357 H833201D											
OF1L	342		\$4,500,000		Timothy Owens 602 712-8657						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OF1L
999	SW	0.0	H829801C	Y	0						THE SOLICITATION WILL BE SENT TO PROCUREMENT ON 1/12/2012
STATEWIDE/YUMA SYSTEM PRESERVATION - ENGINEERING											
PROJ MGR: AOUAD PH: 712-7949 H829801D											
FX1L	336		\$250,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FX1L

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:	TYPE OF WORK:	PROGRAM COST:	
RTE:	CO MP: TRACS:	PROJECT MANAGER:	COMMENTS:	(in thousands)	FY:
<u>FISCAL YEAR: 2012</u>					
OI1K	ER -010-A(207)A	I-10 DIKE REPAIR BMP 47 TO EMP 48		Emergency Storm Damage Repair Project.	\$250 12
10	LA 47.0 H808201C	SYSTEM ENHANCEMENT - SAFETY IMPROVEMENTS PROJ MGR: JEREZ PH: 712-7187			
SN1L	CBI -	CANOA RANCH REST AREA I-19 NB AND SB		PROCUREMENT PROJECT	\$2,248 12
19	SC 32.9	DESIGN INSTALLATION PROJ MGR: DENBLEYKER PH:689-6305			
YY1K	STP -068-A(202)A	EGAR RD TO TOOMAN RD		PROCUREMENT PROJECT	\$2,100 12
68	MO 14.0 H823301C	PAVEMENT PRESERVATION PROJ MGR: MIAN PH: 712-4061			
WP1J		DOUGLAS STRATEGIC MOTOR CARRIER STATION			\$3,589 12
80	CH 364.0 H624302C	CAPACITY ADDITIONS - RECONSTRUCTION PROJ MGR: WILSON PH: 520-388-4263			
S9SP	101-B	PIMA ROAD EXTENSION			\$3,634 12
101L	MA 48.0 H387501C	CONSTRUCT ROADWAY PROJ MGR: MCCALLY PH: 712-7646			
GB1K	SB -AZ-08(001)A	RED ROCK SCENIC BYWAY: CMP IMPLEMENTATION-YR. 3			\$31 12
179	YV 302.0 H791401X	CMP YR 3 IMPLEMENTATION PROJ MGR: JENSEN PH:712-7109			
DH1G	CBI -999-A(247)A	MARIPOSA PORT OF ENTRY, NOGALES		PROCUREMENT PROJECT	\$8,939 12
189	SC 0.0 H790601C	CONSTRUCT NEW PARKING AREA & BUILDINGS PROJ MGR: JEREZ PH: 712-7187			

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:			PROJECT NAME:	TYPE OF WORK:	COMMENTS:	PROGRAM COST:	
RTE:	CO	MP:	TRACS:	PROJECT MANAGER:			(in thousands)	FY:
ID1L				TOC / CENTRALIZED CONTROL SYSTEM		PROCUREMENT PROJECT	\$1,500	12
999	SW	0.0		CONTROL SYSTEM FOR RAMP METERS AND SIGNALS				
				PROJ MGR: YASMIN PH: 712-8328				

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#	TRACSD:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

BID READY: June 2012

77	PN	123.5	H796901C	T	1	02/09/2011 A	05/11/2012	08/17/2012	Bid Advertisement: July 2012*
ARAVAIPA CREEK BRIDGE #399							08/23/2012	30 Days	
BRIDGE REHABILITATION							06/28/2011 A	08/23/2012	04/18/2012
PROJ MGR: PAUL	PH: 712-7251	H796901D					08/23/2012		
JG1K	UNDEFINED		Art Magana 602 712-7563						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JG1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments	
Project Manager	Phone#	TRACSD:						A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

BID READY: July 2012

95S	LA	143.8	H799801C	Y	0.7		04/02/2012				Bid Advertisement: August 2012	
SR 95 SPUR, STATE LINE-RIVER SIDE DRIVE							05/23/2012	10/28/2011 A				
REMOVE 3", REPLACE 2.5" & ACFC							10/20/2011 A	04/02/2012	01/13/2012			
PROJ MGR: NABATY PH: 712-8034		H7998S1D				01/23/2012 A	01/24/2012	03/21/2012				
KN1K	111	\$977,000	Vincent Abeyta 602 712-8764			https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KN1K						

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#	TRACSD:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

BID READY: August 2012

40	MO	53.5	K	1	06/24/2011 A	05/31/2012	08/10/2012	Bid Advertisement: August 2012*
E KINGMAN TI #1357/1358 & SFRR #1359/1360						10/25/2010 A	30 Days	
BRIDGE DECK REPAIR						06/24/2011 A	08/09/2012	10/21/2011 A
PROJ MGR: HOQUE PH: 712-6787		H824201D				08/09/2012		
BC1L	UNDEFINED		Art Magana 602 712-7563			https://www.azdot.gov/ppms/PMReport.asp?piCPSID=BC1L		

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#	TRACSD:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

BID READY: September 2012

90 CH 323.5 H655501C S 2.1

Bid Advertisement: October 2012

CENTRAL AVE TO MOSON RD, E OF SIERRA VISTA

12/05/2011 A

WIDEN TO 5 LANES

04/04/2012

PROJ MGR: BRAUER PH: 520-388-4263

H6555S1D

07/20/2012

DJ1G 311 \$5,000,000 Timothy Owens 602 712-8657

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DJ1G>

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#	TRACS#:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

BID READY: November 2012

IM -017-B(209)A	17	YV	299.0		F	6		06/15/2012			12/14/2012	Bid Advertisement: December 2012
SEDONA TI - STONEMAN LAKE TI (NB)								11/02/2012	02/24/2012		90 Days	
RR(5*TL; 3* PL) + FR FW							11/15/2011 A	11/02/2012	05/14/2012			
							H7856S1D	03/22/2012	05/14/2012	08/31/2012		
ZW1J	111		\$6,179,000	Vincent Abeyta 602 712-8764								https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZW1J
	160	NA	358.1	H811901C	F	14.5		10/24/2012			02/28/2013	Bid Advertisement: February 2013
COUNTY LINE - BLACK MESA							02/29/2012	10/02/2012	12/14/2011 A			A DESIGN KICK-OFF MEETING WAS HELD ON
RR 3" & AR-ACFC							09/27/2011 A	10/29/2012	04/12/2012			TUESDAY, SEPTEMBER 27TH, 2011 AT 10:30 AM AT
PROJ MGR: SALEHI PH: 712-7637							H8119S1D			07/31/2012		KAYENTA MAINTENANCE YARD
RU1K	111		\$8,700,000	Vincent Abeyta 602 712-8764								https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RU1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

BID READY: December 2012

8	PN	163.0	H827001C	T	0	04/11/2012		02/15/2013	Bid Advertisement: January 2013*
SANTA ROSA BRIDGES (STR # 1092&1093)						06/12/2012		60 Days	
SYSTEM PRESERVATION - MINOR BRIDGE REHABILITATION						08/18/2010 A			
PROJ MGR: HASAN PH: 712-6908						06/12/2012	12/07/2011 A		
CG1L UNDEFINED Art Magana 602 712-7563						06/12/2012	05/10/2012		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CG1L
17	YV	279.6		P	36.8	04/20/2012	06/17/2011 A		Bid Advertisement: February 2013*
SR169 - ROCKY PARK						10/09/2012	05/25/2012		
SYSTEM PRESERVATION - ENGINEERING						09/26/2012	08/24/2012		
PROJ MGR: ROLDAN PH: 712-8823							10/26/2012		
UD1J UNDEFINED Vincent Abeyta 602 712-8764									https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UD1J
260-B(209)A	260	NA	310.0	H801201C	G	1	04/12/2013	02/15/2013	Bid Advertisement: January 2013
PIERCE WASH BRIDGE (STR # 1373)						10/10/2012		60 Days	
SCOUR RETROFIT						08/18/2010 A			
PROJ MGR: FIALA PH: 712-7453							04/06/2012		
PA1K 123 \$370,000 Art Magana 602 712-7563						10/10/2012	04/15/2013		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PA1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments	
Project Manager	Phone#	TRACSD:						A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

BID READY: January 2013

	77	NA	366.5	H728601C	H	1	12/05/2011 A	01/23/2012	10/22/2012		02/20/2015	Bid Advertisement: January 2015*
FIVE MILE DRAW BRIDGE #278												
DECK REHABILITATION							12/06/2011 A		11/30/2012	03/30/2012	60 Days	
PROJ MGR: YANG	PH: 712-8606	H728601D						08/08/2012	11/30/2012	09/04/2012		
ZS1H	UNDEFINED			Art Magana 602 712-7563								https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZS1H

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

BID READY: March 2013

264	AP	426.0	H812001C	H	15.9		12/28/2012		08/12/2013	Bid Advertisement: August 2013
STEAMBOAT - BURNSIDE							07/12/2012	01/13/2012	90 Days	
3" OL & AR-ACFC							10/25/2011 A	10/22/2012	05/04/2012	
PROJ MGR: SALEHI PH: 712-7637								01/23/2012	09/10/2012	
RV1K	111	\$7,965,000	H8120S1D	Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RV1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION**

*** ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012

PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award		
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA	
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	and Tribal Clearances / Approvals,		
Project Manager	Phone#	TRACSD:										A/C Stage IV:	General Comments
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:										

Fiscal Year 2013

8	YU	66.0			Y	6					
DATELAND - AZTEC RR(3" TL, AR-ACFC PL) & AR-ACFC PROJ MGR: MORRISON PH: 712-8615											
IQ1L	111		\$4,250,000		Jeff Ross	602 712-7574	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IQ1L				
10	LA	52.0	H821201C	Y	0						
BOUSE WASH REST AREA SYSTEM PRESERVATION - RESTORATION/REHAB/RESURFACE PROJ MGR: AOUAD PH: 712-7949											
YG1K	153		\$1,235,000		Jeff Ross	602 712-7574	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YG1K				
10	LA	63.0	H815901C	Y	7.8						
GAS LINE RD - COUNTY LINE RR (1/2" TL, 4" PL) & FR PROJ MGR: KARIM PH: 712-6799											
SW1K	111		\$5,722,000		Jeff Ross	602 712-7574	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SW1K				
10	MA	122.0	H770901C	E	0						
PERRYVILLE ROAD CONSTRUCT TI PROJ MGR: MATHEW PH: 712-3062											
CM1J	342		\$18,000,000		Jason Hafner	602 712-8721	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CM1J				
10	MA	151.5		E	0						
32ND ST - SR202L, SANTAN PHASE 1 CONSTRUCT LOCAL EXPRESS LANES PROJ MGR: HILL PH: 712-6268											
WR1K	342		\$167,400,000		Vincent Abeyta	602 712-8764	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WR1K				
10	PN	208.8	H769601C	T	4.2		01/14/2010 A	03/30/2012	12/29/2008 A	*	
SR 87 TI TO TOWN OF PICACHO CAPACITY ADDITIONS - ENGINEERING PROJ MGR: WILSON PH: 520-388-4263											
SX1J			UNDEFINED		Lee Makler	(602) 712-8579	01/05/2011 A	03/30/2012	03/31/2010 A		
							09/19/2011 A	11/09/2012	08/05/2010 A		
									05/27/2011 A		
https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SX1J											

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION**

*** ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012

PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2013

10	CH	322.0		S	6						
JOHNSON RD - REDBIRD HILLS (WB)											
RR (5" TL, 3" PL) & AR-ACFC											
PROJ MGR: NABATY PH: 712-8034 H8151S1D											
SQ1K	111		\$4,225,000		Jason Hafner 602 712-8721						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SQ1K
10	CH	384.0	H779501C	S	7.2						
SAN SIMON - STATELINE											
RR 5" AC(TL) & FR FULL WIDTH											
PROJ MGR: SHAH PH: 712-7794 H779501D											
YF1J	111		\$9,195,000		Jason Hafner 602 712-8721						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YF1J
15	MO	9.0		F	0						
FARM ROAD TI											
CONSTRUCT NEW UNDERPASS											
PROJ MGR: WALLACE PH: 928-779-7580 H6387S1D											
XQ1F	341		\$4,000,000		Dean Mees 602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XQ1F
17	MA	215.0		E	0						
SR 101L AUGA FRIA TO CAREFREE HIGHWAY (SR 74)											
CONSTRUCT FMS											
PROJ MGR: YASMIN PH: 712-8328											
TR1H	335		\$8,100,000		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TR1H
17	YV	244.0		P	6						
BLACK CANYON HILL (NB)											
RR (5" TL, 3" PL) & AR-ACFC											
PROJ MGR: STASTNY PH: 712-7206 H8121S1D											
RW1K	111		\$4,800,000		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RW1K
40	YV	132.1	H785701C	K	12.3						
WEIGH STATION TO ASH FORK											
PAVEMENT PRESERVATION											
PROJ MGR: EGHBALI PH: 712-7155 H7857S1D											
IG1K	111		\$7,502,000		Timothy Owens 602 712-8657						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IG1K

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION

* ACTIVE PROJECT STATUS REPORT - DESIGN *

DATA DATE: 01/06/2012

PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2013

40	YV	146.2	F	1.8							
EAST ASHFORK TI - COUNTY LINE											
RR 3" & 2" AC & AR-ACFC											
PROJ MGR:	KAMDAR	PH: 712-7945			H8114S1D						
RP1K	111		\$2,700,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RP1K
40	CN	158.6	F	2.6							
PINE SPRINGS - WEST WILLIAMS TI											
RR 3" & 2" AC & AR-ACFC											
PROJ MGR:	KAMDAR	PH: 712-7945			H8115S1D						
RQ1K	111		\$3,900,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RQ1K
60	MA	194.0	E	0							
MERIDIAN ROAD, HALF INTERCHANGE											
CONSTRUCT TI											
PROJ MGR:	GORMAN	PH: 712-8736									
CX1J	342		\$11,700,000		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CX1J
60	PN	230.0	G	0							PENDING ON FEDERAL FUNDING APPROVAL
OAK FLAT - DEVIL'S CANYON											
CONSTRCT PASSING/CLIMBING LANE											
PROJ MGR:	MA	PH: 712-6660			H5818S1D						
EX1F	333		\$6,250,000		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EX1F
69	YV	271.6	P	4.4							THE SCOPING ESTIMATE IS \$3,802,094.
BIG BUG 4 TO POLAND JCT											
RR 3" TL, RR AR-ACFC FULL WIDTH											
PROJ MGR:	YANG	PH: 712-8715			H8122S1D						
RX1K	111		\$3,750,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RX1K
70	GI	253.4	G	1							WORKING THROUGH CONTRACT SCOPE AND FEE WITH CONSULTANT TEAM.
RAILROAD OVERPASS TO JCT SR 77											
CONSTRUCT NEW ROADWAY & RAILROAD STRUCTURE											
PROJ MGR:	DENBLEYKER	PH: 689-6305			H788401D						
XG1G	341		\$4,250,000		Dean Mees 602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XG1G

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION

* ACTIVE PROJECT STATUS REPORT - DESIGN *

DATA DATE: 01/06/2012

PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2013

70	GH	275.0	H788201C	G	0		04/09/2012				THE KICK-OFF MEETING TOOK PLACE ON SEPT 28 AT GLOBE DISTRICT OFFICE.
POINT OF PINES											
R&R 3" + AR-ACFC											
PROJ MGR: FRIEKH PH: 712-8553											
			H7882S1D				09/28/2011 A		06/29/2012	09/28/2011 A	
									05/10/2012	02/21/2012	
AG1K	111		\$2,859,000			Timothy Owens 602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AG1K
73	NA	342.0		G	9						THE LATEST INFORMATION INDICATES THAT THIS PROJECT IS TO BE FUNDED DURING FY 13.
WHITERIVER TO COAL MINE CANYON											
2" AC & ARFC											
PROJ MGR: MATHUR PH: 712-7638											
			H6578S1D								
FF1G	111		\$4,239,000			Art Magana 602 712-7563					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FF1G
77	PM	82.0		T	5.8		12/03/2010 A		06/22/2012		05/17/2013
TANGERINE ROAD - PINAL COUNTY LINE											
WIDENING TO 6 LANES											
PROJ MGR: RAINE PH: 520-388-4264											
			H6694S1D						01/23/2013	06/15/2011 A	
							10/28/2010 A		01/22/2013	02/15/2012	
										08/08/2012	
AY1G	342		\$32,977,000			Timothy Owens 602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AY1G
85	MA	153.2	H800601C	E	0						
WARNER STREET BRIDGE											
CONSTRUCT NEW BRIDGE											
PROJ MGR: MATHEW PH: 712-3062											
ZN1J	341		\$5,300,000			Art Magana 602 712-7563					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZN1J
86	PM	92.9		T	0.6						
INDIAN RESERVATION ROUTE 15 INTERSECTION											
CONSTRUCT INTERSECTION IMPROVEMENTS											
PROJ MGR: STINE PH: 520-388-4260											
			H7343S1D								
KD1J	331		\$1,800,000			Art Magana 602 712-7563					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KD1J
STP -086-A(210)A	86	PM	160.0	H680601C	T	7					
VALENCIA ROAD - KINNEY ROAD											
CONSTRUCT ROADWAY WIDENING TO 4 LANES											
PROJ MGR: STINE PH: 520-388-4260											
AZ1G	342		\$45,000,000			Art Magana 602 712-7563					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AZ1G

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION

* ACTIVE PROJECT STATUS REPORT - DESIGN *

DATA DATE: 01/06/2012

PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2013

87	GI	236.2		P	4.8						
JCT 188 - RYE											
RR 3" TL, & AR-ACFC FULL WIDTH											
PROJ MGR: YANG PH:712-8715 H8123S1D											
SB1K	111		\$3,200,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SB1K
88	MA	204.0		E	9						
APACHE JCT - TORTILLA FLATS											
MILL 2" & 3" AC & CHIP SEAL											
PROJ MGR: SMITH PH: 712-8482 H8112S1D											
RN1K	111		\$4,000,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RN1K
89	CN	464.5		F	4						
CAMERON SECTION											
CONSTRUCT 4-LANE URBAN, SR 64 INTERSECTION & BRIDG											
PROJ MGR: TANG PH:712-8602											
DA1J	341		\$35,000,000		Dean Mees 602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DA1J
89	CN	510.0		F	7.5						
GRAY SPOT WASH - NORTH RED HILL											
3" AC + FR											
PROJ MGR: KAMDAR PH: 712-7945 H7866S1D											
AH1K	111		\$6,045,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AH1K
89A	CN	399.0	H413401C	F	0.1						
AIRPORT ROAD TI (JW POWELL BLVD)											
CONSTRUCT INTERSECTION IMPR											
PROJ MGR: WALLACE PH: 928-779-7580 H4134S1D											
IV1A	331		\$6,250,000		Dean Mees 602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IV1A
89A	CN	609.3		F	3.7						
FREDONIA - STATE LINE											
RR 3" & AR-ACFC											
PROJ MGR: KAMDAR PH: 712-7945 H8117S1D											
RS1K	111		\$2,220,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RS1K

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION

* ACTIVE PROJECT STATUS REPORT - DESIGN *

DATA DATE: 01/06/2012

PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	and Tribal Clearances / Approvals,	
Project Manager	Phone#	TRACSD:										
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

Fiscal Year 2013

95	YU	0.0		Y	0						
SAN LUIS STREETS INFRASTRUCTURE IMPROVEMENTS PROJ MGR: MILES PH: 712-8336											
NV1L	162		\$5,000,000		Jeff Ross 602 712-7574	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NV1L					
180	CN	216.2		F	6.8						
COLUMBUS AVENUE - SNOW BOWL RR 3" & AR-ACFC PROJ MGR: KAMDAR PH: 712-7945 H8118S1D											
RT1K	111		\$3,730,000		Jeff Ross 602 712-7574	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RT1K					
180	AP	402.0		G	0.5	* PER DISTRICT, THIS PROJECT WILL BE ON HOLD UNTIL 2013 UNTIL FUNDING IS AVAILABLE.					
JCT SR 260 / US 180 & RODEO GROUNDS INTERSECTION REALIGN INTERSECTION PROJ MGR: MA PH: 712-6660 H717201D											
XT1H			UNDEFINED		Vincent Abeyta 602 712-8764	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XT1H					
191	CH	38.2		S	8.3						
JCT 181 - PEARCE ROAD 3" AC & AR-ACFC PROJ MGR: SHAH PH: 712-7794 H8124S1D											
SC1K	111		\$4,980,000		Jason Hafner 602 712-8721	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SC1K					
191	AP	446	H543801C	H	1	01/03/2011 A			TBD		
CHINLE SOUTH ROADWAY WIDENING PROJ MGR: WALLACE PH: 928-779-7580 H5438S1D											
EB1E	341		\$2,375,000		Dean Mees 602 712-8716	05/07/2008 A	01/31/2012	11/02/2009 A	60 Days		
191	AP	481.0	H813201C	H	9.3	11/14/2012	05/15/2012	10/16/2012			
ROUND ROCK - JCT. US 160 1/2" AR-ACFC PROJ MGR: SHAPIRO PH: 712-7983 H8132S1D											
SK1K			UNDEFINED		Timothy Owens 602 712-8657	09/13/2011 A	09/20/2011 A	03/06/2012	01/17/2014 * 85 Days		
https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SK1K											

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION**

*** ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012

PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2013

260	AP	361.0		G	17.8						
MCNARY - SUNRISE TURNOFF RR 3" AC + FR PROJ MGR: YAQUB PH: 712-7644 H7881S1D											
AD1K	111		\$8,615,000			Lee Makler (602) 712-8579					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AD1K
303L	MA	105.0		E	0						TBD
THOMAS ROAD TO CAMELBACK ROAD CONSTRUCT LANDSCAPE PROJ MGR: SALAZAR PH: 712-7357											
OE1L	323		\$2,400,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OE1L
303L	MA	107.6	H787301C	E	2				10/28/2010 A		
CAMELBACK ROAD TO GLENDALE AVENUE CAPACITY ADDITIONS - ENGINEERING PROJ MGR: MILLS PH: 712-8695 H787301D											
BA1K	342		\$58,600,000			Vincent Abeyta 602 712-8764			11/19/2010 A		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=BA1K
303L	MA	109.0		E	0						TBD
GLENDALE AVE TO PEORIA AVE CONSTRUCT LANDSCAPE PROJ MGR: SALAZAR PH: 712-7357											
OC1L	323		\$3,500,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OC1L
387	PN	0.0		T	2.5						
JCT SR 84 / SR 287 TO SANTA CRUZ RIVER BRIDGE RR 3" AC & FOG COAT PROJ MGR: MORRISON PH: 712-8615 H8109S1D											
QE1K	111		\$2,805,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QE1K
587	PN	218.8		E	6.5						
SR 87 - JCT I-10 RR 3" & AR-ACFC PROJ MGR: SHAW PH: 712-8541 H8113S1D											
RO1K	111		\$4,900,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RO1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2014

8	PN	170.0		T	8.3						
BIANCO ROAD - JCT I-10 RR(5" TL, 3" PL) & AR-ACFC PROJ MGR: KARIM PH: 712-6799 H8171S1D											
TI1K	111		\$11,900,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TI1K
10	MA	112.8		E	7.2						
SR 85 - VERRADO (EB) RR(4" TL, 3" PL) & FR PROJ MGR: KARIM PH: 712-6799											
IP1L	111		\$5,251,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IP1L
10	MA	151.5		E	0						
32ND ST - SR 202L, SANTAN, PHASE 2 CONSTRUCT LOCAL EXPRESS LANES PROJ MGR: HILL PH: 712-6268											
WS1K	342		\$114,000,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WS1K
IM -010-E(208)A	10	PM	281.5	H805201C	T	7.2					*
MARSH STATION TI TO PIMA COUNTY LINE I-10 EB, WB PAVEMENT PRESERVATION PROJ MGR: COLLINS PH: 712-7980 H805201D 04/26/2010 A 04/27/2010 A											
NB1K			UNDEFINED			Lee Makler (602) 712-8579					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NB1K
19	PM	58.7	H510501C	T	4						THERE IS ALSO A DESIGN PROJECT IN 5-YR PLAN FOR AJO WAY TI IN FY12.
AJO WAY TI (JCT SR 86) RECONSTRUCT TI PROJ MGR: RAINE PH: 520-388-4264 H510501D											
QK1C	342		\$86,385,000			Timothy Owens 602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QK1C
40	AP	303.0		H	0						
BIG LITHODENDRON-PETRIFIED FOREST NATL PARK RR(5" TL; 3" PL) + FR FW PROJ MGR: KAMDAR PH: 712-7945 H7859S1D											
ZY1J	111		\$16,706,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZY1J

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION

* ACTIVE PROJECT STATUS REPORT - DESIGN *

DATA DATE: 01/06/2012

PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2014

60	MA	148.9		E	0						
SR 101L, AGUA FRIA TO VAN BUREN STREET, PHASE 2 CONSTRUCT ROADWAY IMPROVEMENTS PROJ MGR: ZAID PH:712-8467											
WX1K	342		\$20,500,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WX1K
87	NA	346.0	H717901C	H	0		04/10/2009 A	07/14/2010 A		TBD	WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS.
HOMOLOVI RUINS STATE PARK CONSTRUCT ROAD PROJ MGR: MA PH: 712-6660 H717901D 06/08/2009 A											
A6SP	321		\$1,025,000			Lee Makler (602) 712-8579					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=A6SP
89	YV	319.2	H803901C	P	5.3						PROJECT KICK-OFF MEETING WAS ON MAY 03, 2011. STAKEHOLDER MEETING WAS ON JUNE 14, 2011. PROGRESS MEETINGS: ON THE 3RD TUESDAY OF EACH MONTH.
JCT SR 89A TO RUGER CONSTRUCT ROADWAY WIDENING PROJ MGR: HAKARI PH: 712-7468 H803901D											
TE1J	341		\$15,000,000			Art Magana 602 712-7563					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TE1J
89	CN	476.6	H811601C	F	8.4						
MOENKOPI WASH - HIDDEN SPRINGS 2.5" AC OVERLAY AND 1/2" AR-ACFC PROJ MGR: KAMDAR PH: 712-7945 H8116S1D											
RR1K	111		\$7,278,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RR1K
92	CH	324.3	H716701C	S	0.9						*
CANYON DE FLORES-GLENN RD/KACHINA SYSTEM ENHANCEMENT - ENGINEERING PROJ MGR: FRIEKH PH: 712-8553 H7167S1D											
LC1J			UNDEFINED			Timothy Owens 602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LC1J
101L	MA	41.0		E	0						(30%) DESIGN PLANS COMPLETE 10/27/11. RFP FOR FINAL DESIGN CONSULTANT PLANNED FOR 3RD QUARTER OF FY12.
SHEA BLVD TO SR 202L (RED MOUNTAIN) CONSTRUCT GPL PROJ MGR: MCCALLY PH: 712-7646											
WY1K	342		\$91,000,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WY1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

Fiscal Year 2014

191	CH	61.5	H788301C	S	5				08/01/2012	
COCHISE POWER PLANT - JCT I-10										
RR 2" AC + 3" AC + FR										
PROJ MGR: SHAPIRO	PH: 712-7983		H7883S1D			01/09/2012			03/30/2012	
AI1K	111		\$3,687,000		Timothy Owens	602 712-8657				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AI1K
202L	MA	0.0		E	0					
17TH AVE TO 51ST AVE, SEGMENT 3										
CONSTRUCT NEW FREEWAY										
PROJ MGR: HILL	PH: 712-6268									
WZ1K	342		\$227,700,000		Vincent Abeyta	602 712-8764				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WZ1K
202L	MA	0.0		E	0					* DCR/EIS UNDERWAY
I-10 EAST/SANTAN TI TO 51ST AVE										
DESIGN ROADWAY										
PROJ MGR: HILL	PH: 712-6268									
TY1H			UNDEFINED		Dean Mees	602 712-8716				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TY1H
202L	MA	48.0		E	0					
DOBSON ROAD TO I-10, MARICOPA										
CONSTRUCT FMS										
PROJ MGR: YASMIN	PH: 712-8328									
TX1H	342		\$5,400,000		Vincent Abeyta	602 712-8764				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TX1H
303L	MA	0.0		E	0					TBD
I-10/303L TI, PHASE I (I-10 REALIGNMENT)										
CONSTRUCT LANDSCAPE										
PROJ MGR: SALAZAR	PH: 712-7357									
NU1L	342		\$7,000,000		Vincent Abeyta	602 712-8764				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NU1L
303L	MA	107.0		E	0					TBD
CAMELBACK ROAD TO GLENDALE AVENUE										
CONSTRUCT LANDSCAPE										
PROJ MGR: SALAZAR	PH: 712-7357									
OB1L	323		\$2,400,000		Vincent Abeyta	602 712-8764				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OB1L

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#					TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:	Project Cost:										Project Scheduler:

Fiscal Year 2014

303L MA 118.0 H814501C E 0

US 60 GRAND AVE / SR 303L TI, INTERIM
CONSTRUCT INTERIM TI

PROJ MGR: GORMAN PH: 712-8736 H814501D

XE1K 342 \$48,400,000 Vincent Abeyta 602 712-8764

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XE1K>

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:	TYPE OF WORK:	PROGRAM COST:	
RTE:	CO MP: TRACS:	PROJECT MANAGER:	COMMENTS:	(in thousands)	FY:

FISCAL YEAR: 2014

FN1H		395TH AVE (BELMONT RD)		\$18,200	14
10	MA 96.2	H708301X	CONSTRUCT TI		
			PROJ MGR: DARIUSH PH: 712-8427		
FM1H	I -010-A-901	I-10/DESERT CREEK TI (PRIVATE FUNDS)		\$18,500	14
10	MA 105.0	H683801X	CONSTRUCT TI		
			PROJ MGR:CARCERES PH:712-8736		

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2015

10	MA	0.0		E	0						
SKY HARBOR WEST AIRPORT ACCESS CONSTRUCT ACCESS RAMPS PROJ MGR: GORMAN PH: 712-8736											
WU1K	342		\$37,400,000		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WU1K
10	MA	151.5		E	0						
32NT ST - SR 202L, SANTAN, PHASE 3 CONSTRUCT LOCAL EXPRESS LANES PROJ MGR: HILL PH: 712-6268											
WT1K	342		\$134,600,000		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WT1K
10	MA	161.2	H505101C	E	5.1						
SR 202L (SANTAN) TO RIGGS ROAD CONST HOV & GEN PURPOSE LANE PROJ MGR: GORMAN PH: 712-8736											
FX1C	342		\$68,900,000		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FX1C
10	PM	247.0		T	4.7						
INA RD TO RUTHRAUFF RD RECONSTRUCTION FOR WIDENING PROJ MGR: WILSON PH: 520-388-4263 H758301D											
QL1J	342		\$10,100,000		Lee Makler (602) 712-8579						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QL1J
17	MA	208.9		E	0.1						
PEORIA AVE TO GREENWAY RD DRAINAGE IMPROVEMENTS PROJ MGR: PROSNIER H369501D 11/14/2006 A											
PN1F	331		\$16,500,000		Dean Mees 602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PN1F
17	MA	209.0		E	0						
ARIZONA CANAL TO SR 101L CONSTRUCT GPL PROJ MGR: PROSNIER											
CT1J	335		\$86,400,000		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CT1J

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2015

40	AP	340.0	H552601C	H	0.1						CONSULTANT TEAM HAS BEEN SELECTED. HAVE BEGUN TO WORK WITH CONSULTANT TEAM TO DEFINE SCOPE AND NEGOTIATE FEES.
SANDERS PORT OF ENTRY RECONSTRUCT POE											
PROJ MGR: DENBLEYKER PH:689-6305			H552601D								
ZY1D	331	\$17,000,000		Art Magana 602 712-7563		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZY1D					
60	NA	342.0		G	0						
SHOW LOW TO LITTLE MORMON LAKE WIDEN ROADWAY											
PROJ MGR: JEREZ PH: 712-7187			H5107S1D								
QP1C	341	\$6,000,000		Timothy Owens 602 712-8657		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QP1C					
89	CN	452.6	H705601C	F	2.5						
SOUTH OF GRAY MOUNTAIN PASSING LANES											
PROJ MGR: WALLACE PH: 928-779-7580			H7056S1D								
QQ1H		\$2,500,000		Dean Mees 602 712-8716		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QQ1H					
93	MO	101.8	H738801C	K	2.3		04/03/2012			TBD	12/02/2011: STG IV SUBMITTAL NEAR THE END OF JULY 2011. WAITING FOR STG IV SUBMITTAL FROM ROADWAY ENGINEERING GROUP.
ANTELOPE WASH CONSTRUCT 4-LANE DIVIDED HIGHWAY											
PROJ MGR: DOESCHER PH: 712-7551			H738801D			02/10/2010 A	05/12/2009 A	08/09/2013	08/02/2010 A	357 Days	
LE1G	341	\$26,500,000		Vincent Abeyta 602 712-8764		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LE1G					
202L	MA	0.0		E	0	DCR/EIS UNDERWAY.					
SOUTH MTN SALT RIVER TO BUCKEYE ROAD SEGMENT 8 CONSTRUCT ROADWAY											
PROJ MGR: HILL PH: 712-6268											
UF1H		\$177,100,000		Dean Mees 602 712-8716		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UF1H					
202L	MA	0.0		E	0						
BASELINE - SALT RIVER, SEGMENT 6 CONSTRUCT NEW FREEWAY											
PROJ MGR: HILL PH: 712-6268											
NX1L	342	\$46,300,000		Dean Mees 602 712-8716		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NX1L					

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2015

202L	MA	0.0		E	0						EIS/DCR UNDERWAY
SALT RIVER BRIDGE, SEGMENT 7 CONSTRUCT NEW FREEWAY PROJ MGR: HILL PH: 712-6268											
WW1K	342		\$99,400,000			Dean Mees 602 712-8716					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WW1K
202L	MA	9.0		E	7						KICK-OFF FOR DCR/ED SCOPING PHASE OF PROJECT WAS 9/09/10. IDRC SUBMITTED 10/28/11, WITH FDCR DUE IN MARCH 2012. FINAL DESIGN IN FY 14, CONSTRUCTION FY 2015
SR 101 TO GILBERT ROAD CONSTRUCT GENERAL PURPOSE LANES PROJ MGR: MCCALLY PH: 712-7646											
YR1K			\$56,400,000			Timothy Owens 602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YR1K
202L	MA	43.0		E	0						
VAL VISTA DR. - DOBSON RD CONSTRUCT FMS PROJ MGR: YASMIN PH: 712-8328											
XC1K	335		\$6,300,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XC1K

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:	TYPE OF WORK:	PROGRAM COST:	
RTE:	CO MP: TRACS:	PROJECT MANAGER:	COMMENTS:	(in thousands)	FY:

FISCAL YEAR: 2015

QT1F	BALBOA DRIVE			\$2,000	15
101L MA 53.5	CONSTRUCT MULTI-USE PATH BRIDGE OVER THE PRICE FWY				
	PROJ MGR: MCCALLY PH: 712-7646				

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2016

10	PN	186.7		T	3.8			09/21/2012	10/20/2010 A	
EARLEY ROAD TO JCT I-8										
ROAD WIDENING										
PROJ MGR: WILSON PH: 520-388-4263 H798401D										
								09/14/2012	09/27/2013	04/28/2011 A
									11/30/2012	02/15/2012
								10/15/2012	04/11/2013	10/15/2012
JW1K	341		\$19,400,000			Lee Makler (602) 712-8579				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JW1K
10	PM	248.0		T	1.5					
INA ROAD TI										
RECONSTRUCT TI & MAINLINE										
PROJ MGR: WILSON PH: 520-388-4263										
PJ1F	342		\$40,000,000			Lee Makler (602) 712-8579				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PJ1F
10	PM	267.1		T	0					THIS IS SUBJECT TO CHANGE BASED ON PREDESIGN PROJECT H7825
VALENCIA ROAD TI										
CONSTRUCT TRAFFIC INTERCHANGE										
PROJ MGR: RAINE PH: 520-388-4264										
CR1J	342		\$21,000,000			Timothy Owens 602 712-8657				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CR1J
10	PM	269.4		T	0					THIS IS SUBJECT TO CHANGE BASED ON PREDESIGN PROJECT H7825
WILMOT ROAD TI										
RECONSTRUCT TRAFFIC INTERCHANGE										
PROJ MGR: RAINE PH: 520-388-4264										
CS1J	342		\$6,000,000			Timothy Owens 602 712-8657				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CS1J
60	PN	222.0		G	0					THIS PROJECT IS COMBINED WITH TOWN OF SUPERIOR.
SILVER KING SECTION & SUPERIOR STREETS										
RECONSTRUCT TO 4 LANE RDWY W/CNT TURN LANE										
PROJ MGR: BEVER PH: 712-8161 H790001D										
GS1H	341		\$62,000,000			Dean Mees 602 712-8716				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GS1H
89	YV	321.0		P	7					NEGOTIATING THE CONSULTANT CONTRACT FOR DESIGN.
RUGER TO SOUTH OF CHINO VALLEY										
WIDEN THE SR 89 CORRIDOR										
PROJ MGR: JEREZ PH: 712-7187										
CZ1J	341		\$10,000,000			Vincent Abeyta 602 712-8764				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CZ1J

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 01/06/2012
PUBLISHED DATE: 01/19/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#					TRACSD:	A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:				Project Scheduler:						

Fiscal Year 2016

93	MO	116.0		K	0						12/02/2011: PM HAS INITIATED THE ECMS PROJECT INITIATION PROCESS. PM WILL ADVERTISE THIS PROJECT EARLY IN THE CALENDAR YEAR (2012).
CARROW TO STEPHENS CONSTRUCT 4-LANE DIVIDED HIGHWAY											
PROJ MGR: DOESCHER PH: 712-7551 H8232S1D											
TC1J	341	\$22,000,000		Vincent Abeyta	602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TC1J
95	YU	34.0		Y	0						THIS PROJECT AWAITS FUNDING SOURCE NEEDED FOR DESIGN. PROJECT WAS AT PRB AGENDA ON 11/01/2011. FUNDING APPROVED BY PPAC ON NOVEMBER 30, 2011.
FORTUNA WASH BRIDGE CONSTRUCT NEW BRIDGE AND WIDEN ROADWAY											
PROJ MGR: HAKARI PH: 712-7468 H495502D											
NW1L	125	\$13,500,000		Art Magana	602 712-7563						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NW1L
260	YV	218.5		P	7						12/2/2011: DESIGN AND CONSTRUCTION FUNDS IN SAME YEAR (FY 16). WILL NEED TO MOVE DESIGN INTO FY 14 OR CONSTRUCTION TO FY 18.
THOUSAND TRAILS TO I-17 DESIGN/CONSTRUCT ROADWAY WIDENING											
PROJ MGR: DOESCHER PH: 712-7551 H804601D											
XD1K	341	\$7,000,000		Vincent Abeyta	602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XD1K

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
IQ1L	8	YU	66.0			DATELAND - AZTEC	RR(3" TL, AR-ACFC PL) & AR-ACFC	TBD FY 13	2013
CG1L	8	PN	163.0	H827001C		SANTA ROSA BRIDGES (STR # 1092&1093)	SYSTEM PRESERVATION - MINOR BRIDGE REHABILITATI	DEC 12	2013
TI1K	8	PN	170.0	H8171S1D		BIANCO ROAD - JCT I-10	RR(5" TL, 3" PL) & AR-ACFC	TBD FY 14	2014
KI1K	8B	YU	0.0	H7999S1D		STATE LINE - FIRST STREET	R & R 3" AC	TBD FY 12	2012
WU1K	10	MA	0.0			SKY HARBOR WEST AIRPORT ACCESS	CONSTRUCT ACCESS RAMPS	TBD FY 15	2015
YG1K	10	LA	52.0	H821201C	010-A(208)A	BOUSE WASH REST AREA	SYSTEM PRESERVATION - RESTORATION/REHAB/RESU	TBD FY 13	2013
SW1K	10	LA	63.0	H815901C		GAS LINE RD - COUNTY LINE	RR (1/2" TL, 4" PL) & FR	TBD FY 13	2013
FN1H	10	MA	96.2	H708301X		395TH AVE (BELMONT RD)	CONSTRUCT TI	IGA FY 14	2014
FM1H	10	MA	105.0	H683801X	I -010-A-901	I-10/DESERT CREEK TI (PRIVATE FUNDS)	CONSTRUCT TI	IGA FY 14	2014
KL1K	10	MA	109.7	H800101C		SUN VALLEY PARKWAY TI	R & R 3"	TBD FY 12	2012
IP1L	10	MA	112.8		010-A(216)A	SR 85 - VERRADO (EB)	RR(4"TL, 3" PL) & FR	TBD FY 14	2014
CM1J	10	MA	122.0	H770901C		PERRYVILLE ROAD	CONSTRUCT TI	TBD FY 13	2013
WT1K	10	MA	151.5			32NT ST - SR 202L, SANTAN, PHASE 3	CONSTRUCT LOCAL EXPRESS LANES	TBD FY 15	2015
WS1K	10	MA	151.5			32ND ST - SR 202L, SANTAN, PHASE 2	CONSTRUCT LOCAL EXPRESS LANES	TBD FY 14	2014
WR1K	10	MA	151.5			32ND ST - SR202L, SANTAN PHASE 1	CONSTRUCT LOCAL EXPRESS LANES	TBD FY 13	2013
FX1C	10	MA	161.2	H505101C		SR 202L (SANTAN) TO RIGGS ROAD	CONST HOV & GEN PURPOSE LANE	TBD FY 15	2015
JW1K	10	PN	186.7	H798401D		EARLEY ROAD TO JCT I-8	ROAD WIDENING	TBD FY 16	2016
VS1K	10	PN	199.3	H816801C	010-C(203)A	I-8 TO SR 87	ROADWAY WIDENING (AESTHETIC ENHANCEMENTS)	TBD FY 12	2012
SX1J	10	PN	208.8	H769601C		SR 87 TI TO TOWN OF PICACHO	CAPACITY ADDITIONS - ENGINEERING	TBD FY 13	2013
CO1J	10	PM	236.4			MARANA ROAD TO CORTARO ROAD	RECONSTRUCT & WIDEN FRONTAGE ROADS (DESIGN)	TBD FY 15	2015
QL1J	10	PM	247.0	H758301D		INA RD TO RUTHRAUFF RD	RECONSTRUCTION FOR WIDENING	TBD FY 15	2015
PJ1F	10	PM	248.0		010-D	INA ROAD TI	RECONSTRUCT TI & MAINLINE	TBD FY 16	2016
CP1J	10	PM	262.5			KINO TI	DESIGN TRAFFIC INTERCHANGE	DESIGN FY 15	2015
CQ1J	10	PM	264.0			COUNTRY CLUB ROAD TI	CONSTRUCT NEW TRAFFIC INTERCHANGE	DESIGN FY 13	2013
CR1J	10	PM	267.1			VALENCIA ROAD TI	CONSTRUCT TRAFFIC INTERCHANGE	TBD FY 16	2016
NE1K	10	PM	267.5	H806501C		I-10, VALENCIA TI - RITA RD.	PAVEMENT PRESERVATION	MAY 10	2012
CS1J	10	PM	269.4			WILMOT ROAD TI	RECONSTRUCT TRAFFIC INTERCHANGE	TBD FY 16	2016

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
NB1K	10	PM	281.5	H805201C	IM -010-E(208)A	MARSH STATION TI TO PIMA COUNTY LINE I-10 EB, WB	PAVEMENT PRESERVATION	MAY 10	2014
HX1G	10	PM	288.4			CIENEGA CREEK-MARSH STATION PHASE II	NEW RAILROAD TRACKS	TBD FY 12	2012
HY1G	10	PM	288.4	H747301C		CIENEGA CREEK-MARSH STATION PHASE III	REMOVE RAIL & BRIDGE, CONST ML	TBD FY 12	2012
ZV1J	10	CH	307.9	H788001C	IM -010-F(215)A	EAST BENSON - JOHNSON ROAD (WB)	PAVEMENT PRESERVATION	FEB 12	2012
SQ1K	10	CH	322.0	H8151S1D		JOHNSON RD - REDBIRD HILLS (WB)	RR (5" TL, 3" PL) & AR-ACFC	TBD FY 13	2013
YF1J	10	CH	384.0	H779501C		SAN SIMON - STATELINE	RR 5" AC(TL) & FR FULL WIDTH	TBD FY 13	2013
XQ1F	15	MO	9.0	H6387S1D		FARM ROAD TI	CONSTRUCT NEW UNDERPASS	TBD FY 13	2013
NN1L	15	MO	9.0	H834001D		I-15, VIRGIN RIVER BRIDGES	SYSTEM PRESERVATION - ENGINEERING	DESIGN FY 12	2012
ON1L	15	MO	13.4	H843501C	015-A(207)A	I-15, VIRGIN RIVER - STATE LINE	PAVEMENT PRESERVATION	FEB 12	2012
PN1F	17	MA	208.9	H369501D	017-A	PEORIA AVE TO GREENWAY RD	DRAINAGE IMPROVEMENTS	TBD FY 15	2015
TS1H	17	MA	209.0	H822501C		ARIZONA CANAL - 101L	CONSTRUCT FMS	TBD FY 12	2012
CT1J	17	MA	209.0			ARIZONA CANAL TO SR 101L	CONSTRUCT GPL	TBD FY 15	2015
TR1H	17	MA	215.0		017-A(230)A	SR 101L AUGA FRIA TO CAREFREE HIGHWAY (SR 74)	CONSTRUCT FMS	DESIGN FY 13	2013
CU1J	17	YV	232.0			ROCK SPRINGS TO CORDES JUNCTION	WIDEN ROADWAY	TBD FY 14	2014
AM1L	17	YV	243.0	H799101C		AGUA FRIA RIVER BRIDGES NB, SB	SCOUR RETROFIT	DEC 11	2012
RW1K	17	YV	244.0	H8121S1D		BLACK CANYON HILL (NB)	RR (5" TL, 3" PL) & AR-ACFC	TBD FY 13	2013
YA1K	17	YV	251.9	H821001C	STP -017-A(223)A	SUNSET POINT RA	CONSTRUCTION OF WATER AND WASTE WATER SYSTE	MAR 12	2012
UD1J	17	YV	279.6	H7711S1D		SR169 - ROCKY PARK	SYSTEM PRESERVATION - ENGINEERING	DEC 12	2013
NA1J	17	YV	291.5	H766401C	IM -017-B(212)A	MIDDLE VERDE TI - SR 179 TI (NB & SB)	PAVEMENT PRESERVATION	TBD FY 12	2012
ZW1J	17	YV	299.0	H7856S1D	IM -017-B(209)A	SEDONA TI - STONEMAN LAKE TI (NB)	RR(5"TL; 3" PL) + FR FW	NOV 12	2013
NF1K	19	PM	29.0	H805101C		ARIVACA RD - PIMA MINE RD	PAVEMENT PRESERVATION	MAY 10	2012
SN1L	19	SC	32.9		CBI -	CANOA RANCH REST AREA I-19 NB AND SB	DESIGN INSTALLATION	IGA FY 12	2012
XF1H	19	PM	47.0	H722201C	STP -019-A-(AUP)	SAHUARITA TI	CONSTRUCT NEW TI	TBD FY 12	2012
QK1C	19	PM	58.7	H510501C		AJO WAY TI (JCT SR 86)	RECONSTRUCT TI	TBD FY 14	2014
FQ1J	40	MO	21.0	H727101C		FLAT TOP WASH BRIDGE EB #363	BRIDGE REHABILITATION/REPLACEMENT	MAR 12	2012
BC1L	40	MO	53.5	H824201D		E KINGMAN TI #1357/1358 & SFRR #1359/1360	BRIDGE DECK REPAIR	AUG 12	2013
IG1K	40	YV	132.1	H785701C		WEIGH STATION TO ASH FORK	PAVEMENT PRESERVATION	TBD FY 13	2013

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
RP1K	40	YV	146.2	H8114S1D		EAST ASHFORK TI - COUNTY LINE	RR 3" & 2" AC & AR-ACFC	TBD FY 13	2013
RQ1K	40	CN	158.6	H8115S1D		PINE SPRINGS - WEST WILLIAMS TI	RR 3" & 2" AC & AR-ACFC	TBD FY 13	2013
TA1H	40	CN	198.0	H7018S1D		BUTLER AVE TI	SYSTEM ENHANCEMENT-ENGINEERING	TBD FY 12	2012
ZX1J	40	CN	224.7	H785801C		BUFFALO RANGE TI - TWO GUNS TI	RR(5"TL; 3" PL) + FR	JAN 12	2012
ZY1J	40	AP	303.0	H7859S1D		BIG LITHODENDRON-PETRIFIED FOREST NATL PARK	RR(5"TL; 3" PL) + FR FW	TBD FY 14	2014
HX1L	40	AP	323.0	H8311B1D		CRAZY CREEK BRIDGE EB STR #674	STORM REPAIR	APR 12	2012
ZY1D	40	AP	340.0	H552601C	040-E(001)	SANDERS PORT OF ENTRY	RECONSTRUCT POE	TBD FY 15	2015
QQ1K	40	AP	358.5	H8141S1D		LUPTON TI	DCR AND ENVIRONMENTAL STUDIES	TBD FY 14	2014
KF1L	40B	NA	285.0	H831601C		WEST URBAN BOUNDRY TO SR 77	PAVEMENT PRESERVATION	TBD FY 12	2012
CV1J	51	MA	5.7	H823901D	CM -051-A(202)A	GLENDALE TO LOOP 101	CONSTRUCT FMS	TBD FY 12	2012
VW1J	51	MA	7.0	H774801C	IM -051-A(201)A	NORTHERN TO BELL	SIGN REPLACEMENT	DEC 11	2012
CW1J	60	LA	70.0	H739001C		ALAMO LAKE STATE PARK	CONSTRUCT PARKING	TBD FY 12	2012
WX1K	60	MA	148.9			SR 101L, AGUA FRIA TO VAN BUREN STREET, PHASE 2	CONSTRUCT ROADWAY IMPROVEMENTS	TBD FY 14	2014
RP1L	60	MA	149.0		060-B(210)A	SR 101L - 71ST AVE	ROADWAY IMPROVEMENTS	FEB 12	2012
GP1H	60	MA	153.0	H732801C	060-B(204)	71ST AVENUE TO MCDOWELL	ROADWAY IMPROVEMENTS	MAY 12	2012
TT1H	60	MA	183.0			LINDSAY RD HALF INTERCHANGE	CONSTRUCT TI	DESIGN FY 12	2012
CX1J	60	MA	194.0			MERIDIAN ROAD, HALF INTERCHANGE	CONSTRUCT TI	TBD FY 13	2013
PRSP	60	PN	220.0	H684501C	060-D-508	BOYCE THOMPSON STATE PARK	CONSTRUCT ROAD	TBD FY 12	2012
GS1H	60	PN	222.0	H790001D		SILVER KING SECTION & SUPERIOR STREETS	RECONSTRUCT TO 4 LANE RDWY W/CNT TURN LANE	TBD FY 16	2016
EX1F	60	PN	230.0	H5818S1D	060-D	OAK FLAT - DEVIL'S CANYON	CONSTRCT PASSING/CLIMBING LANE	TBD FY 13	2013
KU1L	60	GI	251.0	H836901C	060-D(210)A	US 60 AT HIGH STREET, GLOBE HIGH SCHOOL	PEDESTRIAN HYBRID BEACON	MAR 12	2012
QP1C	60	NA	342.0	H5107S1D		SHOW LOW TO LITTLE MORMON LAKE	WIDEN ROADWAY	TBD FY 15	2015
MY1J	66	MO	57.1	H766101C		AIRWAY AVENUE TO MOHAVE AIRPORT DRIVE	PAVEMENT PRESERVATION	MAR 12	2012
RX1K	69	YV	271.6	H8122S1D		BIG BUG 4 TO POLAND JCT	RR 3" TL, RR AR-ACFC FULL WIDTH	TBD FY 13	2013
XG1G	70	GI	253.4	H788401D		RAILROAD OVERPASS TO JCT SR 77	CONSTRUCT NEW ROADWAY & RAILROAD STRUCTURE	TBD FY 13	2013
AG1K	70	GH	275.0	H788201C		POINT OF PINES	R&R 3" + AR-ACFC	TBD FY 13	2013
QS1C	70	GH	340.0	H5109S1D		SAFFORD TO SOLOMON	PA (WIDEN TO 4 LN, LT TURN LNS	TBD FY 11	2011

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
KL1L	71	YV	91.0	H836001C	STP -071-A(201)A	MARICOPA COUNTY LINE TO CONGRESS JCT	PAVEMENT PRESERVATION (DBL CHIP SEAL)	DEC 11	2012
FF1G	73	NA	342.0	H6578S1D		WHITERIVER TO COAL MINE CANYON	2" AC & ARFC	TBD FY 13	2013
ZZ1J	74	MA	0.0	H786001C	074-B(000)A	JCT US 60 - PICACHO WASH TRAIL	RR 3" AC + FR	FEB 12	2012
AY1G	77	PM	82.0	H6694S1D	077-A	TANGERINE ROAD - PINAL COUNTY LINE	WIDENING TO 6 LANES	MAR 13	2013
CY1J	77	PN	100.0	H739101C		ORACLE STATE PARK	CONSTRUCT PARKING	TBD FY 12	2012
JG1K	77	PN	123.5	H796901C		ARAVAIPA CREEK BRIDGE #399	BRIDGE REHABILITATION	JUN 12	2013
MP1J	77	NA	352.0	H7668S1D		SITGREAVES NF BOUNDRY-TAYLOR CITY LIMITS	R & R 3" AC & FR	TBD FY 12	2012
NL1J	77	NA	357.0	H7667S1D		TAYLOR CITY LIMITS - SNOWFLAKE	R&R 3" AC & FR	TBD FY 12	2012
ZS1H	77	NA	366.5	H728601C		FIVE MILE DRAW BRIDGE #278	DECK REHABILITATION	JAN 13	2015
MT1J	77	NA	395.0	H765701C		JCT I-40 - NAVAJO NATION BOUNDRY (NB & SB)	R&R 3" AC & FR	TBD FY 12	2012
BE1L	79	PN	136.0	H789101C		GILA RIVER BRIDGE (STR #501)	SCOUR RETROFIT	FEB 12	2012
WS1H	80	CH	316.0	H718101C		TOMBSTONE COURTHOUSE STATE PARK	CONSTRUCT PARKING	TBD FY 12	2012
WP1J	80	CH	364.0	H624302C		DOUGLAS STRATEGIC MOTOR CARRIER STATION	CAPACITY ADDITIONS - RECONSTRUCTION	IGA FY 12	2012
AR1E	82	SC	20.0	H718201C		PATAGONIA LAKE (SONOITA CREEK)	CONSTRUCT ROAD	TBD FY 12	2012
NG1K	83	PM	46.5	H806701C	STP -083-A(203)A	I-10 - COUNTY LINE	PAVEMENT PRESERVATION	MAY 10	2012
KY1K	84	PN	166.5	H798901C		SANTA ROSA WASH BRIDGE STR # 419	SCOUR RETROFIT	DEC 11	2012
MY1K	85	PM	42.5	H804901C	STP -085-A(202)A	AJO - NATIONAL MONUMENT	SYSTEM PRESERVATION - ENGINEERING	MAY 10	2012
ZN1J	85	MA	153.2	H800601C		WARNER STREET BRIDGE	CONSTRUCT NEW BRIDGE	TBD FY 13	2013
MZ1K	86	PM	80.0	H804801C	STP -086-A(207)A	MP 80 - 105.3	SYSTEM PRESERVATION - ENGINEERING	MAY 10	2012
GF1J	86	PM	92.3	H715001D		INDIAN ROUTE 15 INTERSECTION	INTERSECTION IMPROVEMENTS (DESIGN)	DESIGN FY 12	2012
KD1J	86	PM	92.9	H7343S1D		INDIAN RESERVATION ROUTE 15 INTERSECTION	CONSTRUCT INTERSECTION IMPROVEMENTS	TBD FY 13	2013
KI1L	86	PM	115.8	H834801D		TOWN OF SELLS TO FRESNAL	SYSTEM PRESERVATION - ENGINEERING	DESIGN FY 12	2012
FT1K	86	PM	126.0			SAN ISIDRO INTERSECTION	INTERSECTION IMPROVEMENTS (DESIGN)	DESIGN FY 12	2012
UW1J	86	PM	128.5	H801101C		SANTA ROSA RANCH SEGMENT	ROADWAY WIDENING	FEB 12	2012
GY1H	86	PM	132.8	H801001C		KITT PK ROAD SEGMENT	ROADWAY WIDENING	FEB 12	2012
AZ1G	86	PM	160.0	H680601C	STP -086-A(210)A	VALENCIA ROAD - KINNEY ROAD	CONSTRUCT ROADWAY WIDENING TO 4 LANES	TBD FY 13	2013
RM1K	87	MA	177.0	H8111S1D		JCT 202L - GILBERT RD	RR AR-ACFC	TBD FY 12	2012

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
GY1L	87	MA	218.0	H827201D		SR 87 NB & SB MP 218 - MP 224	PAVEMENT PRESERVATION	TBD FY 12	2012
SB1K	87	GI	236.2	H8123S1D		JCT 188 - RYE	RR 3" TL, & AR-ACFC FULL WIDTH	TBD FY 13	2013
RE1G	87	GI	250.9	HX17001C	NH -087-B(214)A	SR87; GREEN VALLEY PARKWAY/BIA 101 IN PAYSON	RELOCATE SIGNAL POLE	JAN 12	2012
TQ1H	87	GI	263.0	H718301C		TONTO NATURAL BRIDGE	CONSTRUCT NEW ROAD	TBD FY 12	2012
MU1J	87	NA	346.0	H765601C	087-D(203)A	MP 346 TO MP 364	R&R 3" AC & FR	JAN 12	2012
A6SP	87	NA	346.0	H717901C		HOMOLOVI RUINS STATE PARK	CONSTRUCT ROAD	TBD FY 14	2014
IY1L	87	NA	368.0	H831701C	STP -087-D(202)A	DRAW TO TES TOH WASH	PAVEMENT PRESERVATION (ACFC)	FEB 12	2012
RN1K	88	MA	204.0	H8112S1D		APACHE JCT - TORTILLA FLATS	MILL 2" & 3" AC & CHIP SEAL	TBD FY 13	2013
EE1E	89	YV	288	H543501C	089-A(207)A	SR-89 @ KIRKLAND JCT / WAGNER RD	CST RT & LT TURN LNS, SHOULDER	DESIGN FY 12	2012
VB1J	89	YV	289.0	H773201C		SR 89 EXTENSION OF DRAINAGE FACILITIES	SYSTEM ENHANCEMENT - ENGINEERING	DESIGN FY 12	2012
VQ1K	89	YV	295.4	H799501C	089-A(206)A	WASH BRIDGE STR #104	SCOUR RETROFIT	DEC 11	2012
MG1J	89	YV	308.0	H755301C	STP -089-A(201)A	WHITE SPAR RD	ROADWAY WIDENING AND ENHANCEMENT	TBD FY 12	2012
TE1J	89	YV	319.2	H803901C		JCT SR 89A TO RUGER	CONSTRUCT ROADWAY WIDENING	TBD FY 14	2014
CZ1J	89	YV	321.0			RUGER TO SOUTH OF CHINO VALLEY	WIDEN THE SR 89 CORRIDOR	TBD FY 16	2016
TD1K	89	YV	324.0	H810101C	TEA -089-B(205)A	CHINO VALLEY	CONSTRUCT SIDEWALKS AND LANDSCAPING	TBD FY 12	2012
QQ1H	89	CN	452.6	H705601C		SOUTH OF GRAY MOUNTAIN	PASSING LANES	TBD FY 15	2015
DA1J	89	CN	464.5			CAMERON SECTION	CONSTRUCT 4-LANE URBAN, SR 64 INTERSECTION & BR	TBD FY 13	2013
RR1K	89	CN	476.6	H811601C	089-D(203)A	MOENKOPI WASH - HIDDEN SPRINGS	2.5" AC OVERLAY AND 1/2" AR-ACFC	TBD FY 14	2014
AH1K	89	CN	510.0	H7866S1D	089-D(202)A	GRAY SPOT WASH - NORTH RED HILL	3" AC + FR	TBD FY 13	2013
NSSP	89A	YV	365.0			RED ROCK STATE PARK	DESIGN	DESIGN FY 13	2013
IV1A	89A	CN	399.0	H413401C	366-	AIRPORT ROAD TI (JW POWELL BLVD)	CONSTRUCT INTERSECTION IMPR	TBD FY 13	2013
RS1K	89A	CN	609.3	H8117S1D		FREDONIA - STATE LINE	RR 3" & AR-ACFC	TBD FY 13	2013
DJ1G	90	CH	323.5	H655501C		CENTRAL AVE TO MOSON RD, E OF SIERRA VISTA	WIDEN TO 5 LANES	SEP 12	2013
DJ1F	90	CH	328.6	H600501C		SAN PEDRO BR (STRUCTURE NO 2944)	BRIDGE REPLACEMENT	TBD FY 12	2012
LC1J	92	CH	324.3	H716701C		CANYON DE FLORES-GLENN RD/KACHINA	SYSTEM ENHANCEMENT - ENGINEERING	TBD FY 14	2014
LB1K	92	CH	347.0	H799601C	092-A(201)A	BRIDGE STRUCTURE #199	BRIDGE SCOUR RETROFIT	DEC 11	2012
LE1G	93	MO	101.8	H738801C		ANTELOPE WASH	CONSTRUCT 4-LANE DIVIDED HIGHWAY	TBD FY 15	2015

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
TC1J	93	MO	116.0	H8232S1D		CARROW TO STEPHENS	CONSTRUCT 4-LANE DIVIDED HIGHWAY	TBD FY 16	2016
KK1L	93	MO	139.0	H835401D	HPP -093-B(209)	US 93, SB BURRO CREEK BRIDGE	SYSTEM PRESERVATION - ENGINEERING	TBD FY 12	2012
NV1L	95	YU	0.0			SAN LUIS STREETS	INFRASTRUCTURE IMPROVEMENTS	TBD FY 13	2013
KM1K	95	YU	0.0	H800301C		INTERNATIONAL BORDER - JUAN SANCHEZ BLVD	REMOVE 3", REPLACE 2.5" & ACFC	TBD FY 12	2012
NW1L	95	YU	34.0	H495502D	095-B(201)	FORTUNA WASH BRIDGE	CONSTRUCT NEW BRIDGE AND WIDEN ROADWAY	TBD FY 16	2016
GK1J	95	YU	82.0	H752601C	NH -095-B(204)A	US 95 @ MP 82 & 89.2	INTERSECTION IMPROVEMENTS	FEB 12	2012
NK1J	95	LA	96.0	H749501C		CRYSTAL HILL RD TO JCT I10 NB & SB	3" AC & 1/2" AR-ACFC	DEC 11	2012
WE1K	95	MO	184.0	H819301C		LAKE HAVASU STATE PARK PHASE I	DESIGN PARKING LOT & BOAT LAUNCH RAMPS	DESIGN FY 12	2012
QN1F	95	MO	190.0	H451101C	095-C	LAKE HAVASU TO I-40	DESIGN CLIMBING LANE	TBD FY 12	2012
IL1K	95	MO	236.4	H777301C	STP -095-D(203)A	SR 95 AT JOY LANE	DRAINAGE IMPROVEMENTS	NOV 11	2012
KN1K	95S	LA	143.8	H799801C		SR 95 SPUR, STATE LINE-RIVER SIDE DRIVE	REMOVE 3", REPLACE 2.5" & ACFC	JUL 12	2013
DD1J	101L	MA	23.5			I-17 TO TATUM BLVD	CONSTRUCT HOV LANE	DESIGN FY 13	2013
WY1K	101L	MA	41.0			SHEA BLVD TO SR 202L (RED MOUNTAIN)	CONSTRUCT GPL	TBD FY 14	2014
S9SP	101L	MA	48.0	H387501C	101-B	PIMA ROAD EXTENSION	CONSTRUCT ROADWAY	IGA FY 12	2012
QT1F	101L	MA	53.5			BALBOA DRIVE	CONSTRUCT MULTI-USE PATH BRIDGE OVER THE PRICE	IGA FY 15	2015
LE1K	160	CN	313.4	H798801C	STP -160-A(204)A	US 160, JCT. US 89 - EAST	SYSTEM ENHANCEMENT - ENGINEERING	NOV 11	2012
RU1K	160	NA	358.1	H811901C		COUNTY LINE - BLACK MESA	RR 3" & AR-ACFC	NOV 12	2013
RJ1C	160	NA	375.2	H512001C		JCT SR 564 - TSEGI, PH I	CONST DUAL PASSING LNS	TBD FY 12	2012
UA1J	160	AP	455.0	H771301C	STP -160-B(203)	ANIDO WASH	BOX CULVERT EXTENSION/DRAINAGE IMPROVEMENTS	MAY 12	2012
GB1K	179	YV	302.0	H791401X	SB -AZ-08(001)A	RED ROCK SCENIC BYWAY: CMP IMPLEMENTATION-YR. 3	CMP YR 3 IMPLEMENTATION	IGA FY 12	2012
RT1K	180	CN	216.2	H8118S1D		COLUMBUS AVENUE - SNOW BOWL	RR 3" & AR-ACFC	TBD FY 13	2013
MQ1J	180	AP	338.0	H752001C	180-B(204)A	BEAVER DAM - RANCH (EB & WB)	3" CIPR & FR	TBD FY 12	2012
XT1H	180	AP	402.0	H717201D		JCT SR 260 / US 180 & RODEO GROUNDS INTERSECTION	REALIGN INTERSECTION	TBD FY 13	2013
UK1J	180	AP	415.7	H773101D		US 180 @ MP 415	INSTALL NEW DRAINAGE FACILITY	MAY 12	2012
SC1K	191	CH	38.2	H8124S1D		JCT 181 - PEARCE ROAD	3" AC & AR-ACFC	TBD FY 13	2013
AI1K	191	CH	61.5	H788301C	191-A(203)A	COCHISE POWER PLANT - JCT I-10	RR 2" AC + 3" AC + FR	TBD FY 14	2014
MG1E	191	GH	100.7			SR 266 TO ARTESIA	DESIGN (PARALLEL ROADWAY)	DESIGN FY 14	2014

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
LV1C	191	AP	367.0	H436001C		NAHATA' DZIIL ROAD - SANDERS TI	RECONSTRUCT 3 BRIDGES AND RDWY	TBD FY 12	2012
EB1E	191	AP	446	H543801C		CHINLE SOUTH	ROADWAY WIDENING	TBD FY 13	2013
SK1K	191	AP	481.0	H813201C		ROUND ROCK - JCT. US 160	1/2" AR-ACFC	TBD FY 13	2013
TY1H	202L	MA	0.0			I-10 EAST/SANTAN TI TO 51ST AVE	DESIGN ROADWAY	TBD FY 14	2014
WZ1K	202L	MA	0.0			17TH AVE TO 51ST AVE, SEGMENT 3	CONSTRUCT NEW FREEWAY	TBD FY 14	2014
WW1K	202L	MA	0.0			SALT RIVER BRIDGE, SEGMENT 7	CONSTRUCT NEW FREEWAY	TBD FY 15	2015
UG1H	202L	MA	0.0			RURAL RD TO SR 101L	DESIGN GPL	DESIGN FY 11	2011
UF1H	202L	MA	0.0			SOUTH MTN SALT RIVER TO BUCKEYE ROAD SEGMENT 8	CONSTRUCT ROADWAY	TBD FY 15	2015
NX1L	202L	MA	0.0			BASELINE - SALT RIVER, SEGMENT 6	CONSTRUCT NEW FREEWAY	TBD FY 15	2015
YR1K	202L	MA	9.0	H8169S1D		SR 101 TO GILBERT ROAD	CONSTRUCT GENERAL PURPOSE LANES	TBD FY 15	2015
XC1K	202L	MA	43.0			VAL VISTA DR. - DOBSON RD	CONSTRUCT FMS	TBD FY 15	2015
ST1H	202L	MA	44.0			LINDSAY ROAD TO GILBERT ROAD	DESIGN & CONST MULTI-USE PATH	TBD FY 12	2012
TX1H	202L	MA	48.0			DOBSON ROAD TO I-10, MARICOPA	CONSTRUCT FMS	TBD FY 14	2014
XD1K	260	YV	218.5	H804601D		THOUSAND TRAILS TO I-17	DESIGN/CONSTRUCT ROADWAY WIDENING	TBD FY 16	2016
LY1C	260	GI	258.0			LION SPRINGS SECTION	DESIGN (ROADWAY WIDENING)	DESIGN FY 16	2016
PA1K	260	NA	310.0	H801201C	260-B(209)A	PIERCE WASH BRIDGE (STR # 1373)	SCOUR RETROFIT	DEC 12	2013
LQ1L	260	NA	331.9	H835301C	NH -260-B(215)A	OLD US 160 TO JCT US 60	PAVEMENT PRESERVATION (MICRO-SURFACING)	JAN 12	2012
AD1K	260	AP	361.0	H7881S1D		MCNARY - SUNRISE TURNOFF	RR 3" AC + FR	TBD FY 13	2013
RV1K	264	AP	426.0	H812001C		STEAMBOAT - BURNSIDE	3" OL & AR-ACFC	MAR 13	2014
IF1L	287	PM	111.8	H793601D		SR 287, MP 111.8 TO MP 115.6 IN CASA GRANDE	ROADWAY IMPROVEMENT	TBD FY 12	2012
NU1L	303L	MA	0.0			I-10/303L TI, PHASE I (I-10 REALIGNMENT)	CONSTRUCT LANDSCAPE	TBD FY 14	2014
OE1L	303L	MA	105.0			THOMAS ROAD TO CAMELBACK ROAD	CONSTRUCT LANDSCAPE	TBD FY 13	2013
AZ1K	303L	MA	105.6	H787201C	NH -303-A(201)A	SR303L: THOMAS ROAD TO CAMELBACK ROAD	CONSTRUCT NEW ROADWAY	DEC 11	2012
OB1L	303L	MA	107.0			CAMELBACK ROAD TO GLENDALE AVENUE	CONSTRUCT LANDSCAPE	TBD FY 14	2014
BA1K	303L	MA	107.6	H787301C		CAMELBACK ROAD TO GLENDALE AVENUE	CAPACITY ADDITIONS - ENGINEERING	TBD FY 13	2013
OC1L	303L	MA	109.0			GLENDALE AVE TO PEORIA AVE	CONSTRUCT LANDSCAPE	TBD FY 13	2013
BB1K	303L	MA	109.6	H787401C	NH -303-A(203)	GLENDALE AVENUE TO PEORIA AVENUE	CAPACITY ADDITIONS - ENGINEERING	FEB 12	2012

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
OD1L	303L	MA	112.0			PEORIA AVENUE TO WADDELL ROAD	CONSTRUCT LANDSCAPE	TBD FY 12	2012
OF1L	303L	MA	114.0	H833201D		WADDELL ROAD TO MOUNTAIN VEIW ROAD	CONSTRUCT LANDSCAPE	TBD FY 12	2012
XE1K	303L	MA	118.0	H814501C		US 60 GRAND AVE / SR 303L TI, INTERIM	CONSTRUCT INTERIM TI	TBD FY 14	2014
RL1K	347	PN	168.0	H810801C		PAPAGO RD - EDISON RD	RR 3" AC & FR	JAN 12	2012
QE1K	387	PN	0.0	H8109S1D		JCT SR 84 / SR 287 TO SANTA CRUZ RIVER BRIDGE	RR 3" AC & FOG COAT	TBD FY 13	2013
RO1K	587	PN	218.8	H8113S1D		SR 87 - JCT I-10	RR 3" & AR-ACFC	TBD FY 13	2013
KR1L	999	MA	0.0	H836701C	STP -999-A(335)A	WEST AND SOUTH OF GILA BEND	PAVEMENT PRESERVATION (CRACK SEAL)	JAN 12	2012
KO1L	999	PN	0.0	H836401C	STP -999-A(331)A	PINAL COUNTY WIDE	PAVEMENT PRESERVATION (CRACK SEAL)	DEC 11	2012
FX1L	999	SW	0.0	H829801C	999-A(322)	STATEWIDE/YUMA	SYSTEM PRESERVATION - ENGINEERING	TBD FY 12	2012
ID1L	999	SW	0.0			TOC / CENTRALIZED CONTROL SYSTEM	CONTROL SYSTEM FOR RAMP METERS AND SIGNALS	IGA FY 12	2012
KS1L	999	SW	0.0	H836801C	NH -999-A(336)A	BETWEEN CITY OF YUMA AND KINGMAN DISTRICT LINE	PAVEMENT PRESERVATION (CRACK SEAL)	DEC 11	2012

<http://www.azdot.gov/Highways/ppms/>
