

GLOBE DISTRICT

Active Project Status Report - Design

SEPTEMBER 2006

DATA DATE: 09/08/2006



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

SEPTEMBER 2006

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 09/08/2006) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 09/22/2006

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2007
GLOBE DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S						PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)						
112						QU1H	77	NA	357.9	H704601C	SR 77 / PULP MILL RD SYS ENHNC-TRFFC MGMT & ENGRING	08/25/2006	\$472	
132						311	LQ1G	177	PN	139.2	H667001C	SR-177, MP 139.2 - 145.6 R/W FENCING REPLACEMENT	08/31/2006	\$370
311						CB1F	77	PN	128.0	H632201C	SR-77, MP 128 - 134.6 R/W FENCING REPLACEMENT	08/31/2006	\$255	

PROJECTS ADDED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:			
RTE:	CO:	MP:	TYPE OF WORK:		PROJECT COST:
TRACS:		PROJECT MANAGER:		COMMENTS:	(in thousands) BID READY:

PROJECTS DELETED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:			
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	ORIGINAL
	PROGRAM COST:	PROJECT MANAGER:		COMMENTS:	BID DATE:
<hr/>					

PROJECTS RESCHEDULED THIS MONTH

CPSID:	PROJECT NUMBER	PROJECT NAME:		BID READY:
RTE:	CO:	MP:	TRACS:	<u>RESCHEDULED:</u>
	PROGRAM COST:	PROJECT MANAGER:	COMMENTS:	FROM: TO:
<hr/>				

* NOTE~ Bid Ready dates can remain the same,
while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJCT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
------------	---	---	-----------	---

PROJECTS THAT FAILED TO ADVERTISE THIS FISCAL YEAR

PRB ACTION IS REQUIRED TO RE-SCHEDULE THESE PROJECTS

CPS	PROJECT NUMBER:					PROJECT NAME:	ENG	PROGRAM COST:	ORIGINAL
ID:	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:		DIST:	(in thousands)	BID DATE:

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	PROGRAM COST: (in thousands)	FY:
<u>FISCAL YEAR: 2008</u>					
RU1H	79 PM 136.3 H708601C G	SR79,MP 136.27@AAR/DOT #742-407-P INSTALL CONCRETE RR X-ING SRFC PROJ MGR: SYERS PH: 712-8694		\$150	08

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
							GENERAL COMMENTS
GLOBE DISTRICT							
BID ADVERTISEMENT: TBD 08						VICKI BEVER	
ZN1F	G			FLORENCE JCT - QUEEN CREEK	\$57,408		
60	PN	213.0	H466203C	RECONSTRUCT ROADWAY (WIDENING)	341	602-712-8161	
BID ADVERTISEMENT: TBD 08						EVELYN MA	THE CONSULTANT WILL SUBMIT STAGE II IN
PRSP	G	060-D-508		BOYCE THOMPSON STATE PARK	\$800		AUGUST 2006.
60	PN	220.0	H684501C	CONSTRUCT ROAD		602-712-6660	
BID ADVERTISEMENT: TBD 11						VICKI BEVER	
GS1H	G			SILVER KING SECTION	\$15,000		
60	PN	222.3		RECONSTRUCT ROADWAY		602-712-8161	
BID ADVERTISEMENT: TBD 09						VICKI BEVER	
EX1F	G	060-D		OAK FLAT - DEVIL'S CANYON	\$6,250		
60	PN	230.0		CONSTRCT PASSING/CLIMBING LANE	333	602-712-8161	
BID ADVERTISEMENT: TBD 07						VICKI BEVER	
MY1F	G	060-D-		COUNTY LINE - PINTO VALLEY	\$7,131		
60	GI	236.2	H614001C	RR 3" + ARFC AND PASSING LANE	111	602-712-8161	
BID ADVERTISEMENT: TBD 07						ROBERT GASSER	
DG1F	G			RUSSELL RD - RAGUS RD	\$800		
60	GI	246.8	H609201C	NEW SIDEWALK		602-712-4603	
BID ADVERTISEMENT: TBD 07						ASZITA MANSOR	
EE1H	G			JCT SR 260 - MP 343			
60	NA	339.7	H681601C	MILL AND REPLACE		602-712-6961	
BID ADVERTISEMENT: TBD 08						ORLANDO JEREZ	PROJECT WILL BE MOVED TO FY 08. NEED
ZP1B	G	026-2		SHOW LOW CREEK BR, #00383	\$4,500		ADDITIONAL FUNDS.
60	NA	341.7	H466301C	CONSTRUCT BRIDGE	125	602-712-7187	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
GLOBE DISTRICT							
BID ADVERTISEMENT: TBD 11					ORLANDO JEREZ		
XG1G	G			RAILROAD OVERPASS TO JCT SR 77	\$4,250		
	70	GI	253.4	CONST NEW RDWAY & RR STRUCT.		602-712-7187	
BID ADVERTISEMENT: TBD 08					VICKI BEVER		
QT1C	G	077-A		MP 145 - MP 147	\$11,000		
	77	GI	145.0	H511101C ROADWAY CONSTRUCTION	331	602-712-8161	
BID ADVERTISEMENT: IGA 08					JOHN SYERS		
RU1H	G			SR79,MP 136.27@AAR/DOT #742-407-P	\$150		
	79	PM	136.3	H708601C INSTALL CONCRETE RR X-ING SRFC		602-712-8694	
BID ADVERTISEMENT: TBD 07					VICKI BEVER		
OQ1D	G	STP -088-A(001)		FISH CREEK HILL	\$1,500		
	88	MA	223.0	H692001C CONSTRUCT RETAINING WALLS	331	602-712-8161	
BID ADVERTISEMENT: TBD 07					JAMES SCHLEICH		THE DESIGN TEAM HAS REACHED CONSENSUS ON THE NEW SCHEDULE. SURVEY HAS BEEN REQUESTED. CONSULTANT HAS BEEN BROUGHT ONTO THE TEAM TO PREPARE THE DRAINAGE REPORT
AQ1G	G	191-D()A		STANDARD PARALLEL - WITCH WELL	\$4,763		
	191	AP	328.0	2' MILL & RPL + 1/2" AR-ACFC		602-712-7588	
BID ADVERTISEMENT: TBD 11					ORLANDO JEREZ		
HI1H	G			HEBER - SHOW LOW EB & WB	\$3,000		
	260	NA	317.2	CONSTRUCT PASSING LANES		602-712-7187	
BID ADVERTISEMENT: TBD 07					JOHN O'CONNOR		
VQ1F	G	260-C(003)A		SR-260, WILLS STREET - JCT US-60	\$469		
	260	NA	336.9	H633601C MULTI-USE PATH		602-712-7530	
BID ADVERTISEMENT: TBD 07					JOHN O'CONNOR		BID READY MAY 06
OV1F	G	260-C(003)A		PORTER MTN RD - WOODLAND RD			
	260	NA	350.0	H621401C MULTI-USE PATH		602-712-7530	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:
						AND TRIBAL CLEARANCES / APPROVAL
						GENERAL COMMENTS

GLOBE DISTRICT

BID ADVERTISEMENT: DEC 06						MINDY SCHAIBLE
EB1H	G			SR 260, MP 356-357.6	\$5	
	260	NA	356.0	RW FENCING		602-712-8676
BID ADVERTISEMENT: DEC 06						MIKE ANDAZOLA
NT1F	G			CRESENT LAKE HIGHWAY		
	260	AP	394.0	H619901C CONSTRUCT TURN LANES		602-712-7629

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
G									
ZN1F	60	PN	213.0	H466203C		FLORENCE JCT - QUEEN CREEK	RECONSTRUCT ROADWAY (WIDENING)	TBD FY 08	2008
PRSP	60	PN	220.0	H684501C		BOYCE THOMPSON STATE PARK	CONSTRUCT ROAD	TBD FY 08	2008
GS1H	60	PN	222.3			SILVER KING SECTION	RECONSTRUCT ROADWAY	TBD FY 11	2011
EX1F	60	PN	230.0			OAK FLAT - DEVIL'S CANYON	CONSTRCT PASSING/CLIMBING LANE	TBD FY 09	2009
MY1F	60	GI	236.2	H614001C		COUNTY LINE - PINTO VALLEY	RR 3" + ARFC AND PASSING LANE	TBD FY 07	2007
DG1F	60	GI	246.8	H609201C		RUSSELL RD - RAGUS RD	NEW SIDEWALK	TBD FY 07	2007
EE1H	60	NA	339.7	H681601C		JCT SR 260 - MP 343	MILL AND REPLACE	TBD FY 07	2007
ZP1B	60	NA	341.7	H466301C		SHOW LOW CREEK BR, #00383	CONSTRUCT BRIDGE	TBD FY 08	2008
XG1G	70	GI	253.4			RAILROAD OVERPASS TO JCT SR 77	CONST NEW RDWAY & RR STRUCT.	TBD FY 11	2011
QT1C	77	GI	145.0	H511101C		MP 145 - MP 147	ROADWAY CONSTRUCTION	TBD FY 08	2008
RU1H	79	PM	136.3	H708601C		SR79,MP 136.27@AAR/DOT #742-407-P	INSTALL CONCRETE RR X-ING SRFC	IGA FY 08	2008
OQ1D	88	MA	223.0	H692001C	STP -088-A(001)	FISH CREEK HILL	CONSTRUCT RETAINING WALLS	TBD FY 07	2007
AQ1G	191	AP	328.0			STANDARD PARALLEL - WITCH WELL	2' MILL & RPL + 1/2" AR-ACFC	TBD FY 07	2007
HI1H	260	NA	317.2			HEBER - SHOW LOW EB & WB	CONSTRUCT PASSING LANES	TBD FY 11	2011
VQ1F	260	NA	336.9	H633601C		SR-260, WILLS STREET - JCT US-60	MULTI-USE PATH	TBD FY 07	2007
OV1F	260	NA	350.0	H621401C		PORTER MTN RD - WOODLAND RD	MULTI-USE PATH	TBD FY 07	2007
EB1H	260	NA	356.0			SR 260, MP 356-357.6	RW FENCING	NOV 06	2007
NT1F	260	AP	394.0	H619901C		CRESENT LAKE HIGHWAY	CONSTRUCT TURN LANES	NOV 06	2007

<http://www.azdot.gov/Highways/ppms/>
