

**KINGMAN DISTRICT**

**Active Project Status Report - Design**

**SEPTEMBER 2006**

**DATA DATE: 09/08/2006**



**Arizona Department of Transportation  
Intermodal Transportation Division  
Program & Project Management**

**<http://www.azdot.gov/Highways/ppms/>**

**ARIZONA DEPARTMENT OF TRANSPORTATION  
INTERMODAL TRANSPORTATION DIVISION  
HIGHWAYS**

SEPTEMBER 2006

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.**  
**FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 09/08/2006 ) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

**<http://www.azdot.gov/Highways/ppms/>**

PUBLISHED DATE: 09/22/2006

## ACTIVE PROJECT STATUS REPORT

### GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

#### County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG - Council of Governments

CPS ID - Four-character key field used by the critical path scheduling system to identify a project

Data Date - Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.

Date PRB Shifted - Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'

Env Clr - Environmental Clearance

IGA - InterGovernmental Agreement

JPA - Joint Project Agreement

Kick-off - Project Kick-off team meeting

Map/Srv - Mapping and Survey

ACTIVE PROJECT STATUS REPORT  
GLOSSARY  
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

## RESOURCE ALLOCATION CODES

---

### 100 SYSTEM PRESERVATION

#### 110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

#### 120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

#### 130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

#### 140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

#### 150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

#### 160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

### 200 SYSTEM MANAGEMENT

#### 210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

#### 220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

#### 230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

### 300 SYSTEM IMPROVEMENT

#### 310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

#### 320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

#### 330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

#### 340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

*FY 2007*  
*KINGMAN DISTRICT ADVERTISED PROJECTS*

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
325	VP1F	66	MO	103.0	H633101C	SR 66, PEACH SPRINGS MAIN ST. CONSTRUCT SIDEWALKS	09/13/2006	\$800

# PROJECTS ADDED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:			
RTE:	CO:	MP:	TYPE OF WORK:		PROJECT COS
TRACS:		PROJECT MANAGER:		COMMENTS:	(in thousands) BID READY

---

## PROJECTS DELETED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:			
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	ORIGINAL
	PROGRAM COST:	PROJECT MANAGER:		COMMENTS:	BID DATE:
<hr/>					



## PROJECTS RESCHEDULED THIS MONTH

CPSID: PROJECT NUMBER		PROJECT NAME:			BID READY:
RTE: CO: MP: TRACS:		TYPE OF WORK:			<u>RESCHEDULED:</u>
PROGRAM COST:		PROJECT MANAGER:	COMMENTS:	FROM:	TO:
VP1F	066-A(003)A	SR 66, PEACH SPRINGS MAIN ST.	PROJECT ADVERTISED		
66 MO	103.0 H633101C	CONSTRUCT SIDEWALKS	FOR	TBD FY 07	SEP 06
K	\$800	PROJ MGR: O'CONNOR PH: 712-7530	BID.		

\* NOTE~ Bid Ready dates can remain the same,  
while the Bid Advertisement dates change.

## DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:				PROJCT NAME:		COMMENTS:	FUNDING START FISCAL YEAR:
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	PROJECT MANAGER:		
	DIST	DESIGN	BUDGET:					
EC1H	40	MO	56.5	H6814S1D	RATTLESNAKE WASH TI			2008
	K		\$2,000		DESIGN NEW TI	PROJ MGR: WALLACE PH: 928-779-7580		
LE1G	93	MO	101.8		ANTELOPE WASH			2008
	K		\$1,600		DESIGN NEW ROADWAY	PROJ MGR: DOESCHER PH: 712-7551		
UI1H	95	MO	0.0		LAKE HAVASU STATE PARK			2008
	K		\$250		DESIGN (LAUNCH RAMPS)	PROJ MGR: MA PH: 712-6660		
QN1F	95	MO	190.0	H4511S1D	NORTH OF LAKE HAVASU CITY			2007
	K		\$250		DESIGN PASSING LANE	PROJ MGR: SULLIVAN PH: 712-7468		

# PROJECTS THAT FAILED TO ADVERTISE THIS FISCAL YEAR

*PRB ACTION IS REQUIRED TO RE-SCHEDULE THESE PROJECTS*

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK:	ENG DIST:	PROGRAM COST: (in thousands)	ORIGINAL BID DATE:
------------	--	--------------------------------	--------------	---------------------------------	-----------------------

---

# PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	PROGRAM COST: (in thousands)	FY:
<b><u>FISCAL YEAR: 2007</u></b>					
AX1E	93 MO 0.0 H395501C K	HOOVER DAM BRIDGE CONSTRUCT NEW BRIDGE PROJ MGR: DARIUSH PH: 712-8427		\$10,000	07

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
							GENERAL COMMENTS
KINGMAN DISTRICT							
BID ADVERTISEMENT: TBD 08					DEBRA EINWECK	ADOT ROADWAY DESIGN ISSUES HAVE BEEN RESOLVED. ROUTE 66 ELEMENTS NOW BEING FINALIZED.	
MT1C	K	040-A		NEEDLE MOUNTAIN REST AREA	\$12,466		
	40	MO	3.0	H506404C	CONST REST AREA & POE BYPASS	322	602-712-6747
BID ADVERTISEMENT: OCT 07					KEN AKOH-ARREY	ADDRESSING STAGE II COMMENTS	
EX1G	K			LAKE HAVASU TI - WALNUT CREEK, WB			
	40	MO	8.0	H656901C	RR 5" TL & 3" PL & 2" AC ARFC		602-712-8660
BID ADVERTISEMENT: DESIGN 08					GEORGE WALLACE	PROJECT CURRENTLY IN SCOPING PHASE.	
EC1H	K			RATTLESNAKE WASH TI	\$2,000		
	40	MO	56.5		DESIGN NEW TI		928-779-7580
BID ADVERTISEMENT: TBD 07					DAVID BENTON		
CX1H	K			WILLOW CRK BRIDGES, 1592,1593...	\$4,400		
	40	MO	83.2	H676001C	DECK REHABILITATION		602-712-6908
BID ADVERTISEMENT: TBD 07					DAVID BENTON		
LX1H	K			AUDLEY ROAD OP, EB&WB,1520 & 1521	\$3,075		
	40	YV	112.8		DECK REHABILITATION		602-712-6908
BID ADVERTISEMENT: TBD 07					DAVID BENTON		
LY1H	K			PARTRIDGE CREEK BRIDGES	\$2,135		
	40	YV	142.5		BRIDGE REHABILITATION		602-712-6908
BID ADVERTISEMENT: TBD 07					JOHN O'CONNOR	PROJECT MUST BE PROGRAMMED. PROJECT IS ON HOLD WHILE WE ACQUIRE R/W FROM RR.	
PB1F	K	B40-C(002)A		ASH FORK,40B,3RD ST TO 8TH ST			
	40B	YV	145.0	H621301C	SIDEWALK	325	602-712-7530
BID ADVERTISEMENT: SEP 06					JOHN O'CONNOR		
VP1F	K	066-A(003)A		SR 66, PEACH SPRINGS MAIN ST.	\$800		
	66	MO	103.0	H633101C	CONSTRUCT SIDEWALKS	325	602-712-7530

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
KINGMAN DISTRICT							
BID ADVERTISEMENT: IGA 07					BAHRAM DARIUSH		
AX1E	K	093-A		HOOVER DAM BRIDGE	\$10,000		
	93	MO	0.0	H395501C	CONSTRUCT NEW BRIDGE	351	602-712-8427
BID ADVERTISEMENT: TBD 08						LARRY DOESCHER	7/7/2006: RFP OUT IN JUNE '06. SOQS DUE 7/12. SELECTION EARLY 8/06.
SD1E	K	093-A		HOOVER DAM TO MP 17	\$80,000		
	93	MO	1.0		CONSTRUCT ROADWAY WIDENING	331	602-712-7551
BID ADVERTISEMENT: TBD 09						LARRY DOESCHER	STAGE IV PLANS ARE SHELVED. WILL NEED 6 TO 9 MOS. TO RESURRECT PROJECT AND OBTAIN 404 PERMIT IN FY 09.
LV1F	K	093-B		SB, MCGARRY'S WASH	\$10,250		
	93	MO	92.5	H617701C	CONSTRUCT PARALLEL ROADWAY		602-712-7551
BID ADVERTISEMENT: DESIGN 08						LARRY DOESCHER	7/7/2006: NO ACTIVITY ON DESIGN PROJECT UNTIL FY 08.
LE1G	K			ANTELOPE WASH	\$1,600		
	93	MO	101.8		DESIGN NEW ROADWAY		602-712-7551
BID ADVERTISEMENT: TBD 11						LARRY DOESCHER	
HC1H	K			SB RANCH ROAD	\$5,875		
	93	MO	104.1		CONSTRUCT PARALLEL ROADWAY		602-712-7551
BID ADVERTISEMENT: TBD 10						LARRY DOESCHER	7/7/2006: PROJECT NEARLY COMPLETE.
LU1F	K			SB TOMPKINS CANYON	\$14,386		
	93	MO	121.3	H617601C	CONSTRUCT NEW 2-LANE SB RDWY	343	602-712-7551
BID ADVERTISEMENT: TBD 07						EVELYN MA	STAGE III FIELD REVIEW WAS HELD ON AUGUST 22, 2006.
KT1C	K	095-C-513		LAKE HAVASU STATE PARK	\$1,100		
	95	MO	0.0	H684301C	CONSTRUCT ROAD, PH III	321	602-712-6660
BID ADVERTISEMENT: DESIGN 08						EVELYN MA	
UI1H	K			LAKE HAVASU STATE PARK	\$250		
	95	MO	0.0		DESIGN (LAUNCH RAMPS)		602-712-6660

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
KINGMAN DISTRICT							
BID ADVERTISEMENT: DESIGN 07					PAUL SULLIVAN		
QN1F	K	095-C	NORTH OF LAKE HAVASU CITY	\$250			
	95	MO	190.0	DESIGN PASSING LANE	333	602-712-7468	

# INDEX



ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
K									
MT1C	40	MO	3.0	H506404C		NEEDLE MOUNTAIN REST AREA	CONST REST AREA & POE BYPASS	TBD FY 08	2008
EX1G	40	MO	8.0	H656901C		LAKE HAVASU TI - WALNUT CREEK, WB	RR 5" TL & 3" PL & 2" AC ARFC	SEP 07	2008
EC1H	40	MO	56.5			RATTLESNAKE WASH TI	DESIGN NEW TI	DESIGN FY 08	2008
CX1H	40	MO	83.2	H676001C		WILLOW CRK BRIDGES, 1592,1593...	DECK REHABILITATION	TBD FY 07	2007
LX1H	40	YV	112.8			AUDLEY ROAD OP, EB&WB,1520 & 1521	DECK REHABILITATION	TBD FY 07	2007
LY1H	40	YV	142.5			PARTRIDGE CREEK BRIDGES	BRIDGE REHABILITATION	TBD FY 07	2007
PB1F	40B	YV	145.0	H621301C		ASH FORK,40B,3RD ST TO 8TH ST	SIDEWALK	TBD FY 07	2007
VP1F	66	MO	103.0	H633101C		SR 66, PEACH SPRINGS MAIN ST.	CONSTRUCT SIDEWALKS	SEP 06	2007
AX1E	93	MO	0.0	H395501C		HOOVER DAM BRIDGE	CONSTRUCT NEW BRIDGE	IGA FY 07	2007
SD1E	93	MO	1.0			HOOVER DAM TO MP 17	CONSTRUCT ROADWAY WIDENING	TBD FY 08	2008
LV1F	93	MO	92.5	H617701C		SB, MCGARRY'S WASH	CONSTRUCT PARALLEL ROADWAY	TBD FY 09	2009
LE1G	93	MO	101.8			ANTELOPE WASH	DESIGN NEW ROADWAY	DESIGN FY 08	2008
HC1H	93	MO	104.1			SB RANCH ROAD	CONSTRUCT PARALLEL ROADWAY	TBD FY 11	2011
LU1F	93	MO	121.3	H617601C		SB TOMPKINS CANYON	CONSTRUCT NEW 2-LANE SB RDWY	TBD FY 10	2010
KT1C	95	MO	0.0	H684301C		LAKE HAVASU STATE PARK	CONSTRUCT ROAD, PH III	TBD FY 07	2007
UI1H	95	MO	0.0			LAKE HAVASU STATE PARK	DESIGN (LAUNCH RAMPS)	DESIGN FY 08	2008
QN1F	95	MO	190.0			NORTH OF LAKE HAVASU CITY	DESIGN PASSING LANE	DESIGN FY 07	2007

<http://www.azdot.gov/Highways/ppms/>

---