

**PRESCOTT DISTRICT**

**Active Project Status Report - Design**

**SEPTEMBER 2006**

**DATA DATE: 09/08/2006**



**Arizona Department of Transportation  
Intermodal Transportation Division  
Program & Project Management**

**<http://www.azdot.gov/Highways/ppms/>**

**ARIZONA DEPARTMENT OF TRANSPORTATION  
INTERMODAL TRANSPORTATION DIVISION  
HIGHWAYS**

SEPTEMBER 2006

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.  
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 09/08/2006 ) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

**<http://www.azdot.gov/Highways/ppms>**

PUBLISHED DATE: 09/22/2006

## ACTIVE PROJECT STATUS REPORT

### GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

#### County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG - Council of Governments

CPS ID - Four-character key field used by the critical path scheduling system to identify a project

Data Date - Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.

Date PRB Shifted - Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'

Env Clr - Environmental Clearance

IGA - InterGovernmental Agreement

JPA - Joint Project Agreement

Kick-off - Project Kick-off team meeting

Map/Srv - Mapping and Survey

ACTIVE PROJECT STATUS REPORT  
GLOSSARY  
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

## RESOURCE ALLOCATION CODES

---

### 100 SYSTEM PRESERVATION

#### 110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

#### 120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

#### 130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

#### 140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

#### 150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

#### 160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

### 200 SYSTEM MANAGEMENT

#### 210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

#### 220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

#### 230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

### 300 SYSTEM IMPROVEMENT

#### 310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

#### 320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

#### 330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

#### 340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

*FY 2007*  
*PRESCOTT DISTRICT ADVERTISED PROJECTS*

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
122	MO1G	17	YV	287.0	H651901C	VERDE RIVER BRIDGE SB #505 DECK REHABILITAION	07/21/2006	\$3,000

# PROJECTS ADDED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:		
RTE:	CO:	MP:	TYPE OF WORK:	PROJECT COST
TRACS:		PROJECT MANAGER:	COMMENTS:	(in thousands) BID READY:

---

## PROJECTS DELETED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:			
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	ORIGINAL
	PROGRAM COST:	PROJECT MANAGER:		COMMENTS:	BID DATE:
<hr/>					

## PROJECTS RESCHEDULED THIS MONTH

CPSID:	PROJECT NUMBER	PROJECT NAME:		BID READY:
RTE:	CO:	MP:	TRACS:	<u>RESCHEDULED:</u>
	PROGRAM COST:	PROJECT MANAGER:	COMMENTS:	FROM: TO:

---

\* NOTE~ Bid Ready dates can remain the same,  
while the Bid Advertisement dates change.

## DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:				PROJECT NAME:		COMMENTS:	FUNDING START FISCAL YEAR:
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	PROJECT MANAGER:		
	DIST	DESIGN	BUDGET:					
RB1F	260	YV	208.8	H6256K1D	COTTONWOOD - CAMP VERDE			2007
	P		\$150		DESIGN PASSING LANE	PROJ MGR: DOESCHER PH: 712-7551		
LY1C	260	GI	258.0		LION SPRINGS SECTION			2009
	P		\$1,300		DESIGN (ROADWAY)	PROJ MGR: BEVER PH: 712-8161		

# PROJECTS THAT FAILED TO ADVERTISE THIS FISCAL YEAR

*PRB ACTION IS REQUIRED TO RE-SCHEDULE THESE PROJECTS*

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK:	ENG DIST:	PROGRAM COST: (in thousands)	ORIGINAL BID DATE:
------------	--	--------------------------------	--------------	---------------------------------	-----------------------

---

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPS ID:	PROJECT NUMBER:				PROJECT NAME:	COMMENTS:	PROGRAM COST:	
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK: PROJECT MANAGER:		(in thousands)	FY:

**FISCAL YEAR:**    **20**

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
							GENERAL COMMENTS
PRESCOTT DISTRICT							
BID ADVERTISEMENT: SEP 06					DEBRA EINWECK		FINAL BID READY DOCUMENTS DELIVERED ON 8/31/06. ADVERTISEMENT FOR BIDS TO OCCUR AFTER TRANSPORTATION BOARD HAS DISCUSSED STATUS AND FUTURE OF REST AREAS.
HE1B	P	NH -17-1-(345)	SUNSET POINT REST AREA	\$5,155			
	17	YV 251.9	H415301C	REHAB REST AREA	111 153	602-712-6747	
BID ADVERTISEMENT: TBD 08					GEORGE WALLACE		
GM1C	P	17-2( )	CORDES JCT TI	\$23,725			
	17	YV 263.0	H426901C	RECONSTRUCT TI	331	928-779-7580	
BID ADVERTISEMENT: TBD 08					LARRY DOESCHER		
MV1H	P		MCGUIREVILLE TI	\$6,000			
	17	YV 293.0		TRAFFIC INTERCHANGE IMPROVEMNT	331	602-712-7551	
BID ADVERTISEMENT: JAN 07					JAMES SCHLEICH		STAGE III SUBMITTED ON 4/17/06 PROGRESS AS PER SCHEDULE,STAGE IV IS DUE ON 8/21/06
FE1G	P		SR 69, POLAND JCT - HUMBOLDT				
	69	YV 276.0	H657701C	SYS PRES -RSTR/REHAB/RESRFC		602-712-7588	
BID ADVERTISEMENT: TBD 07					RICHARD WEEKS		
UQ1F	P		SR-87, MP 255				
	87	GI 255.0	H588901C	SHOULDER WIDENING, LEFT TRN LN		602-712-8283	
BID ADVERTISEMENT: TBD 07					EVELYN MA		WAITING FOR THE ENVIRONMENTAL CLEARANCE.
LT1E	P	087-C	TONTO NATURAL BRIDGE	\$600			
	87	GI 263.0	H658801C	CONSTRUCT ROAD, PHASE II	321	602-712-6660	
BID ADVERTISEMENT: TBD 09					EVELYN MA		
TQ1H	P		TONTO NATURAL BRIDGE	\$500			
	87	GI 263.0		CONSTRUCT NEW ROAD	321	602-712-6660	
BID ADVERTISEMENT: TBD 07					ORLANDO JEREZ		PROJECT IS ON THE TBD FOR FUNDING.
OH1E	P		JCT SR 93/89 - JCT SR 71/89				
	89	YV 258.2	H571701C	EXTEND CULVERTS/SLOPE FLATTEN	311	602-712-7187	

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
PRESCOTT DISTRICT							
BID ADVERTISEMENT: TBD 07					EVELYN MA	CONSULTANT WILL SUBMIT THE STAGE IV PLANS ON SEPTEMBER 15 2006.	
EE1E	P	089-A-201	SR-89 @ KIRKLAND JCT / WAGNER RD				
	89	YV	288	CST RT & LT TURN LNS, SHOULDER	602-712-6660		
BID ADVERTISEMENT: TBD 09					MIKE ANDAZOLA	CONSTRUCTION ESTIMATE IS EXCEEDING PROGRAMMED AMOUNT	
JP1C	P	089-B	INTERSECTION US 89 & SR 69	\$22,838			
	89	YV	313.7 H395701C	TI IMPROVEMENT & STUDY	331	602-712-7629	
BID ADVERTISEMENT: NOV 06					MIKE ANDAZOLA		
WL1G	P		SR 89 / SR 89A TI	\$9,800			
	89	YV	318.0 H597501C	CONSTRUCT TI	342	602-712-7629	
BID ADVERTISEMENT: TBD 07					MIKE ANDAZOLA		
WM1G	P		MP 324.3 TO CENTER STREET	\$11,820			
	89	YV	324.3	CONSTRUCT 5 LANE URBAN ROADWAY	342	602-712-7629	
BID ADVERTISEMENT: TBD 07					PAUL SULLIVAN	DISTRICT WANTS TO ADD A TRUCK TURNAROUND, TEAM WORKING ON THE COST AND LOCATION.	
OI1E	P		MP 334 - MINGUS WEST CURVE				
	89A	YV	334 H571801C	CURVE REALIGN, GUARDRAIL CORR		602-712-7468	
BID ADVERTISEMENT: TBD 07					ORLANDO JEREZ	WAITING FOR THE EA TO BE DRAFTED/APPROVED SO WE CAN HAVE THE PUBLIC HEARING.	
JW1C	P	366	CEMENT PLT RD TO BLACK HILLS DR	\$10,300			
	89A	YV	349.0 H412901C	RECONSTRUCT ROADWAY	331	602-712-7187	
BID ADVERTISEMENT: TBD 07					LARRY DOESCHER	7/7/2006: PROJECT IS NEARING STAGE V (100%). OUTSTANDING ISSUES INCLUDE JPA 03-073, FEMA CLOMR, AND COE 404 PERMIT.	
MC1E	P	093-B	WICKENBURG BY-PASS	\$29,000			
	93	MA	198.0 H582501C	CONSTRUCT BY-PASS	342	602-712-7551	
BID ADVERTISEMENT: TBD 08					MIKE ANDAZOLA	THIS PROJECT IS WITHIN THE DESIGN LIMITS FOR COTTONWOOD - CAMP VERDE, SEGS 1A & 1B, WHICH HAVE BEEN COMPLETED. NO R/W HAS BEEN PURCHASED FOR THE PROJECT.	
LW1C	P		WESTERN DR-HAYFIELD DRAW WB (1A)	\$5,250			
	260	YV	208.6	CONSTRUCT NEW WB ROADWAY	341	602-712-7629	

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
PRESCOTT DISTRICT							
BID ADVERTISEMENT: DESIGN 07					LARRY	A PROJECT ASSESSMENT HAS BEEN COMPLETED, AND RECOMMENDS CONSTRUCTION OF THE ULTIMATE ROADWAY SECTION IN LIEU OF THIS PROJECT, WHICH WOULD BE A THROW-AWAY	
RB1F	P	260-A	COTTONWOOD - CAMP VERDE	\$150	DOESCHER		
	260	YV	208.8	DESIGN PASSING LANE	333		602-712-7551
BID ADVERTISEMENT: DESIGN 09						VICKI BEVER	
LY1C	P		LION SPRINGS SECTION	\$1,300			
	260	GI	258.0	DESIGN (ROADWAY)	341	602-712-8161	
BID ADVERTISEMENT: TBD 08						VICKI BEVER	STAGE III PLANS ARE COMPLETED. A DESIGN ISSUE OF WHETHER TO BUILD A RETAINING WALL, OR CONSTRUCT 1:1 SLOPES, IS DELAYING COMPLETION OF THE FINAL PLANS.
RG1B	P		LITTLE GREEN VALLEY	\$27,125			
	260	GI	263.1 H469901C	RECONSTRUCT ROADWAY	341	602-712-8161	
BID ADVERTISEMENT: TBD 10						VICKI BEVER	
MJ1E	P		DOUBTFUL CANYON SECTION	\$1,625			
	260	GI	269.0 H469802C	CONSTRUCTION WATER	341	602-712-8161	
BID ADVERTISEMENT: TBD 10						VICKI BEVER	CONSTRUCTION PLANS WERE COMPLETED TO STAGE II, AT WHICH TIME THE PROJECT WAS PUT ON HOLD.
RH1B	P	260-B	DOUBTFUL CANYON SECTION	\$41,625			
	260	GI	269.0 H469801C	RECONSTRUCT ROADWAY	341	602-712-8161	
BID ADVERTISEMENT: TBD 07						EVELYN MA	CONSULTANT WILL SUBMIT STAGE III IN OCT 06.
YUSP	P	900-555	FORT VERDE STATE PARK	\$625			
	260	YV	ASP	CONSTRUCT (PARK ROAD)	321	602-712-6660	

# INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
P									
HE1B	17	YV	251.9	H415301C	NH -17-1-(345)	SUNSET POINT REST AREA	REHAB REST AREA	AUG 06	2007
GM1C	17	YV	263.0	H426901C		CORDES JCT TI	RECONSTRUCT TI	TBD FY 08	2008
MV1H	17	YV	293.0			MCGUIREVILLE TI	TRAFFIC INTERCHANGE IMPROVEMNT	TBD FY 08	2008
FE1G	69	YV	276.0	H657701C		SR 69, POLAND JCT - HUMBOLDT	SYS PRES -RSTR/REHAB/RESRFC	DEC 06	2007
UQ1F	87	GI	255.0	H588901C		SR-87, MP 255	SHOULDER WIDENING, LEFT TRN LN	FEB 06	2007
TQ1H	87	GI	263.0			TONTO NATURAL BRIDGE	CONSTRUCT NEW ROAD	TBD FY 09	2009
LT1E	87	GI	263.0	H658801C		TONTO NATURAL BRIDGE	CONSTRUCT ROAD, PHASE II	TBD FY 07	2007
OH1E	89	YV	258.2	H571701C		JCT SR 93/89 - JCT SR 71/89	EXTEND CULVERTS/SLOPE FLATTEN	TBD FY 07	2007
EE1E	89	YV	288			SR-89 @ KIRKLAND JCT / WAGNER RD	CST RT & LT TURN LNS, SHOULDER	TBD FY 07	2007
JP1C	89	YV	313.7	H395701C		INTERSECTION US 89 & SR 69	TI IMPROVEMENT & STUDY	TBD FY 09	2009
WL1G	89	YV	318.0	H597501C		SR 89 / SR 89A TI	CONSTRUCT TI	NOV 06	2007
WM1G	89	YV	324.3			MP 324.3 TO CENTER STREET	CONSTRUCT 5 LANE URBAN ROADWAY	TBD FY 07	2007
OI1E	89A	YV	334	H571801C		MP 334 - MINGUS WEST CURVE	CURVE REALIGN, GUARDRAIL CORR	TBD FY 07	2007
JW1C	89A	YV	349.0	H412901C		CEMENT PLT RD TO BLACK HILLS DR	RECONSTRUCT ROADWAY	TBD FY 07	2007
MC1E	93	MA	198.0	H582501C		WICKENBURG BY-PASS	CONSTRUCT BY-PASS	TBD FY 07	2007
LW1C	260	YV	208.6			WESTERN DR-HAYFIELD DRAW WB (1A)	CONSTRUCT NEW WB ROADWAY	TBD FY 08	2008
RB1F	260	YV	208.8			COTTONWOOD - CAMP VERDE	DESIGN PASSING LANE	DESIGN FY 07	2007
LY1C	260	GI	258.0			LION SPRINGS SECTION	DESIGN (ROADWAY)	DESIGN FY 09	2009
RG1B	260	GI	263.1	H469901C		LITTLE GREEN VALLEY	RECONSTRUCT ROADWAY	TBD FY 08	2008
RH1B	260	GI	269.0	H469801C		DOUBTFUL CANYON SECTION	RECONSTRUCT ROADWAY	TBD FY 10	2010
MJ1E	260	GI	269.0	H469802C		DOUBTFUL CANYON SECTION	CONSTRUCTION WATER	TBD FY 10	2010
YUSP	260	YV	ASP			FORT VERDE STATE PARK	CONSTRUCT (PARK ROAD)	TBD FY 07	2007

<http://www.azdot.gov/Highways/ppms/>

---