

## **SAFFORD DISTRICT**

# **Active Project Status Report - Design**

**SEPTEMBER 2006**

**DATA DATE: 09/08/2006**



**Arizona Department of Transportation  
Intermodal Transportation Division  
Program & Project Management**

**<http://www.azdot.gov/Highways/ppms/>**

**ARIZONA DEPARTMENT OF TRANSPORTATION  
INTERMODAL TRANSPORTATION DIVISION  
HIGHWAYS**

SEPTEMBER 2006

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.  
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 09/08/2006 ) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

**<http://www.azdot.gov/Highways/ppms>**

PUBLISHED DATE: 09/22/2006

## ACTIVE PROJECT STATUS REPORT

### GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

#### County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG - Council of Governments

CPS ID - Four-character key field used by the critical path scheduling system to identify a project

Data Date - Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.

Date PRB Shifted - Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'

Env Clr - Environmental Clearance

IGA - InterGovernmental Agreement

JPA - Joint Project Agreement

Kick-off - Project Kick-off team meeting

Map/Srv - Mapping and Survey

ACTIVE PROJECT STATUS REPORT  
GLOSSARY  
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

## RESOURCE ALLOCATION CODES

---

### 100 SYSTEM PRESERVATION

#### 110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

#### 120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

#### 130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

#### 140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

#### 150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

#### 160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

### 200 SYSTEM MANAGEMENT

#### 210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

#### 220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

#### 230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

### 300 SYSTEM IMPROVEMENT

#### 310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

#### 320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

#### 330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

#### 340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

*FY 2007*  
*SAFFORD DISTRICT ADVERTISED PROJECTS*

RESOURCE CODE #S		CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	126	AA1G	10	CH	303.7	H637001C	BENSON BYPASS MILL 2" & (RR4" TL,3" PL)&ARFC	08/23/2006	\$12,100

# PROJECTS ADDED THIS MONTH

CPSID:	PROJECT NUMBE	PROJECT NAME:			
RTE:	CO:	MP:	TYPE OF WORK:		PROJECT COST:
TRACS:		PROJECT MANAGER:		COMMENTS:	(in thousands) BID READY:

---

## PROJECTS DELETED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:			
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	ORIGINAL
	PROGRAM COST:	PROJECT MANAGER:		COMMENTS:	BID DATE:
<hr/>					



## PROJECTS RESCHEDULED THIS MONTH

CPSID: PROJECT NUMBER		PROJECT NAME:		BID READY:	
RTE: CO: MP: TRACS:		TYPE OF WORK:		<u>RESCHEDULED:</u>	
PROGRAM COST:		PROJECT MANAGER:		FROM:	TO:
BK1G	191-A-504	ROPER LAKE		PROJECT SCHEDULE	
191 GH	0.0 H684401C	CONSTRUCT ROAD PH II		CUSTOMIZED.	
S	\$900	PROJ MGR: MA PH: 712-6660		TBD FY 08	SEP 07

\* NOTE~ Bid Ready dates can remain the same,  
while the Bid Advertisement dates change.

## DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:				PROJECT NAME:		COMMENTS:	FUNDING START FISCAL YEAR:
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	PROJECT MANAGER:		
	DIST	DESIGN	BUDGET:					
AR1E	82	SC	0.0		PATAGONIA LAKE (SONOITA CREEK)			2007
		S	\$225		DESIGN	PROJ MGR: MA PH: 712-6660		

# PROJECTS THAT FAILED TO ADVERTISE THIS FISCAL YEAR

*PRB ACTION IS REQUIRED TO RE-SCHEDULE THESE PROJECTS*

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK:	ENG DIST:	PROGRAM COST: (in thousands)	ORIGINAL BID DATE:
------------	--	--------------------------------	--------------	---------------------------------	-----------------------

---

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	PROGRAM COST: (in thousands)	FY:
<b><u>FISCAL YEAR: 2007</u></b>					
GV1H	80 CH 364.0 S	DOUGLAS STRTGC INSPECTION STATION INSTALL VOICE & DATA LINES PROJ MGR: MELLGREN PH: 712-8629		\$45	07

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
SAFFORD DISTRICT							
BID ADVERTISEMENT: JUN 08					MIKE ANDAZOLA	PHASE III IS CURRENTLY PROGRAMMED FOR FY 08 TO SUPPLEMENT PHASE I CONSTRUCTION FUNDING IF NEEDED. PHASE III DESIGN I-10 WIDENING IS UNDERWAY.	
HY1G	S			CIENEGA CREEK-MARSH STATION PHIII	\$11,900		
	10	PM	288.4	REMOVE RAIL & BRIDGE, CONST ML	331	602-712-7629	
BID ADVERTISEMENT: TBD 08					MIKE ANDAZOLA	MOVED TO FY08 IN NEW PROGRAM.	
3WSP	S		010-E	CIENEGA CREEK - MARSH STATION PH1	\$3,700		
	10	PM	288.4	H239001C RAILROAD GRADE & DRAIN	332	602-712-7629	
BID ADVERTISEMENT: TBD 08					MIKE ANDAZOLA		
HX1G	S			CIENEGA CREEK-MARSH STATION PH II	\$3,400		
	10	PM	288.4	NEW RAILROAD TRACKS	331	602-712-7629	
BID ADVERTISEMENT: TBD 08					MIKE ANDAZOLA		
AR1B	S		10-5-(068)N	PANTANO RR UP/CIENEGA CREEK SECT	\$14,500		
	10	PM	288.6	H239101C CONSTRUCT STRUCTURE	331	602-712-7629	
BID ADVERTISEMENT: TBD 09					EVELYN MA	PROJECT PROGRESS MEETING WILL BE ON 9/20/06 AT BENSON. STAGE II SUMITTAL WILL BE IN NOVEMBER 2006.	
RB1E	S		010-F	SR 90 - OCOTILLO TI	\$21,000		
	10	CH	302.8	RECNST SR90 TI & ADD PASSNG LN	333	602-712-6660	
BID ADVERTISEMENT: APR 08					ROBIN RAINE		
XL1G	S		070-A-310	US 70 PIMA TO THATCHER			
	70	GH	331	DESIGN SLOPE FLATTING		520-388-4264	
BID ADVERTISEMENT: TBD 07					CHRIS PULEO	THIS PROJECT WILL BE MOVED TO FY 08.PM TO ESTABLISH A NEW BID DATE AND REVIEW BUDGET AND SUBMIT TO PRB BY END OF FY 07	
NC1F	S			DUNCAN - STATE LINE	\$4,200		
	70	GE	378.4	H614401C RR 3" + ARFC	111	602-712-7992	
BID ADVERTISEMENT: TBD 07					EVELYN MA	CONSULTANT WILL SUBMIT STAGE V IN MID SEPTEMBER 2006.	
LP1G	S			USFS AP-SITGRV CLFTN RNGR STN			
	78	GE	170.0	HIGHWAY REALIGNMENT		602-712-6660	

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
SAFFORD DISTRICT							
BID ADVERTISEMENT: TBD 09					EVELYN MA	WAITING FOR THE APPROVAL OF ON-CALL DESIGN CONSULTANTS	
AQ1E	S	080-A	TOMBSTONE COURTHOUSE STATE PAR	\$225			
80	CH	316.0	CONSTRUCT NEW VISITORS PARKING	321	602-712-6660		
BID ADVERTISEMENT: TBD 07					ROBERT GASSER		
AL1F	S		BISBEE SIDEWALK ON US 80				
80	CH	341.5	H591701C 5' SIDEWALK	325	602-712-4603		
BID ADVERTISEMENT: TBD 07					DAVE MELLGREN	R/W CLEARANCE EXPECTED BY END OF SEPT. FINAL PLANS PACKAGE IN C&S. CONSULTANT CA TEAM HAS BEEN SELECTED. WILL BID PROJECT WITH SR80/US 191 INTERSECTION PROJECT	
RO1F	S	080-A(009)	DGLS STGC WEIGHT & INSP STATION	\$5,650			
80	CH	364.0	H624301C DSGN/CST WEIGHT & INSP STATION	162	602-712-8629		
BID ADVERTISEMENT: TBD 07					DAVE MELLGREN		
GW1H	S		DOUGLAS STRTGC INSPECTION STATIO	\$130			
80	CH	364.0	RELOCATION OF OIL TANKS	162	602-712-8629		
BID ADVERTISEMENT: IGA 07					DAVE MELLGREN		
GV1H	S		DOUGLAS STRTGC INSPECTION STATIO	\$45			
80	CH	364.0	INSTALL VOICE & DATA LINES	162	602-712-8629		
BID ADVERTISEMENT: TBD 07					DAVE MELLGREN	R/W CLEARANCE EXPECTED BY END OF SEPT. FINAL PLANS PACKAGE IN C&S. CONSULTANT CA TEAM HAS BEEN SELECTED. WILL BID PROJECT W/ DOUGLAS INSPECTION STATION PROJECT	
BS1G	S	080-A-503	SR-80 / US-191 INTERSECTION	\$1,750			
80	CH	364.5	HX14801C SGNL & RDWY IMPROVMENTS	331	602-712-8629		
BID ADVERTISEMENT: DESIGN 07					EVELYN MA	WAITING FOR APPROVAL OF THE ON-CALL CONSULTANTS	
AR1E	S		PATAGONIA LAKE (SONOITA CREEK)	\$225			
82	SC	0.0	DESIGN	321	602-712-6660		
BID ADVERTISEMENT: TBD 07					NATALIE CLARK		
HK1G	S	090-A(004)	CROSSROADS - CESAR				
90	CH	321.9	H660401C CONSTRUCT MULTI-USE PATH	325	520-388-4252		

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
							GENERAL COMMENTS
SAFFORD DISTRICT							
BID ADVERTISEMENT: TBD 11					ROBIN RAINE	SCOPING DOCUMENT IS NOT YET COMPLETE.	
DJ1G	S			CENTRAL AVE-MONSON RD E	\$5,000		
90	CH	323.5		WIDEN TO 5 LANES		520-388-4264	
BID ADVERTISEMENT: JAN 07					MIKE MARIETTI		
WG1G	S	090-A(005)		SR 90 @ MOSON ROAD			
90	CH	325.0	HX17401C	NEW TRAFFIC SIGNAL		602-712-6776	
BID ADVERTISEMENT: TBD 07					SCOTT ORRAHOOD		
YS1G	S	092-A(003)		SR92 @ BUFFALO SOLDIER TRAIL			
92	CH	324.0	H677901C	INTERSECTION IMPROVEMENT		602-712-7580	
BID ADVERTISEMENT: TBD 08					ROBIN RAINE	MOVED TO FY08. CURRENT PROGRAM COST IN 5-YR PLAN IS \$13,542,000	
KH1C	S	577( )		CARR CANYON RD - HUNTER CANYON	\$13,542		
92	CH	328.3	H459601C	WIDEN TO 4 LANES WITH LT TURNS	331	520-388-4264	
BID ADVERTISEMENT: NOV 07					EVELYN MA	STAGE I DESIGN REVIEW WAS HELD ON AUGUST 24, 2006 AT ROPER LAKE STATE PARK. STAGE II SUBMITTAL WILL BE ON SEPTEMBER 26, 2006.	
BK1G	S	191-A-504		ROPER LAKE	\$900		
191	GH	0.0	H684401C	CONSTRUCT ROAD PH II	321	602-712-6660	
BID ADVERTISEMENT: TBD 07					NATALIE CLARK		
OV1C	S	191-A		ELFRIDA	\$688		
191	CH	24.0		CONSTRUCT PATHWAY	325	520-388-4252	
BID ADVERTISEMENT: TBD 08					ROBIN RAINE	THIS PROJECT IS PROGRAMMED AT \$8,750,000.	
FF1C	S			COCHISE SPRR OP #2530	\$8,750		
191	CH	62.0	H416501C	BRIDGE REPLACEMENT.	125	520-388-4264	PROJECT MOVED TO FY08 THROUGH PRB/PPAC
BID ADVERTISEMENT: TBD 11					ROBIN RAINE	DESIGN FY06; UPDATED DCR COST ESTIMATE (E2C2); CURRENT PROGRAM COST NOW STANDS AT \$8,750,000; THIS CONSTRUCTION IS NOW IN FY2011	
SK1E	S	191-B		DIAL WASH TO TEN RANCH (SEG II)	\$8,750		
191	GH	91.8		CONSTRUCT PARALLEL ROADWAY	341	520-388-4264	

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	DISTRICT:	FEDERAL ID #:			PROJECT NAME:	PROGRAM COST:		PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
	ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:		MANAGER:	
SAFFORD DISTRICT									
BID ADVERTISEMENT: TBD 08								ROBIN RAINE	THIS PROGRAM COST IS NOW AT \$11,510,000. THIS PROJECT IS CURRENTLY IN FY08
SL1E	S	191-B			TEN RANCH TO OWL CANYON (SEG III)	\$11,510			
	191	GH	94.3	H503705C	CONSTRUCT PARALLEL ROADWAY	311	111	520-388-4264	
BID ADVERTISEMENT: TBD 07								BOB MILLER	
MH1E	S	191-C-(003)			MP 151 - THREEWAY	\$33,146			
	191	GE	151.0	H303004C	CST ROADWAY & BRIDGE APPROCHS	341		602-712-7578	
BID ADVERTISEMENT: MAR 07								STEPHEN WILSON	
ZK1F	S				BACK COUNTRY BYWAY (NORTH INTER)				
	191	GE	160.0		SAFETY IMPROVEMENTS			520-388-4263	



# INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
S									
HY1G	10	PM	288.4			CIENEGA CREEK-MARSH STATION PHIII	REMOVE RAIL & BRIDGE, CONST ML	MAY 08	2008
3WSP	10	PM	288.4	H239001C		CIENEGA CREEK - MARSH STATION PH1	RAILROAD GRADE & DRAIN	TBD FY 08	2008
HX1G	10	PM	288.4			CIENEGA CREEK-MARSH STATION PH II	NEW RAILROAD TRACKS	TBD FY 08	2008
AR1B	10	PM	288.6	H239101C		PANTANO RR UP/CIENEGA CREEK SECT	CONSTRUCT STRUCTURE	TBD FY 08	2008
RB1E	10	CH	302.8			SR 90 - OCOTILLO TI	RECNST SR90 TI & ADD PASSNG LN	TBD FY 09	2009
XL1G	70	GH	331			US 70 PIMA TO THATCHER	DESIGN SLOPE FLATTING	MAR 08	2008
NC1F	70	GE	378.4	H614401C		DUNCAN - STATE LINE	RR 3" + ARFC	TBD FY 07	2007
LP1G	78	GE	170.0			USFS AP-SITGRV CLFTN RNGR STN	HIGHWAY REALIGNMENT	TBD FY 07	2007
AQ1E	80	CH	316.0			TOMBSTONE COURTHOUSE STATE PARK	CONSTRUCT NEW VISITORS PARKING	TBD FY 09	2009
AL1F	80	CH	341.5	H591701C		BISBEE SIDEWALK ON US 80	5' SIDEWALK	TBD FY 07	2007
GW1H	80	CH	364.0			DOUGLAS STRTGC INSPECTION STATION	RELOCATION OF OIL TANKS	TBD FY 07	2007
RO1F	80	CH	364.0	H624301C		DGLS STGC WEIGHT & INSP STATION	DSGN/CST WEIGHT & INSP STATION	TBD FY 07	2007
GV1H	80	CH	364.0			DOUGLAS STRTGC INSPECTION STATION	INSTALL VOICE & DATA LINES	IGA FY 07	2007
BS1G	80	CH	364.5	HX14801C		SR-80 / US-191 INTERSECTION	SGNL & RDWY IMPROVMENTS	TBD FY 07	2007
AR1E	82	SC	0.0			PATAGONIA LAKE (SONOITA CREEK)	DESIGN	DESIGN FY 07	2007
HK1G	90	CH	321.9	H660401C		CROSSROADS - CESAR	CONSTRUCT MULTI-USE PATH	TBD FY 07	2007
DJ1G	90	CH	323.5			CENTRAL AVE-MONSON RD E	WIDEN TO 5 LANES	TBD FY 11	2011
WG1G	90	CH	325.0	HX17401C		SR 90 @ MOSON ROAD	NEW TRAFFIC SIGNAL	DEC 06	2007
YS1G	92	CH	324.0	H677901C		SR92 @ BUFFALO SOLDIER TRAIL	INTERSECTION IMPROVEMENT	TBD FY 07	2007
KH1C	92	CH	328.3	H459601C		CARR CANYON RD - HUNTER CANYON	WIDEN TO 4 LANES WITH LT TURNS	TBD FY 08	2008
BK1G	191	GH	0.0	H684401C		ROPER LAKE	CONSTRUCT ROAD PH II	SEP 07	2008
OV1C	191	CH	24.0			ELFRIDA	CONSTRUCT PATHWAY	TBD FY 07	2007
FF1C	191	CH	62.0	H416501C		COCHISE SPRR OP #2530	BRIDGE REPLACEMENT.	TBD FY 08	2008
SK1E	191	GH	91.8			DIAL WASH TO TEN RANCH (SEG II)	CONSTRUCT PARALLEL ROADWAY	TBD FY 11	2011
SL1E	191	GH	94.3	H503705C		TEN RANCH TO OWL CANYON (SEG III)	CONSTRUCT PARALLEL ROADWAY	TBD FY 08	2008
MH1E	191	GE	151.0	H303004C		MP 151 - THREEWAY	CST ROADWAY & BRIDGE APPROCHS	TBD FY 07	2007

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
ZK1F	191	GE	160.0			BACK COUNTRY BYWAY (NORTH INTER)	SAFETY IMPROVEMENTS	FEB 07	2007

<http://www.azdot.gov/Highways/ppms/>

---