

TUCSON DISTRICT

Active Project Status Report - Design

SEPTEMBER 2006

DATA DATE: 09/08/2006



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

SEPTEMBER 2006

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 09/08/2006) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 09/22/2006

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG - Council of Governments

CPS ID - Four-character key field used by the critical path scheduling system to identify a project

Data Date - Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.

Date PRB Shifted - Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'

Env Clr - Environmental Clearance

IGA - InterGovernmental Agreement

JPA - Joint Project Agreement

Kick-off - Project Kick-off team meeting

Map/Srv - Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2007
TUCSON DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	AE1G	19	SC	0.0	H636701C	INTERNATIONAL BORDER - JCT B-19 RR(4"TL,2"PL)& 2"AC & 1/2 ARFC	07/25/2006	\$7,919
311	BZ1G	19	PM	39.0	H611301C	CMP NB & SB RAMPS, STR # 6603 CULVERT OUTLET PROTECTION	08/07/2006	\$265
325	HJ1G	85	PM	40.6	H660301C	SAHUARO - RASMUSSEN SIDEWALKS & LANDSCAPING	09/20/2006	\$990

PROJECTS ADDED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:			
RTE:	CO:	MP:	TYPE OF WORK:		PROJECT COST
TRACS:		PROJECT MANAGER:		COMMENTS:	(in thousands) BID READY:

PB1H		SR 287 & ATTAWAY ROAD		PROJECT ADDED BY THE	\$175	IGA FY 07
287	PN	137.5	INSTALL TRAFFIC SIGNAL	PRB.		
HX19401C		T	PROJ MGR: RASHID PH: 712-7602			

PROJECTS DELETED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:			
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	ORIGINAL
	PROGRAM COST:	PROJECT MANAGER:		COMMENTS:	BID DATE:
<hr/>					

PROJECTS RESCHEDULED THIS MONTH

CPSID: PROJECT NUMBER		PROJECT NAME:		BID READY:	
RTE: CO: MP: TRACS:		TYPE OF WORK:		<u>RESCHEDULED:</u>	
PROGRAM COST:		PROJECT MANAGER:		FROM:	TO:
HJ1G	TEA -085-A(004)A	SAHUARO - RASMUSSEN		PROJECT ADVERTISED	
85 PM	40.6 H660301C	SIDEWALKS & LANDSCAPING		FOR	SEP 06 * SEP 06
T	\$990	PROJ MGR: CLARK PH:520-620-5428		BID.	

* NOTE~ Bid Ready dates can remain the same,
while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:				PROJCT NAME:		COMMENTS:	FUNDING START FISCAL YEAR:
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	PROJECT MANAGER:		
	DIST	DESIGN	BUDGET:					
QG1C	19	SC	4.9	H5127S1D	COUNTRY CLUB RD TO RUBY ROAD			2007
		T		\$500	DESIGN FRONTAGE RD			
					PROJ MGR: MAUCHER PH:520-388-4262			
EQ1G	19	PM	60.6		IRVINGTON RD TI			2009
		T		\$2,000	DESIGN TI			
					PROJ MGR: MAUCHER PH:520-620-5429			
GY1H	86	PM	132.8		KITT PK RD SEGMENT MP 132.8-137.1			2010
		T		\$600	DESIGN (ROADWAY WIDENING)			
					PROJ MGR: WILSON PH: 520-620-5426			

PROJECTS THAT FAILED TO ADVERTISE THIS FISCAL YEAR

PRB ACTION IS REQUIRED TO RE-SCHEDULE THESE PROJECTS

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK:	ENG DIST:	PROGRAM COST: (in thousands)	ORIGINAL BID DATE:
------------	--	--------------------------------	--------------	---------------------------------	-----------------------

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	PROGRAM COST: (in thousands)	FY:
<u>FISCAL YEAR: 2007</u>					
KW1E	19 PM 39.1 H589101C T	CONTINENTAL ROAD TI REALIGN SB FRONTAGE ROAD (PIMA PROJ MGR: MAUCHER PH:520-620-5429	This project is being designed and constructed by Pima County. Draft JPA is being reviewed.	\$600	07
PB1H	287 PN 137.5 HX19401C T	SR 287 & ATTAWAY ROAD INSTALL TRAFFIC SIGNAL PROJ MGR: RASHID PH: 712-7602	This project is not administered by ADOT. ADOT will participate with \$175k and will review the plans. Currently stage III (60%) is completed.	\$175	07

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TUCSON DISTRICT							
BID ADVERTISEMENT: TBD 07					STEPHEN WILSON	DISTRICT MINOR	
BW1G	T			STOREY RD UP & SUNLAND GIN RD			
10	PN	193.0		REMOVE AND REPLACE SLOPE	520-388-4263		
BID ADVERTISEMENT: TBD 08					LAUREL PARKER		
GM1H	T			PICACHO OP TO PINAL AIR PARK ROAD	\$48,369		
10	PN	212.0	H653001C	CONSTRUCT ROADWAY WIDENING	341	520-388-4260	
BID ADVERTISEMENT: TBD 08					LAUREL PARKER		
ZZ1F	T			PINAL AIR PARK RD - TANGERINE RD	\$22,880		
10	PM	232.4	H458203C	CONSTRUCT WIDENING & STRUCTURE	342	520-388-4260	
BID ADVERTISEMENT: TBD 07					LAUREL PARKER		
VC1E	T	010-D		I-10, TWIN PEAKS (LINDA VISTA TI)	\$28,000		
10	PM	236.0		CST TI (PER LETTER OF INTENT)	341	520-388-4260	
BID ADVERTISEMENT: TBD 10					LARRY MAUCHER	PAG MAY LOWER THE PRIORITY ON THIS PROJECT BECAUSE OF THE UPCOMING LINDA VISTA TI.	
BB1G	T			CORTARO ROAD TI	\$2,206		
10	PM	247.4		CONSTRUCT NEWTI	341	520-388-4262	
BID ADVERTISEMENT: TBD 10					LARRY MAUCHER		
PJ1F	T	010-D		INA ROAD TI	\$35,164		
10	PM	248.0		RECONSTRUCT TI & MAINLINE	342	520-388-4262	
BID ADVERTISEMENT: TBD 07					LARRY MAUCHER		
KT1E	T	010-4(172)		SUNSET ROAD - RUTHRAUFF ROAD	\$45		
10	PM	251.8	H303804C	LANDSCAPE EB & WB FRONTAGE RDS	323	520-388-4262	
BID ADVERTISEMENT: TBD 09					LAUREL PARKER	FUNDING CURRENTLY IN FY09, 10 AND 11.	
EM1G	T			RUTHRAUFF RD - PRINCE RD	\$53,000		
10	PM	252.8	H624101C	RECONSTRUCT ROADWAY		520-388-4260	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
							GENERAL COMMENTS
TUCSON DISTRICT							
BID ADVERTISEMENT: TBD 08						LARRY MAUCHER	LANDSCAPING WAS DESIGNED PREVIOUSLY UNDER ORIGINAL DESIGN CONTRACT. CONSULTANT IS CURRENTLY DEVELOPING A MASTER PLAN FOR THE INTERCHANGE ROW.
EN1G	T			I-10 / I-19 TI	\$6,000		
	10	PM	260.0	CONSTRUCT LANDSCAPING		520-388-4262	
BID ADVERTISEMENT: TBD 08						FARZANA YASMIN	CONSULTANT RECEIVED THE NOTICE TO PROCEED ON 4/17/06.
VB1E	T		010-E	I-10 / I-19 (FMS, PHASE 2)	\$6,600		
	10	PM	260.0	H640401C EXTEND ITS ALONG I-10 & I-19	335	602-712-8328	
BID ADVERTISEMENT: TBD 08						NATALIE CLARK	CITY OF TUCSON WILL ADMINISTER THE ARTWORK FABRICATION AND INSTALLATION.
OP1E	T		010-E(008)A	6TH AVE TI	\$459		
	10	PM	261.0	H634801C SIDEWALKS AND ARTISTIC FENCING	325	520-388-4252	
BID ADVERTISEMENT: DESIGN 07						LARRY MAUCHER	PA COMPLETED IN AUGUST, 2005.
QG1C	T		019-A	COUNTRY CLUB RD TO RUBY ROAD	\$500		
	19	SC	4.9	DESIGN FRONTAGE RD	331	520-388-4262	
BID ADVERTISEMENT: TBD 10						STEPHEN WILSON	FUNDING INCLUDES 1997 PIMA COUNTY BOND FUNDS AND 2006 RTA FUNDING. FUNDING INCLUDES \$2.2 MILLION IN PAG 2.6 % FUNDS PER FY 07 - FY 11 PLAN.
EO1G	T			CANOA TI - CONTINENTAL TI	\$2,200		
	19	PM	34.0	CONST ROADWAY (NB FRONTAGE RD)	341	520-388-4263	
BID ADVERTISEMENT: IGA 07						LARRY MAUCHER	THIS PROJECT IS BEING DESIGNED AND CONSTRUCTED BY PIMA COUNTY. DRAFT JPA IS BEING REVIEWED.
KW1E	T		019-A	CONTINENTAL ROAD TI	\$600		
	19	PM	39.1	H589101C REALIGN SB FRONTAGE ROAD (PIMA	331 311	520-388-4262	
BID ADVERTISEMENT: TBD 11						LARRY MAUCHER	DCR AND EA UNDERWAY
QK1C	T			VALENCIA RD - AJO WAY (JCT SR 86)	\$29,000		
	19	PM	58.7	H510501C WIDEN ROADWAY	342	520-388-4262	
BID ADVERTISEMENT: TBD 09						LARRY MAUCHER	DCR AND EA UNDERWAY.
EP1G	T			VALENCIA - AJO WAY (SR 86) PH II	\$9,000		
	19	PM	58.7	CONST MAINLINE RECONSTRUCTION	341	520-388-4262	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
							GENERAL COMMENTS
TUCSON DISTRICT							
BID ADVERTISEMENT: DESIGN 09						LARRY MAUCHER	
EQ1G	T			IRVINGTON RD TI	\$2,000		
	19	PM	60.6	DESIGN TI	341	520-388-4262	
BID ADVERTISEMENT: TBD 08						LAUREL PARKER	
EN1E	T		077-A	CALLE CONCORDIA - TANGERINE RD	\$21,735		
	77	PM	77.5	H545901C WIDEN TO 6 LANES	331 341	520-388-4260	
BID ADVERTISEMENT: TBD 10						STEPHEN WILSON	
AY1G	T		077-A	TANGERINE RD-PINAL CO LINE	\$2,000		
	77	PM	82.0	CST ROADWY WIDENING TO 6 LANES	342	520-388-4263	
BID ADVERTISEMENT: TBD 08						STEPHEN WILSON DISTRICT MINOR	
JD1H	T			SR 79 ORACLE JCT - FLORENCE HWY			
	79	PN	124.0	EXTEND RCB CULVERTS		520-388-4263	
BID ADVERTISEMENT: TBD 07						PAUL SULLIVAN STAGE V PLANS HAVE BEEN SENT OUT FOR REVIEW. CONSULTANT IS WORKING ON FINAL PLANS.	
CD1F	T			JCT SR 79 & CACTUS			
	79	PN	127.4	H608301C LEFT TURN LANE	311	602-712-7468	
BID ADVERTISEMENT: TBD 10						STEPHEN WILSON DISTRICT MINOR. MODIFYING STAGE IV PLANS TO SHOW ADDITIONAL R/W AT HEADWATER POOLS FOR FIVE CULVERTS.	
EE1F	T			SR 82, MP 38 - 39.5			
	82	SC	38.0	H598701C SLOPE FLATTENING	311	520-388-4263	
BID ADVERTISEMENT: TBD 07						ROD COLLINS	
GM1G	T		083-A(003)	MP 7.29 - MP 7.83	\$825		
	83	CH	7.3	H652701C GUARDRAIL AND HIGH EMB		602-712-7980	
BID ADVERTISEMENT: FEB 07						STEPHEN WILSON	
DM1H	T			SR 84 @ GUINN DRIVE			
	84	PN	172.5	H679901C INTERSECTION IMPROVEMENTS		520-388-4263	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
							GENERAL COMMENTS
TUCSON DISTRICT							
BID ADVERTISEMENT: SEP 06						NATALIE CLARK	
HJ1G	T	TEA -085-A(004)		SAHUARO - RASMUSSEN	\$990		
	85	PM	40.6 H660301C	SIDEWALKS & LANDSCAPING	325	520-388-4252	
BID ADVERTISEMENT: TBD 08						STEPHEN WILSON	
CF1G	T			TOWN OF SELLS	\$11,095		
	86	PM	112.0 H649101C	CONSTRUCT ROADWAY WIDENING	331 342	520-388-4263	
BID ADVERTISEMENT: DESIGN 10						STEPHEN WILSON	
GY1H	T			KITT PK RD SEGMENT MP 132.8-137.1	\$600		
	86	PM	132.8	DESIGN (ROADWAY WIDENING)		520-388-4263	
BID ADVERTISEMENT: TBD 10						STEPHEN WILSON	
ES1G	T			SAN PEDRO RD SEGMT MP 137.1-141.1	\$8,100		
	86	PM	137.1	WIDEN ROADWAY TO 40'	341	520-388-4263	
BID ADVERTISEMENT: TBD 09						STEPHEN WILSON	
QY1C	T			MP 141.1 TO RESERVATION BOUNDRY	\$9,700		
	86	PM	141.1	CONSTRUCT ROADWAY WIDENING	341	520-388-4263	
BID ADVERTISEMENT: TBD 08						RAY LEON	
RV1E	T	085-B		MP 145.6 - BRAWLEY WASH	\$1,029		
	86	PM	145.6 H543401C	EXTEND BOX CULVERTS	311	602-712-7712	
BID ADVERTISEMENT: TBD 10						STEPHEN WILSON	
AZ1G	T	086-A		VALENCIA ROAD - KINNEY ROAD	\$16,000		
	86	PM	159.5	CST ROADWY WIDENING TO 4 LANES	342	520-388-4263	
BID ADVERTISEMENT: FEB 07						RUDY KOLAJA	STAGE III PLANS WERE DELIVERED BY KHA
WF1G	T	086-A(010)		SR 86 @ CAMINO VERDE			ON MONDAY, JULY 18, 2006
	86	PM	164.0 H672201C	INTERSECTION IMPROVEMENT		602-712-8686	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TUCSON DISTRICT							
BID ADVERTISEMENT: TBD 07					STEPHEN WILSON		
DR1F	T			SR 189 @ MP 0.095			
	189	SC	0.1	DRAINAGE IMPROVEMENTS		520-388-4263	
BID ADVERTISEMENT: TBD 08					DAVE MELLGREN		
DH1G	T		189-A(005)X	MARIPOSA PORT OF ENTRY, NOGALAS	\$3,279		PROJECT SCOPE HAS BEEN REDUCED DUE TO FUNDING SHORTAGES. WORKING TO REDEFINE PROJECT WITH A 75% PLANS SET. NEED UTILITY POTHOLING.
	189	SC	0.1	H528205C	CONST PARKING & RD IMPROVEMENT	162	602-712-8629
BID ADVERTISEMENT: TBD 07					STEPHEN WILSON		
JC1H	T			SR 286 SASABE - ROBLES RANCH HWY			DISTRICT MINOR
	286	PM	20.0	H690701C	REPAIR AT LW WATER CROSSINGS	311	520-388-4263
BID ADVERTISEMENT: TBD 07					PAUL SULLIVAN		
DT1F	T		287-A(002)	SR 287 & ELEVEN MILE CORNOR RD	\$2,000		PROJECT IS READY TO BID. IGA IS APPROVED BY PINAL COUNTY BOARD. NEED FUNDING FROM HES.
	287	PN	122.4	H608201C	INTERSECTION IMPROVEMENTS	325	602-712-7468
BID ADVERTISEMENT: IGA 07					ABDULKARIM RASHID		
PB1H	T			SR 287 & ATTAWAY ROAD	\$175		THIS PROJECT IS NOT ADMINSTERED BY ADOT. ADOT WILL PARTICIPATE WITH \$175K AND WILL REVIEW THE PLANS. CURRENTLY STAGE III (60%) IS COMPLETED.
	287	PN	137.5	HX19401C	INSTALL TRAFFIC SIGNAL		602-712-7602
BID ADVERTISEMENT: TBD 07					ABDULKARIM RASHID		
ZT1G	T		347-A-502	SR347 MARICOPA-CASA GRANDE HWY	\$400		
	347	PN	173.0	HX17601C	CONSTRUCT TRAFFIC SIGNAL		602-712-7602

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
T									
BW1G	10	PN	193.0			STOREY RD UP & SUNLAND GIN RD	REMOVE AND REPLACE SLOPE	TBD FY 07	2007
GM1H	10	PN	212.0	H653001C		PICACHO OP TO PINAL AIR PARK ROAD	CONSTRUCT ROADWAY WIDENING	TBD FY 08	2008
ZZ1F	10	PM	232.4	H458203C		PINAL AIR PARK RD - TANGERINE RD	CONSTRUCT WIDENING & STRUCTURE	TBD FY 08	2008
VC1E	10	PM	236.0			I-10, TWIN PEAKS (LINDA VISTA TI)	CST TI (PER LETTER OF INTENT)	TBD FY 07	2007
BB1G	10	PM	247.4			CORTARO ROAD TI	CONSTRUCT NEWTI	TBD FY 10	2010
PJ1F	10	PM	248.0			INA ROAD TI	RECONSTRUCT TI & MAINLINE	TBD FY 10	2010
KT1E	10	PM	251.8	H303804C		SUNSET ROAD - RUTHRAUFF ROAD	LANDSCAPE EB & WB FRONTAGE RDS	TBD FY 07	2007
EM1G	10	PM	252.8	H624101C		RUTHRAUFF RD - PRINCE RD	RECONSTRUCT ROADWAY	TBD FY 09	2009
VB1E	10	PM	260.0	H640401C		I-10 / I-19 (FMS, PHASE 2)	EXTEND ITS ALONG I-10 & I-19	TBD FY 08	2008
EN1G	10	PM	260.0			I-10 / I-19 TI	CONSTRUCT LANDSCAPING	TBD FY 08	2008
OP1E	10	PM	261.0	H634801C		6TH AVE TI	SIDEWALKS AND ARTISTIC FENCING	TBD FY 08	2008
QG1C	19	SC	4.9			COUNTRY CLUB RD TO RUBY ROAD	DESIGN FRONTAGE RD	DESIGN FY 07	2007
EO1G	19	PM	34.0			CANOA TI - CONTINENTAL TI	CONST ROADWAY (NB FRONTAGE RD)	TBD FY 10	2010
KW1E	19	PM	39.1	H589101C		CONTINENTAL ROAD TI	REALIGN SB FRONTAGE ROAD (PIMA	IGA FY 07	2007
QK1C	19	PM	58.7	H510501C		VALENCIA RD - AJO WAY (JCT SR 86)	WIDEN ROADWAY	TBD FY 11	2011
EP1G	19	PM	58.7			VALENCIA - AJO WAY (SR 86) PH II	CONST MAINLINE RECONSTRUCTION	TBD FY 09	2009
EQ1G	19	PM	60.6			IRVINGTON RD TI	DESIGN TI	DESIGN FY 09	2009
EN1E	77	PM	77.5	H545901C		CALLE CONCORDIA - TANGERINE RD	WIDEN TO 6 LANES	TBD FY 08	2008
AY1G	77	PM	82.0			TANGERINE RD-PINAL CO LINE	CST ROADWY WIDENING TO 6 LANES	TBD FY 10	2010
JD1H	79	PN	124.0			SR 79 ORACLE JCT - FLORENCE HWY	EXTEND RCB CULVERTS	TBD FY 08	2008
CD1F	79	PN	127.4	H608301C		JCT SR 79 & CACTUS	LEFT TURN LANE	TBD FY 07	2007
EE1F	82	SC	38.0	H598701C		SR 82, MP 38 - 39.5	SLOPE FLATTENING	TBD FY 10	2010
GM1G	83	CH	7.3	H652701C		MP 7.29 - MP 7.83	GUARDRAIL AND HIGH EMB	TBD FY 07	2007
DM1H	84	PN	172.5	H679901C		SR 84 @ GUINN DRIVE	INTERSECTION IMPROVEMENTS	JAN 07	2007
HJ1G	85	PM	40.6	H660301C	TEA -085-A(004)A	SAHUARO - RASMUSSEN	SIDEWALKS & LANDSCAPING	SEP 06	2007
CF1G	86	PM	112.0	H649101C		TOWN OF SELLS	CONSTRUCT ROADWAY WIDENING	TBD FY 08	2008

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
GY1H	86	PM	132.8			KITT PK RD SEGMENT MP 132.8-137.1	DESIGN (ROADWAY WIDENING)	DESIGN FY 10	2010
ES1G	86	PM	137.1			SAN PEDRO RD SEGMT MP 137.1-141.1	WIDEN ROADWAY TO 40'	TBD FY 10	2010
QY1C	86	PM	141.1			MP 141.1 TO RESERVATION BOUNDRY	CONSTRUCT ROADWAY WIDENING	TBD FY 09	2009
RV1E	86	PM	145.6	H543401C		MP 145.6 - BRAWLEY WASH	EXTEND BOX CULVERTS	TBD FY 08	2008
AZ1G	86	PM	159.5			VALENCIA ROAD - KINNEY ROAD	CST ROADWY WIDENING TO 4 LANES	TBD FY 10	2010
WF1G	86	PM	164.0	H672201C		SR 86 @ CAMINO VERDE	INTERSECTION IMPROVEMENT	JAN 07	2007
DR1F	189	SC	0.1			SR 189 @ MP 0.095	DRAINAGE IMPROVEMENTS	TBD FY 07	2007
DH1G	189	SC	0.1	H528205C		MARIPOSA PORT OF ENTRY, NOGALAS	CONST PARKING & RD IMPROVEMENT	TBD FY 08	2008
JC1H	286	PM	20.0	H690701C		SR 286 SASABE - ROBLES RANCH HWY	REPAIR AT LW WATER CROSSINGS	TBD FY 07	2007
DT1F	287	PN	122.4	H608201C		SR 287 & ELEVEN MILE CORNOR RD	INTERSECTION IMPROVEMENTS	TBD FY 07	2007
PB1H	287	PN	137.5	HX19401C		SR 287 & ATTAWAY ROAD	INSTALL TRAFFIC SIGNAL	IGA FY 07	2007
ZT1G	347	PN	173.0	HX17601C		SR347 MARICOPA-CASA GRANDE HWY	CONSTRUCT TRAFFIC SIGNAL	TBD FY 07	2007

<http://www.azdot.gov/Highways/ppms/>
