

## **YUMA DISTRICT**

# **Active Project Status Report - Design**

**SEPTEMBER 2006**

**DATA DATE: 09/08/2006**



**Arizona Department of Transportation  
Intermodal Transportation Division  
Program & Project Management**

**<http://www.azdot.gov/Highways/ppms/>**

**ARIZONA DEPARTMENT OF TRANSPORTATION  
INTERMODAL TRANSPORTATION DIVISION  
HIGHWAYS**

SEPTEMBER 2006

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.**  
**FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 09/08/2006 ) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

[\*\*http://www.azdot.gov/Highways/ppms/\*\*](http://www.azdot.gov/Highways/ppms/)

PUBLISHED DATE: 09/22/2006

## ACTIVE PROJECT STATUS REPORT

### GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

#### County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG - Council of Governments

CPS ID - Four-character key field used by the critical path scheduling system to identify a project

Data Date - Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.

Date PRB Shifted - Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'

Env Clr - Environmental Clearance

IGA - InterGovernmental Agreement

JPA - Joint Project Agreement

Kick-off - Project Kick-off team meeting

Map/Srv - Mapping and Survey

ACTIVE PROJECT STATUS REPORT  
GLOSSARY  
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

## RESOURCE ALLOCATION CODES

---

### 100 SYSTEM PRESERVATION

#### 110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

#### 120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

#### 130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

#### 140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

#### 150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

#### 160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

### 200 SYSTEM MANAGEMENT

#### 210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

#### 220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

#### 230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

### 300 SYSTEM IMPROVEMENT

#### 310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

#### 320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

#### 330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

#### 340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

*FY 2007*  
*YUMA DISTRICT ADVERTISED PROJECTS*

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	PA1H	10	LA	41.6	H703701C	I-10, VARI LOCATIONS VICKSBURG TI SYS PRES-RSTOR/REHAB/RESURFACE	07/05/2006	\$1,200

# PROJECTS ADDED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:			
RTE:	CO:	MP:	TYPE OF WORK:		PROJECT COST
TRACS:		PROJECT MANAGER:		COMMENTS:	(in thousands) BID READY:

---

## PROJECTS DELETED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:			
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	ORIGINAL
	PROGRAM COST:	PROJECT MANAGER:		COMMENTS:	BID DATE:
<hr/>					



## PROJECTS RESCHEDULED THIS MONTH

CPSID: PROJECT NUMBER		PROJECT NAME:		BID READY:	
RTE: CO: MP: TRACS:		TYPE OF WORK:		<u>RESCHEDULED:</u>	
PROGRAM COST:		PROJECT MANAGER:		FROM:	TO:
SF1F	900-1(055)	RANGE BOUNDRY TO 40TH STREET		PROJECT RESCHEDULED	
195 YU	13.6 H577405C	CST 4 LANE DIVIDED HWY, PH A		BY THE	TBD FY 07
Y	\$17,525	PROJ MGR: RILEY PH:712-7643		PRB.	TBD FY 08

\* NOTE~ Bid Ready dates can remain the same,  
while the Bid Advertisement dates change.

## DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:				PROJECT NAME:		COMMENTS:	FUNDING START FISCAL YEAR:
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	PROJECT MANAGER:		
	DIST	DESIGN	BUDGET:					
LC1G	85	MA	120.0		SR-85, BETWEEN I-8 & I-10			2007
	Y		\$989		DESIGN, R/W, & UTILITIES			
					PROJ MGR: JEREZ	PH: 712-7187		
QL1F	95	LA	125.0		SR 95 @ MP 125			2007
	Y		\$200		DESIGN PASSING LANE			
					PROJ MGR: SULLIVAN	PH: 712-7468		

# PROJECTS THAT FAILED TO ADVERTISE THIS FISCAL YEAR

*PRB ACTION IS REQUIRED TO RE-SCHEDULE THESE PROJECTS*

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK:	ENG DIST:	PROGRAM COST: (in thousands)	ORIGINAL BID DATE:
------------	--	--------------------------------	--------------	---------------------------------	-----------------------

---

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPS ID:	PROJECT NUMBER:				PROJECT NAME:	COMMENTS:	PROGRAM COST:	
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK: PROJECT MANAGER:		(in thousands)	FY:

**FISCAL YEAR:**    **20**

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
YUMA DISTRICT							
BID ADVERTISEMENT: TBD 08					HALDUN	THIS PROJECT MOVED TO FY08. WE ARE WORKING ON STAGE III PLANS.	
TP1C	Y			ADONDE RD - MOHAWK CANAL	GUVENEN		
8	YU	29	H524001C	SPOT REPAIR & RR ARFC	602-712-7725		
BID ADVERTISEMENT: TBD 07					DEBRA EINWECK	YUMA DISTRICT IS GATHERING TRAFFIC COUNTS AT EB MOHAWK T.I. ON-RAMP TO DETERMINE CONFIGURATION OF REVISED EB REST AREA OFF-RAMP.	
FR1C	Y	008-A(004)		MOHAWK REST AREA	\$12,700		
8	YU	55.9	H206001C	CONSTRUCT REST AREA	322	602-712-6747	
BID ADVERTISEMENT: OCT 06					ASZITA MANSOR		
TQ1C	Y	008-1(200)A		AZTEC - COUNTY LINE	\$15,000		
8	YU	71.0	H524101C	MILL AND REPLACE	111	602-712-6961	
BID ADVERTISEMENT: TBD 07					RICHARD WEEKS	PER C&S RECOMMENDATION THIS PROJECT WILL BE ADVERTISED FOR BID IN OCTOBER 2006.	
CA1G	Y			HOVATTER - SR-85			
10	LA	60.0		SIGN REHAB	602-712-8283		
BID ADVERTISEMENT: FEB 07					BAHRAM DARIUSH		
QX1H	Y			WEST TI TO PARK AVE	\$8,107		
10B	LA	17.5		RECONSTRUCT ROADWAY	602-712-8427		
BID ADVERTISEMENT: TBD 09					CHRIS PULEO		
AH1G	Y			JCT I-10 - REIFIA CROSSING			
60	LA	31.0		PAVEMENT PRESERVATION	602-712-7992		
BID ADVERTISEMENT: DESIGN 07					ORLANDO JEREZ	PRB APPROVED DECREASING THIS ITEM BY 642K. NEW PROGRAMMED AMOUNT IS 347K	
LC1G	Y			SR-85, BETWEEN I-8 & I-10	\$989		
85	MA	120.0		DESIGN, R/W, & UTILITIES	602-712-7187		
BID ADVERTISEMENT: TBD 10					ORLANDO JEREZ		
TP1H	Y			SR 85 IMPROVEMENTS	\$40,000		
85	MA	122.0		CONSTRUCTION	602-712-7187		

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
YUMA DISTRICT							
BID ADVERTISEMENT: TBD 08					ORLANDO JEREZ		
LP1E	Y	NH	-085-B(011)	MP 130.71 - MP 137.00	\$20,900		
	85	MA	130.7	H595507C	ROADWAY RECST (UTILITIES INCL)	341	602-712-7187
BID ADVERTISEMENT: OCT 06					RICHARD WEEKS		
DZ1H	Y		095-A-504	US 95 @ AVE G	\$925		
	95	YU	10.0	HX16901C	CONSTRUCT TRAFFIC SIGNAL		602-712-8283
BID ADVERTISEMENT: TBD 11					PAUL SULLIVAN		
AA1C	Y		063-1	AVENUE 9E TO ABURDEEN ROAD	\$10,000		
	95	YU	32		RECNST FORTUNA WASH BRG		602-712-7468
BID ADVERTISEMENT: MAR 07					ORLANDO JEREZ		
DP1G	Y		095-B-308	WELLTON MOHAWK CANAL BRIDGE #343			
	95	YU	38.0		BRIDGE REHAB		602-712-7187
BID ADVERTISEMENT: DESIGN 07					PAUL SULLIVAN		
QL1F	Y		095-C	SR 95 @ MP 125	\$200		PREDESIGN IS IN THE PROCESS OF
	95	LA	125.0		DESIGN PASSING LANE	333	602-712-7468
BID ADVERTISEMENT: TBD 07					ANNETTE RILEY		
TP1F	Y			AVE E 1/2 - AVE B	\$20,000		STAGE IV DESIGN COMPLETE. PS&E ON
	195	YU	5.5	H577403C	CST 4 LANE DIVIDED HIGHWAY	341	602-712-7643
BID ADVERTISEMENT: TBD 07					ANNETTE RILEY		
SE1F	Y		900-A(054)	AVE B - RANGE BOUNDARY	\$10,000		STAGE IV COMPLETE. PS&E ON HOLD
	195	YU	9.1	H577404C	CST 4 LANE DIVIDED HWY, PH A	341	602-712-7643
BID ADVERTISEMENT: TBD 08					ANNETTE RILEY		
SF1F	Y		900-1(055)	RANGE BOUNDRY TO 40TH STREET	\$17,525		CONSULTANT PREPARING STAGE IV
	195	YU	13.6	H577405C	CST 4 LANE DIVIDED HWY, PH A	341	602-712-7643
							PLANS. PROJECT LIMITS HAVE BEEN
							EXTENDED NORTH TO 40TH STREET. OH
							HOLD WAITING FOR ENVIRONMENTAL
							CLEARANCE. TO BE MOVED TO FY 08.

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	DISTRICT:	FEDERAL ID #:			PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
	ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
YUMA DISTRICT								
BID ADVERTISEMENT: TBD 07							ANNETTE RILEY	PROJECT SCOPE AND BUDGET REVISED TO INCLUDE 40TH ST TO B-8. ADVERTISEMENT ON HOLD PENDING PROJECT CLEARANCES.
SA1F	Y	900-A(057)			40TH STREET TO I-8	\$8,900		
	195	YU	26.0	H577407C	CONSTRUCT ROADWAY WIDENING	341	602-712-7643	
BID ADVERTISEMENT: TBD 07							DAVE MELLGREN	MASTER PLAN OF STATE SITE & ROUNDAABOUT TO CONNECT POE TO COUNTY AVE E IS BEING FINALIZED. CONSULTANT SELECTION PROCESS FOR PROJECT DESIGN IS UNDERWAY.
HV1H	Y	999-A(051)			SAN LUIS II PORT OF ENTRY	\$1,650		
	999	YU	999	H686201C	CONSTRUCTION		602-712-8629	

# INDEX



ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
Y									
TP1C	8	YU	29	H524001C		ADONDE RD - MOHAWK CANAL	SPOT REPAIR & RR ARFC	TBD FY 08	2008
FR1C	8	YU	55.9	H206001C		MOHAWK REST AREA	CONSTRUCT REST AREA	TBD FY 07	2007
TQ1C	8	YU	71.0	H524101C		AZTEC - COUNTY LINE	MILL AND REPLACE	SEP 06	2007
CA1G	10	LA	60.0			HOVATTER - SR-85	SIGN REHAB	TBD FY 07	2007
QX1H	10B	LA	17.5			WEST TI TO PARK AVE	RECONSTRUCT ROADWAY	JAN 07	2007
AH1G	60	LA	31.0			JCT I-10 - REIFIA CROSSING	PAVEMENT PRESERVATION	TBD FY 09	2009
LC1G	85	MA	120.0			SR-85, BETWEEN I-8 & I-10	DESIGN, R/W, & UTILITIES	DESIGN FY 07	2007
TP1H	85	MA	122.0			SR 85 IMPROVEMENTS	CONSTRUCTION	TBD FY 10	2010
LP1E	85	MA	130.7	H595507C	NH -085-B(011)	MP 130.71 - MP 137.00	ROADWAY RECST (UTILITIES INCL)	TBD FY 08	2008
DZ1H	95	YU	10.0	HX16901C		US 95 @ AVE G	CONSTRUCT TRAFFIC SIGNAL	SEP 06	2007
AA1C	95	YU	32			AVENUE 9E TO ABURDEEN ROAD	RECNST FORTUNA WASH BRG	TBD FY 11	2011
DP1G	95	YU	38.0			WELLTON MOHAWK CANAL BRIDGE #343	BRIDGE REHAB	FEB 07	2007
QL1F	95	LA	125.0			SR 95 @ MP 125	DESIGN PASSING LANE	DESIGN FY 07	2007
TP1F	195	YU	5.5	H577403C		AVE E 1/2 - AVE B	CST 4 LANE DIVIDED HIGHWAY	TBD FY 07	2007
SE1F	195	YU	9.1	H577404C		AVE B - RANGE BOUNDARY	CST 4 LANE DIVIDED HWY, PH A	TBD FY 07	2007
SF1F	195	YU	13.6	H577405C		RANGE BOUNDRY TO 40TH STREET	CST 4 LANE DIVIDED HWY, PH A	TBD FY 08	2008
SA1F	195	YU	26.0	H577407C		40TH STREET TO I-8	CONSTRUCT ROADWAY WIDENING	TBD FY 07	2007
HV1H	999	YU	999	H686201C		SAN LUIS II PORT OF ENTRY	CONSTRUCTION	TBD FY 07	2007

<http://www.azdot.gov/Highways/ppms/>

---