

**Project Name: GRAHAM COUNTY ALTERNATE ROUTE STUDY**  
**Report Date: May 2010**

**Project Schedule Status:**

<b>Task</b>	<b>Percent Complete</b>	<b>(Original) Amended Completion Date</b>	<b>Actual Completion Date</b>
ADOT Notice to Proceed Date	December 10, 2007		December 10, 2007
Technical Memo No. 1: Work Plan	100%	March 25, 2008	March 25, 2008
Working Paper No. 1: Current and Future Conditions	100%	(April 30, 2008) July 14, 2008, June 17, 2009	August 7, 2008
Public Meeting No. 1	100%	May 2008	August 7, 2008
Public Involvement Summary Report No. 1	100%		August 21, 2008
Working Paper No. 2: Determination of Need and Feasibility	100%	(July 9, 2008, September 23, 2008) Feb 17, 2009(1 <sup>st</sup> Sub), July 15, 2009(2 <sup>nd</sup> Sub), April 5, 2010 (3 <sup>rd</sup> Sub)	Feb 17, 2009(1 <sup>st</sup> Sub), July 15, 2009(2 <sup>nd</sup> Sub), April 17, 2010 (3 <sup>rd</sup> Sub)
Public Meeting No. 2:	100%	(Week of September 22, 2008) Week of March 2, 2009	April 28, 2009
Public Involvement Summary Report No. 2	100%		March 15, 2009
Stakeholder Interviews	100%	(June 9-11, 2009)	June 9-10, 2009
TAC Meeting	100%	(August 4, 2009) April 28, 2010	
Working Paper No. 3: Preferred Corridor Alternative	50%	(September 30, 2009) May 28, 2010	
Final Draft Report & Executive Summary		(December 2009) Late June 2010	