

PHOENIX DISTRICT

Active Project Status Report - Design

APRIL 2006

DATA DATE: 04/07/2006



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

APRIL 2006

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 04/07/2006) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- ~~Projects which Failed to Advertise~~

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 04/21/2006

ACTIVE PROJECT STATUS REPORT

GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

| | | | | | | | |
|----|----------|----|----------|----|--------|----|------------|
| AP | Apache | GH | Graham | MO | Mohave | SC | Santa Cruz |
| CH | Cochise | GI | Gila | NA | Navajo | SW | Statewide |
| CN | Coconino | LA | La Paz | PM | Pima | YU | Yuma |
| GE | Greenlee | MA | Maricopa | PN | Pinal | YV | Yavapai |

COG - Council of Governments

CPS ID - Four-character key field used by the critical path scheduling system to identify a project

Data Date - Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.

Date PRB Shifted - Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'

Env Clr - Environmental Clearance

IGA - InterGovernmental Agreement

JPA - Joint Project Agreement

Kick-off - Project Kick-off team meeting

Map/Srv - Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

| | |
|-------------------|--|
| MP / BMP - | Mile Post / Beginning Mile Post |
| OSD - | Optimum Start for Design. This is the latest date on which the design process should begin. |
| PDC - | Pre-Design Completion |
| Planned B/A - | Planned Bid Award Date |
| Planned St I – IV | Planned dates for design stages I through IV as determined by the original customized schedule dates. |
| Program Cost - | The programmed project cost in dollars including construction engineering. |
| R/W Clr - | Right-of-Way Clearance |
| RTE - | Route |
| T/C pl - | Traffic Control Plans complete |
| TBD - | To Be Determined |
| U/R Clr - | Utilities and Railroad Clearance |
| Val Analysis - | Value Analysis |
| X->Y | X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date. |

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2006
PHOENIX DISTRICT ADVERTISED PROJECTS

| RESOURCE CODE #S | CPSID | RTE | CO | MP | TRACS | PROJECT NAME | TYPE OF WORK | ACTUAL BID DATE | PROGRAM COST (K) |
|---------------------|-------|------|----|-------|----------|-----------------------------------|--------------------------------|--------------------|---------------------|
| 111 | AG1G | 60 | MA | 152.0 | H636301C | 71ST AVE-GRAND CANAL BRIDGE | SURFACE IMPROVEMENTS | 11/15/2005 | \$4,036 |
| 126 114 | IP1H | 888 | MA | 0.0 | H665001C | VARIOUS REGIONAL FREEWAYS | QUIET PAVEMENT PHASE VI | 10/24/2005 | \$10,400 |
| 132 | CR1G | 60 | MA | 147.2 | H648601C | US-60 AGUA FRIA RIVER - NEW RIVER | OLDER DRIVER PROGRAM | 10/06/2005 | \$410 |
| 132 | DV1H | 999 | SW | 0.0 | H680301C | SW THRIE-BEAM GUARDRAIL TRANS | CONSTRUCTION | 02/09/2006 | \$250 |
| 311 | GB1H | 17 | MA | 224.0 | HX18201C | I-17 & CAREFREE HWY INTERCHANGE | TEMP SIGNAL/RDWAY IMPROVEMENTS | 09/14/2005 | \$720 |
| 311 | YU1F | 101L | MA | 13.0 | H619002C | SKUNK CREEK TO UNION HILLS | CST AUX LANES | 10/06/2005 | \$2,000 |
| 323 | VO1E | 202L | MA | 33.2 | H591303C | POWER ROAD - ELLIOT ROAD | CONSTRUCT LANDSCAPE | 03/01/2006 | \$3,700 |
| 323 | VP1E | 202L | MA | 36.7 | H591103C | FRYE RD - POWER ROAD | CONSTRUCT LANDSCAPE | 01/26/2006 | \$6,250 |
| 323 | VR1E | 202L | MA | 41.3 | H591203C | GILBERT RD - FRYE RD | CONSTRUCT LANDSCAPE | 02/09/2006 | \$5,200 |
| 323 | VS1E | 202L | MA | 44.7 | H538103C | ARIZONA AVE - GILBERT RD | CONSTRUCT LANDSCAPE | 08/04/2005 | \$2,641 |
| 323 | NM1C | 202L | MA | 54.8 | H541703C | WILD HORSE PASS TI | CONSTRUCT LANDSCAPE | 10/27/2005 | \$1,853 |
| 335 | HE1G | 999 | SW | 0.0 | H660801C | STATEWIDE VMS PH 6 | CONSTRUCT VMS SIGNS | 03/30/2006 | \$3,476 |

FY 2006
PHOENIX DISTRICT ADVERTISED PROJECTS

| RESOURCE CODE #S | CPSID | RTE | CO | MP | TRACS | PROJECT NAME | TYPE OF WORK | ACTUAL BID DATE | PROGRAM COST (K) |
|---------------------|-------|------|----|-------|----------|------------------------------|--------------------------------|--------------------|---------------------|
| 341 | QV1B | 202L | MA | 23.3 | H578201C | POWER RD - UNIVERSITY DR | CONSTRUCT ROADWAY | 09/06/2005 | \$147,100 |
| 342 | PO1F | 17 | MA | 209.9 | H644001C | CACTUS ROAD | CONSTRUCT DUAL LEFT TURN LANES | 09/01/2005 | \$4,400 |
| 342 | BJ1G | 60 | MA | 150.5 | H590001C | 83RD AVE & PEORIA | DES & CST AT-GRADE PED XING | 10/20/2005 | \$1,247 |
| 342 | RM1E | 60 | MA | 184.0 | H664901C | GILBERT - POWER | CONSTRUCT HOV/SOV LANES | 07/22/2005 | \$70,200 |
| 342 | QW1B | 202L | MA | 27.9 | H578301C | UNIVERSITY DR - SOUTHERN AVE | CONSTRUCT ROADWAY | 08/23/2005 | \$56,500 |

PROJECTS ADDED THIS MONTH

| CPS ID: | PROJECT NUMBER: | | | | PROJECT NAME: | | PROJECT COST: | |
|------------|-----------------|-----|-----|--------|---------------|------------------|---------------|---------------------------|
| | RTE: | CO: | MP: | TRACS: | TYPE OF WORK: | PROJECT MANAGER: | COMMENTS: | (in thousands) BID READY: |

PROJECTS DELETED THIS MONTH

| CPS ID: | PROJECT NUMBER: | | | | PROJECT NAME: | | COMMENTS: | ORIGINAL BID DATE: |
|------------|-----------------|-----|-----|---------------|---------------|------------------|-----------|-----------------------|
| | RTE: | CO: | MP: | TRACS: | TYPE OF WORK: | PROJECT MANAGER: | | |
| | | | | PROGRAM COST: | | | | |

PROJECTS RESCHEDULED THIS MONTH

| CPS ID: | PROJECT NUMBER: | | | | PROJECT NAME: | | COMMENTS: | BID READY: <u>RESCHEDULED:</u> | |
|------------|-----------------|-----|-----------|----------|-----------------------------|--------------------------------|---------------------------------|-----------------------------------|----------|
| | RTE: | CO: | MP: | TRACS: | TYPE OF WORK: | PROJECT MANAGER: | | FROM: | TO: |
| DB1G | 17 | MA | 194.9 | H642301C | I-17, 16TH ST - BUCKEYE RD | | PROJECT RESCHEDULED BY THE PRB. | | |
| | E | | | \$3,035 | CONSTRUCT SCREEN WALL | PROJ MGR: BEASLEY PH: 712-7645 | | MAR 06 | APR 06 |
| SP1B | | | 600-1-554 | | SRPMIC BOUNDARY - CAMELBACK | | PROJECT RESCHEDULED BY THE PRB. | | |
| | 101L | MA | 45.1 | H491401C | CONSTRUCT LANDSCAPE | PROJ MGR: MCCALLY PH: 712-7646 | | MAR 06 | * MAR 06 |

* NOTE~ Bid Ready dates can remain the same, while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

| CPS ID: | PROJECT NUMBER: | | | PROJECT NAME: | | COMMENTS: | DISTRICT: | <i>FUNDING START</i> FISCAL YEAR: |
|------------|-----------------|--------|------------|-----------------------------------|------------------|-----------|-----------|---|
| | RTE: | CO: | MP: TRACS: | TYPE OF WORK: | PROJECT MANAGER: | | | |
| | DIST | DESIGN | BUDGET: | | | | | |
| GG1H | 10 | MA | 0.0 | 303L TO DYSART ROAD | | | E | 2009 |
| | E | | \$4,620 | DESIGN | | | | |
| | | | | PROJ MGR: MERCADO | PH: 712-8689 | | | |
| LC1G | 85 | MA | 120.0 | SR-85, BETWEEN I-8 & I-10 | | | E | 2006 |
| | E | | \$989 | DESIGN, R/W, & UTILITIES | | | | |
| | | | | PROJ MGR: JEREZ | PH: 712-7187 | | | |
| JN1H | 101L | MA | 0.0 | RAMP METERING - VARIOUS LOCATIONS | | | E | 2006 |
| | E | | \$400 | DESIGN RAMP METER PROJECT | | | | |
| | | | | PROJ MGR: BARKER | PH: 712-4281 | | | |
| HF1H | 101L | MA | 31.0 | TATUM BLVD - PRINCESS DRIVE | | | E | 2009 |
| | E | | \$2,000 | DESIGN HOV LANES | | | | |
| | | | | PROJ MGR: MCCALLY | PH: 712-7646 | | | |

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

| CPS ID: | PROJECT NUMBER: RTE: CO: MP: TRACS: | PROJECT NAME: TYPE OF WORK: PROJECT MANAGER: | COMMENTS: | PROGRAM COST: (in thousands) | FY: |
|---------------------------------|--|---|-----------|---------------------------------|-----|
| <u>FISCAL YEAR: 2006</u> | | | | | |
| PHSP | 101L MA 42.0 H334401C E | PIMA RD, MCDOWELL - VIA LINDA,IGA ROADWAY WIDENING | | \$2,000 | 06 |
| <u>FISCAL YEAR: 2009</u> | | | | | |
| QT1F | 101L MA 53.5 E | BALBOA DRIVE CST MULTI-USE PATH BRIDGE NOT ASSIGNED 1 | | \$2,000 | 09 |

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

| CPSID: | DISTRICT: | FEDERAL ID #: | PROJECT NAME: | PROGRAM COST: | PROJECT | COMMENTS ON FOREST, COE, BLM, IGA | |
|------------------------------|-----------|---------------|---------------|---------------------------------------|-------------------|--|--|
| ROUTE: | CO: | MP: | TRACS #: | TYPE OF WORK: | RESOURCE CODES: | MANAGER: | AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS |
| PHOENIX DISTRICT | | | | | | | |
| BID ADVERTISEMENT: DESIGN 09 | | | | | ELAINE MERCADO | STUDY STARTED. | |
| GG1H | E | | | 303L TO DYSART ROAD | \$4,620 | | ADOT PROJECT MANAGER IS NOW ELAINE MERCADO. |
| | 10 | MA | 0.0 | DESIGN | | 602-712-8689 | |
| BID ADVERTISEMENT: TBD 06 | | | | | KHALID SALAHUDDIN | ADOT WILL ADMINISTER DESIGN AND CONSTRUCTION OF THE NEW TI. DESIGN CONSULTANT SELECTED. PROJECT TO BE ADVERTISED FOR BIDS ON THE 28TH OF APRIL. | |
| PE1C | E | 010-B | | BULLARD AVE TI | \$10,000 | | |
| | 10 | MA | 127.7 | H678001C CONSTRUCT TI | 331 | 602-712-8620 | |
| BID ADVERTISEMENT: TBD 09 | | | | | ELAINE MERCADO | STUDY STARTED. | |
| GH1H | E | | | SR 101L (AGUA FRIA) TO I-17 | \$68,000 | | |
| | 10 | MA | 133.0 | CONSTRUCT GNRAL PURPOSE LANES | | 602-712-8689 | |
| BID ADVERTISEMENT: TBD 07 | | | | | ELAINE MERCADO | DESIGN UNDERWAY. | |
| SO1F | E | | | 51ST AVENUE | \$150 | | |
| | 10 | MA | 139.8 | CONSTRUCT TI IMPROVEMENTS | 342 | 602-712-8689 | |
| BID ADVERTISEMENT: JUL 06 | | | | | ELAINE MERCADO | DESIGN UNDERWAY. | |
| SM1F | E | 010-B(200) | | 43RD AVENUE | \$200 | | |
| | 10 | MA | 140.7 | H668901C CONSTRUCT TI IMPROVEMENTS | 342 | 602-712-8689 | |
| BID ADVERTISEMENT: MAR 06 | | | | | KHALID SALAHUDDIN | | |
| BA1G | E | 010-C | | I-10 / RAY ROAD TI | \$6,138 | | |
| | 10 | MA | 160.0 | H662701C CONSTRUCT TI IMPROVEMENTS | 342 | 602-712-8620 | |
| BID ADVERTISEMENT: TBD 09 | | | | | JIM ROMERO | | |
| FX1C | E | 010-C | | SR 202L (SANTAN) TO RIGGS ROAD | \$42,000 | | |
| | 10 | MA | 161.2 | H505101C CONST HOV & GEN PURPOSE LANE | 341 | 602-712-7196 | |
| BID ADVERTISEMENT: JUN 06 | | | | | STEVE BEASLEY | DESIGN STARTED. FUNDED BY JPA WITH CITY OF PHOENIX. STAGE II SUBMITTAL WAS 12/12/05.SAME SCHEDULE AS H617801C /GL1H. STAGE IV SUBMITTAL 3/29/06. | |
| HK1H | E | | | DIXILETA DRIVE | \$8,200 | | |
| | 17 | MA | 0.0 | CONSTRUCT TI | | 602-712-7645 | |

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

| CPSID: | DISTRICT: | FEDERAL ID #: | PROJECT NAME: | PROGRAM COST: | PROJECT | COMMENTS ON FOREST, COE, BLM, IGA | |
|---------------------------|-----------|---------------|---------------|---------------------------------|---------------------------------|--|--|
| ROUTE: | CO: | MP: | TRACS #: | TYPE OF WORK: | RESOURCE CODES: | MANAGER: | AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS |
| PHOENIX DISTRICT | | | | | | | |
| BID ADVERTISEMENT: JUN 06 | | | | | STEVE BEASLEY | FINAL SUBMITTAL 1/13/06. AD DELAYED FOR ADDITIONAL FUNDING. COP TO PROVIDE EXTRA FUNDS, PROJECT MUST GO THROUGH PRB PROCESS PER RESOURCE ADMINISTRATION. | |
| DB1G | E | | | I-17, 16TH ST - BUCKEYE RD | \$3,035 | | |
| | 17 | MA | 194.9 | H642301C | CONSTRUCT SCREEN WALL | 602-712-7645 | |
| BID ADVERTISEMENT: TBD 07 | | | | | STEVE BEASLEY | | |
| WT1E | E | | 017-A | BUCKEYE ROAD, NB ON-RAMP | \$1,500 | | |
| | 17 | MA | 198.8 | | RAMP IMPROVEMENTS | 342 | 602-712-7645 |
| BID ADVERTISEMENT: TBD 06 | | | | | ORLANDO JEREZ | PROJECT SUBMITTED TO C&S FOR FINAL REVIEW. | |
| CT1G | E | | 017-A-513 | VARIOUS LOCATIONS | \$520 | | |
| | 17 | MA | 199.0 | H602003C | PUMPHOUSE SAFETY UPGRADES PHII | 602-712-7187 | |
| BID ADVERTISEMENT: TBD 10 | | | | | STEVE BEASLEY | | |
| GK1H | E | | | BETHANY HOME RD TO NORTHERN AVE | \$2,295 | | |
| | 17 | MA | 204.9 | | DSGN/CONST PED WLKWKY ALNG FRTG | 602-712-7645 | |
| BID ADVERTISEMENT: TBD 07 | | | | | STEVE BEASLEY | KICKOFF MEETING HELD APRIL 2005.STAGE II DESIGN SUBMITTAL 8/1/2005. STAGE III SUBMITTAL WAS 1/6/06. | |
| PN1F | E | | 017-A | PEORIA AVE/CACTUS AVE | \$5,000 | | |
| | 17 | MA | 208.9 | | DRAINAGE IMPROVEMENTS | 331 | 602-712-7645 |
| BID ADVERTISEMENT: TBD 06 | | | | | STEVE BEASLEY | STAGE III DESIGN SUBMITTAL 8/1/2005. STAGE IV SUBMITTED 1/6/06. | |
| RC1E | E | | 017-A | GREENWAY - THUNDERBIRD | \$4,000 | | |
| | 17 | MA | 211.0 | | DRAINAGE IMPROVEMENTS | 341 | 602-712-7645 |
| BID ADVERTISEMENT: TBD 07 | | | | | STEVE BEASLEY | DCR AND ENVIRONMENTAL DETERMINATION COMPLETED. FINAL DESIGNER SELECTED, DESIGN TO BEGIN IN MAY 06. | |
| RD1E | E | | 017-A | SR 101L - CAREFREE HWY (SR 74) | \$154,000 | | |
| | 17 | MA | 215.0 | | RECONSTRUCT & WIDEN | 342 | 602-712-7645 |
| BID ADVERTISEMENT: TBD 06 | | | | | STEVE BEASLEY | CANCELLED. IMPROVEMENTS WILL BE MADE AS PART OF I-17 WIDENING PROJECT. | |
| PP1F | E | | | DEER VALLEY RD TI | \$1,911 | | |
| | 17 | MA | 215.9 | | ADD 2ND WB LT TURN LN,WIDEN AP | 342 | 602-712-7645 |

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

| CPSID: | DISTRICT: | FEDERAL ID #: | PROJECT NAME: | PROGRAM COST: | PROJECT | COMMENTS ON FOREST, COE, BLM, IGA | |
|---------------------------|-----------|---------------|---------------|-----------------------------------|--------------------------------|-----------------------------------|--|
| ROUTE: | CO: | MP: | TRACS #: | TYPE OF WORK: | RESOURCE CODES: | MANAGER: | AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS |
| PHOENIX DISTRICT | | | | | | | |
| BID ADVERTISEMENT: JUN 06 | | | | | | STEVE BEASLEY | DESIGN UNDERWAY. STAGE II SUBMITTAL WAS 12/12/05. STAGE IV MARCH 29 '06. |
| GL1H | E | | | JOMAX ROAD TI | \$14,800 | | |
| | 17 | MA | 218.5 | H617801C | CONSTRUCT NEW TI | 602-712-7645 | |
| BID ADVERTISEMENT: TBD 07 | | | | | | STEVE BEASLEY | ROUNDAABOUT PROJECT CANCELLED. RESCOPING COMPLETE. WILL REDESIGN TI IMPROVEMENTS. |
| QD1C | E | | 017-A | SR 74 TI, CAREFREE HIGHWAY | \$7,700 | | |
| | 17 | MA | 224.0 | H516101C | RECONSTRUCT TI | 331 | 602-712-7645 |
| BID ADVERTISEMENT: JAN 07 | | | | | | RON MCCALLY | FDCR COMPLETE AND DISTRIBUTED 10/05. FINAL DESIGN UNDERWAY, KICK-OFF MTG. WAS ON 2/21/06. STAGE II DUE 4/14/06. CONSTRUCTION IN FY 07 |
| AX1G | E | | | SHEA BLVD - LOOP 101 | \$47,400 | | |
| | 51 | MA | 9.5 | H647901C | CONSTRUCT HOV LANES | 342 | 602-712-7646 |
| BID ADVERTISEMENT: JUL 06 | | | | | | HALDUN GUVENEN | STAGE IV PLANS WERE SENT 3/16/06. THIS PROJECT WAS MOVED TO FY09. WE WILL SHELVE IT AFTER STAGE IV. WE ARE WORKING ON STAGE IV COMMENT RESOLUTION. |
| FC1G | E | | | AGUILA TO WICKENBURG | | | |
| | 60 | MA | 85.0 | H657301C | SYS PRES-RSTOR/REHAB/RESURFACE | 602-712-7725 | |
| BID ADVERTISEMENT: JUN 06 | | | | | | RICHARD WEEKS | |
| SI1F | E | | 060-B(004)A | US-60, WICKENBURG | \$4,868 | | |
| | 60 | MA | 111.0 | H595801C | CONST TURN LANES | 602-712-8283 | |
| BID ADVERTISEMENT: TBD 09 | | | | | | JIM ROMERO | |
| GO1H | E | | | 303L(ESTRELLA) - 101L(AGUA FRIA) | \$24,000 | | |
| | 60 | MA | 138.0 | | WIDEN ROADWAY | 602-712-7196 | |
| BID ADVERTISEMENT: TBD 10 | | | | | | JIM ROMERO | |
| GP1H | E | | | SR 101L (AGUA FRIA) - MCDOWELL RD | \$27,165 | | |
| | 60 | MA | 148.9 | | WIDEN ROADWAY | 602-712-7196 | |
| BID ADVERTISEMENT: TBD 07 | | | | | | JIM ROMERO | |
| PS1F | E | | 060-B | 101L - 83RD AVE | \$4,500 | | |
| | 60 | MA | 148.9 | | WIDEN ROADWAY | 342 | 602-712-7196 |

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

| CPSID: | DISTRICT: | FEDERAL ID #: | PROJECT NAME: | PROGRAM COST: | PROJECT | COMMENTS ON FOREST, COE, BLM, IGA | |
|------------------------------|-----------|---------------|---------------|----------------------------------|-----------------|-----------------------------------|--|
| ROUTE: | CO: | MP: | TRACS #: | TYPE OF WORK: | RESOURCE CODES: | MANAGER: | AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS |
| PHOENIX DISTRICT | | | | | | | |
| BID ADVERTISEMENT: TBD 10 | | | | | KHALID | | |
| GQ1H | E | | | I-10 TO SR 101L (PRICE) | \$8,000 | SALAHUDDIN | |
| 60 | MA | 172.0 | | CONSTRCT GENERAL PURPOSE LANES | | 602-712-8620 | |
| BID ADVERTISEMENT: TBD 07 | | | | | KHALID | | STAGE IV PLANS SUBMITTED JULY 21, 2005. |
| DY1H | E | 060-C-505 | | GILBERT RD - POWER RD | \$4,100 | SALAHUDDIN | PROJECT IS ON SCHEDULE. VELUMS ARE |
| 60 | MA | 184.0 | H680901C | CONSTRUCT LANDSCAPE | | 602-712-8620 | PLOTTED AND AWAITING REPRODUCTION. |
| BID ADVERTISEMENT: TBD 06 | | | | | KHALID | | INITIAL PA SUBMITTED ON MAY 31, 2005 TO |
| RN1E | E | 060-C | | HIGLEY ROAD TI | \$1,300 | SALAHUDDIN | PRE-DESIGN. COMMENTS RECEIVED ON |
| 60 | MA | 186.0 | | CONSTRUCT DUAL LEFT TURN LANES | 342 | 602-712-8620 | INITIAL PA. CONSULTANT WORKING ON |
| BID ADVERTISEMENT: TBD 10 | | | | | | BAHRAM DARIUSH | FINAL PA. FINAL PA IS BEING ROUTED FOR |
| GT1H | E | | | US 60 - 303L, MP 13 - MP 15 (EB) | \$2,000 | | SIGNATURE. |
| 74 | MA | 13.0 | | CONSTRUCT PASSING LANE | | 602-712-8427 | |
| BID ADVERTISEMENT: TBD 08 | | | | | | BAHRAM DARIUSH | |
| GU1H | E | | | 60 - 303, MP 20 - MP 22(EB & WB) | \$2,000 | | |
| 74 | MA | 20.0 | | CONSTRUCT PASSING LANES | | 602-712-8427 | |
| BID ADVERTISEMENT: DESIGN 06 | | | | | | ORLANDO JEREZ | PRB APPROVED DECREASING THIS ITEM BY |
| LC1G | E | | | SR-85, BETWEEN I-8 & I-10 | \$989 | | 642K. NEW PROGRAMMED AMOUNT IS 347K |
| 85 | MA | 120.0 | | DESIGN, R/W, & UTILITIES | | 602-712-7187 | |
| BID ADVERTISEMENT: TBD 09 | | | | | | ORLANDO JEREZ | |
| MC1G | E | | | MP 149.40 - MP 152.01 | \$16,200 | | |
| 85 | MA | 149.4 | | RECONSTRUCT & WIDEN | | 602-712-7187 | |
| BID ADVERTISEMENT: JUL 06 | | | | | | ORLANDO JEREZ | |
| LS1E | E | 085-B(008) | | MC 85 TO SOUTHERN | \$10,129 | | |
| 85 | MA | 150.4 | H595504C | CONSTRUCT ROADWAY | 341 | 602-712-7187 | |

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

| CPSID: | DISTRICT: | FEDERAL ID #: | PROJECT NAME: | PROGRAM COST: | PROJECT | COMMENTS ON FOREST, COE, BLM, IGA | |
|------------------------------|-----------|---------------|---------------|-----------------------------------|--------------------------------|-----------------------------------|---|
| ROUTE: | CO: | MP: | TRACS #: | TYPE OF WORK: | RESOURCE CODES: | MANAGER: | AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS |
| PHOENIX DISTRICT | | | | | | | |
| BID ADVERTISEMENT: TBD 07 | | | | | | ORLANDO JEREZ | CONSULTANT WILL SUBMIT FEE PROPOSAL. |
| WW1G | E | | | SOUTHERN AVE TO I-10 | \$8,602 | | |
| | 85 | MA | 152 | H595514C | CONSTRUCT ROADWAY | 602-712-7187 | |
| BID ADVERTISEMENT: TBD 07 | | | | | | KWI-SUNG KANG | |
| RY1E | E | -087-B(009) | | FOREST BOUNDARY - NEW FOUR PEAK | \$10,500 | | |
| | 87 | MA | 194.0 | H521101C | SHOULDER WIDENING/MEDIAN | 341 | 602-712-7959 |
| BID ADVERTISEMENT: DESIGN 06 | | | | | | DEBRA BARKER | THIS PROJECT IS SCHEDULED FOR CONSTRUCTION IN 2007. A KICK OFF MEETING FOR THE COMBINED PROJECT WILL BE HELD IN JANUARY. |
| JN1H | E | | | RAMP METERING - VARIOUS LOCATIONS | \$400 | | |
| | 101L | MA | 0.0 | | DESIGN RAMP METER PROJECT | 602-712-4281 | |
| BID ADVERTISEMENT: TBD 07 | | | | | | DEBRA BARKER | PART OF THIS PROJECT IS BEING DONE WITH THE L101 HOV WIDENING PROJECT . A PA IS CURRENTLY UNDERWAY. PA SHOULD BE FINALIZED BY MARCH 1ST. |
| HD1H | E | | | 90TH ST TO SR 202L (RED MTN) | \$8,910 | | |
| | 101L | MA | 0.0 | | CONSTRUCT FMS | 602-712-4281 | |
| BID ADVERTISEMENT: TBD 08 | | | | | | RON MCCALLY | FUTURE PROJECT |
| SI1E | E | 101-A | | I-10 TO MC 85 | \$3,500 | | |
| | 101L | MA | 0.0 | | WIDEN ROADWAY | 342 | 602-712-7646 |
| BID ADVERTISEMENT: JUL 06 | | | | | | DEBRA BARKER | STAGE III PLANS WERE RECEIVED IN NOVEMBER, EXTRA SETS ARE AVAILABLE IF NEEDED. PROJECT STILL ON SCHEDULE FOR JULY BID. |
| HE1H | E | | | I10-I17 & I10 - 83RD AVE-101L | \$2,885 | | |
| | 101L | MA | 2.0 | H666601C | SYSTM ENHNCMNT-TRFIC MGT &ENGR | 602-712-4281 | |
| BID ADVERTISEMENT: MAY 06 | | | | | | RON MCCALLY | FINAL DESIGN ON-GOING. STAGE IV SUBMITTAL WAS 2/15/06. PS&E SUBMITTAL WILL BE MARCH 14TH, WITH PLANNED/SCHEDULED BID ADV. DATE OF MAY 14, 2006. |
| DG1H | E | 101-A-516 | | BETHANY HOME RD, NORTH HALF | \$15,165 | | |
| | 101L | MA | 5.2 | H679501C | CONSTRUCT TI | 602-712-7646 | |
| BID ADVERTISEMENT: TBD 07 | | | | | | RON MCCALLY | FUTURE FY PROJECT, BID DATE TBD. |
| QQ1F | E | 101-A | | NORTHERN AVE - 31ST AVE | \$1,300 | | |
| | 101L | MA | 8.0 | | DSGN & CNST MEDIAN LANDSCAPING | 323 | 602-712-7646 |

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

| CPSID: | DISTRICT: | FEDERAL ID #: | PROJECT NAME: | PROGRAM COST: | PROJECT | COMMENTS ON FOREST, COE, BLM, IGA | | |
|------------------------------|-----------|---------------|---------------|-----------------------------------|-----------------------------|--|---------------------------------------|------------------------------------|
| ROUTE: | CO: | MP: | TRACS #: | TYPE OF WORK: | RESOURCE CODES: | MANAGER: | AND TRIBAL CLEARANCES / APPROVAL | |
| | | | | | | | GENERAL COMMENTS | |
| PHOENIX DISTRICT | | | | | | | | |
| BID ADVERTISEMENT: DESIGN 09 | | | | | RON MCCALLY | FDCR DISTRIBUTED TO ADOT TECHNICAL | | |
| HF1H | E | | | TATUM BLVD - PRINCESS DRIVE | \$2,000 | | GROUPS (1/11/06). FUTURE FY PROJECTS. | |
| | 101L | MA | 31.0 | DESIGN HOV LANES | | 602-712-7646 | DESIGN, FY (09) | |
| BID ADVERTISEMENT: APR 06 | | | | | RON MCCALLY | DESIGN ON-GOING, STAGE IV SUBMITTAL | | |
| QS1F | E | | | 64TH STREET TI | \$18,000 | | COMPLETED ON(1/17/06). PS&E SUBMITTAL | |
| | 101L | MA | 33.5 | H624001C | CST NEW FREEWAY INTERCHANGE | 342 | 602-712-7646 | WAS MARCH 14TH,06. PROJECT WILL BE |
| BID ADVERTISEMENT: TBD 07 | | | | | RON MCCALLY | FUTURE FY PROJECT. | | |
| SJ1E | E | 101-B | | PRINCESS DR TO 90TH STREET | \$8,500 | | | |
| | 101L | MA | 34.5 | DESIGN & CONSTRUCT FMS | 335 | 602-712-7646 | | |
| BID ADVERTISEMENT: TBD 07 | | | | | RON MCCALLY | FDCR DISTRIBUTED ON (1/11/06). FINAL | | |
| BY1G | E | | | PRINCESS DR TO JCT 202L (RED MTN) | \$76,000 | | DESIGN CONSULTANT SELECTION | |
| | 101L | MA | 36.0 | CONSTRUCT HOV LANES | | 602-712-7646 | COMPLETE. TARGET NTP IN LATE MARCH, | |
| BID ADVERTISEMENT: IGA 06 | | | | | | 06. CONSTRUCTION IN FY 07. | | |
| PHSP | E | 101-B | | PIMA RD, MCDOWELL - VIA LINDA,IGA | \$2,000 | | | |
| | 101L | MA | 42.0 | H334401C | ROADWAY WIDENING | 341 | | |
| BID ADVERTISEMENT: JUN 06 | | | | | RON MCCALLY | IN-HOUSE DESIGN PS&E UPDATED. MAINT. | | |
| SP1B | E | 600-1-554 | | SRPMIC BOUNDARY - CAMELBACK | \$6,550 | | JPA COMPLETE/NEEDS EXECUTION WITH | |
| | 101L | MA | 45.1 | H491401C | CONSTRUCT LANDSCAPE | 323 | 602-712-7646 | SRPMIC. ADVERTISE FOR BID IN JUNE. |
| BID ADVERTISEMENT: TBD 07 | | | | | RON MCCALLY | | | |
| S9SP | E | 101-B | | PIMA ROAD EXTENSION | \$3,634 | | | |
| | 101L | MA | 48.0 | H387501C | CONSTRUCT ROADWAY | 341 | 602-712-7646 | |
| BID ADVERTISEMENT: TBD 08 | | | | | RON MCCALLY | FDCR DISTRIBUTED (1/11/06). FINAL DESIGN | | |
| CU1G | E | 101-C(004) | | SR 202L (RED MTN) TO BASELINE RD | \$20,000 | | CONSULTANT SELECTED. DRAFT COST | |
| | 101L | MA | 51.0 | H693701C | CONSTRUCT HOV LANES | 602-712-7646 | PROPOSAL WAS RECIEVED MARCH 1ST, 06, | |
| | | | | | | UNDER REVIEW. FUTURE FY PROJECT. | | |

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

| CPSID: | DISTRICT: | FEDERAL ID #: | PROJECT NAME: | PROGRAM COST: | PROJECT | COMMENTS ON FOREST, COE, BLM, IGA | | |
|---------------------------|-----------|---------------|---------------|---------------------------------------|-----------------|-----------------------------------|--|---|
| ROUTE: | CO: | MP: | TRACS #: | TYPE OF WORK: | RESOURCE CODES: | MANAGER: | AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS | |
| PHOENIX DISTRICT | | | | | | | | |
| BID ADVERTISEMENT: IGA 09 | | | | | NOT ASSIGNED | | | |
| QT1F | E | | | BALBOA DRIVE | \$2,000 | | | |
| | 101L | MA | 53.5 | CST MULTI-USE PATH BRIDGE | 342 | 520-620-5417 | | |
| BID ADVERTISEMENT: NOV 06 | | | | | ELAINE MERCADO | | | |
| IH1H | E | 101-A-517 | | PRICE FWY @ BASELINE RD | | | | |
| | 101L | MA | 55.0 | H688401C RECONST OF SEWER SYSTEM | | 602-712-8689 | | |
| BID ADVERTISEMENT: TBD 10 | | | | | RON MCCALLY | | | FDCR COMPLETED AND DISTRIBUTED ON (1/11/06). FUTURE FY PROJECT. |
| HG1H | E | | | BASELINE RD TO SR 202L (SANTAN) | \$28,000 | | | |
| | 101L | MA | 55.0 | CONSTRUCT HOV LANES | | 602-712-7646 | | |
| BID ADVERTISEMENT: TBD 10 | | | | | DEBRA BARKER | | | THIS PROJECT IS SCHEDULED FOR APRIL 2006 BID ADVERTISEMENT. BID READY DATE IS FEB. 2006. |
| HH1H | E | | | BASELINE RD TO SR 202L (SANTAN) | \$5,500 | | | |
| | 101L | MA | 55.0 | DESIGN & CONSTRUCT FMS | | 602-712-4281 | | |
| BID ADVERTISEMENT: TBD 06 | | | | | FARZANA YASMIN | | | ANTICIPATED BID DATE IS JUNE 1ST,2006. |
| QV1F | E | | | LOOP 101 GUADALUPE TO LOOP 202 | \$2,100 | | | |
| | 101L | MA | 56.6 | H666501C NEW FACILITIES - ENGINEERING | 342 | 602-712-8328 | | |
| BID ADVERTISEMENT: JUN 07 | | | | | RON MCCALLY | | | FUTURE FY PROJECT, IF THE ROADWAY CONSTRUCTION PROJECT IS COMPLETED. |
| VJ1E | E | 153-A | | SUPERIOR AVE - UNIVERSITY DRIVE | \$610 | | | |
| | 153 | MA | 0.0 | CONSTRUCT LANDSCAPE | 323 | 602-712-7646 | | |
| BID ADVERTISEMENT: TBD 07 | | | | | RON MCCALLY | | | STAGE II SUBMITTAL COMPLETE, 10/15/2004. VE STUDY COMPLETE. FINAL DESIGN ON-HOLD, PENDING CITY OF PHOENIX TRAFFIC STUDY. ESTIMATED STUDY COMPLETION 6/06. |
| QHSP | E | 153-A | | SUPERIOR AVE - UNIVERSITY DRIVE | \$16,000 | | | |
| | 153 | MA | 0.0 | H544001C CONSTRUCT ROADWAY | 342 | 602-712-7646 | | |
| BID ADVERTISEMENT: TBD 09 | | | | | ELAINE MERCADO | | | SCOPING UNDERWAY. |
| HY1H | E | | | RURAL RD - SR-101 WB | \$9,000 | | | |
| | 202L | MA | 8.0 | WIDEN ROADWAY | | 602-712-8689 | | |

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

| CPSID: | DISTRICT: | FEDERAL ID #: | PROJECT NAME: | PROGRAM COST: | PROJECT | COMMENTS ON FOREST, COE, BLM, IGA | |
|---------------------------|-----------|---------------|---------------|-----------------------------------|-----------------|--|--|
| ROUTE: | CO: | MP: | TRACS #: | TYPE OF WORK: | RESOURCE CODES: | MANAGER: | AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS |
| PHOENIX DISTRICT | | | | | | | |
| BID ADVERTISEMENT: TBD 09 | | | | | ELAINE MERCADO | SCOPING UNDERWAY. | |
| HZ1H | E | | | SR-101L TO GILBERT RD | \$29,000 | | |
| | 202L | MA | 10.0 | CONST HOV/SOV LANES | | 602-712-8689 | |
| BID ADVERTISEMENT: TBD 09 | | | | | DEBRA BARKER | | |
| IA1H | E | | | SR-101L TO SR-87 | \$6,000 | | |
| | 202L | MA | 10.0 | CONSTRUCT FMS | | 602-712-4281 | |
| BID ADVERTISEMENT: JAN 07 | | | | | ELAINE MERCADO | | |
| VL1E | E | 202-B | | POWER RD - UNIVERSITY DR | \$5,400 | | |
| | 202L | MA | 23.3 | CONSTRUCT LANDSCAPE | 323 | 602-712-8689 | |
| BID ADVERTISEMENT: NOV 06 | | | | | ELAINE MERCADO | | |
| II1H | E | 202-B-513 | | UNIVERSITY DR - SOUTHERN AVE | | | |
| | 202L | MA | 27.0 | H688901C CONSTRUCT LANDSCAPE | | 602-712-8689 | |
| BID ADVERTISEMENT: JUN 07 | | | | | ELAINE MERCADO | LANDSCAPE DESIGN CONSULTANT SELECTION UNDERWAY. | |
| QW1F | E | 202-B | | UNIVERSITY DR - SOUTHERN AVE | \$1,744 | | |
| | 202L | MA | 27.8 | CONSTRUCT LANDSCAPE | 323 | 602-712-8689 | |
| BID ADVERTISEMENT: JUN 07 | | | | | ELAINE MERCADO | | |
| QY1F | E | 202-B-512 | | US 60 / 202L TI | \$5,634 | | |
| | 202L | MA | 29.0 | H689101C CONSTRUCT LANDSCAPE | 323 | 602-712-8689 | |
| BID ADVERTISEMENT: TBD 08 | | | | | STEVE BEASLEY | DCR DELIVERY DELAYED. | |
| HJ1H | E | | | HAPPY VALLEY RD TO I-17 (INTERIM) | \$200,000 | | |
| | 303L | MA | 0.0 | CONSTRUCT INTERIM ROADWAY | | 602-712-7645 | |
| BID ADVERTISEMENT: MAR 06 | | | | | STEVE MISHLER | | |
| KN1H | E | | | QUIET PAVEMENT PH VII | | | |
| | 888 | MA | 0.0 | H694501C CONSTRUCT QUIET PAVEMENT | | 602-712-8678 | |

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

| CPSID: | DISTRICT: | FEDERAL ID #: | | | PROJECT NAME: | PROGRAM COST: | PROJECT | COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS |
|---------------------------|-----------|-----------------|----------|----------|----------------------------------|-----------------|---------------|---|
| ROUTE: | CO: | MP: | TRACS #: | | TYPE OF WORK: | RESOURCE CODES: | MANAGER: | |
| PHOENIX DISTRICT | | | | | | | | |
| BID ADVERTISEMENT: TBD 07 | | | | | | | RICHARD WEEKS | PER C&S RECOMMENDATION THIS PROJECT WILL BE ADVERTISED FOR BID IN SEPTEMBER 2006. |
| DW1G | E | 900-A(070) | | | SW NON-INTERSTATE - WSTRN REGION | \$572 | | |
| | 999 | SW | 0.0 | H598003C | SHOULDER RUMBLE STRIPS | | 602-712-8283 | |
| BID ADVERTISEMENT: TBD 07 | | | | | | | STEVE MISHLER | |
| GI1G | E | HES -999-A(020) | | | VARIOUS STATEWIDE HIGHWAYS | \$1,500 | | |
| | 999 | SW | 0.0 | H650801C | REPLACE BLUNT-END GUARDRAIL | 132 | 602-712-8678 | |
| BID ADVERTISEMENT: TBD 06 | | | | | | | DEBRA BARKER | TRACS FOR THIS PROJECT IS H5956 05C. |
| SL1F | E | | | | MAG REGIONWIDE | \$500 | | |
| | 999 | MA | 0.0 | | CONSTRUCT RAMP METERS | | 602-712-4281 | |
| BID ADVERTISEMENT: TBD 07 | | | | | | | RICHARD WEEKS | PER C&S RECOMMENDATION THIS PROJECT WILL BE ADVERTISED FOR BID IN SEPTEMBER 2006. |
| DV1G | E | HES -900-A(069) | | | SW NON-INTERSTATE - NRTHN REGION | \$314 | | |
| | 999 | SW | 0.0 | H598002C | SHOULDER RUMBLE STRIPS | 132 | 602-712-8283 | |
| BID ADVERTISEMENT: MAR 06 | | | | | | | MANI KUMAR | |
| HE1G | E | S -999-A-505 | | | STATEWIDE VMS PH 6 | \$3,476 | | |
| | 999 | SW | 0.0 | H660801C | CONSTRUCT VMS SIGNS | 335 | 602-712-8110 | |

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

| CPS ID | RTE | CO | MP | TRACS # | PROJECT # | PROJECT NAME | TYPE OF WORK | BID READY | FISCAL YR |
|--------|-----|----|-------|----------|-----------|-----------------------------------|---------------------------------|--------------|-----------|
| E | | | | | | | | | |
| GG1H | 10 | MA | 0.0 | | | 303L TO DYSART ROAD | DESIGN | DESIGN FY 09 | 2009 |
| PE1C | 10 | MA | 127.7 | H678001C | | BULLARD AVE TI | CONSTRUCT TI | TBD FY 06 | 2006 |
| GH1H | 10 | MA | 133.0 | | | SR 101L (AGUA FRIA) TO I-17 | CONSTRUCT GNRAL PURPOSE LANES | TBD FY 09 | 2009 |
| SO1F | 10 | MA | 139.8 | | | 51ST AVENUE | CONSTRUCT TI IMPROVEMENTS | TBD FY 07 | 2007 |
| SM1F | 10 | MA | 140.7 | H668901C | | 43RD AVENUE | CONSTRUCT TI IMPROVEMENTS | JUN 06 | 2007 |
| BA1G | 10 | MA | 160.0 | H662701C | | I-10 / RAY ROAD TI | CONSTRUCT TI IMPROVEMENTS | MAR 06 | 2006 |
| FX1C | 10 | MA | 161.2 | H505101C | | SR 202L (SANTAN) TO RIGGS ROAD | CONST HOV & GEN PURPOSE LANE | TBD FY 09 | 2009 |
| HK1H | 17 | MA | 0.0 | | | DIXILETA DRIVE | CONSTRUCT TI | JUN 06 | 2006 |
| DB1G | 17 | MA | 194.9 | H642301C | | I-17, 16TH ST - BUCKEYE RD | CONSTRUCT SCREEN WALL | APR 06 | 2006 |
| WT1E | 17 | MA | 198.8 | | | BUCKEYE ROAD, NB ON-RAMP | RAMP IMPROVEMENTS | TBD FY 07 | 2007 |
| CT1G | 17 | MA | 199.0 | H602003C | | VARIOUS LOCATIONS | PUMPHOUSE SAFETY UPGRADES PHII | TBD FY 06 | 2006 |
| GK1H | 17 | MA | 204.9 | | | BETHANY HOME RD TO NORTHERN AVE | DSGN/CONST PED WLKWKY ALNG FRTG | TBD FY 10 | 2010 |
| PN1F | 17 | MA | 208.9 | | | PEORIA AVE/CACTUS AVE | DRAINAGE IMPROVEMENTS | TBD FY 07 | 2007 |
| RC1E | 17 | MA | 211.0 | | | GREENWAY - THUNDERBIRD | DRAINAGE IMPROVEMENTS | TBD FY 06 | 2006 |
| RD1E | 17 | MA | 215.0 | | | SR 101L - CAREFREE HWY (SR 74) | RECONSTRUCT & WIDEN | TBD FY 07 | 2007 |
| PP1F | 17 | MA | 215.9 | | | DEER VALLEY RD TI | ADD 2ND WB LT TURN LN,WIDEN AP | TBD FY 06 | 2006 |
| GL1H | 17 | MA | 218.5 | H617801C | | JOMAX ROAD TI | CONSTRUCT NEW TI | JUN 06 | 2006 |
| QD1C | 17 | MA | 224.0 | H516101C | | SR 74 TI, CAREFREE HIGHWAY | RECONSTRUCT TI | TBD FY 07 | 2007 |
| AX1G | 51 | MA | 9.5 | H647901C | | SHEA BLVD - LOOP 101 | CONSTRUCT HOV LANES | JAN 07 | 2007 |
| FC1G | 60 | MA | 85.0 | H657301C | | AGUILA TO WICKENBURG | SYS PRES-RSTOR/REHAB/RESURFACE | JUN 06 | 2007 |
| SI1F | 60 | MA | 111.0 | H595801C | | US-60, WICKENBURG | CONST TURN LANES | MAY 06 | 2006 |
| GO1H | 60 | MA | 138.0 | | | 303L(ESTRELLA) - 101L(AGUA FRIA) | WIDEN ROADWAY | TBD FY 09 | 2009 |
| GP1H | 60 | MA | 148.9 | | | SR 101L (AGUA FRIA) - MCDOWELL RD | WIDEN ROADWAY | TBD FY 10 | 2010 |
| PS1F | 60 | MA | 148.9 | | | 101L - 83RD AVE | WIDEN ROADWAY | TBD FY 07 | 2007 |
| GQ1H | 60 | MA | 172.0 | | | I-10 TO SR 101L (PRICE) | CONSTRCT GENERAL PURPOSE LANES | TBD FY 10 | 2010 |
| DY1H | 60 | MA | 184.0 | H680901C | | GILBERT RD - POWER RD | CONSTRUCT LANDSCAPE | TBD FY 07 | 2007 |

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

| CPS ID | RTE | CO | MP | TRACS # | PROJECT # | PROJECT NAME | TYPE OF WORK | BID READY | FISCAL YR |
|--------|-----|----|-------|----------|-------------|-----------------------------------|--------------------------------|--------------|-----------|
| RN1E | 60 | MA | 186.0 | | | HIGLEY ROAD TI | CONSTRUCT DUAL LEFT TURN LANES | TBD FY 06 | 2006 |
| GT1H | 74 | MA | 13.0 | | | US 60 - 303L, MP 13 - MP 15 (EB) | CONSTRUCT PASSING LANE | TBD FY 10 | 2010 |
| GU1H | 74 | MA | 20.0 | | | 60 - 303, MP 20 - MP 22(EB & WB) | CONSTRUCT PASSING LANES | TBD FY 08 | 2008 |
| LC1G | 85 | MA | 120.0 | | | SR-85, BETWEEN I-8 & I-10 | DESIGN, R/W, & UTILITIES | DESIGN FY 06 | 2006 |
| MC1G | 85 | MA | 149.4 | | | MP 149.40 - MP 152.01 | RECONSTRUCT & WIDEN | TBD FY 09 | 2009 |
| LS1E | 85 | MA | 150.4 | H595504C | | MC 85 TO SOUTHERN | CONSTRUCT ROADWAY | JUN 06 | 2007 |
| WW1G | 85 | MA | 152 | H595514C | | SOUTHERN AVE TO I-10 | CONSTRUCT ROADWAY | TBD FY 07 | 2007 |
| RY1E | 87 | MA | 194.0 | H521101C | -087-B(009) | FOREST BOUNDARY - NEW FOUR PEAKS | SHOULDER WIDENING/MEDIAN | TBD FY 07 | 2007 |
| JN1H | 101 | MA | 0.0 | | | RAMP METERING - VARIOUS LOCATIONS | DESIGN RAMP METER PROJECT | DESIGN FY 06 | 2006 |
| HD1H | 101 | MA | 0.0 | | | 90TH ST TO SR 202L (RED MTN) | CONSTRUCT FMS | TBD FY 07 | 2007 |
| SI1E | 101 | MA | 0.0 | | | I-10 TO MC 85 | WIDEN ROADWAY | TBD FY 08 | 2008 |
| HE1H | 101 | MA | 2.0 | H666601C | | I10-I17 & I10 - 83RD AVE-101L | SYSTM ENHNCMNT-TRFIC MGT &ENGR | APR 06 | 2007 |
| DG1H | 101 | MA | 5.2 | H679501C | | BETHANY HOME RD, NORTH HALF | CONSTRUCT TI | MAY 06 | 2006 |
| QQ1F | 101 | MA | 8.0 | | | NORTHERN AVE - 31ST AVE | DSGN & CNST MEDIAN LANDSCAPING | TBD FY 07 | 2007 |
| HF1H | 101 | MA | 31.0 | | | TATUM BLVD - PRINCESS DRIVE | DESIGN HOV LANES | DESIGN FY 09 | 2009 |
| QS1F | 101 | MA | 33.5 | H624001C | | 64TH STREET TI | CST NEW FREEWAY INTERCHANGE | APR 06 | 2006 |
| SJ1E | 101 | MA | 34.5 | | | PRINCESS DR TO 90TH STREET | DESIGN & CONSTRUCT FMS | TBD FY 07 | 2007 |
| BY1G | 101 | MA | 36.0 | | | PRINCESS DR TO JCT 202L (RED MTN) | CONSTRUCT HOV LANES | TBD FY 07 | 2007 |
| PHSP | 101 | MA | 42.0 | H334401C | | PIMA RD, MCDOWELL - VIA LINDA,IGA | ROADWAY WIDENING | IGA FY 06 | 2006 |
| SP1B | 101 | MA | 45.1 | H491401C | | SRPMIC BOUNDARY - CAMELBACK | CONSTRUCT LANDSCAPE | MAR 06 | 2006 |
| S9SP | 101 | MA | 48.0 | H387501C | | PIMA ROAD EXTENSION | CONSTRUCT ROADWAY | TBD FY 07 | 2007 |
| CU1G | 101 | MA | 51.0 | H693701C | | SR 202L (RED MTN) TO BASELINE RD | CONSTRUCT HOV LANES | TBD FY 08 | 2008 |
| QT1F | 101 | MA | 53.5 | | | BALBOA DRIVE | CST MULTI-USE PATH BRIDGE | IGA FY 09 | 2009 |
| HG1H | 101 | MA | 55.0 | | | BASELINE RD TO SR 202L (SANTAN) | CONSTRUCT HOV LANES | TBD FY 10 | 2010 |
| HH1H | 101 | MA | 55.0 | | | BASELINE RD TO SR 202L (SANTAN) | DESIGN & CONSTRUCT FMS | TBD FY 10 | 2010 |
| IH1H | 101 | MA | 55.0 | H688401C | | PRICE FWY @ BASELINE RD | RECONST OF SEWER SYSTEM | NOV 06 | 2007 |
| QV1F | 101 | MA | 56.6 | H666501C | | LOOP 101 GUADALUPE TO LOOP 202 | NEW FACILITIES - ENGINEERING | TBD FY 06 | 2006 |

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

| CPS ID | RTE | CO | MP | TRACS # | PROJECT # | PROJECT NAME | TYPE OF WORK | BID READY | FISCAL YR |
|--------|-----|----|------|----------|------------------|-----------------------------------|-----------------------------|-----------|-----------|
| QHSP | 153 | MA | 0.0 | H544001C | | SUPERIOR AVE - UNIVERSITY DRIVE | CONSTRUCT ROADWAY | TBD FY 07 | 2007 |
| VJ1E | 153 | MA | 0.0 | | | SUPERIOR AVE - UNIVERSITY DRIVE | CONSTRUCT LANDSCAPE | MAY 07 | 2007 |
| HY1H | 202 | MA | 8.0 | | | RURAL RD - SR-101 WB | WIDEN ROADWAY | TBD FY 09 | 2009 |
| HZ1H | 202 | MA | 10.0 | | | SR-101L TO GILBERT RD | CONST HOV/SOV LANES | TBD FY 09 | 2009 |
| IA1H | 202 | MA | 10.0 | | | SR-101L TO SR-87 | CONSTRUCT FMS | TBD FY 09 | 2009 |
| VL1E | 202 | MA | 23.3 | | | POWER RD - UNIVERSITY DR | CONSTRUCT LANDSCAPE | DEC 06 | 2007 |
| II1H | 202 | MA | 27.0 | H688901C | | UNIVERSITY DR - SOUTHERN AVE | CONSTRUCT LANDSCAPE | OCT 06 | 2007 |
| QW1F | 202 | MA | 27.8 | | | UNIVERSITY DR - SOUTHERN AVE | CONSTRUCT LANDSCAPE | MAY 07 | 2007 |
| QY1F | 202 | MA | 29.0 | H689101C | | US 60 / 202L TI | CONSTRUCT LANDSCAPE | MAY 07 | 2007 |
| HJ1H | 303 | MA | 0.0 | | | HAPPY VALLEY RD TO I-17 (INTERIM) | CONSTRUCT INTERIM ROADWAY | TBD FY 08 | 2008 |
| KN1H | 888 | MA | 0.0 | H694501C | | QUIET PAVEMENT PH VII | CONSTRUCT QUIET PAVEMENT | FEB 06 | 2006 |
| DV1G | 999 | SW | 0.0 | H598002C | HES -900-A(069)A | SW NON-INTERSTATE - NRTHN REGION | SHOULDER RUMBLE STRIPS | TBD FY 07 | 2007 |
| SL1F | 999 | MA | 0.0 | | | MAG REGIONWIDE | CONSTRUCT RAMP METERS | TBD FY 06 | 2006 |
| HE1G | 999 | SW | 0.0 | H660801C | S -999-A-505 | STATEWIDE VMS PH 6 | CONSTRUCT VMS SIGNS | MAR 06 | 2006 |
| GI1G | 999 | SW | 0.0 | H650801C | HES -999-A(020)A | VARIOUS STATEWIDE HIGHWAYS | REPLACE BLUNT-END GUARDRAIL | TBD FY 07 | 2007 |
| DW1G | 999 | SW | 0.0 | H598003C | | SW NON-INTERSTATE - WSTRN REGION | SHOULDER RUMBLE STRIPS | TBD FY 07 | 2007 |

<http://www.azdot.gov/Highways/ppms/>
