

GLOBE DISTRICT

Active Project Status Report - Design

APRIL 2006

DATA DATE: 04/07/2006



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS
APRIL 2006**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 04/07/2006) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- ~~Projects which Failed to Advertise~~

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 04/21/2006

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG - Council of Governments

CPS ID - Four-character key field used by the critical path scheduling system to identify a project

Data Date - Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.

Date PRB Shifted - Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'

Env Clr - Environmental Clearance

IGA - InterGovernmental Agreement

JPA - Joint Project Agreement

Kick-off - Project Kick-off team meeting

Map/Srv - Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2006
GLOBE DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME	TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	AT1G	61	AP	352.9	H636101C	JCT US 60 - E SECTION	1" MILL&3" COLD RECYCLE & ARFC	01/23/2006	\$2,354
111	ZKSP	191	GE	225.0	H390201C	KP CIENEGA - BUTTER CIENEGA	2" OVERLAY & SIGNAGE	02/14/2006	\$4,200
112	KE1H	260	NA	357.0	H692501C	HON DAH- MCNARY	RR 2" AC+AR-ACFC	09/30/2005	\$875
123	DQ1H	277	NA	336.0	H676301C	COTTONWOOD WASH BRIDGE, STR #1888	SCOUR RETROFIT	03/17/2006	\$640
125	AU1G	60	AP	371.0	H639201C	MALLORY DRAW BRIDGE	BRIDGE REPLACEMENT	04/12/2006	\$6,150
311 325	HR1G	60	GI	244.6	H659001C	US-60, MIAMI SIDEWALK	ROADWAY IMPROVEMENTS	12/29/2005	\$244
331	HV1G	77	GI	141.0	H645101C	GILA RIVER RECREATION SITES	INTERSECTION IMPROVEMENTS	07/05/2005	\$448
332	JF1G	73	NA	342.0	HX15501C	SR-73, AT WHITERIVER IHS	CONST NEW TRAFFIC INTERCHANGE	08/22/2005	\$76

PROJECTS ADDED THIS MONTH

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	PROJECT COST: (in thousands)	BID READY:
VQ1F	260 NA 336.9 H633601C G	SR-260, WILLS STREET - JCT US-60 MULTI-USE PATH PROJ MGR: O'CONNOR PH: 712-7530	PROJECT ADDED BY THE PRB.	\$469	MAY 06
LK1G	260 NA 343.0 HX12101C G	SR-260 @ JCT WOOLFORD RD CONSTRUCT TRAFFIC SIGNAL PROJ MGR: WARDE PH: 712-7792	PROJECT ADDED BY THE PRB.	\$300	TBD FY 06

PROJECTS DELETED THIS MONTH

CPS ID:	PROJECT NUMBER:				PROJECT NAME:		COMMENTS:	ORIGINAL BID DATE:
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	PROJECT MANAGER:		
	PROGRAM COST:							

PROJECTS RESCHEDULED THIS MONTH

CPS ID:	PROJECT NUMBER:				PROJECT NAME:		BID READY:	
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	COMMENTS:	<u>RESCHEDULED:</u>	
	PROGRAM COST:				PROJECT MANAGER:		FROM:	TO:

* NOTE~ Bid Ready dates can remain the same,
while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJCT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	DISTRICT:	<i>FUNDING START</i> FISCAL YEAR:
------------	---	---	-----------	-----------	---

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPS ID:	PROJECT NUMBER:				PROJECT NAME:	COMMENTS:	PROGRAM COST:	
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK: PROJECT MANAGER:		(in thousands)	FY:

FISCAL YEAR: **20**

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
GLOBE DISTRICT							
BID ADVERTISEMENT: TBD 06					VICKI BEVER		
ZN1F	G			FLORENCE JCT - QUEEN CREEK	\$39,000		
60	PN	213.0	H466203C	RECONSTRUCT ROADWAY (WIDENING)	341	602-712-8161	
BID ADVERTISEMENT: TBD 07					EVELYN MA		COST PROPOSAL IS CURRENTLY UNDER REVIEW.
PRSP	G			BOYCE THOMPSON STATE PARK	\$800		
60	PN	220.0		RECST PARK ROAD		602-712-6660	
BID ADVERTISEMENT: TBD 10					VICKI BEVER		
GS1H	G			FLORENCE JCT(SR79)-GONZALES PASS	\$12,000		
60	PN	222.3		RECONSTRUCT ROADWAY		602-712-8161	
BID ADVERTISEMENT: TBD 08					VICKI BEVER		
EX1F	G	060-D		OAK FLAT - DEVIL'S CANYON	\$5,000		
60	PN	230.0		CST PASSING/CLIMBING LANE	333	602-712-8161	
BID ADVERTISEMENT: TBD 07					VICKI BEVER		
MY1F	G	060-D-		COUNTY LINE - PINTO VALLEY	\$6,483		
60	GI	236.2	H614001C	RR 3" + ARFC	111	602-712-8161	
BID ADVERTISEMENT: TBD 06					NATALIE CLARK		
DG1F	G			RUSSELL RD - RAGUS RD	\$800		
60	GI	246.8	H609201C	NEW SIDEWALK		520-620-5428	
BID ADVERTISEMENT: JAN 06					ROD COLLINS		
EE1H	G			JCT US60/SR 260-US MP 343	\$5		
60	NA	339.7		DESIGN		602-712-7980	
BID ADVERTISEMENT: NOV 06					ORLANDO JEREZ		WE ARE PROCEEDING WITH THE DESIGN.
ZP1B	G	026-2		SHOW LOW CREEK BR, #00383	\$3,600		
60	NA	341.7	H466301C	CONSTRUCT BRIDGE	125	602-712-7187	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
GLOBE DISTRICT							
BID ADVERTISEMENT: APR 06					TINA SISLEY	PROJECT WAS ADVERTISED APRIL 12TH.	
AU1G	G	BR -060-F(004)	MALLORY DRAW BRIDGE	\$6,150			
60	AP	371.0 H639201C	BRIDGE REPLACEMENT	125	602-712-8938		
BID ADVERTISEMENT: TBD 10					ORLANDO JEREZ		
XG1G	G		RAILROAD OVERPASS TO JCT SR 77	\$3,400			
70	GI	253.4	CONST NEW RDWAY & RR STRUCT.		602-712-7187		
BID ADVERTISEMENT: JUN 06					ORLANDO JEREZ		
NS1F	G		GLOBE - LORDSBURG HIGHWAY	\$1,400			
70	GH	282.5 H619301C	REPAIR DIPS IN ROADWAY.		602-712-7187		
BID ADVERTISEMENT: TBD 07					VICKI BEVER		
QT1C	G	077-A	MP 145 - MP 147	\$9,700			
77	GI	145.0 H511101C	ROADWAY CONSTRUCTION	331	602-712-8161		
BID ADVERTISEMENT: TBD 07					VICKI BEVER		
OQ1D	G	088-A	FISH CREEK HILL	\$1,500			
88	MA	223.0 H692001C	CONSTRUCT RETAINING WALLS	331	602-712-8161		
BID ADVERTISEMENT: JAN 07					JAMES SCHLEICH	THE DESIGN TEAM HAS REACHED CONSENSUS ON THE NEW SCHEDULE. SURVEY HAS BEEN REQUESTED. CONSULTANT HAS BEEN BROUGHT ONTO THE TEAM TO PREPARE THE DRAINAGE REPORT	
AQ1G	G	191-D()A	STANDARD PARALLEL - WITCH WELL	\$4,330			
191	AP	328.0	2' MILL & RPL + 1/2" AR-ACFC		602-712-7588		
BID ADVERTISEMENT: JAN 06					ORLANDO JEREZ	THE STAGE IV ESTIMATE IS 1.9 MILLION. NEED TO TAKE TO PRB.	
SP1E	G	260-B	MP 314-315 EB & 315.8-316.8 WB	\$1,462			
260	NA	314.0 H460301C	CONSTRUCT PASSING LANES	333	602-712-7187		
BID ADVERTISEMENT: TBD 10					ORLANDO JEREZ		
HI1H	G		HEBER - SHOW LOW EB & WB	\$2,400			
260	NA	317.2	CONSTRUCT PASSING LANES		602-712-7187		

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
							GENERAL COMMENTS
GLOBE DISTRICT							
BID ADVERTISEMENT: JUN 06					JOHN O'CONNOR		
VQ1F	G	260-C(003)A	SR-260, WILLS STREET - JCT US-60	\$469			
	260	NA	336.9 H633601C	MULTI-USE PATH		602-712-7530	
BID ADVERTISEMENT: TBD 06					WALID WARDE		
LK1G	G	260-C-502	SR-260 @ JCT WOOLFORD RD	\$300			
	260	NA	343.0 HX12101C	CONSTRUCT TRAFFIC SIGNAL		602-712-7792	
BID ADVERTISEMENT: TBD 06					JOHN O'CONNOR		BID READY MAY 06
OV1F	G	260-C(003)A	PORTER MTN RD - WOODLAND RD	\$0			
	260	NA	350.0 H621401C	MULTI-USE PATH		602-712-7530	
BID ADVERTISEMENT: DEC 06					MIKE ANDAZOLA		STAGE III PLANS COMPLETED. WORKING
NT1F	G		SR 260 @ 394	\$0			WITH CITY OF EAGAR TO COMPLETE UTLITY
	260	AP	394.0	CONSTRUCT TURN LANES		602-712-7629	AGREEMENT.

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
G									
ZN1F	60	PN	213.0	H466203C		FLORENCE JCT - QUEEN CREEK	RECONSTRUCT ROADWAY (WIDENING)	TBD FY 06	2006
PRSP	60	PN	220.0			BOYCE THOMPSON STATE PARK	RECST PARK ROAD	TBD FY 07	2007
GS1H	60	PN	222.3			FLORENCE JCT(SR79)-GONZALES PASS	RECONSTRUCT ROADWAY	TBD FY 10	2010
EX1F	60	PN	230.0			OAK FLAT - DEVIL'S CANYON	CST PASSING/CLIMBING LANE	TBD FY 08	2008
MY1F	60	GI	236.2	H614001C		COUNTY LINE - PINTO VALLEY	RR 3" + ARFC	TBD FY 07	2007
DG1F	60	GI	246.8	H609201C		RUSSELL RD - RAGUS RD	NEW SIDEWALK	TBD FY 06	2006
EE1H	60	NA	339.7			JCT US60/SR 260-US MP 343	DESIGN	DEC 05	2006
ZP1B	60	NA	341.7	H466301C		SHOW LOW CREEK BR, #00383	CONSTRUCT BRIDGE	OCT 06	2007
AU1G	60	AP	371.0	H639201C	BR -060-F(004)B	MALLORY DRAW BRIDGE	BRIDGE REPLACEMENT	APR 06	2006
XG1G	70	GI	253.4			RAILROAD OVERPASS TO JCT SR 77	CONST NEW RDWAY & RR STRUCT.	TBD FY 10	2010
NS1F	70	GH	282.5	H619301C		GLOBE - LORDSBURG HIGHWAY	REPAIR DIPS IN ROADWAY.	MAY 06	2006
QT1C	77	GI	145.0	H511101C		MP 145 - MP 147	ROADWAY CONSTRUCTION	TBD FY 07	2007
OQ1D	88	MA	223.0	H692001C		FISH CREEK HILL	CONSTRUCT RETAINING WALLS	TBD FY 07	2007
AQ1G	191	AP	328.0			STANDARD PARALLEL - WITCH WELL	2' MILL & RPL + 1/2" AR-ACFC	DEC 06	2007
SP1E	260	NA	314.0	H460301C		MP 314-315 EB & 315.8-316.8 WB	CONSTRUCT PASSING LANES	DEC 05	2006
HI1H	260	NA	317.2			HEBER - SHOW LOW EB & WB	CONSTRUCT PASSING LANES	TBD FY 10	2010
VQ1F	260	NA	336.9	H633601C		SR-260, WILLS STREET - JCT US-60	MULTI-USE PATH	MAY 06	2006
LK1G	260	NA	343.0	HX12101C		SR-260 @ JCT WOOLFORD RD	CONSTRUCT TRAFFIC SIGNAL	TBD FY 06	2006
OV1F	260	NA	350.0	H621401C		PORTER MTN RD - WOODLAND RD	MULTI-USE PATH	TBD FY 06	2006
NT1F	260	AP	394.0			SR 260 @ 394	CONSTRUCT TURN LANES	NOV 06	2007

<http://www.azdot.gov/Highways/ppms/>
