HOLBROOK DISTRICT

Active Project Status Report - Design

APRIL 2006

DATA DATE: 04/07/2006



Arizona Department of Transportation Intermodal Transportation Division Program & Project Management

http://www.azdot.gov/Highways/ppms/

ARIZONA DEPARTMENT OF TRANSPORTATION INTERMODAL TRANSPORTATION DIVISION HIGHWAYS

APRIL 2006

TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT. FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)

The contents of this report for this month (Data Date: 04/07/2006) are as follows:

Projects Added
Projects Deleted
Projects Rescheduled
Design Projects without Construction
Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and begining mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

http://www.azdot.gov/Highways/ppms/

PUBLISHED DATE: 04/21/2006

ACTIVE PROJECT STATUS REPORT GLOSSARY

"A/C" Actual or Current. If a date appears in the report with an "A" to its right, the date is an actual date. If an "A" is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisment date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG - Council of Governments

CPS ID - Four-character key field used by the critical path scheduling system to identify a project

Data Date - Reflects the status of activities and PRB actions as of the date. Bid Advertisements

are as of the end of the month.

Date PRB Shifted - Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'

Env Clr - Environmental Clearance

IGA - InterGovernmental Agreement

JPA - Joint Project Agreement

Kick-off - Project Kick-off team meeting

Map/Srv - Mapping and Survey

ACTIVE PROJECT STATUS REPORT GLOSSARY (continued)

MP / BMP - Mile Post / Beginning Mile Post

OSD - Optimum Start for Design. This is the latest date on which the design process should begin.

PDC - Pre-Design Completion

Planned B/A - Planned Bid Award Date

Planned St I – IV Planned dates for design stages I through IV as determined by the original customized

schedule dates.

Program Cost - The programmed project cost in dollars including construction engineering.

R/W Clr - Right-of-Way Clearance

RTE - Route

T/C pl - Traffic Control Plans complete

TBD - To Be Determined

U/R Clr - Utilities and Railroad Clearance

Val Analysis - Value Analysis

X->Y X – The number of times the project has moved since its original inclusion in the

5-Year Program.

Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION	200 SYSTEM MANAGEMENT	300 SYSTEM IMPROVEMENT
110 PAVEMENT PRESERVATION	210 DEVELOPMENT SUPPORT	310 MINOR CAPACITY/ SPOT IMPROVEMENTS
111 STATEWIDE PAVEMENT PRES	211 DESIGN SUPPORT	311 DISTRICT MINOR PROJECTS
112 STATEWIDE MINOR PAVEMENT PRES	212 UTILITIES SUPPORT	312 TRAFFIC SIGNALS
113 PREVENTATIVE MAINTENANCE	213 RIGHT OF WAY SUPPORT	313 DISTRICT FORCE ACCOUNT
	214 ENVIRONMENTAL SUPPORT	
120 BRIDGE PRESERVATION	215 PLANNING SUPPORT	320 ROADSIDE FACILITIES IMPROVEMENTS
121 EMERGENCY REPAIRS	216 BRIDGE SUPPORT	321 STATE PARKS ROADS
122 MINOR UPGRADES	217 CONTRACT AUDITING	322 NEW REST AREAS
123 SCOUR RETROFIT	218 PRIMAVERA SUPPORT	323 NEW LANDSCAPING
124 SEISMIC RETROFIT		324 SCENIC, HISTORIC & TOURIST SIGNS
125 BRIDGE REPLACEMENT & REHAB	220 OPERATING SUPPORT	325 STATEWIDE ENHANCEMENT PROJECTS
126 BRIDGE INSPECTION & INVENTORY	221 TRAINING	
	222 WORK ZONE SAFETY	330 MAJOR CAPACITY/OPERATIONAL
130 SAFETY PROGRAM	223 OUTDOOR ADVERTISING CONTROL	331 SPOT CAPACITY & OPERATIONAL
131 BLUNT END GUARDRAIL REPLACEMENT	224 COMMUNITY RELATIONS SUPPORT	332 TRAFFIC INTERCHANGE PROGRAM
132 HAZARD ELIMINATION PROGRAM	225 PRIVATIZATION SUPPORT	333 CLIMBING/PASSING LANE PROGRAM
133 ROCKFALL CONTAINMENT	226 SIB CAPITALIZATION	334 ROUTE TURNBACK PROJECTS
134 HIGHWAY RAIL CROSSINGS	227 RISK MANAGEMENT INDEMNIFICATION	335 ITS PROGRAM
	228 PROFESSIONAL & OUTSIDE SERVICES	
140 PUBLIC TRANSIT	229 PARTNERING SUPPORT	340 CORRIDOR IMPROVEMENTS
141 PUBLIC TRANSIT SUPPORT	236 FEDERAL TAX EVASION PROGRAM	341 CORRIDOR IMPROVEMENTS
150 ROADSIDE FACILITIES	230 PROGRAM OPERATING CONTINGENCIES	
151 REST AREA REHABILITATION	231 DESIGN MODIFICATIONS CONTINGENCY	
152 LANDSCAPING REHABILITATION	232 GENERAL CONTINGENCY	
	233 EMERGENCY PROJECTS CONTINGENCY	
160 OPERATIONAL FACILITIES	234 PROGRAM COST ADJUSTMENTS	
161 SIGNAL WAREHOUSE & RPM'S	235 RIGHT OF WAY ACQUISITION	
162 PORT OF ENTRY		

163 MECHANICAL, HARDWARE, SOFTWARE

165 EMERGENCY REPAIR PROJECTS

164 SIGN REHABILITATION

FY 2006 HOLBROOK DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #'S	CPSID	RTE	СО	MP	TRACS	PROJECT NAME	TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	HP1H	40	NA	255.0	H685901C	TRANSCON LANE TI	AC OVERLAY	08/26/2005	\$360
125	NW1F	87	NA	341.6	H615701C	RUBY CHANNEL BR #1485	LINE & GROUT BRDG & WIDEN RDWY	03/24/2006	\$1,830
311	FW1H	40	AP	330.0	H684201C	I-40; MCCARRELL - QUERINO	SPOT PAVEMENT REPAIR	09/22/2005	\$650
311	DF1E	191	AP	355.0	H541201C	191 MP 355-356 (HARDSCRABBLE RD)	RECONSTRUCT ROADWAY & DRAINAGE	09/20/2005	\$1,300
311	CK1G	264	AP	446.2	H647601C	HUBBELL TRADING POST	INTERSECTION IMPVMNT	03/29/2006	\$800
312	AH1F	40B	NA	286.0	HX11301C	B-40 AT SR 77	REVAMP SIGNAL	12/12/2005	\$325
322	HE1C	40B	NA	254.0	H506601C	CITY OF WINSLOW	CONSTRUCT SEWER CONNECTION	07/29/2005	\$75

PROJECTS ADDED THIS MONTH

PROJECT NAME:

CPS PROJECT NUMBER: TYPE OF WORK: PROJECT COST:

ID: RTE: CO: MP: TRACS: PROJECT MANAGER: COMMENTS: (in thousands) BID READY:

PROJECTS DELETED THIS MONTH

PROJECT NUMBER:

PROJECT NAME:

CPS RTE: CO: MP: TRACS:

TYPE OF WORK:

ID:

PROGRAM COST:

PROJECT MANAGER:

ORIGINAL COMMENTS: BID DATE:

PROJECTS RESCHEDULED THIS MONTH

CPS	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK:		BID READY: RESCHEDULED:		
ID:	PROGRAM COST:	PROJECT MANAGER:	COMMENTS:	FROM:	TO:	
BN1C	IM -040-E(200)A 40 AP 330.0 H636501C H \$15,032	MCCARRELL TI - QUERINO REMOVE & REPLACE + ARFC PROJ MGR: FRIEKH PH: 712-8553	PROJECT RESCHEDULED BY THE PRB.	MAR 06 *	MAR 06	
NW1F	S -087-C-510 87 NA 341.6 H615701C H \$1,830	RUBY CHANNEL BR #1485 LINE & GROUT BRDG & WIDEN RDWY PROJ MGR: LEON PH: 712-7712	PROJECT ADVERTISED FOR BID.	TBD FY 06	MAR 06	

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

PROJECT NUMBER: PROJCT NAME: FUNDING START RTE: CO: MP: TRACS: TYPE OF WORK: CPS **FISCAL** ID: DIST DESIGN BUDGET: PROJECT MANAGER: COMMENTS: DISTRICT: YEAR: HOMOLOVI RUINS STATE PARK Н 2007 A6SP 87 NA 346.0 **DESIGN ROADWAY** Н \$175 PROJ MGR: MA PH: 712-6660

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

PROJECT NAME:

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	PROGRAM COST: (in thousands)	FY:
FISC	CAL YEAR: 2006				
LE1E	40B NA 251.9 H580301C H	WINSLOW STREETS (TURNBACK) RCST STREETS, CURBS & SIDWLKS PROJ MGR: WALLACE PH: 928-779-7580	IGA between Holbrook District and City of Winslow Executed 05/12/05.	\$8,550	06
HE1C	S -B40-E-502 40B NA 254.0 H506601C H	CITY OF WINSLOW CONSTRUCT SEWER CONNECTION PROJ MGR: EINWECK PH: 712-6747	Project Completed. Funding given to City of Winslow through IGA #03-140.	\$75	06

ARIZONA DEPARTMENT OF TRANSPORTATION PROGRAM AND PROJECT MANAGEMENT SECTION *ACTIVE PROJECT STATUS REPORT - DESIGN*

	DISTRICT: OUTE: CO:	FEDERAL ID #: MP: TRACS #:	PROJECT NAME: TYPE OF WORK:	PROGRAM COST: RESOURCE CODES	PROJECT : MANAGER:	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
HOLBR	ROOK DI	STRICT				
BID .	ADVERTISE	MENT: JAN 07			ITTY ITTY	REQUIRES TCE FROM THE TRIBE
EC1G	Н	I-040-D-510	COTTONWOOD BRIDGES EB/WB	\$600		
2010	40 NA	259.0 H644801C	SCOUR RETROFIT	123	602-712-7468	
BID	ADVERTISE	MENT: JAN 07			ITTY ITTY	
ZG1G	Н		JOSEPH CITY WASH BRIDGES	\$450		
2010	40 NA	275.0 H670601C	SCOUR RETROFIT		602-712-7468	
BID .	ADVERTISE	MENT: TBD 07			DEBRA EINWECK	PRELIMINARY COST ESTIMATE EXCEEDS
LD1E	Н	040-E-507	DEAD RIVER REST AREA	\$50		AVAILABLE BUDGET. PROJECT MOVED FROM FY 2006 TO 2007. SCOPE HAS STILL
	40 AP	313.0 H678801C	CONSTRUCT (REST AREA CLOSURE)	151	602-712-6747	NOT BEEN DETERMINED.
BID	ADVERTISE	MENT: MAR 06			AKRAM FRIEKH	FINAL PS&E HAS BEEN SUBMITTED.
BN1C	Н	IM -040-E(200)A	MCCARRELL TI - QUERINO	\$15,032		PROJECT HAS BEEN MOVED TO FY 06.
	40 AP	330.0 H636501C	REMOVE & REPLACE + ARFC	111	602-712-8553	
BID .	ADVERTISE	MENT: TBD 07			DAVE MELLGREN	INITIAL DESIGN CONCEPT REPORT BEING
ZY1D	Н	040-E(001)	SANDERS PORT OF ENTRY	\$12,000		FINALIZED. EA HAS BEEN RESUBMITTED TO EEG FOR REVIEW. PROGRAM
	40 AP	340.0 H552601C	RECONSTRUCT POE	331	602-712-8629	CONSTRUCTION YEAR WILL LIKELY BE CHANGED TO FY 2009 OR 2010.
BID .	ADVERTISE	MENT: IGA 06			GEORGE	IGA BETWEEN HOLBROOK DISTRICT AND
LE1E	Н	B40-E	WINSLOW STREETS (TURNBACK)	\$8,550	WALLACE	CITY OF WINSLOW EXECUTED 05/12/05.
	40B NA	251.9 H580301C	RCST STREETS, CURBS & SIDWLKS	334	928-779-7580	
BID .	ADVERTISE	MENT: TBD 08			GEORGE	
EO1E	Н	077-B	MP 364 - 372	\$1,800	WALLACE	
	77 NA	364.0	CONSTRUCT PASSING LANE	333	928-779-7580	
BID .	ADVERTISE	MENT: MAY 06			GEORGE	
YX1F	Н	087-C-202	ENCHANTED LANE @ MP 304.6	\$0	WALLACE	
17311	87 CN	304.0 H611001C	INTERSECTION IMPROVEMENTS	311	928-779-7580	

ARIZONA DEPARTMENT OF TRANSPORTATION PROGRAM AND PROJECT MANAGEMENT SECTION *ACTIVE PROJECT STATUS REPORT - DESIGN*

	DISTRIO		FEDERAL ID #: MP: TRACS #:	PROJECT NAME: TYPE OF WORK:	PROGRAM COST: RESOURCE CODES	PROJECT S: MANAGER:	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
HOLBR	ROOK	DIS	STRICT				
BID .	ADVER	TISEM	ENT: MAR 06			RAY LEON	
NW1F	Н		S -087-C-510	RUBY CHANNEL BR #1485	\$1,830		
	87	NA	341.6 H615701C	LINE & GROUT BRDG & WIDEN RDWY	125	602-712-7712	
BID .	ADVER	TISEM	ENT: DESIGN 07			EVELYN MA	NO DESIGN FUNDING AVAILABLE UNTIL
A6SP	Н			HOMOLOVI RUINS STATE PARK	\$175		JULY 1, 2006.
71001	87	NA	346.0	DESIGN ROADWAY	321	602-712-6660	
BID .	ADVER	TISEM	ENT: TBD 07			SEUNG-YEOL LEE	IPA FOR CLEAR CREEK HAS BEEN
ZF1F	Н			JACK'S CANYON BRIDGE #1036	\$1,200		COMPLETED AND DISTRIBUTED.
	99	NA	38.9 H637701C	DECK REHAB & SCOUR RETROFIT	125	602-712-8107	
BID .	ADVER	TISEM	ENT: TBD 10			GEORGE	
RJ1C	Н			JCT SR 564 - TSEGI, PH I	\$1,800	WALLACE	
	160	NA	375.9	CONST DUAL PASSING LNS		928-779-7580	
BID .	ADVER	TISEM	ENT: TBD 07			DAVE MELLGREN	HOUCK & NAHATA DZIIL CHAPTERS HAVE
LV1C	Н			NAHATA' DZIIL ROAD - SANDERS TI	\$13,682		OFFICIALLY SUPPORTED ROUNDABOUTS AT SANDERS TI. STARTING NEW TI DESIGN.
	191	AP	367.0 H436001C	RECONSTRUCT 3 BRIDGES AND RDWY	331	602-712-8629	
BID .	ADVER	TISEM	ENT: SEP 06			GEORGE	
GI1F	Н		191-E-505	WIDE RUINS	\$0	WALLACE	
OIII	191	AP	390.0 H602501C	PASSING LANES	311	928-779-7580	
BID .	ADVER	TISEM	ENT: TBD 08			GEORGE	FINISHING SCOPING OF INTERSECTION
AJ1C	Н	H 077-1		BURNSIDE JUNCTION - NORTH	\$6,000	WALLACE	CONFIGURATION AT SR 264, US 191 AND N15.
	191	AP	417.5	ROADWAY WIDENING	331	928-779-7580	
BID .	ADVER	TISEM	ENT: TBD 10			GEORGE	
EB1E	Н			CHINLE SOUTH	\$1,900	WALLACE	
LDIL	191	AP	446 H543801C	ROADWAY WIDENING	. ,	928-779-7580	

ARIZONA DEPARTMENT OF TRANSPORTATION PROGRAM AND PROJECT MANAGEMENT SECTION *ACTIVE PROJECT STATUS REPORT - DESIGN*

		FEDERAL ID #: MP: TRACS #:	PROJECT NAME: TYPE OF WORK:	PROGRAM COST: RESOURCE CODES:	PROJECT MANAGER:	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS					
HOLBR	HOLBROOK DISTRICT										
BID .	ADVERTISEM	ENT: SEP 06			GEORGE						
CG1G	Н		POLACCA		WALLACE						
	264 NA	390.0	INSTALL BOX-CULVERTS		928-779-7580						
BID	ADVERTISEM	ENT: MAR 06			GEORGE						
CK1G	Н	264-A-NFA	HUBBELL TRADING POST	\$800	WALLACE						
	264 AP	446.2 H647601C	INTERSECTION IMPVMNT	311	928-779-7580						

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION PROGRAM & PROJECT MANAGEMNET SECTION *INDEX SORTED BY ROUTE AND MILEPOST*

CPS ID	RTE	СО	MP	TRACS#	PROJECT	# PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
H EC1G	40	NA	259.0	H644801C	I-040-D-510	COTTONWOOD BRIDGES EB/WB	SCOUR RETROFIT	DEC 06	2007
ZG1G	40	NA	275.0	H670601C		JOSEPH CITY WASH BRIDGES	SCOUR RETROFIT	DEC 06	2007
LD1E	40	AP	313.0	H678801C		DEAD RIVER REST AREA	CONSTRUCT (REST AREA CLOSU	RE) TBD FY 07	2007
BN1C	40	AP	330.0	H636501C	IM -040-E(200)A	MCCARRELL TI - QUERINO	REMOVE & REPLACE + ARFC	MAR 06	2006
ZY1D	40	AP	340.0	H552601C		SANDERS PORT OF ENTRY	RECONSTRUCT POE	TBD FY 07	2007
LE1E	40B	NA	251.9	H580301C		WINSLOW STREETS (TURNBACK)	RCST STREETS, CURBS & SIDWL	KS IGA FY 06	2006
EO1E	77	NA	364.0			MP 364 - 372	CONSTRUCT PASSING LANE	TBD FY 08	2008
YX1F	87	CN	304.0	H611001C		ENCHANTED LANE @ MP 304.6	INTERSECTION IMPROVEMENTS	APR 06	2006
NW1F	87	NA	341.6	H615701C	S -087-C-510	RUBY CHANNEL BR #1485	LINE & GROUT BRDG & WIDEN RE	DWY MAR 06	2006
A6SP	87	NA	346.0			HOMOLOVI RUINS STATE PARK	DESIGN ROADWAY	DESIGN FY	07 2007
ZF1F	99	NA	38.9	H637701C		JACK'S CANYON BRIDGE #1036	DECK REHAB & SCOUR RETROFI	T TBD FY 07	2007
RJ1C	160	NA	375.9			JCT SR 564 - TSEGI, PH I	CONST DUAL PASSING LNS	TBD FY 10	2010
LV1C	191	AP	367.0	H436001C		NAHATA' DZIIL ROAD - SANDERS TI	RECONSTRUCT 3 BRIDGES AND F	RDWY TBD FY 07	2007
GI1F	191	AP	390.0	H602501C		WIDE RUINS	PASSING LANES	AUG 06	2007
AJ1C	191	AP	417.5			BURNSIDE JUNCTION - NORTH	ROADWAY WIDENING	TBD FY 08	2008
EB1E	191	AP	446	H543801C		CHINLE SOUTH	ROADWAY WIDENING	TBD FY 10	2010
CG1G	264	NA	390.0			POLACCA	INSTALL BOX-CULVERTS	AUG 06	2007
CK1G	264	AP	446.2	H647601C		HUBBELL TRADING POST	INTERSECTION IMPVMNT	MAR 06	2006

