

KINGMAN DISTRICT

Active Project Status Report - Design

JUNE 2006

DATA DATE: 06/02/2006



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS
JUNE 2006**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 06/02/2006) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 06/15/2006

ACTIVE PROJECT STATUS REPORT

GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG - Council of Governments

CPS ID - Four-character key field used by the critical path scheduling system to identify a project

Data Date - Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.

Date PRB Shifted - Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'

Env Clr - Environmental Clearance

IGA - InterGovernmental Agreement

JPA - Joint Project Agreement

Kick-off - Project Kick-off team meeting

Map/Srv - Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2006
KINGMAN DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	NA1F	66	MO	56.5	H614201C	ANDY DEVINE TI PCCP X-ROAD AND RAMPS	10/07/2005	\$3,865
111	AM1G	93	MO	49.0	H635701C	MIDLINE - COTTONWOOD RR 3" & ARFC	02/07/2006	\$5,904
123	EA1G	40	YV	142.0	H644701C	PARTRIDGE CREEK BRIDGES, EB & WB SCOUR RETROFIT	02/03/2006	\$464
311	TN1E	95	MO	237.7	H597201C	AZTEC ROAD TO CAMP MOHAVE ROAD INTERSEC DRAINAGE IMPROVEMENTS	04/24/2006	\$2,100
325	CA1F	40	MO	52.0	H605201C	I-40,STOCKTON HILL RD-HARRISON ST MULTI-USE PATHWAY	06/01/2006	\$424
325	SJ1F	40B	MO	52.0	H616901C	KINGMAN POWERHOUSE FOOTBRIDGE CONSTRUCT PEDESTR FOOTBRIDGE	06/01/2006	\$50
325	DF1G	95	MO	181.9	H640901C	SR-95, MP 181.9 - 182.2 LANDSCAPE & MULTI-USE PATHWAY	05/26/2006	\$585
341	KQ1C	93	YV	155.9	H554401C	COTTONWOOD CYN-BRIDLE CREEK SCTN CONSTRUCT ROADWAY & STRUCTURE	07/26/2005	\$24,500

PROJECTS ADDED THIS MONTH

CPSID: PROJECT NUMBER:				PROJECT NAME:		COMMENTS:	PROJECT COS	
RTE: CO: MP:				TYPE OF WORK:			(in thousands)	BID READY
TRACS:				PROJECT MANAGER:				
KT1H				STOCKTON HILL RD @ BEVERLY AVE		PROJECT ADDED BY THE PRB.	\$45	TBD FY 06
40 MO 51.0				CST RAISED MEDIAN IS				
H694301C K				PROJ MGR: SUGIYAMA PH: 712-6883				
CX1H				I-40,WILLOW CREEK BRIDGES		PROJECT ADDED BY THE PRB.	\$4,400	TBD FY 07
40 MO 83.0				DECK REHABILITATION				
H676001C K				PROJ MGR: ALTUNA PH: 712-8013				
LX1H				AUDLEY ROAD BRIDGES DECK REHAB		PROJECT ADDED BY THE PRB.	\$3,075	TBD FY 07
40 YV 112.0				DECK REHABILITATION				
K				PROJ MGR: BENTON PH: 712-6908				
LY1H				PARTRIDGE CREEK BRIDGES		PROJECT ADDED BY THE PRB.	\$2,135	TBD FY 07
40 YV 142.5				DECK REHABILITATION				
K				PROJ MGR: BENTON PH: 712-6908				

PROJECTS DELETED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:			
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	ORIGINAL
	PROGRAM COST:	PROJECT MANAGER:		COMMENTS:	BID DATE:
<hr/>					

PROJECTS RESCHEDULED THIS MONTH

CPSID: PROJECT NUMBER		PROJECT NAME:			BID READY:
RTE: CO: MP: TRACS:		TYPE OF WORK:			<u>RESCHEDULED:</u>
PROGRAM COST:		PROJECT MANAGER:		COMMENTS:	FROM: TO:
<hr/>					
DF1G	TEA -095-C(007)A	SR-95, MP 181.9 - 182.2		PROJECT ADVERTISED	
95 MO	181.9 H640901C	LANDSCAPE & MULTI-USE PATHWAY		FOR	MAY 06 * MAY 06
K	\$585	PROJ MGR: O'CONNOR PH: 712-7530		BID.	

* NOTE~ Bid Ready dates can remain the same,
while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:			PROJCT NAME:		COMMENTS:	FUNDING START FISCAL YEAR:
	RTE:	CO:	MP: TRACS:	TYPE OF WORK:	PROJECT MANAGER:		
	DIST	DESIGN	BUDGET:				
GN1H	17	YV	299.0	MP 299 TO MP 318			2006
	K		\$1,000	DCR / ED			
				PROJ MGR: DARIUSH	PH: 712-8427		
SD1E	93	MO	1.0	HOOVER DAM TO MP 17			2006
	K		\$3,540	DESIGN ROADWAY, PH 1			
				PROJ MGR: DOESCHER	PH: 712-7551		
HA1H	93	MO	6.0	DEVIL'S WASH SECTION (ZONE C)			2010
	K		\$1,800	DESIGN NEW SB ROADWAY			
				PROJ MGR: DOESCHER	PH: 712-7551		
HB1H	93	MO	14.0	HOUSEHOLDER PASS SECTION (ZONE A)			2009
	K		\$1,100	DESIGN NEW SB ROADWAY			
				PROJ MGR: DOESCHER	PH: 712-7551		
LE1G	93	MO	101.8	ANTELOPE WASH			2008
	K		\$1,600	DESIGN NEW ROADWAY			
				PROJ MGR: DOESCHER	PH: 712-7551		
QN1F	95	MO	190.0	NORTH OF LAKE HAVASU CITY			2007
	K		\$250	DESIGN PASSING LANE			
				PROJ MGR: RILEY	PH: 712-7643		

PROJECTS THAT FAILED TO ADVERTISE THIS FISCAL YEAR

PRB ACTION IS REQUIRED TO RE-SCHEDULE THESE PROJECTS

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK:	ENG DIST:	PROGRAM COST: (in thousands)	ORIGINAL BID DATE:
VP1F	K 66 CN 103.0 H633101C	SR 66, PEACH SPRINGS MAIN ST. CONSTRUCT SIDEWALKS	PROJ MGR: O'CONNOR PH: 712-7530 K	\$530	06/01/2006

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	PROGRAM COST: (in thousands)	FY:
<u>FISCAL YEAR: 2006</u>					
HQ1H	95 MO 234.6 H685701C K	SR 95 NORTH OF BOUNDARY CONE ROAD CONST LF TRN LANE & RELOC ENTR PROJ MGR: SUGIYAMA PH: 712-6883		\$110	06
<u>FISCAL YEAR: 2007</u>					
AX1E	93 MO 0.0 H395501C K	HOOVER DAM BRIDGE CONSTRUCT NEW BRIDGE PROJ MGR: DARIUSH PH: 712-8427		\$10,000	07

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
KINGMAN DISTRICT							
BID ADVERTISEMENT: DESIGN 06					BAHRAM DARIUSH		
GN1H	K			MP 299 TO MP 318	\$1,000		
	17	YV	299.0	DCR / ED		602-712-8427	
BID ADVERTISEMENT: NOV 06					DEBRA EINWECK		
MT1C	K		040-A	NEEDLE MOUNTAIN REST AREA	\$7,000		ADOT ROADWAY DESIGN ISSUES HAVE BEEN RESOLVED. ROUTE 66 ELEMENTS NOW BEING FINALIZED.
	40	MO	3.0 H506404C	CONST REST AREA & POE BYPASS	322	602-712-6747	
BID ADVERTISEMENT: OCT 07					KEN AKOH-ARREY		
EX1G	K			LAKE HAVASU TI - WALNUT CREEK, WB			PROJECT IS AT STAGE II PLANS DEVELOPMENT. NO ISSUES.
	40	MO	8.0	RR 5" TL & 3" PL & 2" AC ARFC		602-712-8660	
BID ADVERTISEMENT: TBD 06					LYNN SUGIYAMA		
KT1H	K			STOCKTON HILL RD @ BEVERLY AVE	\$45		THIS IS AN IGA WITH THE CITY OF KINGMAN. NEW PROJECT FOR THE CONSTRUCTION OF RAISED MEDIAN ISLANDS.
	40	MO	51.0 H694301C	CST RAISED MEDIAN IS		602-712-6883	
BID ADVERTISEMENT: JUN 06					ROBERT GASSER		
CA1F	K		TEA -040-A(007)	I-40,STOCKTON HILL RD-HARRISON ST	\$424		
	40	MO	52.0 H605201C	MULTI-USE PATHWAY	325	602-712-4603	
BID ADVERTISEMENT: TBD 07					LARRY ALTUNA		
CX1H	K			I-40,WILLOW CREEK BRIDGES	\$4,400		
	40	MO	83.0 H676001C	DECK REHABILITATION		602-712-8013	
BID ADVERTISEMENT: TBD 07					DAVID BENTON		
LX1H	K			AUDLEY ROAD BRIDGES DECK REHAB	\$3,075		
	40	YV	112.0	DECK REHABILITATION		602-712-6908	
BID ADVERTISEMENT: TBD 07					DAVID BENTON		
LY1H	K			PARTRIDGE CREEK BRIDGES	\$2,135		
	40	YV	142.5	DECK REHABILITATION		602-712-6908	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
GENERAL COMMENTS							
KINGMAN DISTRICT							
BID ADVERTISEMENT: JUN 06					ROBERT GASSER		
SJ1F	K	TEA -B40-A(001)	KINGMAN POWERHOUSE FOOTBRIDGE	\$50			
	40B MO	52.0 H616901C	CONSTRUCT PEDESTR FOOTBRIDGE	325		602-712-4603	
BID ADVERTISEMENT: TBD 07					JOHN O'CONNOR		
PB1F	K	B40-C(002)A	ASH FORK,40B,3RD ST TO 8TH ST	\$0			PROJECT MUST BE PROGRAMMED.
	40B YV	145.0 H621301C	SIDEWALK	325		602-712-7530	PROJECT IS ON HOLD WHILE WE ACQUIRE
					READY LATE SUMMER 2006		
BID ADVERTISEMENT: JUN 06					JOHN O'CONNOR		
VP1F	K	066-A(003)A	SR 66, PEACH SPRINGS MAIN ST.	\$530			
	66 CN	103.0 H633101C	CONSTRUCT SIDEWALKS			602-712-7530	
BID ADVERTISEMENT: IGA 07					BAHRAM DARIUSH		
AX1E	K	093-A	HOOVER DAM BRIDGE	\$10,000			
	93 MO	0.0 H395501C	CONSTRUCT NEW BRIDGE	351		602-712-8427	
BID ADVERTISEMENT: DESIGN 06					LARRY DOESCHER		
SD1E	K	093-A	HOOVER DAM TO MP 17	\$3,540			12/12/05 DCR AND FINAL EA HAVE BEEN
	93 MO	1.0	DESIGN ROADWAY, PH 1	331		602-712-7551	APPROVED. DESIGN FUNDS IN FY06.
					SCOPE WILL BE WRITTEN SPRING 2006.		
BID ADVERTISEMENT: TBD 10					LARRY DOESCHER		
GZ1H	K		WHITE ROCK CANYON SECTION (ZONE	\$16,300			12/12/05 THIS IS PHASE I OF US 93, MP 2 TO
	93 MO	2.4	CONSTRUCT NEW SB ROADWAY			602-712-7551	MP 17 SEGMENT. DESIGN SCOPE WRITING
					SPRING 2006. CONSTRUCTION IN FY 10.		
BID ADVERTISEMENT: DESIGN 10					LARRY DOESCHER		
HA1H	K		DEVIL'S WASH SECTION (ZONE C)	\$1,800			12/12/05 THIS IS PHASE III OF US 93, MP 2 TO
	93 MO	6.0	DESIGN NEW SB ROADWAY			602-712-7551	MP 17 SEGMENT. DESIGN SCOPE WRITING
					IN FY 10.		
BID ADVERTISEMENT: DESIGN 09					LARRY DOESCHER		
HB1H	K		HOUSEHOLDER PASS SECTION (ZONE A	\$1,100			12/12/05 THIS IS PHASE II OF US 93, MP 2 TO
	93 MO	14.0	DESIGN NEW SB ROADWAY			602-712-7551	MP 17 SEGMENT. DESIGN SCOPE WRITING
					IN FY 10.		

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
							GENERAL COMMENTS
KINGMAN DISTRICT							
BID ADVERTISEMENT: TBD 09							
LV1F	K	093-B	SB, MCGARRY'S WASH	\$8,200	LARRY DOESCHER	STAGE IV PLANS ARE SHELVED. WILL NEED 6 TO 9 MOS. TO RESURRECT PROJECT AND OBTAIN 404 PERMIT IN FY 09.	
	93	MO	92.5 H617701C	CONSTRUCT PARALLEL ROADWAY	602-712-7551		
BID ADVERTISEMENT: DESIGN 08							
LE1G	K		ANTELOPE WASH	\$1,600	LARRY DOESCHER	12/12/05: NO ACTIVITY ON DESIGN PROJECT UNTIL FY 08.	
	93	MO	101.8	DESIGN NEW ROADWAY	602-712-7551		
BID ADVERTISEMENT: TBD 10							
HC1H	K		SB RANCH ROAD	\$4,700	LARRY DOESCHER	12/12/05 DESIGN FUNDS IN FY 08, CONSTRUCTION FUNDS IN FY 10.	
	93	MO	104.1	CONSTRUCT PARALLEL ROADWAY	602-712-7551		
BID ADVERTISEMENT: OCT 07							
LU1F	K		SB TOMPKINS CANYON	\$12,936	LARRY DOESCHER		
	93	MO	121.3 H617601C	CONSTRUCT NEW 2-LANE SB RDWY	343		
BID ADVERTISEMENT: TBD 07							
KT1C	K	095-C-513	LAKE HAVASU STATE PARK	\$950	EVELYN MA	CONSULTANT WILL SUBMIT STAGE III PLANS.	
	95	MO	0.0 H684301C	CONSTRUCT ROAD, PH III	321		
BID ADVERTISEMENT: MAY 06							
DF1G	K	TEA -095-C(007)	SR-95, MP 181.9 - 182.2	\$585	JOHN O'CONNOR		
	95	MO	181.9 H640901C	LANDSCAPE & MULTI-USE PATHWAY	325		
BID ADVERTISEMENT: DESIGN 07							
QN1F	K	095-C	NORTH OF LAKE HAVASU CITY	\$250	ANNETTE RILEY		
	95	MO	190.0	DESIGN PASSING LANE	333		
BID ADVERTISEMENT: IGA 06							
HQ1H	K	095-D-509	SR 95 NORTH OF BOUNDRY CONE ROAD	\$110	LYNN SUGIYAMA		
	95	MO	234.6 H685701C	CONST LF TRN LANE & RELOC ENTR	602-712-6883		

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
K									
GN1H	17	YV	299.0			MP 299 TO MP 318	DCR / ED	DESIGN FY 06	2006
MT1C	40	MO	3.0	H506404C		NEEDLE MOUNTAIN REST AREA	CONST REST AREA & POE BYPASS	NOV 06	2007
EX1G	40	MO	8.0			LAKE HAVASU TI - WALNUT CREEK, WB	RR 5" TL & 3" PL & 2" AC ARFC	OCT 07	2008
KT1H	40	MO	51.0	H694301C		STOCKTON HILL RD @ BEVERLY AVE	CST RAISED MEDIAN IS	TBD FY 06	2006
CA1F	40	MO	52.0	H605201C	TEA -040-A(007)A	I-40,STOCKTON HILL RD-HARRISON ST	MULTI-USE PATHWAY	JUN 06	2006
CX1H	40	MO	83.0	H676001C		I-40,WILLOW CREEK BRIDGES	DECK REHABILITATION	TBD FY 07	2007
LX1H	40	YV	112.0			AUDLEY ROAD BRIDGES DECK REHAB	DECK REHABILITATION	TBD FY 07	2007
LY1H	40	YV	142.5			PARTRIDGE CREEK BRIDGES	DECK REHABILITATION	TBD FY 07	2007
SJ1F	40B	MO	52.0	H616901C	TEA -B40-A(001)A	KINGMAN POWERHOUSE FOOTBRIDGE	CONSTRUCT PEDESTR FOOTBRIDGE	JUN 06	2006
PB1F	40B	YV	145.0	H621301C		ASH FORK,40B,3RD ST TO 8TH ST	SIDEWALK	TBD FY 07	2007
VP1F	66	CN	103.0	H633101C		SR 66, PEACH SPRINGS MAIN ST.	CONSTRUCT SIDEWALKS	JUN 06	2006
AX1E	93	MO	0.0	H395501C		HOOVER DAM BRIDGE	CONSTRUCT NEW BRIDGE	IGA FY 07	2007
SD1E	93	MO	1.0			HOOVER DAM TO MP 17	DESIGN ROADWAY, PH 1	DESIGN FY 06	2006
GZ1H	93	MO	2.4			WHITE ROCK CANYON SECTION (ZONE D	CONSTRUCT NEW SB ROADWAY	TBD FY 10	2010
HA1H	93	MO	6.0			DEVIL'S WASH SECTION (ZONE C)	DESIGN NEW SB ROADWAY	DESIGN FY 10	2010
HB1H	93	MO	14.0			HOUSEHOLDER PASS SECTION (ZONE A)	DESIGN NEW SB ROADWAY	DESIGN FY 09	2009
LV1F	93	MO	92.5	H617701C		SB, MCGARRY'S WASH	CONSTRUCT PARALLEL ROADWAY	TBD FY 09	2009
LE1G	93	MO	101.8			ANTELOPE WASH	DESIGN NEW ROADWAY	DESIGN FY 08	2008
HC1H	93	MO	104.1			SB RANCH ROAD	CONSTRUCT PARALLEL ROADWAY	TBD FY 10	2010
LU1F	93	MO	121.3	H617601C		SB TOMPKINS CANYON	CONSTRUCT NEW 2-LANE SB RDWY	OCT 07	2008
KT1C	95	MO	0.0	H684301C		LAKE HAVASU STATE PARK	CONSTRUCT ROAD, PH III	TBD FY 07	2007
DF1G	95	MO	181.9	H640901C	TEA -095-C(007)A	SR-95, MP 181.9 - 182.2	LANDSCAPE & MULTI-USE PATHWAY	MAY 06	2006
QN1F	95	MO	190.0			NORTH OF LAKE HAVASU CITY	DESIGN PASSING LANE	DESIGN FY 07	2007
HQ1H	95	MO	234.6	H685701C		SR 95 NORTH OF BOUNDRY CONE ROAD	CONST LF TRN LANE & RELOC ENTR	IGA FY 06	2006

<http://www.azdot.gov/Highways/ppms/>
