

PRESCOTT DISTRICT

Active Project Status Report - Design

APRIL 2006

DATA DATE: 04/07/2006



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

APRIL 2006

TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)

The contents of this report for this month (Data Date: 04/07/2006) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- ~~Projects which Failed to Advertise~~

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 04/21/2006

ACTIVE PROJECT STATUS REPORT

GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG - Council of Governments

CPS ID - Four-character key field used by the critical path scheduling system to identify a project

Data Date - Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.

Date PRB Shifted - Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'

Env Clr - Environmental Clearance

IGA - InterGovernmental Agreement

JPA - Joint Project Agreement

Kick-off - Project Kick-off team meeting

Map/Srv - Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2006
PRESCOTT DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME	TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	AK1G	89	YV	278.2	H635901C	YARNELL - PEEPLES VALLEY YARD	PAVMNT PRES OVRLY & CLVRT EXTN	03/24/2006	\$2,300
123	DL1G	17	YV	277.0	H644601C	CIENEGA CREEK BRIDGES NB & SB	SCOUR RETROFIT	01/11/2006	\$388
325	HP1G	260	GI	259.0	H661101C	MP 259-263 WILDLIFE FENCING	CNST FNC, JMPS, RMPS,J	12/23/2005	\$806

PROJECTS ADDED THIS MONTH

CPS ID:	PROJECT NUMBER:				PROJECT NAME:		COMMENTS:	PROJECT COST:		BID READY:
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	PROJECT MANAGER:		(in thousands)		

PROJECTS DELETED THIS MONTH

CPS ID:	PROJECT NUMBER:				PROJECT NAME:		COMMENTS:	ORIGINAL BID DATE:
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	PROJECT MANAGER:		
	PROGRAM COST:							

PROJECTS RESCHEDULED THIS MONTH

CPS ID:	PROJECT NUMBER:				PROJECT NAME:		COMMENTS:	BID READY:	
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	PROJECT MANAGER:		<u>RESCHEDULED:</u>	
				PROGRAM COST:				FROM:	TO:
PC1E		060-A			HOPE - WENDEN		PROJECT RESCHEDULED BY THE		
	60	LA	49.6	H584801C	3" COLD RECYCLE +1/2" AR-ACFC		PRB.	APR 06	*
		P		\$3,728	PROJ MGR: JAWHAR	PH: 712-7994			APR 06

* NOTE~ Bid Ready dates can remain the same,
while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:				PROJECT NAME:		COMMENTS:	DISTRICT:	FUNDING START	
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	PROJECT MANAGER:			FISCAL	YEAR:
	DIST	DESIGN	BUDGET:							
RB1F	260	YV	208.8	H6256K1D	COTTONWOOD - CAMP VERDE			P	2007	
	P		\$150		DESIGN PASSING LANE					
					PROJ MGR: ANDAZOLA PH: 712-7629					
LY1C	260	GI	258.0		LION SPRINGS SECTION			P	2009	
	P		\$1,300		DESIGN (ROADWAY)					
					PROJ MGR: ANDAZOLA PH: 712-7629					

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPS ID:	PROJECT NUMBER:				PROJECT NAME:	COMMENTS:	PROGRAM COST:	
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK: PROJECT MANAGER:		(in thousands)	FY:

FISCAL YEAR: **20**

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
GENERAL COMMENTS							
PRESCOTT DISTRICT							
BID ADVERTISEMENT: TBD 07					DEBRA EINWECK	FINAL ROADWAY COMMENT RESOLUTION MEETING WAS HELD ON APRIL 6, 2006. STILL WORKING TO RESOLVE MINOR PAVEMENT DESIGN ISSUES.STAGE IV SUBMITTAL DUE MAY 19, 2006.	
HE1B	P	NH -17-1-(345)	SUNSET POINT REST AREA	\$3,600			
	17	YV	251.9 H415301C	REHAB REST AREA	151	602-712-6747	
BID ADVERTISEMENT: JUL 07					GEORGE WALLACE		
GM1C	P	17-2()	CORDES JCT TI	\$18,980			
	17	YV	263.0 H426901C	RECONSTRUCT TI	331	928-779-7580	
BID ADVERTISEMENT: JUN 06					DAVID BENTON		
MO1G	P	017-B-306	VERDE RIVER BRIDGE SB #505	\$2,531			
	17	YV	287.0 H651901C	DECK REHABILITAION		602-712-6908	
BID ADVERTISEMENT: JUN 06					MOHAMMAD JAWHAR	PROJECT IN C&S. PROGRAMMED AMOUNT INCREASED TO \$ 3,728,000	
PC1E	P	060-A	HOPE - WENDEN	\$3,728			
	60	LA	49.6 H584801C	3" COLD RECYCLE +1/2" AR-ACFC		602-712-7994	
BID ADVERTISEMENT: JAN 07					MAZEN MURADVICH	STAGE III SUBMITTED ON 4/17/06 PROGRESS AS PER SCHEDULE	
FE1G	P		SR 69, POLAND JCT - HUMBOLDT				
	69	YV	276.0 H657701C	SYS PRES -RSTR/REHAB/RESRFC		602-712-8664	
BID ADVERTISEMENT: TBD 07					EVELYN MA	WE WILL HAVE A PROGRESS MEETING ON APRIL 20, 2006.	
LT1E	P	087-C	TONTO NATURAL BRDG STATE PARK	\$1,325			
	87	GI	263.0 H658801C	CNSTRT NEW PRKG AREA	321	602-712-6660	
BID ADVERTISEMENT: SEP 06					ORLANDO JEREZ		
OH1E	P		JCT SR 93/89 - JCT SR 71/89	\$1,143			
	89	YV	258.2 H571701C	EXTEND CULVERTS/SLOPE FLATTEN		602-712-7187	
BID ADVERTISEMENT: MAR 06					MAZEN MURADVICH	PROJECT HAS BEEN ADVERTISED BID OPENING BY END OF APRIL 06	
AK1G	P	STP -089-A(005)	YARNELL - PEEPLES VALLEY YARD	\$2,300			
	89	YV	278.2 H635901C	PAVMNT PRES OVRLY & CLVRT EXTN	111	602-712-8664	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:
PRESCOTT DISTRICT						
<i>BID ADVERTISEMENT: OCT 06</i>					EVELYN MA	CONSULTANT WILL SUBMIT THE STAGE IV PLANS.
EE1E	P	089-A-201	SR-89 @ KIRKLAND JCT / WAGNER RD	\$0		
	89 YV	288	CST RT & LT TURN LNS, SHOULDER		602-712-6660	
<i>BID ADVERTISEMENT: TBD 06</i>					MIKE ANDAZOLA	CONSTRUCTION ESTIMATE IS EXCEEDING PROGRAMMED AMOUNT
JP1C	P	089-B	INTERSECTION OF SR89 & SR69	\$11,488		
	89 YV	312.5 H395701C	CONSTRUCT TRAFFIC INTERCHANGE	331	602-712-7629	
<i>BID ADVERTISEMENT: TBD 07</i>					MIKE ANDAZOLA	
WL1G	P		SR 89A TI	\$5,800		
	89 YV	319.2	CONSTRUCT TI		602-712-7629	
<i>BID ADVERTISEMENT: TBD 07</i>					MIKE ANDAZOLA	
WM1G	P		MP 324.3 TO CENTER STREET	\$8,820		
	89 YV	324.3	CONSTRUCT 5 LANE URBAN ROADWAY		602-712-7629	
<i>BID ADVERTISEMENT: TBD 06</i>					JIM CONFER	
WR1G	P	089-B(505)	JCT 89 & ROAD 2 NORTH	\$125		
	89 YV	332.0 H673401C	CONSTRUCT NB & SB LANES		928-779-7553	
<i>BID ADVERTISEMENT: TBD 06</i>					ORLANDO JEREZ	DISTRICT WANTS TO ADD A TRUCK TURNAROUND, TEAM WORKING ON THE COST AND LOCATION.
OI1E	P		MP 334 - MINGUS WEST CURVE	\$0		
	89A YV	334 H571801C	CURVE REALIGN, GUARDRAIL CORR		602-712-7187	
<i>BID ADVERTISEMENT: AUG 06</i>					ORLANDO JEREZ	WAITING FOR THE EA TO BE DRAFTED/APPROVED SO WE CAN HAVE THE PUBLIC HEARING.
JW1C	P	366	CEMENT PLT RD TO BLACK HILLS DR	\$7,100		
	89A YV	349.0 H412901C	RECONSTRUCT ROADWAY	331	602-712-7187	
<i>BID ADVERTISEMENT: TBD 06</i>					LARRY DOESCHER	
MC1E	P	093-B	WICKENBURG BY-PASS	\$24,000		
	93 MA	198.0 H582501C	CONSTRUCT BY-PASS	342	602-712-7551	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:			PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:		
PRESCOTT DISTRICT								
BID ADVERTISEMENT: TBD 08							MIKE ANDAZOLA	THIS PROJECT IS WITHIN THE DESIGN LIMITS FOR COTTONWOOD - CAMP VERDE, SEGS 1A & 1B, WHICH HAVE BEEN COMPLETED. NO R/W HAS BEEN PURCHASED FOR THE PROJECT.
LW1C	P			WESTERN DR-HAYFIELD DRAW WB (1A)	\$4,100			
	260	YV	208.6	CONSTRUCT NEW WB ROADWAY	341	602-712-7629		
BID ADVERTISEMENT: DESIGN 07							MIKE ANDAZOLA	A PROJECT ASSESSMENT HAS BEEN COMPLETED, AND RECOMMENDS CONSTRUCTION OF THE ULTIMATE ROADWAY SECTION IN LIEU OF THIS PROJECT, WHICH WOULD BE A THROW-AWAY
RB1F	P		260-A	COTTONWOOD - CAMP VERDE	\$150			
	260	YV	208.8	DESIGN PASSING LANE	333	602-712-7629		
BID ADVERTISEMENT: DESIGN 09							MIKE ANDAZOLA	
LY1C	P			LION SPRINGS SECTION	\$1,300			
	260	GI	258.0	DESIGN (ROADWAY)	341	602-712-7629		
BID ADVERTISEMENT: TBD 08							MIKE ANDAZOLA	STAGE III PLANS ARE COMPLETED. A DESIGN ISSUE OF WHETHER TO BUILD A RETAINING WALL, OR CONSTRUCT 1:1 SLOPES, IS DELAYING COMPLETION OF THE FINAL PLANS.
RG1B	P			LITTLE GREEN VALLEY	\$21,700			
	260	GI	263.1	H469901C RECONSTRUCT ROADWAY	341	602-712-7629		
BID ADVERTISEMENT: TBD 09							MIKE ANDAZOLA	CONSTRUCTION PLANS WERE COMPLETED TO STAGE II, AT WHICH TIME THE PROJECT WAS PUT ON HOLD.
RH1B	P		260-B	DOUBTFUL CANYON SECTION	\$33,300			
	260	GI	269.0	H469801C RECONSTRUCT ROADWAY	341	602-712-7629		
BID ADVERTISEMENT: TBD 07							EVELYN MA	WE WILL HAVE MEETINGS WITH STATE PARK STAFF, TOWN OF CAMP VERDE STAFF, AND PROPERTY OWNERS ON 4/17/06.
YUSP	P		900-555	FORT VERDE STATE PARK	\$575			
	260	YV	ASP	CONSTRUCT (PARK ROAD)	321	602-712-6660		

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
P									
HE1B	17	YV	251.9	H415301C	NH -17-1-(345)	SUNSET POINT REST AREA	REHAB REST AREA	TBD FY 07	2007
GM1C	17	YV	263.0	H426901C		CORDES JCT TI	RECONSTRUCT TI	APR 07	2008
MO1G	17	YV	287.0	H651901C		VERDE RIVER BRIDGE SB #505	DECK REHABILITAION	MAY 06	2006
PC1E	60	LA	49.6	H584801C		HOPE - WENDEN	3" COLD RECYCLE +1/2" AR-ACFC	APR 06	2006
FE1G	69	YV	276.0	H657701C		SR 69, POLAND JCT - HUMBOLDT	SYS PRES -RSTR/REHAB/RESRFC	DEC 06	2007
LT1E	87	GI	263.0	H658801C		TONTO NATURAL BRDG STATE PARK	CNSTRT NEW PRKG AREA	TBD FY 07	2007
OH1E	89	YV	258.2	H571701C		JCT SR 93/89 - JCT SR 71/89	EXTEND CULVERTS/SLOPE FLATTEN	AUG 06	2007
AK1G	89	YV	278.2	H635901C	STP -089-A(005)A	YARNELL - PEEPLES VALLEY YARD	PAVMNT PRES OVRLY & CLVRT EXTN	MAR 06	2006
EE1E	89	YV	288			SR-89 @ KIRKLAND JCT / WAGNER RD	CST RT & LT TURN LNS, SHOULDER	SEP 06	2007
JP1C	89	YV	312.5	H395701C		INTERSECTION OF SR89 & SR69	CONSTRUCT TRAFFIC INTERCHANGE	TBD FY 06	2006
WL1G	89	YV	319.2			SR 89A TI	CONSTRUCT TI	TBD FY 07	2007
WM1G	89	YV	324.3			MP 324.3 TO CENTER STREET	CONSTRUCT 5 LANE URBAN ROADWAY	TBD FY 07	2007
WR1G	89	YV	332.0	H673401C		JCT 89 & ROAD 2 NORTH	CONSTRUCT NB & SB LANES	TBD FY 06	2006
OI1E	89A	YV	334	H571801C		MP 334 - MINGUS WEST CURVE	CURVE REALIGN, GUARDRAIL CORR	TBD FY 06	2006
JW1C	89A	YV	349.0	H412901C		CEMENT PLT RD TO BLACK HILLS DR	RECONSTRUCT ROADWAY	JUL 06	2007
MC1E	93	MA	198.0	H582501C		WICKENBURG BY-PASS	CONSTRUCT BY-PASS	TBD FY 06	2006
LW1C	260	YV	208.6			WESTERN DR-HAYFIELD DRAW WB (1A)	CONSTRUCT NEW WB ROADWAY	TBD FY 08	2008
RB1F	260	YV	208.8			COTTONWOOD - CAMP VERDE	DESIGN PASSING LANE	DESIGN FY 07	2007
LY1C	260	GI	258.0			LION SPRINGS SECTION	DESIGN (ROADWAY)	DESIGN FY 09	2009
RG1B	260	GI	263.1	H469901C		LITTLE GREEN VALLEY	RECONSTRUCT ROADWAY	TBD FY 08	2008
RH1B	260	GI	269.0	H469801C		DOUBTFUL CANYON SECTION	RECONSTRUCT ROADWAY	TBD FY 09	2009
YUSP	260	YV	ASP			FORT VERDE STATE PARK	CONSTRUCT (PARK ROAD)	TBD FY 07	2007

[http://www.**azdot.gov/Highways**/ppms/](http://www.azdot.gov/Highways/ppms/)
