

SAFFORD DISTRICT

Active Project Status Report - Design

JUNE 2006

DATA DATE: 06/02/2006



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS
JUNE 2006**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 06/02/2006) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 06/15/2006

ACTIVE PROJECT STATUS REPORT

GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG - Council of Governments

CPS ID - Four-character key field used by the critical path scheduling system to identify a project

Data Date - Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.

Date PRB Shifted - Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'

Env Clr - Environmental Clearance

IGA - InterGovernmental Agreement

JPA - Joint Project Agreement

Kick-off - Project Kick-off team meeting

Map/Srv - Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2006
SAFFORD DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	KK1G	10	CH	378.6	H663401C	I-10, WEST SAN SIMON TI MLL/RPLC 2"AC ACFC.5	01/24/2006	\$475
111 132	AI1G	80	CH	293.5	H636001C	BENSON SOUTH - APACHE POWDER ROAD MILL 1" & RR 3" & AC & ARFC	11/21/2005	\$5,423
111	XI1G	191	GE	181.7	H411911C	US 191 CORONADO TRAIL SEAL WITH TMNL BLD ACFC	02/17/2006	\$200
112	YT1G	10	CH	296.2	H678101C	CH CNTY LINE-BENSON BYPASS WB AR ACFC	07/08/2005	\$510
112	IG1H	10	CH	383.0	H678601C	SAN SIMON PORT OF ENTRY REPAIR CONCRETE PAVEMENT	05/18/2006	\$110
123	DO1G	10B	CH	305.1	H655301C	BENSON BUSINESS LOOP SCOUR/BANK PROTECTION STR 5221	02/14/2006	\$165
125	RQ1E	75	GE	383.7	H619801C	SAND WASH BRIDGE, #805 BRIDGE WIDENING	08/16/2005	\$1,500
126	CJ1H	10	CH	322.6	H670501C	JOHNSON ROAD TIUP #511 BRIDGE SUPERSTRUCTURE REPLACE.	05/22/2006	\$670
311 111	UI1E	191	CH	38.6	H572001C	SUNIZONA TO PEARCE EXTEND DRAINAGE	10/14/2005	\$1,950
313	CT1H	191	GE	162.0	H671301C	WARD CANYON BR #1698 SYST PRES-MINOR BRIDGE REPAIR	03/13/2006	\$185

PROJECTS ADDED THIS MONTH

CPSID: PROJECT NUMBE	PROJECT NAME:			
RTE: CO: MP:	TYPE OF WORK:		PROJECT COST:	
TRACS:	PROJECT MANAGER:	COMMENTS:	(in thousands)	BID READY:

AA1G	BENSON BYPASS	PROJECT ADDED BY THE	\$12,100	JUL 06
10 CH 303.0	AR ACFC OVERLAY	PRB.		
H637001C	PROJ MGR: MISHLER PH: 712-8678			
S				

PROJECTS DELETED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:			
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	ORIGINAL
	PROGRAM COST:	PROJECT MANAGER:		COMMENTS:	BID DATE:
<hr/>					

PROJECTS RESCHEDULED THIS MONTH

CPSID: PROJECT NUMBER		PROJECT NAME:		BID READY:	
RTE: CO: MP: TRACS:		TYPE OF WORK:		<u>RESCHEDULED:</u>	
PROGRAM COST:		PROJECT MANAGER:		FROM:	TO:
FF1C		COCHISE UPRR OP #157		PROJECT RESCHEDULED	
191	CH	62.0	H416501C	BY THE	
S		\$7,000		PRB.	
		BRIDGE REPLACEMENT.		TBD FY 08	* TBD FY 08
		PROJ MGR: RAINE PH: 520-620-5457			

* NOTE~ Bid Ready dates can remain the same,
while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJCT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
------------	---	---	-----------	---

PROJECTS THAT FAILED TO ADVERTISE THIS FISCAL YEAR

PRB ACTION IS REQUIRED TO RE-SCHEDULE THESE PROJECTS

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK:	ENG DIST:	PROGRAM COST: (in thousands)	ORIGINAL BID DATE:
------------	--	--------------------------------	--------------	---------------------------------	-----------------------

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	PROGRAM COST: (in thousands)	FY:
<u>FISCAL YEAR: 2006</u>					
KK1H	70 GE 343.0 H694401C S	US 70 SAN SIMON BRIDGE REPLACE CRASH/GUARD PROJ MGR: MURADVICH PH: 712-8664	Design work is finalized.The project will be bid through procurment process. No longer with C&S.	\$145	06
GW1H	80 CH 364.0 S	DOUGLAS STRTGC INSPECTION STATION RELOCATION OF OIL TANKS PROJ MGR: MELLGREN PH: 712-8629		\$130	06
<u>FISCAL YEAR: 2007</u>					
GV1H	80 CH 364.0 S	DOUGLAS STRTGC INSPECTION STATION INSTALL VOICE & DATA LINES PROJ MGR: MELLGREN PH: 712-8629		\$45	07

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA		
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS	
SAFFORD DISTRICT								
BID ADVERTISEMENT: AUG 06					MIKE ANDAZOLA			
3WSP	S	010-E	CIENEGA CREEK - MARSH STATION PH1	\$3,700				
	10	PM	288.4 H239001C	RAILROAD GRADE & DRAIN	332	602-712-7629		
BID ADVERTISEMENT: JUN 07					MIKE ANDAZOLA			JPA FINALIZATION UNDERWAY WITH UPRR
HX1G	S		CIENEGA CREEK-MARSH STATION PH II	\$3,400				
	10	PM	288.4	NEW RAILROAD TRACKS	331	602-712-7629		
BID ADVERTISEMENT: JUN 08					MIKE ANDAZOLA			JPA FINALIZATION UNDERWAY
HY1G	S		CIENEGA CREEK-MARSH STATION PHIII	\$11,900				
	10	PM	288.4	REMOVE RAIL & BRIDGE, CONST ML	331	602-712-7629		
BID ADVERTISEMENT: TBD 07					MIKE ANDAZOLA			
AR1B	S	10-5-(068)N	PANTANO RR UP/CIENEGA CREEK SECT	\$7,100				
	10	PM	288.6 H239101C	CONSTRUCT STRUCTURE	331	602-712-7629		
BID ADVERTISEMENT: TBD 06					EVELYN MA			Moved to FY09 in TENTATIVE PROGRAM. SCOPING MEETING PLANNED ON 5/17/06 TO DISCUSS THE PROJECT SCOPE AGAIN TO MEET THE PROGRAMMED FUNDING.
RB1E	S	010-F	SR 90 - OCOTILLO TI	\$10,350				
	10	CH	302.8	RECNST SR90 TI & ADD PASSNG LN	333	602-712-6660		
BID ADVERTISEMENT: JUL 06					STEVE MISHLER			
AA1G	S	010-F(006)A	BENSON BYPASS	\$12,100				
	10	CH	303.0 H637001C	AR ACFC OVERLAY		602-712-8678		
BID ADVERTISEMENT: MAY 06					RICHARD JOHNSON			
CJ1H	S	010-F-NFA	JOHNSON ROAD TIUP #511	\$670				
	10	CH	322.6 H670501C	BRIDGE SUPERSTRUCTURE REPLACE.	126	602-712-8619		
BID ADVERTISEMENT: APR 08					ROBIN RAINE			
XL1G	S	070-A-310	US 70 PIMA TO THATCHER					
	70	GH	331	DESIGN SLOPE FLATTING		520-620-5457		

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
SAFFORD DISTRICT							
BID ADVERTISEMENT: IGA 06						MAZEN MURADVICH	DESIGN WORK IS FINALIZED.THE PROJECT WILL BE BID THROUGH PROCURMENT PROCESS. NO LONGER WITH C&S.
KK1H	S			US 70 SAN SIMON BRIDGE	\$145		
	70	GE	343.0	H694401C	REPLACE CRASH/GUARD	602-712-8664	
BID ADVERTISEMENT: TBD 07						MAZEN MURADVICH	THIS PROJECT HAS BEEN MOVED TO FY 08.PM TO ESTABLISH A NEW BID DATE AND REVIEW BUDGET AND SUBMIT TO PRB BY END OF 07
NC1F	S			DUNCAN - STATE LINE	\$3,000		
	70	GE	378.4	H614401C	RR 3" + ARFC	602-712-8664	
BID ADVERTISEMENT: TBD 07						EVELYN MA	CONSULTANT WILL SUBMIT STAGE V IN JUNE 2006.
LP1G	S			USFS AP-SITGRV CLFTN RNGR STN			
	78	GE	170.0		HIGHWAY REALIGNMENT	602-712-6660	
BID ADVERTISEMENT: TBD 06						ROBERT GASSER	
AL1F	S			BISBEE SIDEWALK ON US 80	\$0		
	80	CH	341.5	H591701C	5' SIDEWALK	602-712-4603	
BID ADVERTISEMENT: IGA 06						DAVE MELLGREN	
GW1H	S			DOUGLAS STRTGC INSPECTION STATIO	\$130		
	80	CH	364.0		RELOCATION OF OIL TANKS	602-712-8629	
BID ADVERTISEMENT: JUL 06						DAVE MELLGREN	R/W ACQ UNDERWAY. NEED SOIL TESTING & ENV CLEARANCE. FINAL PACKAGE IN C&S. CONSLT CA TEAM HAS BEEN SELECTED. WILL BID THIS PROJECT W/ SR80/US 191 INTERSECTION.
RO1F	S	080-A(009)		DGLS STGC WEIGHT & INSP STATION	\$4,100		
	80	CH	364.0	H624301C	DSGN/CST WEIGHT & INSP STATION	602-712-8629	
BID ADVERTISEMENT: IGA 07						DAVE MELLGREN	
GV1H	S			DOUGLAS STRTGC INSPECTION STATIO	\$45		
	80	CH	364.0		INSTALL VOICE & DATA LINES	602-712-8629	
BID ADVERTISEMENT: TBD 07						DAVE MELLGREN	PROJECT WILL BE DELETED AND THE FUNDS TRANSFERRED TO THE DOUGLAS INSP STA PROJECT (H6243 01C) TO PROVIDE ADDITIONAL CONSTRUCTION FUNDING.
EI1H	S			SR 80 & US 191 LVL 2/3 INSP BLDG	\$250		
	80	CH	364.0	H686001C	CONST LVL 2/3 INSPCT BUILDING	602-712-8629	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA	
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
SAFFORD DISTRICT							
BID ADVERTISEMENT: JUL 06						DAVE MELLGREN	R/W ACQ UNDERWAY. NEED SOIL TESTING & ENV CLEARANCE. FINAL PACKAGE IN C&S. CONSLT CA TEAM HAS BEEN SELECTED. WILL BID THIS PROJECT W/ INSPECTION STA PROJECT.
BS1G	S	080-A-503	SR-80 / US-191 INTERSECTION	\$1,400			
	80	CH	364.5 HX14801C	SGNL & RDWY IMPROVMENTS	331	602-712-8629	
BID ADVERTISEMENT: TBD 07						NATALIE CLARK	
HK1G	S	090-A(004)	CROSSROADS - CESAR	\$400			
	90	CH	321.9 H660401C	CONSTRUCT MULTI-USE PATH	325	520-620-5428	
BID ADVERTISEMENT: TBD 10						ROBIN RAINE	SCOPING DOCUMENT IS NOT YET COMPLETE.
DJ1G	S		CENTRAL AVE-MONSON RD E	\$4,000			
	90	CH	323.5	WIDEN TO 5 LANES		520-620-5457	
BID ADVERTISEMENT: JUL 06						ROBIN RAINE	ALTERNATIVE WORKING PAPERS COMPLETE. NEED TO CHANGE BID ADVERTISEMENT TO MAY 2007. CURRENT PROGRAM COST CHANGED IN PRELIMINARY 5-YR PLAN TO \$13,542,000
KH1C	S	577()	CARR CANYON RD - HUNTER CANYON	\$7,542			
	92	CH	328.3 H459601C	WIDEN TO 4 LANES WITH LT TURNS	331	520-620-5457	
BID ADVERTISEMENT: TBD 08						EVELYN MA	CONSULTANT WILL SUBMIT SCOPING LETTER BY 6/6/06
BK1G	S		ROPER LAKE	\$900			
	191	GH	0.0	CONSTRUCT ROAD PH II	321	602-712-6660	
BID ADVERTISEMENT: TBD 06						NATALIE CLARK	
OV1C	S	191-A	ELFRIDA	\$625			
	191	CH	24.0	CONSTRUCT PATHWAY	325	520-620-5428	
BID ADVERTISEMENT: TBD 08						ROBIN RAINE	THIS PROJECT IS PROGRAMMED AT \$8,750,000. PROJECT MOVED TO FY08 THROUGH PRB/PPAC
FF1C	S		COCHISE UPRR OP #157	\$7,000			
	191	CH	62.0 H416501C	BRIDGE REPLACEMENT.	125	520-620-5457	
BID ADVERTISEMENT: TBD 10						ROBIN RAINE	DESIGN FY06; UPDATED DCR COST ESTIMATE (E2C2); CURRENT PROGRAM COST NOW STANDS AT \$8,750,000; THIS CONSTRUCTION IS NOW IN FY2011
SK1E	S	191-B	MP 91.6 - MP 95.4 (SEGMENT II)	\$7,000			
	191	GH	91.6	DESIGN NEW PARALLEL ROADWAY	341	520-620-5457	

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	DISTRICT:	FEDERAL ID #:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
ROUTE:	CO:	MP:	TRACS #:	TYPE OF WORK:	RESOURCE CODES:	AND TRIBAL CLEARANCES / APPROVAL
					MANAGER:	GENERAL COMMENTS

SAFFORD DISTRICT

BID ADVERTISEMENT: TBD 08

SL1E	S	191-B	TEN RANCH TO OWL CANYON (SEG III)	\$9,510		ROBIN RAINE	THIS PROGRAM COST IS NOW AT
	191	GH	94.3 H503705C	CONSTRUCT PARALLEL ROADWAY	311 111	520-620-5457	\$11,510,000. THIS PROJECT IS CURRENTLY IN FY08

BID ADVERTISEMENT: TBD 06

MH1E	S	191-C-(003)	MP 151 - THREEWAY	\$24,546		BOB MILLER	
	191	GE	151.0 H303004C	CST ROADWAY & BRIDGE APPROCHS	341	602-712-7578	

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
S									
HX1G	10	PM	288.4			CIENEGA CREEK-MARSH STATION PH II	NEW RAILROAD TRACKS	JUN 07	2007
HY1G	10	PM	288.4			CIENEGA CREEK-MARSH STATION PHIII	REMOVE RAIL & BRIDGE, CONST ML	JUN 08	2008
3WSP	10	PM	288.4	H239001C		CIENEGA CREEK - MARSH STATION PH1	RAILROAD GRADE & DRAIN	AUG 06	2007
AR1B	10	PM	288.6	H239101C		PANTANO RR UP/CIENEGA CREEK SECT	CONSTRUCT STRUCTURE	TBD FY 07	2007
RB1E	10	CH	302.8			SR 90 - OCOTILLO TI	RECNST SR90 TI & ADD PASSNG LN	TBD FY 06	2006
AA1G	10	CH	303.0	H637001C		BENSON BYPASS	AR ACFC OVERLAY	JUL 06	2007
CJ1H	10	CH	322.6	H670501C		JOHNSON ROAD TIUP #511	BRIDGE SUPERSTRUCTURE REPLACE.	MAY 06	2006
XL1G	70	GH	331			US 70 PIMA TO THATCHER	DESIGN SLOPE FLATTING	APR 08	2008
KK1H	70	GE	343.0	H694401C		US 70 SAN SIMON BRIDGE	REPLACE CRASH/GUARD	IGA FY 06	2006
NC1F	70	GE	378.4	H614401C		DUNCAN - STATE LINE	RR 3" + ARFC	TBD FY 07	2007
LP1G	78	GE	170.0			USFS AP-SITGRV CLFTN RNGR STN	HIGHWAY REALIGNMENT	TBD FY 07	2007
AL1F	80	CH	341.5	H591701C		BISBEE SIDEWALK ON US 80	5' SIDEWALK	TBD FY 06	2006
EI1H	80	CH	364.0	H686001C		SR 80 & US 191 LVL 2/3 INSP BLDG	CONST LVL 2/3 INSPCT BUILDING	TBD FY 07	2007
GV1H	80	CH	364.0			DOUGLAS STRTGC INSPECTION STATION	INSTALL VOICE & DATA LINES	IGA FY 07	2007
GW1H	80	CH	364.0			DOUGLAS STRTGC INSPECTION STATION	RELOCATION OF OIL TANKS	IGA FY 06	2006
RO1F	80	CH	364.0	H624301C		DGLS STGC WEIGHT & INSP STATION	DSGN/CST WEIGHT & INSP STATION	JUL 06	2007
BS1G	80	CH	364.5	HX14801C		SR-80 / US-191 INTERSECTION	SGNL & RDWY IMPROVMENTS	JUL 06	2007
HK1G	90	CH	321.9	H660401C		CROSSROADS - CESAR	CONSTRUCT MULTI-USE PATH	TBD FY 07	2007
DJ1G	90	CH	323.5			CENTRAL AVE-MONSON RD E	WIDEN TO 5 LANES	TBD FY 10	2010
KH1C	92	CH	328.3	H459601C		CARR CANYON RD - HUNTER CANYON	WIDEN TO 4 LANES WITH LT TURNS	JUL 06	2007
BK1G	191	GH	0.0			ROPER LAKE	CONSTRUCT ROAD PH II	TBD FY 08	2008
OV1C	191	CH	24.0			ELFRIDA	CONSTRUCT PATHWAY	TBD FY 06	2006
FF1C	191	CH	62.0	H416501C		COCHISE UPRR OP #157	BRIDGE REPLACEMENT.	TBD FY 08	2008
SK1E	191	GH	91.6			MP 91.6 - MP 95.4 (SEGMENT II)	DESIGN NEW PARALLEL ROADWAY	TBD FY 10	2010
SL1E	191	GH	94.3	H503705C		TEN RANCH TO OWL CANYON (SEG III)	CONSTRUCT PARALLEL ROADWAY	TBD FY 08	2008
MH1E	191	GE	151.0	H303004C		MP 151 - THREEWAY	CST ROADWAY & BRIDGE APPROCHS	TBD FY 06	2006

<http://www.azdot.gov/Highways/ppms/>
