YUMA DISTRICT

Active Project Status Report - Design

FEBRUARY 2005

DATA DATE: 02/11/2005



Arizona Department of Transportation Intermodal Transportation Division Program & Project Management

http://www.azdot.gov/Highways/ppms/

ARIZONA DEPARTMENT OF TRANSPORTATION INTERMODAL TRANSPORTATION DIVISION HIGHWAYS

FEBRUARY 2005

TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT. FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)

The contents of this report for this month (Data Date: 02/11/2005) are as follows:

Projects Added

Projects Deleted

Projects Rescheduled

Design Projects without Construction

Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and begining mile post.

If you need further assistance, have any questions, comments or concerns, or need a hardcopy of the report, please feel free to call us at: (602) 712-7678.

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

http://www.azdot.gov/Highways/ppms/

ACTIVE PROJECT STATUS REPORT GLOSSARY

"A/C" Actual or Current. If a date appears in the report with an "A" to its right, the date is an actual date. If an "A" is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisment date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG - Council of Governments

CPS ID - Four-character key field used by the critical path scheduling system to identify a project

Data Date - Reflects the status of activities and PRB actions as of the date. Bid Advertisements

are as of the end of the month.

Date PRB Shifted - Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'

Env Clr - Environmental Clearance

IGA - InterGovernmental Agreement

JPA - Joint Project Agreement

Kick-off - Project Kick-off team meeting

Map/Srv - Mapping and Survey

ACTIVE PROJECT STATUS REPORT GLOSSARY (continued)

MP / BMP - Mile Post / Beginning Mile Post

OSD - Optimum Start for Design. This is the latest date on which the design process should begin.

PDC - Pre-Design Completion

Planned B/A - Planned Bid Award Date

Planned St I – IV Planned dates for design stages I through IV as determined by the original customized

schedule dates.

Program Cost - The programmed project cost in dollars including construction engineering.

R/W Clr - Right-of-Way Clearance

RTE - Route

T/C pl - Traffic Control Plans complete

TBD - To Be Determined

U/R Clr - Utilities and Railroad Clearance

Val Analysis - Value Analysis

X->Y X – The number of times the project has moved since its original inclusion in the

5-Year Program.

Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION	200 SYSTEM MANAGEMENT	300 SYSTEM IMPROVEMENT
110 PAVEMENT PRESERVATION	210 DEVELOPMENT SUPPORT	310 MINOR CAPACITY/ SPOT IMPROVEMENTS
111 STATEWIDE PAVEMENT PRES	211 DESIGN SUPPORT	311 DISTRICT MINOR PROJECTS
112 STATEWIDE MINOR PAVEMENT PRES	212 UTILITIES SUPPORT	312 TRAFFIC SIGNALS
113 PREVENTATIVE MAINTENANCE	213 RIGHT OF WAY SUPPORT	313 DISTRICT FORCE ACCOUNT
	214 ENVIRONMENTAL SUPPORT	
120 BRIDGE PRESERVATION	215 PLANNING SUPPORT	320 ROADSIDE FACILITIES IMPROVEMENTS
121 EMERGENCY REPAIRS	216 BRIDGE SUPPORT	321 STATE PARKS ROADS
122 MINOR UPGRADES	217 CONTRACT AUDITING	322 NEW REST AREAS
123 SCOUR RETROFIT	218 PRIMAVERA SUPPORT	323 NEW LANDSCAPING
124 SEISMIC RETROFIT		324 SCENIC, HISTORIC & TOURIST SIGNS
125 BRIDGE REPLACEMENT & REHAB	220 OPERATING SUPPORT	325 STATEWIDE ENHANCEMENT PROJECTS
126 BRIDGE INSPECTION & INVENTORY	221 TRAINING	
	222 WORK ZONE SAFETY	330 MAJOR CAPACITY/OPERATIONAL
130 SAFETY PROGRAM	223 OUTDOOR ADVERTISING CONTROL	331 SPOT CAPACITY & OPERATIONAL
131 BLUNT END GUARDRAIL REPLACEMENT	224 COMMUNITY RELATIONS SUPPORT	332 TRAFFIC INTERCHANGE PROGRAM
132 HAZARD ELIMINATION PROGRAM	225 PRIVATIZATION SUPPORT	333 CLIMBING/PASSING LANE PROGRAM
133 ROCKFALL CONTAINMENT	226 SIB CAPITALIZATION	334 ROUTE TURNBACK PROJECTS
134 HIGHWAY RAIL CROSSINGS	227 RISK MANAGEMENT INDEMNIFICATION	335 ITS PROGRAM
	228 PROFESSIONAL & OUTSIDE SERVICES	
140 PUBLIC TRANSIT	229 PARTNERING SUPPORT	340 CORRIDOR IMPROVEMENTS
141 PUBLIC TRANSIT SUPPORT	236 FEDERAL TAX EVASION PROGRAM	341 CORRIDOR IMPROVEMENTS
150 ROADSIDE FACILITIES	230 PROGRAM OPERATING CONTINGENCIES	
151 REST AREA REHABILITATION	231 DESIGN MODIFICATIONS CONTINGENCY	
152 LANDSCAPING REHABILITATION	232 GENERAL CONTINGENCY	
	233 EMERGENCY PROJECTS CONTINGENCY	
160 OPERATIONAL FACILITIES	234 PROGRAM COST ADJUSTMENTS	
161 SIGNAL WAREHOUSE & RPM'S	235 RIGHT OF WAY ACQUISITION	
162 PORT OF ENTRY		

163 MECHANICAL, HARDWARE, SOFTWARE

165 EMERGENCY REPAIR PROJECTS

164 SIGN REHABILITATION

FY 2005 YUMA DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #'S	CPSID	RTE	СО	MP	TRACS	PROJECT NAME	TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	ML1F	10	MA	80.0	H612701C	SALOME - BURNT WELL	RR(4"TL, 2"PL) + 2"AC + ARFC	08/31/2004	\$8,250
111	UQ1C	95	YU	21.9	H526701C	YUMA STREETS	RR 4" AC + ARFC	11/30/2004	\$950
311	W9SP	72	LA	26.8	H637601C	SR 72 @ MP 27 (BOUSE)	CONST RIGHT TURN LANE	07/29/2004	\$85
331	SR1C	95	LA	144.4	H511801C	PARKER - LAKESIDE	RECONSTRUCT ROADWAY	12/23/2004	\$9,878
341	VG1E	85	MA	122.6	H595508C	MP 122.58 - 126.08	CONSTRUCT ROADWAY	07/20/2004	\$7,774
341	SZ1F	95	LA	142.0	H603601C	SR-95, MP 142, PARKER SOUTH	ROADWAY WIDENING	12/23/2004	\$534

PROJECTS ADDED THIS MONTH

PROJECT NAME:

CPS PROJECT NUMBER: TYPE OF WORK: PROJECT COST:

ID: RTE: CO: MP: TRACS: PROJECT MANAGER: COMMENTS: (in thousands) BID READY:

PROJECTS DELETED THIS MONTH

PROJECT NUMBER:

PROJECT NAME:

CPS RTE: CO: MP: TRACS:

TYPE OF WORK:

ID:

PROGRAM COST:

PROJECT MANAGER:

ORIGINAL COMMENTS: BID DATE:

PROJECTS RESCHEDULED THIS MONTH

PROJECT NUMBER:

PROJECT NAME:

BID READY: <u>RESCHEDULED:</u>

CPS RTE: CO: MP: TRACS: ID: PROGRAM COST:

TYPE OF WORK: PROJECT MANAGER:

COMMENTS:

FROM: TO:

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

PROJECT NUMBER: PROJCT NAME: FUNDING START RTE: CO: MP: TRACS: TYPE OF WORK: CPS **FISCAL** PROJECT MANAGER: COMMENTS: DISTRICT: YEAR: ID: DIST DESIGN BUDGET: SR 95 @ MP 125 Υ 2007 QL1F 95 LA 125.0 **DESIGN PASSING LANE** \$200 Υ PH: 712-8654 PROJ MGR: HARMON

PROJECTS THAT FAILED TO ADVERTISE THIS FISCAL YEAR

PRB ACTION IS REQUIRED TO RE-SCHEDULE THESE PROJECTS

CPS	PROJECT NUMBER:	PROJECT NAME:	ENG PROGRAM COST: DIST: (in thousands)	ORIGINAL	
ID:	RTE: CO: MP: TRACS:	TYPE OF WORK:		BID DATE:	
CB1G	Y 10 LA 0.0	CA STATE LINE - HOVATTER DESIGN SIGN REHAB	PROJ MGR: TAMIRISA PH: 712-7772 Y \$0	01/03/2005	

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

PROJECT NAME:

CPS PROJECT NUMBER: TYPE OF WORK: PROGRAM COST:

ID: RTE: CO: MP: TRACS: PROJECT MANAGER: COMMENTS: (in thousands) FY:

FISCAL YEAR: 2005

UI1F I-8, STATION # 01+12 TO 13+00 \$250 05

8 YU 0.0 H643701C ROADWAY IMPROVEMENTS(FRNTG RD)

Y PROJ MGR: OMAR PH: 928-317-2129

ARIZONA DEPARTMENT OF TRANSPORTATION PROGRAM AND PROJECT MANAGEMENT SECTION *ACTIVE PROJECT STATUS REPORT - DESIGN*

CPSID:	DISTRI OUTE:		FEDERAL ID #: MP: TRACS #:	PROJECT NAME: TYPE OF WORK:	PROGRAM COST: RESOURCE CODES	PROJECT S: MANAGER:	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
YUMA	DIST	RIC	т				
BID	ADVER	TISEI	MENT: IGA 05				
UI1F	Υ		008-A-513	I-8, STATION # 01+12 TO 13+00	\$250		
	8	YU	0.0 H643701C	ROADWAY IMPROVEMENTS(FRNTG RD)			
BID	ADVER	TISEI	MENT: JUN 05			DEBRA EINWECK	ADEQ WASTEWATER NEGOTIATIONS ARE
FR1C	Υ		008-A(004)	MOHAWK REST AREA	\$8,500		STILL ONGOING WITH URS. ARRANGEMENTS ARE BEING MADE FOR
	8	YU	55.9 H206001C	CONSTRUCT REST AREA	322	602-712-6747	NEW PERCOLATION TESTS FOR ADEQ SUBMITTAL PACKAGE.
BID	ADVER	TISEI	MENT: TBD 06			STEVE MISHLER	
TQ1C	Υ			AZTEC - COUNTY LINE	\$8,143		
	8	YU	72.0 H524101C	RR (4"TL, 3"PL)+ 2" ARAC+ARFC	111	602-712-8678	
BID	ADVER	TISEI	MENT: JAN 05			MANNAR	STAGE IV PLANS ARE COMPLETE.
CB1G	Υ		010-A-303	CA STATE LINE - HOVATTER	\$0	TAMARISA	
	10	LA	0.0	DESIGN SIGN REHAB		602-712-7772	
BID	ADVER	TISE	MENT: SEP 05			RICHARD WEEKS	
CA1G	Υ			HOVATTER - SR-85	\$0		
	10	LA	60.0	SIGN REHAB		602-712-8232	
BID	ADVER	TISEI	MENT: TBD 06			JIM DELTON	
QF1F	Υ		085-A	JCT B8 - COUNTY LINE	\$965		
	85	YU	0.0 H630001C	CHIP SEAL	111	602-712-7286	
BID	ADVER	TISEI	MENT: TBD 09			CHRIS	NO CHANGES
QG1F	Υ			MP 120.54 - MP 122.99	\$9,100	DIMITROPLOS	
	85	MA	120.5	CONSTRUCT ROADWAY	341	602-712-8456	
BID	ADVER	TISEI	MENT: JUL 06			CHRIS	NO CHANGES
LP1E	Υ		085-B	MP 130.71 - MP 137.00	\$15,665	DIMITROPLOS	
· .	85	MA	130.7 H595507C	ROADWAY RECST (UTILITIES INCL)	341	602-712-8456	

ARIZONA DEPARTMENT OF TRANSPORTATION PROGRAM AND PROJECT MANAGEMENT SECTION *ACTIVE PROJECT STATUS REPORT - DESIGN*

SF1F Y 900-1(055) GOLDWATER RANGE \$19,150 PLANS. PROJECT LIMITS WILL BEXTENDED NORTH TO COUNTY 15 STREET. BID ADVERTISEMENT: TBD 08 MIKE BRUDER ZG1F Y YUMA AREA SERVICE HWY \$4,000 BID ADVERTISEMENT: MAY 05 MIKE BRUDER STAGE IV DESIGN COMPLETE. PHOLD PENDING PROJECT CLEAR HOLD PENDING PROJECT CLEAR HOLD PENDING PROJECT CLEAR OF PENDING PROJECT CLEAR OF PENDING PROJECT CLEAR ANCE BID ADVERTISEMENT: MAR 06 STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEAR ANCE BID ADVERTISEMENT: MAR 06 STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEAR ANCE SE1F Y 900-A(054) AVENUE B - RANGE BOUNDARY \$8,000		ISTRICT: JTE: C		RAL ID #: TRACS #:	PROJECT NAME: TYPE OF WORK:	PROGRAM COST: RESOURCE CODES	PROJECT : MANAGER:	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS	
No.	YUMA D	ISTR	ICT						
BID ADVERTISEMENT: TBD 09	BID AL	DVERTIS	SEMENT:	JUL 05			CHRIS		
BID ADVERTISEMENT: MAY 05	LO1F	Υ	08	5-B(009)	MP 139.01 - MP 141.71	\$17,415	DIMITROPLOS		
SG1E	24.2	85 N	A 139	0.0 H595505C	CONSTRUCT ROADWAY		602-712-8456		
## BID ADVERTISEMENT: DESIGN 07 OL1F Y 095-C SR 95 @ MP 125 \$200 ## BID ADVERTISEMENT: TBD 09 MH1G Y YUMA AREA SERVICE HWY \$8,000 SF1F Y 900-1(055) GOLDWATER RANGE \$19,150 ## BID ADVERTISEMENT: TBD 08 SF1F Y 900-1(055) GOLDWATER RANGE \$19,150 ## BID ADVERTISEMENT: TBD 08 SF1F Y 900-1(055) GOLDWATER RANGE \$19,150 ## BID ADVERTISEMENT: TBD 08 ZG1F Y YUMA AREA SERVICE HWY \$4,000 ZG1F Y YUMA AREA SERVICE HWY \$4,000 CONSTRUCT NEW ROADWAY 341 602-712-6836 ## BID ADVERTISEMENT: TBD 08 ## BID ADVERTISEMENT: MAY 05 ## BID ADVERTISEMENT: MAY 06 ## BID ADVERTISEMEN	BID AL	DVERTIS	SEMENT:	MAY 05			DAVID HARMON		
BID ADVERTISEMENT: DESIGN 07	SG1E	Υ	06	3-1	US 95, MP 34 - MP 44	\$1,500			
QL1F Y 095-C SR 95 @ MP 125 \$200 95 LA 125.0 DESIGN PASSING LANE 333 602-712-8654 BID ADVERTISEMENT: TBD 09 MH1G Y YUMA AREA SERVICE HWY \$8,000 BID ADVERTISEMENT: TBD 06 SF1F Y 900-1(055) GOLDWATER RANGE \$19,150 MIKE BRUDER CONSULTANT PREPARING STAGE PLANS. PROJECT LIMITS WILL BILE EXTENDED NORTH TO COUNTY 15 EXTENDED NO		95 Y	J 34	.0 H631001C	CONSTRUCT PASSING LANES	333	602-712-8654		
### BID ADVERTISEMENT: TBD 09 MH1G Y YUMA AREA SERVICE HWY \$8,000 BID ADVERTISEMENT: TBD 06 SF1F Y 900-1(055) GOLDWATER RANGE \$19,150 BID ADVERTISEMENT: TBD 08 SF1F Y 900-1055) GOLDWATER RANGE \$19,150 BID ADVERTISEMENT: TBD 08 ZG1F Y YUMA AREA SERVICE HWY \$4,000 T95 YU 0.0 CONSTRUCT NEW ROADWAY 341 BID ADVERTISEMENT: TBD 08 ZG1F Y YUMA AREA SERVICE HWY \$4,000 T95 YU 0.0 CONSTRUCT NEW ROADWAY 341 BID ADVERTISEMENT: MAY 05 TP1F Y AVE E 1/2 - AVE B \$10,049 TP1F Y AVE E 1/2 - AVE B \$10,049 SE1F Y 900-A(054) AVENUE B - RANGE BOUNDARY \$8,000 MIKE BRUDER STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEARANCE MIKE BRUDER STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEARANCE SE1F Y 900-A(054) AVENUE B - RANGE BOUNDARY \$8,000	BID AL	DVERTIS	SEMENT:	DESIGN 07			DAVID HARMON		
## BID ADVERTISEMENT: TBD 09 MH1G	QL1F	Υ	09	5-C	SR 95 @ MP 125	\$200			
MH1G Y YUMA AREA SERVICE HWY \$8,000 195 YU 0.0 CONSTRUCT NEW ROADWAY 602-712-6836 BID ADVERTISEMENT: TBD 06 MIKE BRUDER CONSULTANT PREPARING STAGE PLANS. PROJECT LIMITS WILL BI EXTENDED NORTH TO COUNTY 10 EXTENDED		95 L	A 125	5.0	DESIGN PASSING LANE	333	602-712-8654		
195 YU 0.0 CONSTRUCT NEW ROADWAY 602-712-6836	BID AL	DVERTIS	SEMENT:	TBD 09			MIKE BRUDER		
BID ADVERTISEMENT: TBD 06 SF1F Y 900-1(055) GOLDWATER RANGE \$19,150 MIKE BRUDER PLANS. PROJECT LIMITS WILL BIT EXTENDED NORTH TO COUNTY STREET. BID ADVERTISEMENT: TBD 08 MIKE BRUDER ZG1F Y YUMA AREA SERVICE HWY \$4,000 195 YU 0.0 CONSTRUCT NEW ROADWAY 341 602-712-6836 BID ADVERTISEMENT: MAY 05 MIKE BRUDER STAGE IV DESIGN COMPLETE. PHOLD PENDING PROJECT CLEAR HOLD PENDING PROJECT CLEAR HOLD PENDING PROJECT CLEAR HOLD PENDING PROJECT CLEAR OF PENDING PROJECT CLEAR AVE BIT AND AVERTISEMENT: MAR 06 MIKE BRUDER STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEAR ANCE BOUNDARY STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEAR ANCE BOUNDARY STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEAR ANCE BOUNDARY \$8,000 MIKE BRUDER STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEAR ANCE BOUNDARY STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEAR ANCE BOUNDARY \$8,000 MIKE BRUDER STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEAR ANCE BOUNDARY \$8,000 PENDING PROJECT CLEAR ANCE BOUNDARY \$8,000 MIKE BRUDER STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEAR ANCE BOUNDARY \$10,000 PENDING PROJECT CLEAR ANCE BOUNDARY \$10,000 PENDING PROJECT CLEAR ANCE BOUNDARY \$10,000 PENDING PROJE	MH1G	Υ			YUMA AREA SERVICE HWY \$8,000	\$8,000			
SF1F		195 Y	U 0	.0	CONSTRUCT NEW ROADWAY		602-712-6836		
SF1F	BID AL	DVERTIS	SEMENT:	TBD 06			MIKE BRUDER	CONSULTANT PREPARING STAGE IV	
## BID ADVERTISEMENT: MAY 05 TP1F Y AVE E 1/2 - AVE B \$10,049 ## BID ADVERTISEMENT: MAR 06 ##	SF1F	Υ	90	0-1(055)	GOLDWATER RANGE	\$19,150		EXTENDED NORTH TO COUNTY 12TH	
ZG1F Y YUMA AREA SERVICE HWY \$4,000 195 YU 0.0 CONSTRUCT NEW ROADWAY 341 602-712-6836 BID ADVERTISEMENT: MAY 05 MIKE BRUDER STAGE IV DESIGN COMPLETE. P HOLD PENDING PROJECT CLEAR HOLD PENDING PROJECT CLEAR HOLD PENDING PROJECT CLEAR HOLD PENDING PROJECT CLEAR ANCES BID ADVERTISEMENT: MAR 06 MIKE BRUDER STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEARANCES SE1F Y 900-A(054) AVENUE B - RANGE BOUNDARY \$8,000		195 Y	U 0	.0 H577405C	CST 4 LANE DIVIDED HWY, PH A	341	602-712-6836	STREET.	
195 YU 0.0 CONSTRUCT NEW ROADWAY 341 602-712-6836 BID ADVERTISEMENT: MAY 05 TP1F Y AVE E 1/2 - AVE B \$10,049 195 YU 5.5 H577403C CST 4 LANE DIVIDED HIGHWAY 341 602-712-6836 BID ADVERTISEMENT: MAR 06 SE1F Y 900-A(054) AVENUE B - RANGE BOUNDARY \$8,000 MIKE BRUDER STAGE IV DESIGN COMPLETE. P HOLD PENDING PROJECT CLEAR OF PENDING PROJECT CLEAR ON PENDING PROJECT CLEAR ANCES	BID AL	DVERTIS	SEMENT:	TBD 08			MIKE BRUDER		
BID ADVERTISEMENT: MAY 05 TP1F Y AVE E 1/2 - AVE B \$10,049 195 YU 5.5 H577403C CST 4 LANE DIVIDED HIGHWAY 341 602-712-6836 BID ADVERTISEMENT: MAR 06 SE1F Y 900-A(054) AVENUE B - RANGE BOUNDARY \$8,000	ZG1F	Υ			YUMA AREA SERVICE HWY	\$4,000			
TP1F Y AVE E 1/2 - AVE B \$10,049 195 YU 5.5 H577403C CST 4 LANE DIVIDED HIGHWAY 341 602-712-6836 BID ADVERTISEMENT: MAR 06 SE1F Y 900-A(054) AVENUE B - RANGE BOUNDARY \$8,000		195 Y	U 0	.0	CONSTRUCT NEW ROADWAY	341	602-712-6836		
TP1F Y AVE E 1/2 - AVE B \$10,049 195 YU 5.5 H577403C CST 4 LANE DIVIDED HIGHWAY 341 602-712-6836 BID ADVERTISEMENT: MAR 06 SE1F Y 900-A(054) AVENUE B - RANGE BOUNDARY \$8,000 MIKE BRUDER STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEARANCE STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEARANCE	BID AL	DVERTIS	SEMENT:	MAY 05			MIKE BRUDER	STAGE IV DESIGN COMPLETE. PS&E ON	
BID ADVERTISEMENT: MAR 06 SE1F Y 900-A(054) AVENUE B - RANGE BOUNDARY \$8,000 MIKE BRUDER STAGE IV COMPLETE. PS&E ON PENDING PROJECT CLEARANCE.	TP1F	Υ			AVE E 1/2 - AVE B	\$10,049		HOLD PENDING PROJECT CLEARANCES.	
SE1F Y 900-A(054) AVENUE B - RANGE BOUNDARY \$8,000		195 Y	J 5	.5 H577403C	CST 4 LANE DIVIDED HIGHWAY	341	602-712-6836		
SE1F Y 900-A(054) AVENUE B - RANGE BOUNDARY \$8,000	BID AL	DVERTIS	SEMENT:	MAR 06			MIKE BRUDER	STAGE IV COMPLETE. PS&E ON HOLD	
405 MIL 90 UST 4040	SE1F	Υ	90	0-A(054)	AVENUE B - RANGE BOUNDARY	\$8,000		PENDING PROJECT CLEARANCES.	
195 YU 9.0 H577404C CST 4 LANE DIVIDED HWY, PH A 341 602-712-6836		195 Y	J 9	.0 H577404C	CST 4 LANE DIVIDED HWY, PH A	341	602-712-6836		

ARIZONA DEPARTMENT OF TRANSPORTATION PROGRAM AND PROJECT MANAGEMENT SECTION *ACTIVE PROJECT STATUS REPORT - DESIGN*

	DISTRICT	: FEC	DERAL P: 1	. ID #: 「RACS #:		PROJECT NAME: TYPE OF WORK:	PROGRAM COST: RESOURCE CODE	PROJECT S: MANAGER:	AN	MMENTS ON FOREST, COE, BLM, IGA D TRIBAL CLEARANCES / APPROVAL NERAL COMMENTS	
YUMA	YUMA DISTRICT										
BID .	ADVERTI	SEMEN	T: MA	Y 05				MIKE BRUDER		TAGE IV COMPLETE. PS&E ON HOLD	
SA1F	Υ	9	900-A((057)	1	B-8 TO I-8	\$3,655			ENDING PROJECT CLEARANCES. ROJECT SCOPE TO BE INCLUDED IN	
	195 Y	′ U :	23.0	H577407C		CONSTRUCT ROADWAY WIDENING	341 602-712-6836	SE	EGMENT 5.		
BID	ADVERTI	SEMEN	T: JUI	V 05				MIKE BRUDER	_	rage IV DESIGN COMPLETE. PS&E ON	
SG1F	Υ	!	900-A(056)		(COUNTY 14TH STREET - B8	\$8,986			OLD PENDING PROJECT CLEARANCES. EW PROJECT LIMITS WILL BE COUNTY 12	
	195 Y	Ú :	23.8	H577406C	(CST 4 LANE DIVIDED HIGHWAY	341	602-712-6836	Sī	Γ - I-8.	
BID ADVERTISEMENT: TBD 06 ORLANDO JEREZ											
BO1E	Υ	:	280-A-	·(1)	1	-8 TO B-8, SR 280 (AVE 3E)	\$7,559				
	280 Y	′U	0.0	H604201C	l	RECONSTRUCT ROADWAY	341	602-712-7187			

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION PROGRAM & PROJECT MANAGEMNET SECTION *INDEX SORTED BY ROUTE AND MILEPOST*

-									
CPS ID	RTE	CO	MP	TRACS#	PROJECT # PROJECT NAME		TYPE OF WORK	BID READY	FISCAL YR
Y									
UI1F	8	YU	0.0	H643701C	I-8, STATION # 01-	⊦12 TO 13+00	ROADWAY IMPROVEMENTS(FRNTG R	D) IGA FY 05	2005
FR1C	8	YU	55.9	H206001C	MOHAWK REST A	REA	CONSTRUCT REST AREA	MAY 05	2005
TQ1C	8	YU	72.0	H524101C	AZTEC - COUNTY	LINE	RR (4"TL, 3"PL)+ 2" ARAC+ARFC	TBD FY 06	2006
CB1G	10	LA	0.0		CA STATE LINE -	HOVATTER	DESIGN SIGN REHAB	DEC 04	2005
CA1G	10	LA	60.0		HOVATTER - SR-8	5	SIGN REHAB	JUL 05	2006
QF1F	85	YU	0.0	H630001C	JCT B8 - COUNTY	LINE	CHIP SEAL	TBD FY 06	2006
QG1F	85	MA	120.5		MP 120.54 - MP 12	2.99	CONSTRUCT ROADWAY	TBD FY 09	2009
LP1E	85	MA	130.7	H595507C	MP 130.71 - MP 13	7.00	ROADWAY RECST (UTILITIES INCL)	MAY 06	2007
LQ1E	85	MA	139.0	H595505C	MP 139.01 - MP 14	1.71	CONSTRUCT ROADWAY	JUN 05	2006
SG1E	95	YU	34.0	H631001C	US 95, MP 34 - MI	44	CONSTRUCT PASSING LANES	APR 05	2005
QL1F	95	LA	125.0		SR 95 @ MP 125		DESIGN PASSING LANE	DESIGN FY	07 2007
MH1G	195	YU	0.0		YUMA AREA SER	/ICE HWY	CONSTRUCT NEW ROADWAY	TBD FY 09	2009
ZG1F	195	YU	0.0		YUMA AREA SER	/ICE HWY	CONSTRUCT NEW ROADWAY	TBD FY 08	2008
SF1F	195	YU	0.0	H577405C	GOLDWATER RAI	IGE	CST 4 LANE DIVIDED HWY, PH A	TBD FY 06	2006
TP1F	195	YU	5.5	H577403C	AVE E 1/2 - AVE B		CST 4 LANE DIVIDED HIGHWAY	MAR 05	2005
SE1F	195	YU	9.0	H577404C	AVENUE B - RANG	SE BOUNDARY	CST 4 LANE DIVIDED HWY, PH A	FEB 06	2006
SA1F	195	YU	23.0	H577407C	B-8 TO I-8		CONSTRUCT ROADWAY WIDENING	MAR 05	2005
SG1F	195	YU	23.8	H577406C	COUNTY 14TH ST	REET - B8	CST 4 LANE DIVIDED HIGHWAY	MAR 05	2005
BO1E	280	YU	0.0	H604201C	I-8 TO B-8, SR 280	(AVE 3E)	RECONSTRUCT ROADWAY	TBD FY 06	2006

