



# QUARTERLY STATUS REPORT

## April - June

### 2012

# Prescott District

**Prescott - Camp Verde**

**Cordes Junction - Prescott Valley**

**Payson - Wickenburg**

**Greg H. Gentsch  
District Engineer**

Prescott District Office  
1109 Commerce Dr.  
Prescott, AZ 86305

**Ph: 928-777-5861**

**Fax: 928-771-0058**

[www.azdot.gov/highways/districts/prescott](http://www.azdot.gov/highways/districts/prescott)

Revised 05-18-2012

## PRESCOTT DISTRICT CONTACTS

Tricia Lewis Sr. Community Relations Officer	928-606-2420
Bob Lajeunesse Assistant District Engineer	928-777-5867
Todd Bloom Maintenance Superintendent	928-777-5868
James Bramble District Development Engineer	928-777-5930
John Litteer Regional Traffic Engineer	928-777-5865
John Fought Regional Traffic Specialist	928-777-5877
Jessica Hanson Regional Materials EIT	928-777-5899
Bruce Cooper District Permits Supervisor	928-777-5874
Chuck Budinger Environmental Coordinator	928-777-5966
Matt Huddleston Adopt-a-Highway / Permits	928-777-5875
Richard Connolly Cordes Junction Lab Supervisor	928-632-5636



Big Bug Bridge at Cordes TI

## MAINTENANCE Mile marker boundaries by Org

<b>Prescott Valley Yard</b> 6989 E 2nd St. Prescott Valley, AZ 86314 SR 69 281.06—296.34 SR 89 276.39—310.26 SR 89 312.43—313.98 SR 89 316.23—345.68 SR 89A 317.41—349.0	Lee Rutt Supervisor Org 8850 928-759-2426 Ext. 3614
<b>Cordes Junction Yard</b> 5015 S. SR 69 Cordes Junction, AZ 86333 I-17 /SR 69 @ MP 263.0 I-17 232.0—278.3 SR 69 262.9—281.1 SR 169 0.0—15.1 <b>SUNSET POINT REST AREA I-17 MP 252</b>	Randy Skinner Supervisor Org 8851 928-632-7786 Ext. 1005
<b>Wickenburg Yard</b> 600 B Wickenburg Way, Wickenburg, AZ 85390 US 60 @ MP 111.3 US 60 49.6—138.5 SR 71 85.8—109.7 SR 74 0.1—22.2 SR 89 258.0—276.4 US 93 182.9—199.7 <b>HASSAYAMPA REST AREA US 60 MP 116</b>	Irv Van Enwyck Supervisor Org 8852 928-684-2131 Ext 2000
<b>Payson Yard</b> 200 N Colcord, Suite B Payson, AZ 85541 <b>Colcord Yard</b> SR 260 @ MP 277.0 SR 87 218.0—290.5 SR 260 251.91—302.7 <b>MAZATZAL REST AREA SR 188 MP 235.7</b>	Rick Hounshell Supervisor Org 8853 928-468-5076
<b>Camp Verde Yard</b> 1073 Finnie Flats Rd Camp Verde, AZ 86322 SR 260 @ MP 219.0 I-17 278.31—298.99 SR 89A 349.01—355.30 SR 260 206.10—251.90 <b>MCGUIREVILLE REST AREA I-17 MP 297</b>	Tony Imperia Supervisor Org 8854 928-567-9791

**OPEN**

**OPEN**

**CLOSED**

**OPEN**

# CURRENT PROJECTS



## Payson Construction

Org 8831 - Tom Goodman, Senior R.E.  
200 Colcord Suite #C Payson, AZ 85541  
928-468-5061

### SR 87 Mt Ord to Slate Creek

H807201C / 087-B-(207)  
76% Complete Bid Amount: \$1,527,647  
Slope and drainage work  
Contractor:  
Fann Contracting Inc.

### SR 260 Doubtful Canyon

H469801C / NH 053-(43)  
52% Complete Bid Amount: \$29,359,128.  
Reconstruct roadway  
Contractor: Ames Construction Inc.

### I-17 Middle Verde—Sedona TI

H766401C / 017-B-(212)A  
2% complete Bid amount: \$4,224,413.  
Pavement preservation  
Contractor:  
FNF construction Inc.

## Prescott Valley Construction

Org 8830 - Andrew Roth, Senior R.E.  
6989 E 2nd St. Prescott Valley, AZ 86314  
928-759-2426 Ext. 3627

### SR71 Maricopa County line to Congress

H836001C / 071-A(201)A  
2% complete Bid amount \$831,113.  
Double chip seal  
Contractor:  
International Surfacing Systems

### SR 89A Viewpoint TI

H727601C / A89A (202) A  
98% Complete Bid amount: \$11,352,402.  
New traffic interchange  
Contractor: FNF Construction Inc.

### SR 71 US 60 to Yavapai county line

H829401C / 071-A0(200) A  
5% Complete Bid amount: \$323,908  
Double seal coat  
Contractor:  
Southern Arizona Paving and Construction Co.

### SR 89 Granite Creek Bridge

H648401C / BR 089-B(200)  
98% complete Bid amount \$4,043,428.  
Bridge replacement  
Contractor: Bison Contracting Co., Inc.

### US 60 Vulture Mine Rd to Los Altos

H732501C / 060 A(201)A  
15% complete Bid amount: \$2,201,531.  
Multi-use Pathway - turn lane  
Contractor:  
Combs Construction Co., Inc.

### US 60 San Domingo — Wittmann\*

H776601C / 060-B-(202)A

### US 60 Wickenburg—San Domingo Wash\*

H757801C / 060-B-(203)A

#### \*Projects combined

89% Complete Bid amount: \$8,258,638.  
Pavement Preservation  
Contractor: Meadow Valley Contractors Inc.

### SR 89A Fain Road widening

H816001C / AC-EB-STP-MG-S89-A(200)X  
**Four lane divided highway**  
32% complete Bid amount: \$16,267,842.  
Contractor:  
Fann Contracting, Inc

### SR 89A Larry Caldwell Dr to Glassford Hill Rd

H822701C / STP -A89-A (207) A  
25% complete Bid amount: \$657,563.  
Mill and replace ACFC  
Contractor: Combs Construction

### SR 89 Wash Bridge

H799501C / 089-A-(206) A  
34% complete \$51,707.  
Scour retrofit Structure #104  
Contractor:  
Asphalt Paving and Supply, Inc.

## Cordes Junction Construction

Org 8832 - John Hall R.E.  
6989 E 2nd St. Prescott Valley AZ 86314  
928-632-7786

### I-17 Little Squaw Creek Bridges

H676501C / BR-017-A(214)A  
99% Complete Bid Amount: \$3,512,324.  
Replace SB bridge and overlay of NB bridge  
Contractor:  
Skanska USA Civil W. Rocky Mtn. Dist. Inc.

### I-17 Cordes Junction TI (CM@R)

H426901C / IM 017 N(001)  
48% complete \$50,927,648 GMP (Guaranteed Maximum Price)  
Reconstruct traffic interchange @ I-17 & SR 69  
Contractor: Vastco / Sundt Joint Venture



Doubtful Canyon



Cordes Junction TI

## Future Project Outlook

### Fiscal Year 2012

(07-01-11 to 06-30-12)

#### Route / Project Name / Type of work

- I-17 **Sunset Point Rest Area**  
Water facilities -Ramada roof rehab-etc.  
**Advertised—Bid opening 6/22/12**
- I-17 **Agua Fria Bridge**  
Scour retrofit
- I-17 **SB Climbing lane MP 285**
- 74 **Jct 60 to Picacho Wash Trail EB/WB**  
Pavement Preservation
- 87 **Sunflower—MP 224.9**  
**Advertised—bid opening 5/25/12**
- 89 **White Spar Rd**  
Turn lane, sidewalks, and bike lane
- 89 **Chino Valley**  
Sidewalks and landscaping
- 260 **Bridge approach MP 262**  
New right turn lane & bridge approaches

### Fiscal Year 2013:

#### Route / Project Name / Type of Work

- I-17 **Black Canyon Hill NB**  
Pavement preservation
- I-17 **Dugas -Cherry**  
Pavement preservation
- 69 **Big Bug #4 to Poland Junction**  
Pavement preservation
- 87 **Tonto Natural Bridge**  
Road alignment modification
- 87 **Junction SRI88—Rye**  
Pavement preservation
- 89 **Chino Valley—Road 4 N**  
Construct Round-a-bout
- 89 **Perkinsville Rd**  
Construct Round-a-bout
- 89 **Big Chino Wash Bridge**  
Deck replacement
- 89 **Del Rio Wash Bridge**  
Bridge replacement