

TUCSON DISTRICT

Active Project Status Report - Design

FEBRUARY 2010

DATA DATE: 02/05/2010



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

FEBRUARY 2010

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 02/05/2010) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.
E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 02/17/2010

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2010
TUCSON DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
125	QR1H	19	SC	5.0	H706201C	POTRERO TI SB RAMP UP # 1302 SUBSTRUCTURE WIDENING & SUPERSTRUCTURE REPLACEMENT	12/29/2009	\$1,500
132	XU1J	19	SC	11.0	H780501C	RIO RICO RD TI TO CHAVES SIDING RD TI SYSTEM ENHANCEMENT - SAFETY IMPROVEMENTS	08/26/2009	\$435
132	UM1H	83	PM	44.0	H705701C	MP 44.0 TO MP 45.5 SAFETY IMPRVMENTS / REALIGNMENT	11/13/2009	\$2,390
311	YN1J	10	PM	279.4	H782101C	VAIL ROAD TI - COUNTY LINE FENCE REPLACEMENT	07/20/2009	\$290
335	VB1E	10	PM	260.0	H640401C	I-10 / I-19 TO VALENCIA ROAD EXTEND ITS SYSTEMS ALONG I-10 & I-19	11/06/2009	\$9,100

PROJECTS ADDED THIS MONTH

CPSID: PROJECT NUMBER:	PROJECT NAME:		PROJECT COST	
RTE: CO: MP:	TYPE OF WORK:		(in thousands)	BID READY:
TRACS:	PROJECT MANAGER:	COMMENTS:		
NF1J 10 PM 262.4 H765801C T	KINO BLVD - VALENCIA ROAD (EB & WB) PAVEMENT PRESERVATION PROJ MGR: COLLINS PH: 712-7980	PROJECT ADDED BY THE PRB.	\$7,000	TBD FY 10
NG1J 10 PM 276.0 H751201C T	HOUGHTON RD - MOUNTAIN VIEW TI (EB & WB) PAVEMENT PRESERVATION PROJ MGR: COLLINS PH: 712-7980	PROJECT ADDED BY THE PRB.	\$5,000	TBD FY 10

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:			PROJECT NAME:	COMMENTS:	<i>FUNDING START</i>
	RTE:	CO:	MP:	TRACS:		TYPE OF WORK:
	DIST	DESIGN	BUDGET:	PROJECT MANAGER:		
FP1K	10	PM	240.0	H7960S1D	TANGERINE RD TO INA RD DCR AND EA PROJ MGR: WILSON PH: 520-388-4263	2010
		T	\$2,206			
QL1J	10	PM	247.0	H758301D	INA RD TO RUTHRAUFF RD DCR / EA AND 30% DESIGN PROJ MGR: WILSON PH: 520-388-4263	2010
		T	\$4,000			
AY1K	10	PM	260.3		JCT I-19 TO EMIPRITA RD TI DCR AND EA PROJ MGR: RAINE PH: 520-388-4264	2010
		T	\$3,000			
CP1J	10	PM	262.5		KINO TI DESIGN TRAFFIC INTERCHANGE PROJ MGR: RAINE PH: 520-388-4264	2014
		T	\$4,000			
CQ1J	10	PM	264.0		COUNTRY CLUB ROAD TI CONSTRUCT NEW TRAFFIC INTERCHANGE PROJ MGR: RAINE PH: 520-388-4264	2013
		T	\$10,000			
CR1J	10	PM	267.1		VALENCIA ROAD TI CONSTRUCT TRAFFIC INTERCHANGE PROJ MGR: RAINE PH: 520-388-4264	2013
		T	\$42,824			
QG1C	19	SC	4.9	H5127S1D	COUNTRY CLUB RD TO RUBY ROAD DESIGN FRONTAGE RD PROJ MGR: STINE PH: 520-388-4260	2007
		T	\$500			

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:			PROJECT NAME:	COMMENTS:	<i>FUNDING START</i>
	RTE:	CO:	MP:	TRACS:		TYPE OF WORK:
	DIST	DESIGN	BUDGET:	PROJECT MANAGER:		
GF1J	86	PM	92.3	H715001D	INDIAN ROUTE 15 INTERSECTION INTERSECTION IMPROVEMENTS (DESIGN) PROJ MGR: STINE PH: 520-388-4260	2012
		T		\$200		
FT1K	86	PM	126.0		SAN ISIDRO INTERSECTION INTERSECTION IMPROVEMENTS (DESIGN) PROJ MGR: STINE PH: 520-388-4260	2012
		T		\$200		
UW1J	86	PM	128.5	H801101D	SANTA ROSA RANCH SEGMENT DESIGN ROADWAY WIDENING PROJ MGR: STINE PH: 520-388-4260	2010
		T		\$600		

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID: PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	PROGRAM COST: (in thousands)	FY:
<u>FISCAL YEAR: 2010</u>				
OI1J 19 PM 0.0 H750101C T	MEXICO INTERNATIONAL LINE- I-10 PHASE I SIGN REHAB - REPLACE PANELS OR SIGNS PROJ MGR: AGLAN PH: 712-7611		\$1,500	10
EO1G 19 PM 34.7 H719101C T	CANOA TI - CONTINENTAL TI CONST ROADWAY (NB FRONTAGE RD) PROJ MGR: WILSON PH: 520-388-4263		\$6,300	10
DN1J 189 SC 0.0 T	MARIPOSA PORT OF ENTRY CYBERPORT IMPROVEMENTS PROJ MGR: MELLGREN PH: 712-8629		\$140	10
<u>FISCAL YEAR: 2011</u>				
DH1G CBI -189-A(005)X 189 SC 0.0 H528205C T	MARIPOSA PORT OF ENTRY, NOGALES CONSTRUCT NEW PARKING AREA & ROAD IMPROVEMENTS PROJ MGR: MELLGREN PH: 712-8629	Starting process to obtain a design consultant. This will be a procurement project.	\$1,079	11

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: APR 10

XM1J	YUMA - CASA GRANDE HIGHWAY	\$13,000		ROD COLLINS
H779201C	PAVEMENT PRESERVATION			602-712-7980
8 PN	158.5 T IM -008-B(201)A			

BID ADVERTISEMENT: TBD 10

KF1H	INTERSTATE I-8 EB, I-10 WB			RON FOLUCH
H692601C	RAMP IMPROVEMENT			602-712-8116
8 PN	177.0 T 008-B(003)A			

BID ADVERTISEMENT: TBD 13

CL1J	VAL VISTA ROAD TO JCT I-8	\$19,400		STEPHEN WILSON
H758501C	WIDEN ROADWAY			520-388-4263
10 PN	186.7 T			

BID ADVERTISEMENT: TBD 10

TB1H	I-8 TO SR 87 TI			STEPHEN WILSON
H710401C	CAPACITY ADDITIONS - ENGINEERING			520-388-4263
10 PN	199.0 T			

BID ADVERTISEMENT: TBD 10

SX1J	SR 87 TI TO TOWN OF PICACHO			STEPHEN WILSON
H769601C	CAPACITY ADDITIONS - ENGINEERING			520-388-4263
10 PN	208.8 T			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: TBD 13

				STEPHEN WILSON
TL1J	MARANA ROAD TO INA ROAD (FRONTAGE ROADS)	\$6,000		
	RECONSTRUCT & WIDEN FRONTAGE ROADS TO 40'	342	520-388-4263	
10	PM 236.4 T			

BID ADVERTISEMENT: TBD 13

				STEPHEN WILSON
CO1J	MARANA ROAD TO INA ROAD	\$4,000		
	RECONSTRUCT & WIDEN FRONTAGE ROADS	342	520-388-4263	
10	PM 236.4 T			

BID ADVERTISEMENT: DESIGN 10

				STEPHEN WILSON
FP1K	TANGERINE RD TO INA RD	\$2,206		
	DCR AND EA	341	520-388-4263	
10	PM 240.0 T			

BID ADVERTISEMENT: DESIGN 10

				STEPHEN WILSON
QL1J	INA RD TO RUTHRAUFF RD	\$4,000		
	DCR / EA AND 30% DESIGN		520-388-4263	
10	PM 247.0 T			

BID ADVERTISEMENT: TBD 11

				STEPHEN WILSON	DESIGN TO BE DELAYED INDEFINITELY
PJ1F	INA ROAD TI	\$35,164			
	RECONSTRUCT TI & MAINLINE	342	520-388-4263		
10	PM 248.0 T 010-D				

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: TBD 10

EM1G	RUTHRAUFF RD - PRINCE RD	\$32,375	STEPHEN WILSON	SCHEDULED TO ADVERTISE BY
H624101C	CONSTRUCT MAINLINE WIDENING TO 8 LANES	342	520-388-4263	SEPTEMBER 2010. ADDITIONAL FUNDING
10 PM	253.0 T			REQUIRED.

BID ADVERTISEMENT: DESIGN 10

AY1K	JCT I-19 TO EMIPRITA RD TI	\$3,000	ROBIN RAINE	
	DCR AND EA	342	520-388-4264	
10 PM	260.3 T			

BID ADVERTISEMENT: TBD 10

NF1J	KINO BLVD - VALENCIA ROAD (EB & WB)	\$7,000	ROD COLLINS	
H765801C	PAVEMENT PRESERVATION		602-712-7980	
10 PM	262.4 T 010-E(206)A			

BID ADVERTISEMENT: DESIGN 14

CP1J	KINO TI	\$4,000	ROBIN RAINE	
	DESIGN TRAFFIC INTERCHANGE	342	520-388-4264	
10 PM	262.5 T			

BID ADVERTISEMENT: DESIGN 13

CQ1J	COUNTRY CLUB ROAD TI	\$10,000	ROBIN RAINE	
	CONSTRUCT NEW TRAFFIC INTERCHANGE	342	520-388-4264	
10 PM	264.0 T			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				

TUCSON DISTRICT

BID ADVERTISEMENT: DESIGN 13

CR1J	VALENCIA ROAD TI	\$42,824	ROBIN RAINE	
	CONSTRUCT TRAFFIC INTERCHANGE	342	520-388-4264	
10	PM 267.1 T			

BID ADVERTISEMENT: TBD 14

CS1J	WILMOT ROAD TI	\$6,000	ROBIN RAINE	
	UPGRADE EXISTING TRAFFIC INTERCHANGE	342	520-388-4264	
10	PM 269.4 T			

BID ADVERTISEMENT: TBD 10

NG1J	HOUGHTON RD - MOUNTAIN VIEW TI (EB & WB)	\$5,000	ROD COLLINS	
H751201C	PAVEMENT PRESERVATION		602-712-7980	
10	PM 276.0 T 010-E(205)A			

BID ADVERTISEMENT: TBD 10

HX1G	CIENEGA CREEK-MARSH STATION PHASE II	\$3,400	MIKE ANDAZOLA	
	NEW RAILROAD TRACKS	331	602-712-7629	
10	PM 288.4 T			

BID ADVERTISEMENT: IGA 10

O11J	MEXICO INTERNATIONAL LINE- I-10 PHASE I	\$1,500	MONA AGLAN	
H750101C	SIGN REHAB - REPLACE PANELS OR SIGNS	164	602-712-7611	
19	PM 0.0 T			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

TUCSON DISTRICT

BID ADVERTISEMENT: IGA 10

STEPHEN WILSON

EO1G	CANOA TI - CONTINENTAL TI					\$6,300	
H719101C	CONST ROADWAY (NB FRONTAGE RD)					341	520-388-4263
19	PM	34.7	T				

BID ADVERTISEMENT: TBD 10

GREGORY
JOHNSON

SW1H	CONTINENTAL RD/I-19 BIKE & PED					\$525	
H705001C	SYS ENHNCMENT-OTHR ENHANCEMNTS						602-712-7774
19	PM	39.0	T				

BID ADVERTISEMENT: TBD 10

STEPHEN WILSON

XF1H	SAHUARITA TI					\$3,000	
H722201C	CONSTRUCT NEW TI						520-388-4263
19	PM	47.0	T	STP -019-A-(AU)			

BID ADVERTISEMENT: TBD 14

ROBIN RAINE

QK1C	VALENCIA RD TO AJO WAY (JCT SR 86)					\$66,385	
H510501C	WIDEN ROADWAY					342	520-388-4264
19	PM	58.7	T				

BID ADVERTISEMENT: TBD 10

JEFF STINE

ED1K	ITOC SIGNAL EXPANSION					\$240	
	ADD ORACLE SIGNALS						520-388-4260
77	PM	0.0	T				

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: TBD 10

WO1G	ROGER ROAD TO RIVER ROAD	\$700	NATALIE CLARK	PROJECT WAS AUTHORIZED FOR CONSTRUCTION 10/09.
H672701C	CONSTRUCT SIDEWALK & BIKE LANE		520-388-4252	
77 PM	70.0 T TEA -077-A(012)			

BID ADVERTISEMENT: TBD 13

AY1G	TANGERINE ROAD - PINAL COUNTY LINE	\$32,477	ROBIN RAINE	
	WIDENING TO 6 LANES	342	520-388-4264	
77 PM	82.0 T 077-A			

BID ADVERTISEMENT: TBD 10

NH1J	PIMA/PINAL CL - ORACLE JCT (NB & SB)		ROD COLLINS	
H757901C	SB; R&R 2.5" AC(TL) & FULL WIDTH FR, NB; R&R FR		602-712-7980	
77 PN	88.0 T			

BID ADVERTISEMENT: TBD 11

CY1J	ORACLE STATE PARK	\$500	EVELYN MA	STAGE V 4/15/2010.
H739101C	CONSTRUCT PARKING	321	602-712-6660	
77 PN	100.0 T			

BID ADVERTISEMENT: TBD 10

JD1H	ORACLE JCT - FLORENCE HIGHWAY	\$1,020	STEPHEN WILSON	
H690601C	EXTEND RCB CULVERTS	311	520-388-4263	
79 PN	124.0 T			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: TBD 10

STEPHEN WILSON

CF1J	MP 124 TO MP 126	\$1,051		
H731001C	EXTEND RCB CULVERTS - PHASE II		520-388-4263	
79	PN 124.2 T			

BID ADVERTISEMENT: TBD 11

EVELYN MA

WORKING ON THE RW ISSUES OF THE TRAIL ALIGNMENT.

AR1E	PATAGONIA LAKE (SONOITA CREEK)	\$550		
H718201C	CONSTRUCT ROAD	321	602-712-6660	
82	SC 20.0 T			

BID ADVERTISEMENT: DESIGN 12

JEFF STINE

GF1J	INDIAN ROUTE 15 INTERSECTION	\$200		
	INTERSECTION IMPROVEMENTS (DESIGN)	331	520-388-4260	
86	PM 92.3 T			

BID ADVERTISEMENT: TBD 13

JEFF STINE

KD1J	SR 86 AT INDIAN RESERVATION ROUTE 15 INTERSECTION	\$1,800		
	CONSTRUCT INTERSECTION IMPROVEMENTS	331	520-388-4260	
86	PM 92.9 T			

BID ADVERTISEMENT: DESIGN 12

JEFF STINE

FT1K	SAN ISIDRO INTERSECTION	\$200		
	INTERSECTION IMPROVEMENTS (DESIGN)	331	520-388-4260	
86	PM 126.0 T			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

TUCSON DISTRICT

BID ADVERTISEMENT: DESIGN 10

UW1J	SANTA ROSA RANCH SEGMENT					\$600		JEFF STINE
	DESIGN ROADWAY WIDENING							520-388-4260
86	PM	128.5	T					

BID ADVERTISEMENT: TBD 10

GY1H	KITT PK ROAD SEGMENT					\$7,000		JEFF STINE
	ROADWAY WIDENING					341		520-388-4260
86	PM	132.8	T					

BID ADVERTISEMENT: TBD 10

ES1G	SAN PEDRO ROAD SEGMENT					\$15,100		JEFF STINE
H740301C	WIDEN ROADWAY TO 40'					341		520-388-4260
86	PM	137.1	T					

BID ADVERTISEMENT: TBD 10

QY1C	MP 141.1 TO RESERVATION BOUNDARY					\$1,300		JEFF STINE
H713701C	CONSTRUCT ROADWAY WIDENING					341		520-388-4260
86	PM	141.1	T					

BID ADVERTISEMENT: TBD 11

AZ1G	VALENCIA ROAD - KINNEY ROAD					\$23,540		JEFF STINE
H680601C	CONSTRUCT ROADWAY WIDENING TO 4 LANES					342		520-388-4260
86	PM	159.5	T	STP -086-A				

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:					GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: IGA 10

				DAVE MELLGREN
DN1J	MARIPOSA PORT OF ENTRY		\$140	
	CYBERPORT IMPROVEMENTS		162	602-712-8629
189 SC	0.0 T			

BID ADVERTISEMENT: IGA 11

				DAVE MELLGREN	STARTING PROCESS TO OBTAIN A DESIGN CONSULTANT. THIS WILL BE A PROCUREMENT PROJECT.
DH1G	MARIPOSA PORT OF ENTRY, NOGALES		\$1,079		
H528205C	CONSTRUCT NEW PARKING AREA & ROAD IMPROVEMENTS		162	602-712-8629	
189 SC	0.0 T CBI -189-A(005)				

BID ADVERTISEMENT: TBD 10

				JENNIFER KOLACIA
IT1K	STATEWIDE REFLECTIVE PAVEMENT MARKERS		\$5,002	
H728902C	INSTALL RAISED OR RECESSED PAVEMENT MARKERS			602-712-7765
999 SW	0.0 T			

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
T									
XM1J	8	PN	158.5	H779201C	IM -008-B(201)A	YUMA - CASA GRANDE HIGHWAY	PAVEMENT PRESERVATION	MAR 10	2010
KF1H	8	PN	177.0	H692601C		INTERSTATE I-8 EB, I-10 WB	RAMP IMPROVEMENT	TBD FY 10	2010
CL1J	10	PN	186.7	H758501C		VAL VISTA ROAD TO JCT I-8	WIDEN ROADWAY	TBD FY 13	2013
TB1H	10	PN	199.0	H710401C		I-8 TO SR 87 TI	CAPACITY ADDITIONS - ENGINRING	TBD FY 10	2010
SX1J	10	PN	208.8	H769601C		SR 87 TI TO TOWN OF PICACHO	CAPACITY ADDITIONS - ENGINEERING	TBD FY 10	2010
CO1J	10	PM	236.4			MARANA ROAD TO INA ROAD	RECONSTRUCT & WIDEN FRONTAGE RO	TBD FY 13	2013
TL1J	10	PM	236.4			MARANA ROAD TO INA ROAD (FRONTAGE R	RECONSTRUCT & WIDEN FRONTAGE RO	TBD FY 13	2013
FP1K	10	PM	240.0			TANGERINE RD TO INA RD	DCR AND EA	DESIGN FY 10	2010
QL1J	10	PM	247.0			INA RD TO RUTHRAUFF RD	DCR / EA AND 30% DESIGN	DESIGN FY 10	2010
PJ1F	10	PM	248.0			INA ROAD TI	RECONSTRUCT TI & MAINLINE	TBD FY 11	2011
EM1G	10	PM	253.0	H624101C		RUTHRAUFF RD - PRINCE RD	CONSTRUCT MAINLINE WIDENING TO 8 L	TBD FY 10	2010
AY1K	10	PM	260.3			JCT I-19 TO EMIPRITA RD TI	DCR AND EA	DESIGN FY 10	2010
NF1J	10	PM	262.4	H765801C		KINO BLVD - VALENCIA ROAD (EB & WB)	PAVEMENT PRESERVATION	TBD FY 10	2010
CP1J	10	PM	262.5			KINO TI	DESIGN TRAFFIC INTERCHANGE	DESIGN FY 14	2014
CQ1J	10	PM	264.0			COUNTRY CLUB ROAD TI	CONSTRUCT NEW TRAFFIC INTERCHANG	DESIGN FY 13	2013
CR1J	10	PM	267.1			VALENCIA ROAD TI	CONSTRUCT TRAFFIC INTERCHANGE	DESIGN FY 13	2013
CS1J	10	PM	269.4			WILMOT ROAD TI	UPGRADE EXISTING TRAFFIC INTERCHA	TBD FY 14	2014
NG1J	10	PM	276.0	H751201C		HOUGHTON RD - MOUNTAIN VIEW TI (EB & W	PAVEMENT PRESERVATION	TBD FY 10	2010
HX1G	10	PM	288.4			CIENEGA CREEK-MARSH STATION PHASE II	NEW RAILROAD TRACKS	TBD FY 10	2010
OI1J	19	PM	0.0	H750101C		MEXICO INTERNATIONAL LINE- I-10 PHASE I	SIGN REHAB - REPLACE PANELS OR SIG	IGA FY 10	2010
EO1G	19	PM	34.7	H719101C		CANOA TI - CONTINENTAL TI	CONST ROADWAY (NB FRONTAGE RD)	IGA FY 10	2010
SW1H	19	PM	39.0	H705001C		CONTINENTAL RD/I-19 BIKE & PED	SYS ENHNMENT-OTHR ENHANCEMENTS	TBD FY 10	2010
XF1H	19	PM	47.0	H722201C	STP -019-A-(AUP)	SAHUARITA TI	CONSTRUCT NEW TI	TBD FY 10	2010
QK1C	19	PM	58.7	H510501C		VALENCIA RD TO AJO WAY (JCT SR 86)	WIDEN ROADWAY	TBD FY 14	2014
ED1K	77	PM	0.0			ITOC SIGNAL EXPANSION	ADD ORACLE SIGNALS	TBD FY 10	2010
WO1G	77	PM	70.0	H672701C	TEA -077-A(012)	ROGER ROAD TO RIVER ROAD	CONSTRUCT SIDEWALK & BIKE LANE	TBD FY 10	2010

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
AY1G	77	PM	82.0			TANGERINE ROAD - PINAL COUNTY LINE	WIDENING TO 6 LANES	TBD FY 13	2013
NH1J	77	PN	88.0	H757901C		PIMA/PINAL CL - ORACLE JCT (NB & SB)	SB; R&R 2.5" AC(TL) & FULL WIDTH FR, N	TBD FY 10	2010
CY1J	77	PN	100.0	H739101C		ORACLE STATE PARK	CONSTRUCT PARKING	TBD FY 11	2011
JD1H	79	PN	124.0	H690601C		ORACLE JCT - FLORENCE HIGHWAY	EXTEND RCB CULVERTS	TBD FY 10	2010
CF1J	79	PN	124.2	H731001C		MP 124 TO MP 126	EXTEND RCB CULVERTS - PHASE II	TBD FY 10	2010
AR1E	82	SC	20.0	H718201C		PATAGONIA LAKE (SONOITA CREEK)	CONSTRUCT ROAD	TBD FY 11	2011
GF1J	86	PM	92.3			INDIAN ROUTE 15 INTERSECTION	INTERSECTION IMPROVEMENTS (DESIGN)	DESIGN FY 12	2012
KD1J	86	PM	92.9			SR 86 AT INDIAN RESERVATION ROUTE 15 IN	CONSTRUCT INTERSECTION IMPROVEME	TBD FY 13	2013
FT1K	86	PM	126.0			SAN ISIDRO INTERSECTION	INTERSECTION IMROVEMENTS (DESIGN)	DESIGN FY 12	2012
UW1J	86	PM	128.5			SANTA ROSA RANCH SEGMENT	DESIGN ROADWAY WIDENING	DESIGN FY 10	2010
GY1H	86	PM	132.8			KITT PK ROAD SEGMENT	ROADWAY WIDENING	TBD FY 10	2010
ES1G	86	PM	137.1	H740301C		SAN PEDRO ROAD SEGMENT	WIDEN ROADWAY TO 40'	TBD FY 10	2010
QY1C	86	PM	141.1	H713701C		MP 141.1 TO RESERVATION BOUNDARY	CONSTRUCT ROADWAY WIDENING	TBD FY 10	2010
AZ1G	86	PM	159.5	H680601C	STP -086-A	VALENCIA ROAD - KINNEY ROAD	CONSTRUCT ROADWAY WIDENING TO 4	TBD FY 11	2011
DH1G	189	SC	0.0	H528205C	CBI -189-A(005)X	MARIPOSA PORT OF ENTRY, NOGALES	CONSTRUCT NEW PARKING AREA & ROA	IGA FY 11	2011
DN1J	189	SC	0.0			MARIPOSA PORT OF ENTRY	CYBERPORT IMPROVEMENTS	IGA FY 10	2010
IT1K	999	SW	0.0	H728902C		STATEWIDE REFLECTIVE PAVEMENT MARKE	INSTALL RAISED OR RECESSED PAVEME	TBD FY 10	2010

<http://www.azdot.gov/Highways/ppms/>
