9 ARIZ.	F.H.W.A. REGION		PROJECT NO.	SHEET NO.	TOTAL SHEETS	AS BUILT
	9	9 ARIZ.				

PART 2 - To be completed by ADOT & CONTRACTOR

I. SCHEDULE OF MAJOR ACTIVITIES	٧.	CERTIFICATION OF COMPLIANCE WITH FEDERAL, STATE AND LOCAL REGULATIONS
A. Project Schedule: Start Date:	Α.	This Storm Water Pollution Prevention Plan (SWPPP) has been prepared in accordance with the latest updated version of ADOT's EROSION AND POLLUTION CONTROL
End Date:		MANUAL FOR HIGHWAY DESIGN AND CONSTRUCTION, published by ADOT Intermodal Transportation Division.
B. Construction Sequencing Schedule: (Attach Additional Sheets) Construction Activities		SWPPP is in compliance with other Federal, State Laws, or Local Regulations.
	VI.	POLLUTION PREVENTION PLAN CERTIFICATION
II. INVENTORY OF POLLUTANTS	Α.	I certify under penalty of law that I have personally examined and am familiar with the information submitted in this application and all attachments and that, based on my inquiry of those persons immediately responsible for obtaining the information contained in the application, I believe that the information is true, accurate and complete I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment. (Applies to VI. B., C., and D)
A. The materials or substances checked below are expected to be onsite during construction: ConcreteAsphaltPaintsFertilizerHerbicidesWoodFuelOthers, List:	В	The operator/contractor as defined in AZPDES should sign the SWPPP in accordance with CGP Part VII. K, and retain the SWPPP on-site at the construction site or othe location easily accessible during normal business hours. Signature: (operator/contractor) Date: Name: Title: Company:
III. POLLUTION CONTROL MEASURES	C	ADOT Resident Engineer
A. Other Best Management Practices: Wind Erosion and Dust Control Solid Waste Management Equipment Maintenance Procedures Designated Washout Areas	· .	Signature: (owner) Date: Name: Title: ADOT District:
Stabilized Construction EntranceProtected Chemical and Material Storage AreaOther, Describe:	D.	MUNICIPALITY for Municipal Separate Storm Sewer System (MS4 Signature:
IV. SPILL PREVENTION AND RESPONSE A. Spill Prevention: The procedures outlined in the Best Management Practices listed under		OTHER REQUIREMENTS A copy of the General Permit and NOI are attached in accordance to AZPDES General Permit for Storm Water

I۷

- Pollution Control Measures will be followed to prevent and contain spills of hazardous material. These preventative action include BMP's on equipment maintenance and proper handling, storage and disposal of chemicals and materials. All manufacturer's recommendations for usage, clean-up and disposal shall be followed.
- B. Spill Response: In the event of any accidental spill of chemicals or hazardous materials. contact the ADOT Traffic Operations Center at 800-379-3701. If a reportable quantity is discharged into the storm water. ADOT shall contact the National Response Center and document the spill to the EPA. ADOT's Hazardous Materials Specialist shall provide instructions.

- Discharges From Construction Activities To The Water Of The United States.
- B. Projects that are within $\frac{1}{4}$ mile of impaired or unique waters require the SWPPP to be sent to ADEQ in combination with the NOI. To check the ADOT Impaired, Unique and Not-attaining Waters Interactive Web Map, please turn on the Buffers and Mile Markers Layers: http://tpd.azdot.gov/website/waters/viewer.htm
- C. For further requirements, check the ADEQ's Smart NOI Web Page: https://az.gov/webapp/noi/smartnoi/menu.do

	NAME	DATE	ADIZONA DEDA	RTMENT OF TRANSP	ODT A TION			
DESIGN				AL TRANSPORTATION DIV				
DESIGN			ROADSIDE I					
DRAWN			I(O/IDDIDD I	DV DDOI MDIVI	DEC 11011	-		
CHECKED								
TEAM LEADER			AZPDES	AZPDES SWPPP INDEX SHEET				
ROUTE	MP	LOCATION	LOCATION					
						SHEET	OF	
TRACS	NO.						OF_	

repairs are necessary, they shall be initiated within 24 hours of the inspection report.