1. General

Classification	Description	Tracs	<i>CO</i> #	Savings
Construct Future Work Now	The contractor proposed to remove the existing 32" median barrier and replace it with 42" median barrier under this project rather than complete it on a future project. Savings will be realized in future freeway closure costs associated with temporary traffic control devices. By constructing the median barrier under the current contract, lane restrictions are already in place.	H568603C	11	(\$27,074.00)