

### ***Subgrade, Subbases and Bases***

<i><b>Classification</b></i>	<i><b>Description</b></i>	<i><b>Approved</b></i>	<i><b>Contractor</b></i>	<i><b>Tracs</b></i>	<i><b>CO #</b></i>	<i><b>Savings</b></i>
Aggregate Base Course	The contractor proposed to use an AB & AC millings mix to replace part of the AB on the project.	6/20/2005	SHOW LOW CONSTRUCTION, INC.	H210701C	6	(\$7,750.00)
	AB Class 2 was used in lieu of Asphalt Concrete Base under the PCCP.	4/5/2002	EDWARD KRAEMER & SONS, INC.	H508801C	8	(\$246,570.90)
	The base course was changed from ABC Class 2 to 50% milled asphalt and 50% ABC Class 2.	3/27/2002	MEADOW VALLEY CONTRACTORS, INC.	H458101C	05	(\$27,783.00)
	The base course was changed from ABC 2 to a blend of ABC and millings.	6/19/2002	MEADOW VALLEY CONTRACTORS, INC.	H441504C	13	(\$9,885.90)
	The base course was changed from Aggregate Base Class 2 to 100% milled asphalt (department furnished).	6/26/2002	VASTCO, INC.	H465901C	CO4	(\$29,876.03)
	Value Engineering proposal established in the original contract allowing the contractor to substitute onsite material with offsite material.	3/9/2001	PULICE CONSTRUCTION, INC.	H492101C	27	(\$447,128.00)

***24-Jan-06***