

FLAGSTAFF DISTRICT

Active Project Status Report - Design

JANUARY 2012

DATA DATE: 01/06/2012



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

JANUARY 2012

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 01/06/2012) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.

E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 01/19/2012

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

Resource Allocation Categories

100 - SYSTEM PRESERVATION

110 - PAVEMENT PRESERVATION

111.00 - PAVEMENT PRESERVATION - STATEWIDE
113.00 - PREVENTATIVE SURFACE TREATMENTS
112.00 - MINOR PAVEMENT PRESERVATION - STATEWIDE
114.00 - MAG REGIONWIDE RUBBERIZED ASPHALT

120 - BRIDGE PRESERVATION

121.00 - EMERGENCY BRIDGE REPAIR
122.00 - BRIDGE REPAIR
123.00 - BRIDGE SCOUR PROTECTION
124.00 - BRIDGE SEISMIC RETROFIT
126.00 - BRIDGE INSPECTION & INVENTORY
125.00 - BRIDGE REPLACEMENT & REHABILITATION
125.90 - BRIDGE REPLACEMENT & REHABILITATION (LOCAL PROJECTS)

130 - SAFETY PROGRAM

135.00 - GOVERNOR'S OFFICE OF HIGHWAY SAFETY
131.00 - BLUNT END GUARDRAIL REPLACEMENT
132.00 - HIGHWAY SAFETY IMPROVEMENT PROGRAM
134.00 - HIGHWAY RAIL CROSSINGS
133.00 - SLOPE MANAGEMENT PROGRAM
132.01 - HIGH RISK RURAL ROADS
132.02 - RAILWAY HIGHWAY CROSSING
132.90 - HIGHWAY SAFETY IMPROVEMENT PROGRAM (LOCAL PROJECTS)

140 - PUBLIC TRANSIT

141.00 - FLEX FUNDS, ELDERLY & DISABLED
142.00 - FLEX FUNDS, RURAL & URBAN

150 - ROADSIDE FACILITIES

153.00 - REST AREA PRESERVATION
151.00 - REST AREA REHABILITATION
152.00 - LANDSCAPING REHABILITATION

160 - OPERATIONAL FACILITIES

161.00 - SIGNAL WAREHOUSE & RPMS
163.00 - MECHANICAL, HARDWARE, SOFTWARE REPLACEMENT
164.00 - SIGN REHABILITATION
165.00 - EMERGENCY REPAIR PROJECTS
162.00 - PORT OF ENTRY
166.00 - MAINTENANCE (LANDSCAPE, LITTER & SWEEP)
162.02 - COORDINATED BORDER INFRASTRUCTURE
162.01 - PORTS OF ENTRY

200 - SYSTEM MANAGEMENT

210 - DEVELOPMENT SUPPORT

211.00 - DESIGN SUPPORT
212.00 - UTILITIES SUPPORT
214.00 - ENVIRONMENTAL SUPPORT
215.00 - PLANNING SUPPORT
217.00 - CONTRACT AUDITING
218.00 - SCHEDULING SUPPORT
213.00 - RIGHT OF WAY SUPPORT
216.00 - BRIDGE SUPPORT
211.01 - ENGINEERING TECHNICAL GROUP - STATEWIDE
211.02 - ROADWAY GROUP - STATEWIDE
211.03 - TRAFFIC GROUP - STATEWIDE
211.04 - MATERIALS GROUP - STATEWIDE
211.05 - PROJECT MANAGEMENT - STATEWIDE
211.06 - SCOPING - STATEWIDE
211.07 - DISTRICT MINOR PROJECTS - STATEWIDE
214.01 - HAZARDOUS MATERIAL - STATEWIDE
214.02 - ENVIRONMENTAL - ARCHAEOLOGICAL
214.03 - PUBLIC HEARINGS - STATEWIDE
214.04 - ENVIRONMENTAL - STATEWIDE (ON-CALL)
214.05 - ENVIRONMENTAL - STATEWIDE (ARCHAEOLOGICAL STUDIES)
212.01 - UTILITY RELOCATION - STATEWIDE
213.01 - R/W PLANS - STATEWIDE
215.01 - MATCH FOR FEDERAL FUNDS - STATEWIDE
214.06 - STORM WATER PROTECTION
215.02 - FRAMEWORK STUDIES
214.07 - SYSTEM MANAGEMENT

220 - OPERATING SUPPORT

221.00 - CIVIL RIGHTS OFFICE - TRAINING
223.00 - OUTDOOR ADVERTISING CONTROL
224.00 - PUBLIC INVOLVEMENT SUPPORT
226.00 - SIB CAPITALIZATION
227.00 - RISK MANAGEMENT INDEMNIFICATION
228.00 - PROFESSIONAL AND OUTSIDE SERVICES
222.00 - WORK ZONE SAFETY
225.00 - PRIVATIZATION SUPPORT
229.00 - PARTNERING SUPPORT
221.01 - TRAINING, ITD TECHNICAL - STATEWIDE
221.02 - TRAINING, NHI - STATEWIDE

230 - PROGRAM OPERATING CONTINGENCIES

236.00 - FEDERAL TAX EVASION PROGRAM
231.00 - DESIGN MODIFICATIONS CONTINGENCY
232.00 - GENERAL CONTINGENCY
233.00 - EMERGENCY PROJECTS CONTINGENCY
234.00 - PROGRAM COST ADJUSTMENTS CONTINGENCY
235.00 - RIGHT OF WAY ACQUISITION CONTINGENCY
237.00 - ROADSIDE FACILITIES SUPPORT

300 - SYSTEM IMPROVEMENTS

310 - MINOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

311.00 - DISTRICT MINOR PROJECTS
312.00 - TRAFFIC SIGNALS
313.00 - DISTRICT FORCE ACCOUNT

320 - ROADSIDE FACILITIES IMPROVEMENTS

326.00 - NATIONAL RECREATIONAL TRAILS
321.00 - STATE PARKS ROADS
322.00 - NEW REST AREAS
323.00 - NEW LANDSCAPING
324.00 - SCENIC, HISTORIC & TOURIST SIGNS
325.00 - ENHANCEMENT PROJECTS - STATEWIDE
325.01 - CONTINGENCY (ADOT PROJECTS OF OPPORTUNITY)
325.02 - ENHANCEMENT PROJECTS - STATEWIDE
325.03 - ENHANCEMENT PROJECTS - LOCAL GOVERNMENT
326.01 - RECREATIONAL TRAILS PROGRAM - STATE PARK MATCH
327.00 - SAFE ROUTES TO SCHOOL
328.00 - NEW PORT OF ENTRY
329.00 - OFF-HIGHWAY IMPROVEMENT

330 - MAJOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

331.00 - SPOT CAPACITY AND OPERATIONAL IMPROVEMENTS
332.00 - TRAFFIC INTERCHANGE PROGRAM
333.00 - CLIMBING/PASSING LANE PROGRAM
334.00 - ROUTE TURNBACK PROJECTS
335.00 - ITS PROGRAM
335.01 - RURAL ITS - STATEWIDE
335.02 - RURAL ITS - STATEWIDE (PRESERVATION)
336.00 - ROADSIDE IMPROVEMENTS

340 - CORRIDOR IMPROVEMENTS

341.00 - RURAL CORRIDOR RECONSTRUCTION
342.00 - URBAN CORRIDOR RECONSTRUCTION
343.00 - RIGHT OF WAY - ACCESS CONTROL
344.00 - SAFETY MANAGEMENT SYSTEM
345.00 - FREEWAY SERVICE PATROLS
346.00 - PARK AND RIDE CONSTRUCTION/IMPROVEMENTS
342.01 - PAG REGIONWIDE

350 - HIGH PRIORITY PROJECTS

351.00 - HIGH PRIORITY PROJECTS

FY 2012
FLAGSTAFF DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
311	IT1J	89A	YV	367.4	H755401C	SR 89A, SEDONA SHADOWS INTERSECTION IMPROVEMENTS	09/02/2011	\$570
311	LE1K	160	CN	313.4	H798801C	US 160, JCT. US 89 - EAST SYSTEM ENHANCEMENT - ENGINEERING	12/22/2011	\$1,100

PROJECTS ADDED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:	TYPE OF WORK:	PROJECT COST:	COMMENTS:	(in thousands) BID READY:
RTE:	CO:	MP:	PROJECT MANAGER:			
TRACS:						
ON1L			I-15, VIRGIN RIVER - STATE LINE		PROJECT ADDED BY THE	FEB 12
15	MO	13.4	PAVEMENT PRESERVATION		PRB.	\$15,000
H843501C		F	PROJ MGR: COLLINS PH: 712-7980			
LE1K	STP -160-A(204)A		US 160, JCT. US 89 - EAST		PROJECT ADVERTISED FOR	NOV 11
160	CN	313.4	SYSTEM ENHANCEMENT - ENGINEERING		BID.	\$1,100
H798801C		F	PROJ MGR: WALLACE PH: 928-779-7580			

PROJECTS RESCHEDULED THIS MONTH

CPSID: PROJECT NUMBER	PROJECT NAME:	BID READY:			
RTE: CO: MP: TRACS:	TYPE OF WORK:	<u>RESCHEDULED:</u>			
PROGRAM COST:	PROJECT MANAGER:	FROM:	TO:		
RR1K	089-D(203)A	MOENKOPI WASH - HIDDEN SPRINGS			
89 CN	476.6 H811601C	2.5" AC OVERLAY AND 1/2" AR-ACFC			
F	\$7,278	PROJ MGR: KAMDAR PH: 712-7945	PROJECT RESCHEDULED BY THE PRB.	TBD FY 13	TBD FY 14
AH1K	089-D(202)A	GRAY SPOT WASH - NORTH RED HILL			
89 CN	510.0	3" AC + FR			
F	\$6,045	PROJ MGR: KAMDAR PH: 712-7945	PROJECT RESCHEDULED BY THE PRB.	TBD FY 12	TBD FY 13

* NOTE~ Bid Ready dates can remain the same, while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
NN1L	15 MO 9.0 H834001D F \$3,000	I-15, VIRGIN RIVER BRIDGES SYSTEM PRESERVATION - ENGINEERING PROJ MGR: WALLACE PH: 928-779-7580		2012
NSSP	89A YV 365.0 F \$100	RED ROCK STATE PARK DESIGN PROJ MGR: MA PH: 712-6660		2013

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:			PROGRAM COST:
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	(in thousands)
				PROJECT MANAGER:	FY:

FISCAL YEAR: 2012

GB1K	SB -AZ-08(001)A	RED ROCK SCENIC BYWAY: CMP IMPLEMENTATION-YR. 3			
179	YV 302.0 H791401X	CMP YR 3 IMPLEMENTATION			\$31
F		PROJ MGR: JENSEN PH:712-7109			12

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:					GENERAL COMMENTS

FLAGSTAFF DISTRICT

BID ADVERTISEMENT: DESIGN 12

NN1L	I-15, VIRGIN RIVER BRIDGES		\$3,000	GEORGE WALLACE	
	SYSTEM PRESERVATION - ENGINEERING		125	928-779-7580	
15	MO	9.0	F		

BID ADVERTISEMENT: TBD 13

XQ1F	FARM ROAD TI		\$4,000	GEORGE WALLACE	
	CONSTRUCT NEW UNDERPASS		341	928-779-7580	
15	MO	9.0	F		

BID ADVERTISEMENT: MAR 12

ON1L	I-15, VIRGIN RIVER - STATE LINE		\$15,000	ROD COLLINS	ON SCHEDULE
H843501C	PAVEMENT PRESERVATION		111	602-712-7980	
15	MO	13.4	F		015-A(207)A

BID ADVERTISEMENT: DEC 12

ZW1J	SEDONA TI - STONEMAN LAKE TI (NB)		\$6,179		
	RR(5"TL; 3" PL) + FR FW		111		
17	YV	299.0	F		IM -017-B(209)A

BID ADVERTISEMENT: TBD 13

RP1K	EAST ASHFORK TI - COUNTY LINE		\$2,700	PRAKASH KAMDAR	
	RR 3" & 2" AC & AR-ACFC		111	602-712-7945	
40	YV	146.2	F		

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

FLAGSTAFF DISTRICT

BID ADVERTISEMENT: TBD 13

RQ1K						\$3,900	PRAKASH KAMDAR
						111	602-712-7945
40	CN	158.6	F				

BID ADVERTISEMENT: TBD 12

TA1H							GEORGE WALLACE
							928-779-7580
40	CN	198.0	F				

BID ADVERTISEMENT: FEB 12

ZX1J						\$7,190	CHRIS PULEO
H785801C						111	602-712-7992
40	CN	224.7	F				

BID ADVERTISEMENT: TBD 15

QQ1H						\$2,500	GEORGE WALLACE
H705601C							928-779-7580
89	CN	452.6	F				

BID ADVERTISEMENT: TBD 13

DA1J						\$35,000	TAIPING TANG
						341	602-712-8602
89	CN	464.5	F				

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

FLAGSTAFF DISTRICT

BID ADVERTISEMENT: DEC 11

LE1K	US 160, JCT. US 89 - EAST					\$1,100	GEORGE WALLACE
H798801C	SYSTEM ENHANCEMENT - ENGINEERING					311	928-779-7580
160	CN	313.4	F	STP -160-A(204)			

BID ADVERTISEMENT: FEB 13

RU1K	COUNTY LINE - BLACK MESA					\$8,700	MEHRAN SALEHI	A DESIGN KICK-OFF MEETING WAS HELD ON TUESDAY, SEPTEMBER 27TH, 2011 AT 10:30 AM AT KAYENTA MAINTENANCE YARD
H811901C	RR 3" & AR-ACFC					111	602-712-7637	
160	NA	358.1	F					

BID ADVERTISEMENT: IGA 12

GB1K	RED ROCK SCENIC BYWAY: CMP IMPLEMENTATION-YR. 3					\$31	THOMAS JENSEN
H791401X	CMP YR 3 IMPLEMENTATION						602-712-7109
179	YV	302.0	F	SB -AZ-08(001)			

BID ADVERTISEMENT: TBD 13

RT1K	COLUMBUS AVENUE - SNOW BOWL					\$3,730	PRAKASH KAMDAR
	RR 3" & AR-ACFC					111	602-712-7945
180	CN	216.2	F				

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
F									
XQ1F	15	MO	9.0			FARM ROAD TI	CONSTRUCT NEW UNDERPASS	TBD FY 13	2013
NN1L	15	MO	9.0			I-15, VIRGIN RIVER BRIDGES	SYSTEM PRESERVATION - ENGINEERING DESIGN	FY 12	2012
ON1L	15	MO	13.4	H843501C		I-15, VIRGIN RIVER - STATE LINE	PAVEMENT PRESERVATION	FEB 12	2012
ZW1J	17	YV	299.0		IM -017-B(209)A	SEDONA TI - STONEMAN LAKE TI (NB)	RR(5"TL; 3" PL) + FR FW	NOV 12	2013
RP1K	40	YV	146.2			EAST ASHFORK TI - COUNTY LINE	RR 3" & 2" AC & AR-ACFC	TBD FY 13	2013
RQ1K	40	CN	158.6			PINE SPRINGS - WEST WILLIAMS TI	RR 3" & 2" AC & AR-ACFC	TBD FY 13	2013
TA1H	40	CN	198.0			BUTLER AVE TI	SYSTEM ENHANCEMENT-ENGINEERING	TBD FY 12	2012
ZX1J	40	CN	224.7	H785801C		BUFFALO RANGE TI - TWO GUNS TI	RR(5"TL; 3" PL) + FR	JAN 12	2012
QQ1H	89	CN	452.6	H705601C		SOUTH OF GRAY MOUNTAIN	PASSING LANES	TBD FY 15	2015
DA1J	89	CN	464.5			CAMERON SECTION	CONSTRUCT 4-LANE URBAN, SR 64 INTE	TBD FY 13	2013
RR1K	89	CN	476.6	H811601C		MOENKOPI WASH - HIDDEN SPRINGS	2.5" AC OVERLAY AND 1/2" AR-ACFC	TBD FY 14	2014
AH1K	89	CN	510.0			GRAY SPOT WASH - NORTH RED HILL	3" AC + FR	TBD FY 13	2013
NSSP	89A	YV	365.0			RED ROCK STATE PARK	DESIGN	DESIGN FY 13	2013
IV1A	89A	CN	399.0	H413401C		AIRPORT ROAD TI (JW POWELL BLVD)	CONSTRUCT INTERSECTION IMPR	TBD FY 13	2013
RS1K	89A	CN	609.3			FREDONIA - STATE LINE	RR 3" & AR-ACFC	TBD FY 13	2013
LE1K	160	CN	313.4	H798801C	STP -160-A(204)A	US 160, JCT. US 89 - EAST	SYSTEM ENHANCEMENT - ENGINEERING	NOV 11	2012
RU1K	160	NA	358.1	H811901C		COUNTY LINE - BLACK MESA	RR 3" & AR-ACFC	NOV 12	2013
GB1K	179	YV	302.0	H791401X	SB -AZ-08(001)A	RED ROCK SCENIC BYWAY: CMP IMPLEMEN	CMP YR 3 IMPLEMENTATION	IGA FY 12	2012
RT1K	180	CN	216.2			COLUMBUS AVENUE - SNOW BOWL	RR 3" & AR-ACFC	TBD FY 13	2013

<http://www.azdot.gov/Highways/ppms/>
