

## **ASBESTOS NESHAP NOTIFICATION REQUIREMENTS SUMMARY**

As per Title 40 Code of Federal Regulations Part 61, Subpart M, Asbestos NESHAP Section 61.145(b)(4), the notification form will not be considered complete without this information. The following information is required to be included on notifications submitted, prior to the start of the notified renovation and/or demolition activity.

### **NESHAP NOTIFICATION FOR RENOVATION AND DEMOLITION ACTIVITIES**

Arizona Department of Transportation Facilities

- |                 |   |
|-----------------|---|
| Line (1)        | Original or Revised Notification.   |
| Line (2)(a)     | ADOT Facility Owner Information: Provide name, address, and telephone number.   |
| Line (2)(b)     | Asbestos Removal Contractor/Operator: Provide name address, and telephone number.   |
| Line (2)(c)     | Demolition Contractor/Operator: Provide name, address, and telephone number.  |
| Line (3)        | Type of Operation:      Type of planned work.   |
| Line (5)        | Facility Description:      Provide size (square feet), number of floors, age, present and prior use, location, street address; and if appropriate, building number or name, floor number, and room number.  |
| Line (6)        | Procedure(s), including analytical method(s) employed to detect the presence of RACM, Category I and Category II nonfriable ACM.  |
| Line (7)        | Amount of RACM to be removed or generated.<br><br>Amount of Category I and Category II nonfriable ACM that will not be removed before demolition.   |
| Line (8)        | Start and Completion dates for Asbestos Removal/Renovation.<br><b>*NOTE: Start date is defined when asbestos material(s) are disturbed.</b>   |
| Line (9)        | Start and Completion dates for Demolition.<br><b>*NOTE: Start date of demolition is defined when the wrecking or taking out of any load-bearing structural support member of a facility together with any related handling operations or the intentional burning of a facility begins.</b>  |
| Line (10)       | Description of Demolition and/or Renovation Work.   |
| Line (11)       | Description of Work Practices/Engineering Controls to be used to prevent asbestos emissions.  |
| Line (12)(a)(b) | Waste Transporter(s): Provide name, address, and telephone number.  |
| Line (13)       | Waste Disposal Site: Provide name and location of where generated asbestos-containing material(s) will be deposited.  |
| Line (14)       | Ordered Demolitions: <b>*NOTE: Attach copy of the demolition order with the notification.</b>   |
| Line (15)       | Emergency Renovations: <b>*NOTE: Provide all information requested on notification form.</b>  |
| Line (16)       | Description of procedures to be followed in the event that unexpected RACM is found or Category I or Category II nonfriable ACM becomes crumbled, pulverized, or reduced to powder.   |
| Line (17)       | Signature verifying that at least one on-site trained representative will be present at the facility or affected area(s) where the stripping and removal described by notification is occurring at all times during that stripping and removal.<br><b>*NOTE: An on-site trained representative is equivalent to the 40-hour AHERA Contractor/Supervisor training.</b> |