EXHIBIT B

UTILITIES INVENTORY AND CONTACT

TRACS No	
Project Name	

DRAWING NO.	FACILITY IN CONFLICT (TYPE & SIZE)	FACILITY OWNER	MAINLINE STATION (Rt /Lt)	CONFLICT	MITIGATION (M) / RELOCATION (R)	NEED ROW (Y/N)	PRIOR RIGHTS WORK (Y/N)	BETTERMENTS REQUESTED TO BE INCLUDED INTO STATE PROJECT	REMARKS/FINAL DISPOSITION
U-1.3	1.5" fiber Optic	AT&T	495+00 Rt	Proposed Signal Pole	M	N	N	-	Signal pole located to avoid conflict
U-1.3	1.5" fiber Optic	AT&T	495+60 Rt	BE 2 Wing Wall	R	N	N	_	AT&T to lower
U-1.43	1.5" fiber Optic	AT&T	510+20 Rt	Cut slope	R	N	N	-	Inadequate cover, AT&T to lower
U-1.4	1.5" fiber Optic	AT&T	611+60 Lt	Retaining Wall Footer	R	N	N	-	AT&T to lower
U-1.5 & U-1.6	10" Water	Oro Valley Water	880+80 Lt	Culvert 101	M	N	N/A	-	Pothole indicates steel pipe has 9.45 feet of cover which allows approx 2.5' of verticle seperation with culvert. No conflict with 10" water line
U-1.7	12" Water	Oro Valley Water	880+90 Lt	Culvert 105	R	N	N	State contractor to add an additional 50' of waterline to that being relocated at owners expense	Inadequate cover. Oro Valley will prepare plans for water system modifications
U-1.7	21" Sewer	PCWWM	1012+15 Rt	Under New Pavement	M	N	Y	-	Line and manholes can remain in place per ADOT 7/21/02
U-1.8	2-1" Telephone	Qwest	1013+85 Rt	Proposed Signal Pole	M	N	N	-	Signal pole conflict. Qwest to abandon line