F.H.W.A. REGION	STATE	PROJECT NO.	SHEET NO.	TOTAL SHEETS	AS BUILT
9	ARIZ.				

DESCRIPTION												END TREATMENT												LENGTH OF BARREL & BARREL EXTENSIONS										APPROXIMATE QUANTITIES										
												WINGS				APRONS				MISCELLANEOUS														Lbs.	Ea.	Cubic Yards									
Plan Reference Number ◯ & ⓐ	Structure Number	New	Extend	Number of Barrels	Barrel Span (0.0)	Barrel Height (0.0)	Culvert Length (0.0)	Skew (Degree) (0)	B-01.10 Miscellaneous Details	B-01.11 Extension Details	◪ Standard or Detail	▼ Location	Inlet Wings	Outlet Wings	◪ Standard or Detail	Apron	◪ Standard or Detail	Scour/Bank Protection	◪ Standard or Detail	Energy Dissipators	Detail	I	II	III	IV	V	V	IV	III	II	I	◑ Reinforcing Steel (0)	◑ Place Dowels	◑ Class S Concrete f'c=3,000 PSI	◑ Remove Str Concrete (0)	◑ Structural Excavation (0)	◑ Structure Backfill (0)	Berm Embankment (0)	Dike Embankment (0)	Drainage Excavation (0)	REMARKS
												Left																																		
Station:												Right																																		
Existing:																																														
												Left																																		
Station:												Right																																		
Existing:																																														
												Left																																		
Station:												Right																																		
Existing:																																														

Construction ℄ — Existing & Construction ℄ — Extension Length — I II III IV V — V IV III II I — Barrel Length — Barrel Length — Linear Feet (0.0) — ▲ Left of ℄ — ▲ Right of ℄

Box Culvert Total

Box Culvert Total

Box Culvert Total

Sheet Total

NOTE: FOR STRUCTURAL EXCAVATION, STRUCTURE BACKFILL PLACEMENT AND MEASUREMENT, SEE STANDARD DRAWING B-19.50

NOTE:
THE ZEROS IN PARENTHESES (0, 0.0 & 0.00) INDICATE THE DIMENSIONAL PRECISION FOR THAT COLUMN

▲ Construction ℄ Looking Ahead

◑ TOTALS SHOWN FOR THE BOX CULVERT INCLUDE THE QUANTITIES FOR HEADWALLS, WINGS, APRONS, CURBS, CUT-OFF WALLS AND LAPS AT CONSTRUCTION JOINTS.

◪ STRUCTURES SECTION STANDARD DRAWINGS JUNE, 1992 (PUBLICATION NO. 31-002) (ENGLISH EDITION)

REV. DATE: 01/16/2009

SURVEY NO. | FINISHED PLANS- | REVISIONS- | LOCATION- | DATE-

	NAME	DATE	ARIZONA DEPARTMENT OF TRANSPORTATION INTERMODAL TRANSPORTATION DIVISION ROADWAY DESIGN SECTION
DESIGN			
DRAWN			
CHECKED			RCB CULVERT SUMMARY SHEET &
TEAM LEADER			
ROUTE	LOCATION		SHEET OF
TRACS NO.			___ OF ___