

**ARIZONA DEPARTMENT OF TRANSPORTATION
DEVELOPMENT / OPERATIONS PARTNERSHIP
COMPLETED ISSUES INDEX**

ISSUE #	ISSUE	PAGE #
PROCESS		
P1	The current process is not being followed.	1
P2	Not sufficient development representation in districts.	1
P3	Escalate issues quickly.	2
P4	Implement project deliverables, checklist at each stage.	2
P5	Some PMs lack organization, facilitation, and communication skills.	2
P6	Review and define technical group involvement	2
P7	Programming Minor Projects	3
P8	Alternative Contracting Methods	3
P9	Establish accountability	3
P10	Existing issue resolution process is not distributed and not everyone is aware of it. Issues are not being escalated.	3
P11	Scope/DCR Follow-through	4
P12	Consultant Evaluation Process	4
P13	Right of Way Issues	4
P14	Need access to updated program changes during the fiscal year	4
P15	Escalation meeting agreements are not being honored	5
P16	Roadway design requirements not being based on good roadway design practices/principles	6
P17	PMs understand their roles as it relates to technical design issues.	6
P18	AG's office is negotiating R/W settlements outside of the design guides.	7
P19	Environmental mitigation measures need uniformity on like issues	7
P20	Need streamlined process for "simple" projects.	7
P21	Joint Project Agreements Process	8
P22	Environmental mitigation measures required within permits are not adequately addressed in the contract documents.	8
P23	R/W plan and Roadway plan development need to better coordinate	8
P24	Lack of compliance with Project Development Process	9
P26	Permit Review, Approval and Closure Process	10
P27	Post-design costs / services tracking system	11
P29	Streamline TRACS # - 9999	11
P30	Coordination of Geotech sub-consultants on consultant designed projects.	12
P31	Multiple on-calls on one project.	12
P32	Route # and Milepost group.	12
P33	Roadway Design problems competing with on-call consultants.	13
P34	Standardize C & S bid package for routine construction projects.	13
P35	JPA Process and backlog.	14
PROCESS (CONTINUED)		
P36	Formalize closeout process for construction and design projects.	14

**ARIZONA DEPARTMENT OF TRANSPORTATION
DEVELOPMENT / OPERATIONS PARTNERSHIP
COMPLETED ISSUES INDEX**

ISSUE #	ISSUE	PAGE #
P37	S999	14
P38	Timeliness of audit feedback.	15
SCOPE (DCR, PA, SCOPING LETTER)		
D1	Lack of consensus on type of scoping document needed	16
D2	Consultants arbitrarily set field reviews	16
D3	Insufficient information on project request form	16
D4	Late changes to project scope.	16
D5	Deferring major issues to the design phase	16
D6	Lack of accurate and complete scoping estimates	17
D7	Scope and schedule sub-program projects	18
D8	Project creep	18
SCHEDULE		
S1	The bid date is driving the project. No realistic schedules to define intermediate milestones. No commitment to meet the milestones.	19
S2	Scoping document should show preliminary activities, durations, and relationships	19
S3	Schedule will be evaluated during project delivery process and after project is awarded.	19
S4	Every project has a realistic schedule in Primavera	19
S5	Assure all projects have complete schedules including all activities	19
S6	Establishing and maintaining subprogram project schedules.	20
RESOURCES		
R1	Consider parallel processes in: 1)Right of Way 2)Environmental 3)C & S 4)Utilities	21
R2	Funding project changes	21
R3	Broaden the consultant base.	21
R4	Assess skill shortages to meet program requirements	21
R5	Supplement resources	21
R6	Rest Area funding	21
R7	Adherence to a resource-driven customized schedule	22
QUALITY AND DELIVERABLES		
Q1	Review and comment resolution	23
Q2	QA/QC Manual(process) with technical leads.	23

**ARIZONA DEPARTMENT OF TRANSPORTATION
DEVELOPMENT / OPERATIONS PARTNERSHIP
COMPLETED ISSUES INDEX**

ISSUE #	ISSUE	PAGE #
Q3	Implement quality as part of each design contract	23
BUDGET		
B1	Consultant design	24
B2	Design	24
B3	Budget issues being addressed by several teams	24
B4	Reduce supplemental services contracts	25
COMMUNICATION		
C1	Focal point district/development	26
C2	Provide technical video links to rural districts. Need video conferencing room at HQ and equipment in districts.	26
C3	Utilize technology for communication	26
C4	External communication	26
C5	Need a list of team members & stakeholders on all active projects.	26
C6	Meeting attendance.	26
C7	Communication to the public.	26
C8	Need to establish responsible team members/PM at the beginning of scoping. Team member list needs to be maintained through the life of the project.	27
C9	Communication during field construction.	27
ORGANIZATIONAL ISSUES		
O1	PEP Scale/Process	28
O2	Need Data Warehouse information available to Districts.	28
O3	Rebuild in-house capabilities	28
O4	New name for ITD	29
O5	Development/Operations PEP forms.	29
ENVIRONMENTAL PLANNING		
E1	Customer Service Survey	30
E2	Clarifying roles and relationships with Natural Resources.	30
E3	Need better tracking system.	30
E4	Noise Documentation	31