

SAFFORD DISTRICT

Active Project Status Report - Design

JANUARY 2012

DATA DATE: 01/06/2012



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

JANUARY 2012

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 01/06/2012) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.
E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 01/19/2012

ACTIVE PROJECT STATUS REPORT

GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

Resource Allocation Categories

100 - SYSTEM PRESERVATION

110 - PAVEMENT PRESERVATION

111.00 - PAVEMENT PRESERVATION - STATEWIDE
113.00 - PREVENTATIVE SURFACE TREATMENTS
112.00 - MINOR PAVEMENT PRESERVATION - STATEWIDE
114.00 - MAG REGIONWIDE RUBBERIZED ASPHALT

120 - BRIDGE PRESERVATION

121.00 - EMERGENCY BRIDGE REPAIR
122.00 - BRIDGE REPAIR
123.00 - BRIDGE SCOUR PROTECTION
124.00 - BRIDGE SEISMIC RETROFIT
126.00 - BRIDGE INSPECTION & INVENTORY
125.00 - BRIDGE REPLACEMENT & REHABILITATION
125.90 - BRIDGE REPLACEMENT & REHABILITATION (LOCAL PROJECTS)

130 - SAFETY PROGRAM

135.00 - GOVERNOR'S OFFICE OF HIGHWAY SAFETY
131.00 - BLUNT END GUARDRAIL REPLACEMENT
132.00 - HIGHWAY SAFETY IMPROVEMENT PROGRAM
134.00 - HIGHWAY RAIL CROSSINGS
133.00 - SLOPE MANAGEMENT PROGRAM
132.01 - HIGH RISK RURAL ROADS
132.02 - RAILWAY HIGHWAY CROSSING
132.90 - HIGHWAY SAFETY IMPROVEMENT PROGRAM (LOCAL PROJECTS)

140 - PUBLIC TRANSIT

141.00 - FLEX FUNDS, ELDERLY & DISABLED
142.00 - FLEX FUNDS, RURAL & URBAN

150 - ROADSIDE FACILITIES

153.00 - REST AREA PRESERVATION
151.00 - REST AREA REHABILITATION
152.00 - LANDSCAPING REHABILITATION

160 - OPERATIONAL FACILITIES

161.00 - SIGNAL WAREHOUSE & RPMS
163.00 - MECHANICAL, HARDWARE, SOFTWARE REPLACEMENT
164.00 - SIGN REHABILITATION
165.00 - EMERGENCY REPAIR PROJECTS
162.00 - PORT OF ENTRY
166.00 - MAINTENANCE (LANDSCAPE, LITTER & SWEEP)
162.02 - COORDINATED BORDER INFRASTRUCTURE
162.01 - PORTS OF ENTRY

200 - SYSTEM MANAGEMENT

210 - DEVELOPMENT SUPPORT

211.00 - DESIGN SUPPORT
212.00 - UTILITIES SUPPORT
214.00 - ENVIRONMENTAL SUPPORT
215.00 - PLANNING SUPPORT
217.00 - CONTRACT AUDITING
218.00 - SCHEDULING SUPPORT
213.00 - RIGHT OF WAY SUPPORT
216.00 - BRIDGE SUPPORT
211.01 - ENGINEERING TECHNICAL GROUP - STATEWIDE
211.02 - ROADWAY GROUP - STATEWIDE
211.03 - TRAFFIC GROUP - STATEWIDE
211.04 - MATERIALS GROUP - STATEWIDE
211.05 - PROJECT MANAGEMENT - STATEWIDE
211.06 - SCOPING - STATEWIDE
211.07 - DISTRICT MINOR PROJECTS - STATEWIDE
214.01 - HAZARDOUS MATERIAL - STATEWIDE
214.02 - ENVIRONMENTAL - ARCHAEOLOGICAL
214.03 - PUBLIC HEARINGS - STATEWIDE
214.04 - ENVIRONMENTAL - STATEWIDE (ON-CALL)
214.05 - ENVIRONMENTAL - STATEWIDE (ARCHAEOLOGICAL STUDIES)
212.01 - UTILITY RELOCATION - STATEWIDE
213.01 - R/W PLANS - STATEWIDE
215.01 - MATCH FOR FEDERAL FUNDS - STATEWIDE
214.06 - STORM WATER PROTECTION
215.02 - FRAMEWORK STUDIES
214.07 - SYSTEM MANAGEMENT

220 - OPERATING SUPPORT

221.00 - CIVIL RIGHTS OFFICE - TRAINING
223.00 - OUTDOOR ADVERTISING CONTROL
224.00 - PUBLIC INVOLVEMENT SUPPORT
226.00 - SIB CAPITALIZATION
227.00 - RISK MANAGEMENT INDEMNIFICATION
228.00 - PROFESSIONAL AND OUTSIDE SERVICES
222.00 - WORK ZONE SAFETY
225.00 - PRIVATIZATION SUPPORT
229.00 - PARTNERING SUPPORT
221.01 - TRAINING, ITD TECHNICAL - STATEWIDE
221.02 - TRAINING, NHI - STATEWIDE

230 - PROGRAM OPERATING CONTINGENCIES

236.00 - FEDERAL TAX EVASION PROGRAM
231.00 - DESIGN MODIFICATIONS CONTINGENCY
232.00 - GENERAL CONTINGENCY
233.00 - EMERGENCY PROJECTS CONTINGENCY
234.00 - PROGRAM COST ADJUSTMENTS CONTINGENCY
235.00 - RIGHT OF WAY ACQUISITION CONTINGENCY
237.00 - ROADSIDE FACILITIES SUPPORT

300 - SYSTEM IMPROVEMENTS

310 - MINOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

311.00 - DISTRICT MINOR PROJECTS
312.00 - TRAFFIC SIGNALS
313.00 - DISTRICT FORCE ACCOUNT

320 - ROADSIDE FACILITIES IMPROVEMENTS

326.00 - NATIONAL RECREATIONAL TRAILS
321.00 - STATE PARKS ROADS
322.00 - NEW REST AREAS
323.00 - NEW LANDSCAPING
324.00 - SCENIC, HISTORIC & TOURIST SIGNS
325.00 - ENHANCEMENT PROJECTS - STATEWIDE
325.01 - CONTINGENCY (ADOT PROJECTS OF OPPORTUNITY)
325.02 - ENHANCEMENT PROJECTS - STATEWIDE
325.03 - ENHANCEMENT PROJECTS - LOCAL GOVERNMENT
326.01 - RECREATIONAL TRAILS PROGRAM - STATE PARK MATCH
327.00 - SAFE ROUTES TO SCHOOL
328.00 - NEW PORT OF ENTRY
329.00 - OFF-HIGHWAY IMPROVEMENT

330 - MAJOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

331.00 - SPOT CAPACITY AND OPERATIONAL IMPROVEMENTS
332.00 - TRAFFIC INTERCHANGE PROGRAM
333.00 - CLIMBING/PASSING LANE PROGRAM
334.00 - ROUTE TURNBACK PROJECTS
335.00 - ITS PROGRAM
335.01 - RURAL ITS - STATEWIDE
335.02 - RURAL ITS - STATEWIDE (PRESERVATION)
336.00 - ROADSIDE IMPROVEMENTS

340 - CORRIDOR IMPROVEMENTS

341.00 - RURAL CORRIDOR RECONSTRUCTION
342.00 - URBAN CORRIDOR RECONSTRUCTION
343.00 - RIGHT OF WAY - ACCESS CONTROL
344.00 - SAFETY MANAGEMENT SYSTEM
345.00 - FREEWAY SERVICE PATROLS
346.00 - PARK AND RIDE CONSTRUCTION/IMPROVEMENTS
342.01 - PAG REGIONWIDE

350 - HIGH PRIORITY PROJECTS

351.00 - HIGH PRIORITY PROJECTS

FY 2012
SAFFORD DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
123	QA1K	90	CH	299.8	H799401C	MIDDLE CANYON WASH BRIDGE SB (STR # 698) BRIDGE SCOUR RETROFIT	11/30/2011	\$155
125	XK1H	70	GH	292.0	H691001C	GILA RIVER BRIDGE AT BYLAS #2945 BRIDGE REPLACEMENT	09/08/2011	\$17,800
125	JZ1L	191	GE	154.9	H823102C	COLD CREEK BRIDGE SB #258 REMOVE BRIDGE	11/18/2011	\$180
311	VV1J	78	GE	167.8	H759301C	MULE CREEK (ROCKFALL REMEDIATION) ROCKFALL REMEDIATION	11/21/2011	\$300
331	EF1K	191	GE	151.7	H790201C	MP 151.68 TO MP 151.87 SLOPE FLATTENING	07/21/2011	\$1,000

PROJECTS RESCHEDULED THIS MONTH

CPSID: PROJECT NUMBER	PROJECT NAME:	BID READY:			
RTE: CO: MP: TRACS:	TYPE OF WORK:	<u>RESCHEDULED:</u>			
PROGRAM COST:	PROJECT MANAGER:	FROM:	TO:		
ZV1J 10 CH S	IM -010-F(215)A 307.9 H788001C \$9,604	EAST BENSON - JOHNSON ROAD (WB) PAVEMENT PRESERVATION PROJ MGR: NABATY PH: 712-8034	PROJECT RESCHEDULED BY THE PRB.	NOV 11	FEB 12
A11K 191 CH S	191-A(203)A 61.5 H788301C \$3,687	COCHISE POWER PLANT - JCT I-10 RR 2" AC + 3" AC + FR PROJ MGR: SHAPIRO PH: 712-7983	PROJECT RESCHEDULED BY THE PRB.	TBD FY 12	TBD FY 14

* NOTE~ Bid Ready dates can remain the same, while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
QS1C	70 GH 340.0 H5109S1D S \$2,000	SAFFORD TO SOLOMON PA (WIDEN TO 4 LN, LT TURN LNS PROJ MGR: RAINE PH: 520-388-4264		2011
MG1E	191 GH 100.7 S \$2,000	SR 266 TO ARTESIA DESIGN (PARALLEL ROADWAY) PROJ MGR: RAINE PH: 520-388-4264		2014

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:		
RTE:	CO:	MP:	TRACS:	PROGRAM COST:
			TYPE OF WORK:	(in thousands)
			PROJECT MANAGER:	FY:
			COMMENTS:	

FISCAL YEAR: 2012

WP1J	DOUGLAS STRATEGIC MOTOR CARRIER STATION			
80 CH 364.0 H624302C	CAPACITY ADDITIONS - RECONSTRUCTION		\$3,589	12
S	PROJ MGR: WILSON PH: 520-388-4263			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			

SAFFORD DISTRICT

BID ADVERTISEMENT: OCT 12

DAVID BRAUER

DJ1G	CENTRAL AVE TO MOSON RD, E OF SIERRA VISTA	\$5,000		
H655501C	WIDEN TO 5 LANES	311	520-388-4263	
90 CH	323.5 S			

BID ADVERTISEMENT: TBD 12

JEFF STINE

DJ1F	SAN PEDRO BR (STRUCTURE NO 2944)	\$4,600		
H600501C	BRIDGE REPLACEMENT	125	520-388-4260	
90 CH	328.6 S			

BID ADVERTISEMENT: TBD 14

AKRAM FRIEKH

LC1J	CANYON DE FLORES-GLENN RD/KACHINA			
H716701C	SYSTEM ENHANCEMENT - ENGINEERING		602-712-8553	
92 CH	324.3 S			

BID ADVERTISEMENT: JAN 12

NICHOLAS FIALA

LB1K	BRIDGE STRUCTURE #199	\$175		
H799601C	BRIDGE SCOUR RETROFIT	123	602-712-7453	
92 CH	347.0 S 092-A(201)A			

BID ADVERTISEMENT: TBD 13

HIREN SHAH

SC1K	JCT 181 - PEARCE ROAD	\$4,980		
	3" AC & AR-ACFC	111	602-712-7794	
191 CH	38.2 S			

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
S									
ZV1J	10	CH	307.9	H788001C	IM -010-F(215)A	EAST BENSON - JOHNSON ROAD (WB)	PAVEMENT PRESERVATION	FEB 12	2012
SQ1K	10	CH	322.0			JOHNSON RD - REDBIRD HILLS (WB)	RR (5" TL, 3" PL) & AR-ACFC	TBD FY 13	2013
YF1J	10	CH	384.0	H779501C		SAN SIMON - STATELINE	RR 5" AC(TL) & FR FULL WIDTH	TBD FY 13	2013
WS1H	80	CH	316.0	H718101C		TOMBSTONE COURTHOUSE STATE PARK	CONSTRUCT PARKING	TBD FY 12	2012
WP1J	80	CH	364.0	H624302C		DOUGLAS STRATEGIC MOTOR CARRIER STA CAPACITY ADDITIONS - RECONSTRUCTIO	IGA	FY 12	2012
DJ1G	90	CH	323.5	H655501C		CENTRAL AVE TO MOSON RD, E OF SIERRA	WIDEN TO 5 LANES	SEP 12	2013
DJ1F	90	CH	328.6	H600501C		SAN PEDRO BR (STRUCTURE NO 2944)	BRIDGE REPLACEMENT	TBD FY 12	2012
LC1J	92	CH	324.3	H716701C		CANYON DE FLORES-GLENN RD/KACHINA	SYSTEM ENHANCEMENT - ENGINEERING	TBD FY 14	2014
LB1K	92	CH	347.0	H799601C		BRIDGE STRUCTURE #199	BRIDGE SCOUR RETROFIT	DEC 11	2012
SC1K	191	CH	38.2			JCT 181 - PEARCE ROAD	3" AC & AR-ACFC	TBD FY 13	2013
AI1K	191	CH	61.5	H788301C		COCHISE POWER PLANT - JCT I-10	RR 2" AC + 3" AC + FR	TBD FY 14	2014
MG1E	191	GH	100.7			SR 266 TO ARTESIA	DESIGN (PARALLEL ROADWAY)	DESIGN FY 14	2014

<http://www.azdot.gov/Highways/ppms/>
